

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No. 2939

Press
Mis.

179-180

Dated 9-12-1867.

Not to be folded or roughly handled

12

*Proceedings of the Madras Government, Revenue Department,
9th December 1867.*

No. 179. Read the following Proceedings of the Madras Government in the
Public Works Department :—

Progress Report of the Junction Canal between }
Negapatam and Teroopoondy for October } (Here enter 4th December 1867, No. 3,773.)
1867.

No. 180. ORDER THEREON, 9th December 1867, No. 2,939.

Miscellaneous.

Communicated to the Board of Revenue.

(True Extract.)

(Signed) F. BRANDT,

Under Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 3,773.

Exd. S. T. Augustin.

No. 71.

Read the following:—

SIXTH DIVISION, TANJORE DISTRICT.

Report of the progress of the Junction Canal between Negapatam and Teroopondy for the month of October 1867, called for in G. O. No. 1,780, dated 20th June 1864.

Description of work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of past year.	Grant for the current year, and date of order authorizing it.	NET EXPENDITURE IN THIS YEAR.			Remarks explanatory of the state of progress.
					In this month.	Up to this month.		
Completing the navigable canal between Negapatam and Veddarniem. Supplemental to do.	Rs. 64,000	G. O. No. 3,101 of 19th Oct. 1865, and No. 2,736 of 29th Aug. 1866.	RS. A. P. 15,719 5 11	RS. A. P. Item No. 320 in the Budget of 1867-68. 30,000 0 0 Add from Income Tax Fund as per G. O., Nos. 2,522 and 2,804 of 17th Aug. and 11th September 1867 ... 1,370 11 9	RS. A. P. 7,899 2 4	RS. A. P. 33,218 9 2		Allotment exceeded, <i>vide</i> G. O. No. 3,471, dated 8th November 1867. Improving slopes, about 1,100 yards completed. Raising lower banks in progress. Accumulations removed excepting spit in Vellyaur. Junction Canal deepened throughout to proper level, and banks about wing-walls of calingulahs and under-slucies sectioned. The masonry of the six feet surplus sluice for Paupan voical completed.
	6,410			Deduct amount transferred from Income Tax Fund to other works as per G. O., No. 3,320 of 25th October 1867 ... 160 0 0	Deduct recovery in this month.	54 2 0		
	70,410			31,370 11 9	33,164 7 2			
				31,210 11 9				

TANJORE,
27th November 1867.

(Signed) R. F. OAKES, Captain, R. E.,
Superintending Engineer, 6th Division.

*Proceedings of the Madras Government, Public Works Department,
4th December 1867.*

No. 72.

ORDER THEREON, 4th December 1867, No. 3,773.

CIVIL WORKS, No. 15.

Communicated to the Revenue Department.

(True Extract.)

Charles C. Dyer

Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

Exd. S. T. Augustin.

Perenne 1867. *Alph.*
 Dr of Good *Amherst*
 17th 3315.

Proceedings of the
P. M. Association

Dated 4th Decem^r
 Received 54.7 1867.
 H. 3773.

Prolegomena Report
of the Junction Canal
between Mogahtian
and Taroondy for
October 1867.

Ms A909-9 Decr

Little Order

h-2939

Comme le la the
Heard at the

9 of Decemr

Madame de la Rochefoucauld 373.2.204210

13 m