

Public Works (1896) Department.

RAILWAY BRANCH.

G.O., No. 646R

DATED 29th July 1896.

[Despatch Abstract.]

Ticket-printing office, Rayapuram Station.

Sanction accorded to the excess expenditure of
rupees 1,533-14-7 incurred on the —, Madras
Railway.

BACK PAPERS.

[illegible]

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

(No. I.)

No. 8/406
607

MADRAS RAILWAY.

AGENT AND MANAGER'S OFFICE,

Madras, 15th July 1896

From

The Agent and Manager.

Madras Railway

To

The Offg. Consulting Engineer for Railways.

Adams

SIR,

750 With reference to your letter No. 648 of the 14th February 1896. I have the honor to state - the Mr. Chief Engineer informs me that the expenditure on the Ticket-Printing office at Rayapuram has exceeded the estimate by Rs 1533-14-7 thus:-

Excess on Sky light \$ 151-1-7

— — — — — Screen, Renshaw, etc — — — — — 11-11-9-7

Shinker Book ———— 1.966-3-4

4-1503-14-

The reasons for this excessive expenditure are thus explained by the atq. Chief Engineer.

During the progress of the work
the Chief Auditor decided that a or 3
stly lights might be provided as it was
important.

important that the printing shop should
get as much light as possible. He also
requested that certain internal fixtures
consisting of a wood and glass partition
right across the room, some long benches
and some type racks, &c. be supplied.
None of these additional items are included
in the estimate, but they were supplied
at a cost of Rs. 569. 11-4.


The provision in the estimate
for Timber work was exceeded by
Rs. 966. 3-5 owing to the high rate at
which it was issued by the Engineering
Workshops. This surplus has been
separately reported on.

The work has been completed
and the completion report has been certified
by the Chief Auditor. I shall be obliged if
you will kindly commu-
nicate sanction to the same. I have the honor to be,
Dear Sir,
Yours most obedient servant,
Henry C. Welch
Sdg. Agent & Manager

Encl. 2

3023
167-96

From
MADRAS RAILWAY.
To
The Agent and Manager.
The Consulting Engineer
for Railways.
Dated
188
Recd.
No.



OFFICE OF THE CONSULTING ENGINEER FOR RAILWAYS,
Madras, 17th July 1896.

No. 2133

OFFICE NOTE.

Letter from the Agent, *Madras*, Railway, No. *6.426*
dated *15th July* 1896, forwarded to the Examiner of Railway
Accounts, *for perusal of remarks.*

for E. R.

*I sanctioned an old estimate
for work on the line
25/10/91 for which I
sanctioned an estimate of
Rs. 1000/- for the same
work on the line
which was done for the
work on the line*

187

W. R.

EXAMINER'S REPLY.

The excess being over 10% of the
estimate, requires the sanction
of the Local Govt. which may
be accorded if the explanation
is considered satisfactory.

The cause of the excess on
timber work has been dealt
with in other recent cases.

Lawrence

B.R.
15/7.

No 646 R of 23-7-86

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following

Letter from the Agent & Manager M. R. } H. E. No. $\frac{8426}{607}$ of 15 July 1896

Sanction is accorded to the expenditure of Rs. 1533.147 incurred in excess of the estimate of Rs. 8004 sanctioned in G. O. No. 24 R of 17 January 1895 and as decided to Rs. 7,984 which has been recorded in the Minutes of 27 July 1895 for the Ticket Printing Office at Rayapuram station.


The Agent & Manager M. R. }
" Examiner R. A. }
" Madras

CM 27/7

DR 24-7-96

Bf.

no 646 R of 29-7-56



1/8 7044