

Public Works (1896) Department.

RAILWAY BRANCH.

G.O., No. 669 R

DATED 11th August/96.

[Despatch Abstract.]

Houses for native assistant Station Masters.
Sanction accorded to the excess of Rupees
696-15-8 incurred over the sanctioned
estimate for six — on the south-west
and north-west lines, Madras Railway.

[illegible][illegible]

Sanction accorded to the excess of Rs. 696-15-8 incurred over the sanctioned estimate for six — on the South-West and North-West lines, Madras Railway.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Railway.

Read the following paper :—

From the Acting Agent and Manager, Madras Railway, to the Officiating Consulting Engineer for Railways, dated Madras, 22nd July 1896, No. E. 459/636.

With reference to G.O. No. 442 R., dated 5th July 1895, sanctioning an estimate, amounting to Rs. 5,916, for six houses for native assistant stationmasters on South-West and North-West lines, I have the honour to state the Acting Chief Engineer informs me that the expenditure on the above work has exceeded the estimate by Rs. 696-15-8, thus :—

	Rs.	A.	P.
Old iron rails	144	15	0
Carriage of materials	36	2	8
Timber work	515	14	0
Total	696	15	8

The reasons for the excesses on these items are explained by Mr. Stoney as follows :—

- (1) The price of old rails was increased from Rs. 6-0-0 to Rs. 7-8-0 each after the estimate was sanctioned.
- (2) Carriage of materials has been erroneously debited with the carriage of Mangalore tiles, stock bricks, &c., which should have been charged to their respective sub-heads.
- (3) The provision in the estimate for timber work was exceeded owing to the high rate at which it was issued by the Engineering workshops.

I shall therefore be obliged if you will kindly communicate to me the sanction of Government to the excess expenditure above mentioned.
The work has been completed and the completion report forwarded to the Chief Auditor.

ORDER—No. 669 R., dated 11th August 1896.

Sanction is accorded to the excess of Rs. 696-15-8 incurred over the estimate, amounting to Rs. 5,916, sanctioned in G.O. No. 442 R., dated 5th July 1895, for six houses for native assistant stationmasters on the South-West and North-West lines, Madras Railway.

(True Extract.)

Offg. Under Secretary to Government,
Railway Branch.

To the Agent and Manager, Madras Railway.
„ Examiner, Railway Accounts, Madras.

Ezd. Md. Fahlwan.

(No. 1.)
No. 6459

636

MADRAS RAILWAY.

AGENT AND MANAGERS' OFFICE,

Madras, 22nd July 1896.

From

The Ag^t Agent and Manager.
Madras Railway

To

The offg Consulting Engineer for Railways.

Sir,

Madras.
p. 645

With reference to G. O. No. 442 R,
dated 5th July 1895, sanctioning an Estimate
amounting to Rs 5916 for six houses for native
assistant Station Masters on South West and
North West Lines, I have the honor to state
the Ag Chief Engineer informs me that the
expenditure on the above work has exceeded
the Estimate by Rs 696.15.8 thus:-

Old iron rails.	Rupees 144.15.0
Carriage of materials.	36.2.8
Timber work.	515.14.0.
<u>Total Rupees 696.15.8</u>	

The reasons for the excesses on these items
are explained by Mr Stoney as follows:-

The

21

(1) The price of old rails was increased from Rupees 6.0.0 to Rs 7.8.0 each after the estimate was sanctioned.

(2) Carriage of materials has been erroneously debited with the carriage of Mangalore tiles, stock bricks &c which should have been charged to their respective sub heads.

(3) The provision in the estimate for Timber works was exceeded owing to the high rate at which it was issued by the Engineering Workshops.

I shall therefore be obliged if you will kindly communicate to me the sanction of Government to the excess expenditure above mentioned.

The work has been completed and the completion report forwarded to the Chief Auditor.

I have the honor to be,
Sir,

Your most obedient servant,

A. S. S. S.
Jt. Agt Agent & Manager.

Enclosed.

3136
23/7/96

MADRAS RAILWAY.

To The Agent and Manager.


From The Consulting Engineer
for Railways.

Dated 188

Recd.

No.

Form No. 21.
509-5-3-96.



OFFICE OF THE CONSULTING ENGINEER FOR RAILWAYS,
Madras, 24 July 1896.

No. 2195.

OFFICE NOTE.

Letter from the Agent & Manager, Madras Railway, No. $\frac{8459}{636}$
dated 22nd July 1896, forwarded to the Examiner of Railway
Accounts for favor of remarks.

CMM
for E. R.

EXAMINER'S REPLY.

May be sanctioned of E.R. is satisfied with the
explanation of the increase
The question of the high rate of tender is being dealt
with in another case

W. Allen
C.R. 28/7

28.7

ER in return
CMM 29/7

Sanction

9/8

N. 669.R dated 11.8.96
PUBLIC WORKS DEPARTMENT,
RAILWAY BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

3/P
Read the following

Letter from the Agent & Secretary M.R. H. 8. N. 8459 of 22nd July 1896
636

*Sanction is accorded to
the claim of Rs 696-15-8 in-
curred over the estimate
amounting to Rs 5916 sanction-
ed in G.O.N. 442 R dated
5th July 1895 for six houses for
water at South Station Master
from the South West and North
West Lines in R.*

C

11

R

3-8-96

*2. The Agent & Secretary M.R. } Inspected
" Examiner R. A. } as per
Madras. } 18/8/96*

669B

05399

Ref. Mr. 669. Dated 11.8.96