

88/2

Public Works (1896.) Department.

G.O., No. 843-44

DATED 20th October 1896

[Despatch Abstract.]

Irrigation Cess Fund? Pro: Rev: Sept requesting that the Accountant General be directed in the Disposal of the P. & D. a sum of Rs. 710 from the Surplus balance of the - remaining to the Credit of the Marudur Natta Vokkal, Trichinopoly Dist, Comd. to S. E. VI (with).

T.C. 22/10
W/10

Satament showing the principal items on which expenditure will have to be incurred after 31st March 1893 in completing Delta works, II Circle—cont.

8

11TH OCTOBER 1893, No. 857 I., PUBLIC WORKS.

No.	Proceedings of the Madras Government or other authority.	Main and sub head.	Mileage.	Names of works.	Amount of sanctioned estimate.	EXPENDITURE.				Increase.	Decrease.	Remarks.
						Expenditure incurred to end of 1892-93.	Further expenditure.	Total				
1	2	3	4	5	6	7	8	9	10	11	12	
KISTNA EASTERN SECTION—cont.												
Pullers canal—cont.												
64	No. 449 I. of 17th May 1993	(3) C.	..	Head sluice to Diwan Sahibodu at 6 miles 3 furlongs of Butlerodu	400	..	400	400	..	..	Lump sum.	
65	Do.	..	..	Head sluice to Venavaram channel at 6 miles 4 furlongs of Butlerodu	500	..	500	500	..	..		
66	No. 691 I. of 30th July 1884	..	..	Masonry works on distributaries for which detailed estimates have not been prepared	33,763	574	33,189	33,763	..	..		
67	No. 687 I. of 4th July 1893	..	..	Culvert on Kankipad road over Chintalacodu	510	..	510	510	..	..		
68	No. 824 I. of 22nd Sept. 1893	..	..	Head sluice to Vennelacodu	470	..	470	470	..	..	Lump sum.	
69	No. 291 I. of 25th May 1891	(3) L.	..	Total	46,583	1,764	44,819	46,583	..	..		
70	Superintending Engineer's No. 2989 K.S. of 9th March 1892.	..	..	Kalidindicodu left side channel	2,500	2,012	488	2,500	..	..		
71	Superintending Engineer's No. 1145 K.S. of 8th Aug. 1892.	..	..	Right side channel of Motur channel from 2 miles 63 chains	520	15	505	520	..	..		
72	No. 846 I. of 14th Oct. 1892	..	..	Do. do. from sluice No. 5.	211	..	211	211	..	..	Lump sum.	
73	No. 601 I. of 8th July 1893	..	..	Right side channel of Gudivada channel	361	..	361	361	..	..		
74	No. 573 I. of 29th June 1892	..	..	Left side channel of do.	325	..	325	325	..	..		
75	No. 824 I. of 22nd Sept. 1893	..	..	Extending the Peniandra branch No. 1	450	..	450	450	..	..		
76	No. 691 I. of 30th July 1884	..	..	Excavating Vennelacodu	430	..	430	430	..	..	Lump sum.	
77	No. 225 I. of 13th March 1893	..	..	Distributaries	71,927	..	71,927	71,927	..	..		
78	No. 587 I. of 4th July 1893	..	..	Improving the Butlerodu	1,670	..	1,670	1,670	..	..		
79	No. 311 I. of 26th Mar. 1885 and No. 591 I. of 29th Nov. 1889.	(3) O.	..	Do. the Chintalacodu	1,320	..	1,320	1,320	..	..		
80	Do.	..	..	Total	79,714	2,027	77,687	79,714	..	..	Lump sum.	
81	Do.	..	..	Ankanagudem ramp	625	445	180	625	..	..		
82	No. 456 I. of 3rd May 1884	..	..	Anamanapadi do.	585	..	585	585	..	..		
83	Do.	..	..	Rudrapaka do.	562	..	562	562	..	..		
84	No. 463 I. of 16th July 1891	..	..	Panarru cattle crossing	500	..	500	500	..	..	Lump sum.	
85	Superintending Engineer's No. 2989 K.S. of 29th March 1892.	..	..	Palacodu	185	..	185	185	..	..		
86	No. 824 I. of 22nd Sept. 1893	..	..	Demarcation stones along Motur channel	770	5	765	770	..	..		
87	No. 1472 K.S. of 23rd Sept. 1891.	..	..	Do. to right side channel to Motur channel.	20	..	20	20	..	..		
Fixing demarcation stones along Vennelacodu					10	..	10	10	..	..	Lump sum.	
Do. along Bantumilli canal, south side channel					80	..	80	80	..	..		

11TH OCTOBER 1893, No. 857 I., PUBLIC WORKS.

9

88	No. 291 I. of 25th March 1891	..	..	Fixing demarcation stones along Kalidindicodu left side channel ..	170	39	131	170	..	..	..	Lump sum.
89	Superintending Engineer's No. 2777 K.S. of 6th Feb. 1891.	..	..	Ramp at Pedapalaparru ..	420	362	68	420	..	..	..	
90	No. 2576 K.S. of 26th Jan. 1893.	..	..	Demarcation stones to side channel along Bantumilli canal, south side channel ..	40	4	36	40	..	..	..	
91	No. 587 I. of 4th July 1892	..	..	Demarcation stones along Chintalacodu ..	73	..	73	73	..	..	..	
92	No. 601 I. of 6th July 1893	..	..	Do. left side channel of Gudivada channel ..	14	..	14	14	..	..	..	Lump sum.
93	No. 709 I. of 23rd Aug. 1892	(2) K.	..	Total ..	4,054	855	3,199	4,054	..	..	..	
94	No. 363 I. of 25th April 1893	..	..	Total (3) Distributaries ..	1,45,498	6,237	1,39,261	1,45,498	..	..	..	
95	Superintending Engineer's No. 2983 K.S. of 7th March 1892.	(2) O.	..	Total, Pullaru canal ..	1,52,253	6,542	1,67,856	1,74,398	22,145	..	..	
96	No. 313 I. of 2nd July 1889	(3) B.	..	Panarru junction canal ..	810	344	466	810	..	..	..	Lump sum.
97	No. 476 I. of 20th May 1892	..	..	Lock lascars' sheds ..	810	344	466	810	..	..	..	
98	No. 984 I. of 19th Dec. 191	..	..	Total, Panarru junction canal ..	330	..	330	330	..	..	..	
99	Superintending Engineer's No. 3123 K.S. of 11th March 1891.	..	..	Single lock lascars' shed at Vinjeram ..	300	..	300	300	..	..	..	
100	No. 531 I. of 1st July 1891	..	..	Demarcation stones from Mudinepalli bridge ..	630	..	630	630	..	..	..	Lump sum.
101	Superintending Engineer's No. 2909 K.S. of 25th Feb. 1893.	..	..	Total (2) Main canals and branches ..	2,014	1,513	501	2,014	..	..	..	
102	No. 635 I. of 19th July 1893	..	..	Peddakommleru south side channel ..	3,000	2,999	1	3,000	..	..	..	
103		..	..	Branch No. 1 of Peddakommleru south side channel ..	4,390	..	4,390	4,390	..	..	..	
104	No. 313 I. of 2nd July 1889	(3) C.	..	Kallapalem side channel ..	550	..	550	550	..	..	..	Lump sum.
105	Do.	..	..	Korlapad side channel ..	610	..	610	610	..	..	..	
106	No. 606 I. of 11th July ..	..	..	Korlapad side channel ..	278	..	278	278	..	..	..	
107	No. 531 I. of 1st July 1891	..	..	Branch No. II, Peddakommleru south side channel ..	231	..	231	231	..	..	..	
108	No. 313 I. of 2nd July 1889 and Superintending Engineer's No. 2871 K.S. of 13th Feb. 1891.	..	..	Compensation for Chigurukota channel ..	..	49	..	49	..	..	..	Lump sum.
109	Superintending Engineer's No. 2762 K.S. of 13th Feb. 1893.	..	..	Total ..	11,073	4,561	6,561	11,122	49	..	..	
110	Do.	..	..	Sluice to left bank at 10 miles 1,188 feet ..	335	42	293	335	..	..	..	
111	No. 606 I. of 11th July ..	..	..	Do. to right bank at 10 miles 1,320 feet ..	337	20	317	337	..	..	..	
112	No. 531 I. of 1st July 1891	..	..	Three earthenware pipe sluices at right bank ..	300	..	300	300	..	..	..	Lump sum.
113	No. 313 I. of 2nd July 1889 and Superintending Engineer's No. 2871 K.S. of 13th Feb. 1891.	..	..	Head sluice to Korlapad channel ..	1,000	787	213	1,000	..	..	..	
114	Do.	..	..	Seven minor sluices ..	300	..	300	300	..	..	..	
115	Do.	..	..	Peddakommleru north side channel, right bank sluice, at 0 mile 3,000 feet ..	80	..	80	80	..	..	..	
116	Do.	..	..	Do. do. 1 " 720 " ..	80	..	80	80	..	..	..	Lump sum.
117	Do.	..	..	Do. do. 3 " 1,660 " ..	80	..	80	80	..	..	..	
118	Do.	..	..	Do. do. 4 " 3,950 " ..	80	..	80	80	..	..	..	
119	Do.	..	..	Do. do. 6 " 950 " ..	174	..	174	174	..	..	..	

Statement showing the principal items on which expenditure will have to be incurred after 31st March 1893 in completing Delta works, II Circle—cont.

No.	Proceedings of the Madras Government or other authority.	Main and sub head.	Mileage.	Names of works.	Amount of sanctioned estimate.	EXPENDITURE.				Increase.	Decrease.	Remarks.
						Expenditure incurred to end of 1892-93.	Further expenditure.	Total.				
1	2	3	4	5	6	7	8	9	10	11	12	
KISTNA EASTERN SECTION—cont.												
Potraz canal—cont.												
114	Superintending Engineer's No. 2762 K.S. of 13th Feb. 1893	..	..	Peddakommleru north side channel, right bank sluice, at 7 miles 1,955 feet	188	..	188	188	..	..	..	Lump sum.
115	Do. do. do.	..	..	Do. do. 8 " 2,245 "	89	..	89	89	..	..	..	
116	Do. do. do.	..	..	Do. do. 9 " 4,325 "	89	..	89	89	..	..	..	
117	Do. do. do.	..	..	Lingula channel head sluice	..	..	900	900	1,200	..	..	
118	Do. do. do.	..	..	Do. aqueduct	..	..	1,200	1,200	1,200	..	..	
119	No. 635 I. of 19th July 1893	..	..	Head sluice to Peddakommleru, branch No. II	480	..	480	480	..	..	..	
120	Do. do. do.	..	..	No. 1 sluice at 0 mile 4,620 feet of do.	100	..	100	100	..	..	..	
121	Do. do. do.	..	..	" 2 do. at 1 " 3,300 "	180	..	180	180	..	..	..	
122	Do. do. do.	..	..	" 3 do. at 2 miles 1,900 "	180	..	180	180	..	..	..	
123	Do. do. do.	..	..	Under-tunnel at the head at 0 miles 3,900 feet	180	..	180	180	..	..	..	
124	No. 247 I. of 10th Mar. 1885	..	..	Head sluice to Rudravaram channel	170	..	170	170	..	..	..	
125		..	..	Kykalur road side channel head sluice	310	..	310	310	..	..	..	
126	No. 313 I. of 2nd July 1889	..	..	Total ..	4,552	819	6,293	7,112	2,690	..	..	
127	No. 328 K.S. of 25th Mar. 1891	..	..	Ten minor distributaries	4,212	..	4,212	4,212	..	..	..	
128	Do. do. do.	..	..	Chevarucoda	2,300	1,764	536	2,300	..	..	..	
129	No. 551 I. of 1st July 1891	..	..	Korlapad channel	1,680	1,255	445	1,680	..	..	..	
130	No. 2909 K.S. of 25th Feb. 1893	..	..	Lingula side channel	260	..	260	260	..	..	..	
131	No. 635 I. of 19th July 1893	..	..	Peddakommleru, branch No. II	1,950	..	1,950	1,950	2,000	..	..	
132		..	..	Extending and improving Kykalur channel	..	..	1,950	1,950	3,600	..	..	
133		..	..	Do. Peddakommleru south side channel	..	..	1,630	1,630	1,630	..	..	
134		..	..	Rudravaram channel, extending and improving	..	..	4,000	4,000	4,000	..	..	
135		..	..	Kykalur road side channel	..	..	360	360	360	..	..	
136	Superintending Engineer's No. 3123 K.S. of 11th Mar. 1891	(3) O.	19	Total ..	10,402	2,909	18,993	21,902	11,690	..	..	
137	No. 531 I. of 1st July 1891	..	12	Demarcation stones along Kallapalem side channel	80	14	66	80	..	..	..	Lump sum.
138	No. 984 I. of 19th Dec. 1891	..	6	Do. Korlapad channel	60	10	50	60	..	..	..	
139	No. 313 I. of 2nd July 1889	..	1	Do. branch No. I, Peddakommleru south side channel	260	43	217	260	..	..	..	
140	Do. do. do.	..	..	Cattle ramps at 5 miles 1,122 feet	272	..	272	272	..	..	..	
				Do. on Peddakommleru south side channel	404	338	136	404	..	..	..	

141	Do. do. do.	..	..	Do. do. do.	..	..	..	..	..	..	..	Lump sum.
142	Superintending Engineer's No. 3286 K.S. of 26th Mar. 1891	..	..	Do. Chevurukodu	387	224	163	387	..	..	..	
143	Superintending Engineer's No. 2909 K.S. of 25th Feb. 1893	..	..	Do. Korlapad side channel	200	60	130	200	..	..	..	
144	No. 635 I. of 19th July 1893	..	..	Demarcation stones along Peddakommleru south side channel, branch No. II	22	..	22	22	..	..	..	
				Total ..	59	..	59	59	..	..	..	
145	Para. 77 of the note printed in G.O. No. 3528 of 22nd Dec. 1875.	(4) B.	..	Total (3) Distributaries	1,804	679	1,125	1,804	..	..	..	
146	Superintending Engineer's No. 861 K.S. of 2nd July 1890.	..	..	Upputeru ..	27,831	9,088	32,972	42,060	14,229	..	..	
147	Do. do. do.	..	..	Compensation for ring channel through Kottada weir	150	..	150	150	..	..	..	
148	Do. do. do.	(4) L.	..	Total ..	35	..	35	35	..	..	..	
				Embanking Upputeru	185	..	185	185	..	..	..	
				Do. do. do.	2,710	..	2,710	2,710	..	..	..	
				Total (4) Drainage and protective works	795	..	795	795	..	..	..	
				Total, Potraz canal	3,505	..	3,505	3,505	..	..	..	
149	No. 30 I. of 13th Jan. 1883	..	..	Compensation for land—old claims	3,690	..	3,690	3,690	..	..	..	
150	No. 710 I. of 4th Dec. 1890 and No. 411 I. of 6th May 1893.	(2) B.	..	Compensation for Bantumulil canal extension to Upputeru.	32,151	9,888	37,292	46,380	14,229	..	..	
151	No. 710 I. of 4th Dec. 1890 and No. 411 I. of 6th May 1893.	(2) I.	..	Total ..	30	..	30	30	..	..	..	
152	Do. do. do.	..	..	Tidal lock near Lakshmi-puram	6,200	441	5,759	6,200	..	..	..	
153	No. 30 I. of 13th Jan. 1883	(2) K.	..	Lock weir near Lakshmi-puram	6,230	441	5,789	6,230	..	..	..	
154	No. 363 I. of 25th April 1893	..	..	Total ..	31,000	26,842	5,658	31,000	..	..	..	
155	No. 710 I. of 4th Dec. 1890	(2) L.	..	Chandrala rest-house	4,910	4,641	269	4,910	..	..	..	
156	No. 30 I. of 13th Jan. 1883	..	..	Single lock lascar's shed at Kamalapuram	35,910	29,983	6,927	35,910	..	..	..	
157	No. 349 I. of 1st April 1885 and No. 710 I. of 4th Dec. 1890	..	..	Canal extension	1,300	..	1,300	1,300	..	..	..	
				Widening and deepening	310	..	310	310	..	..	..	
				Widening from Cowtaram to Kamalapuram	1,610	..	1,610	1,610	..	..	..	
				Total ..	46,980	43,673	3,307	46,980	..	..	..	
				Total ..	15,300	10,278	6,022	15,300	..	..	..	
				Total ..	..	..	3,550	3,550	..	..	..	
				Total ..	62,280	53,951	11,879	65,830	3,550	..	..	

Statement showing the principal items on which expenditure will have to be incurred after 31st March 1893 in completing Delta works, II Circle—cont.

No.	Proceedings of the Madras Government or other authority.	Main and sub head.	Mileage.	Names of works.	Amount of sanctioned estimate.	EXPENDITURE.				Increase.	Decrease.	Remarks.
						Expenditure incurred to end of 1892-93.	Further expenditure.	Total.				
1	2	3	4	5	6	7	8	9	10	11	12	
				KISTNA EASTERN SECTION—cont. <i>Bantamilli canal</i> —cont.	RS.	RS.	RS.	RS.	RS.	RS.		
158	No. 30 I. of 18th Jan. 1883	(2) G.	..	Covtaram ramp ..	280	..	280	280	..	..	Lump sums.	
159	Do.	..	..	Dargumilli do. ..	300	..	300	300	..	..		
160	Do.	..	..	Cherandra do. ..	420	..	420	420	..	..		
161	Do.	..	..	Nallagunta do. ..	290	..	290	290	..	..		
162	Do.	..	..	Kalanagunta do. ..	190	..	190	190	..	..		
163	Do.	..	..	Satular do. ..	360	..	360	360	..	..		
164	Do.	..	..	Amudalapalli do. ..	345	..	345	345	..	..		
165	Do.	..	..	Crutivennu do. ..	530	..	530	530	..	..		
166	Do.	..	..	Chendrala do. ..	515	..	515	515	..	..		
167	No. 710 I. of 4th Dec. 1890	..	..	Demarcation stones along canal extension ..	480	108	372	480	..	..		
				Total ..	3,710	108	3,818	3,710	..	..		
168	Superintending Engineer's No. 3199 K.S. of 24th Mar. 1883	(3) B.	..	Total (2) Main canals and branches ..	1,09,740	84,483	28,807	1,13,290	3,530	..		
169	No. 490 I. of 28th Nov. 1889	..	..	Old claims—Chennu Addacodu ..	159	..	159	159	..	..		
170	Superintending Engineer's No. 2198 K.S. of 29th Nov. 1890	..	..	Compensation for land required for the main distributary ..	3,436	..	3,436	3,436	..	..		
171		..	..	Right side channel of Kaldindi ..	210	51	159	210	..	..		
				Kamalapuram north side channel ..	1,456	..	1,456	1,456	..	..		
				Total ..	6,261	61	6,210	6,261	..	..		
172	No. 738 I. of 29th Aug. 1892	(3) C.	..	Fender piles to the head of Kamalapuram lock weir ..	1,080	821	259	1,080	..	..		
173	No. 412 I. of 6th May 1893	..	..	Head sluice to Leilaboracodu ..	390	..	390	390	..	..		
174	No. 690 I. of 28th Nov. 1889	..	..	Sluice to Doddacodu ..	540	468	72	540	..	..		
175	Do.	..	..	Sluice to Rathiguntacodu ..	555	479	76	555	..	..		
176	Do.	..	..	Bridge with regulator on Bantamilli road at 5 miles 2,070 feet ..	2,202	2,073	129	2,202	..	..		
177	Do.	..	..	Sluice to road side channel ..	917	803	114	917	..	..		
178	Do.	..	..	Do. Gaugamamacodu ..	493	434	59	493	..	..		
179	Do.	..	..	Do. Vaivaka channel ..	842	682	160	842	..	..		
180	Do.	..	..	Do. Nadimircodu ..	460	318	142	460	..	..		
181	Do.	..	..	Do. Arakur channel ..	468	384	84	468	..	..		
182	Do.	..	..	Do. Tail escape ..	270	124	146	270	..	..		
183	No. 257 I. of 23rd Mar. 1893	..	..	Do. Yurinicodu on left bank ..	430	178	252	430	..	..		

Lump sums.

184	No. 257 I. of 23rd March 1893	..	..	Sluice to Chennu Addacodu on left bank ..	460	143	317	460	..	..		
185	Do.	..	..	Do. Tummiticodu do. ..	455	145	310	455	..	..		
186	Do.	..	..	Do. Gorricodu do. ..	455	147	308	455	..	..		
187	Do.	..	..	Do. Rathiguntacodu do. ..	600	154	346	500	..	..		
188	Do.	..	..	Do. Vondurra do. ..	510	180	330	610	..	..		
189	Do.	..	..	Do. Vaivaka channel do. ..	530	169	361	630	..	..		
190		..	..	Head sluice to Kamalapuram north side channel ..	1,040	..	1,040	1,040	..	..		
191		..	..	No. 1 sluice at 1 mile 7 furlongs and 530 feet of Kamalapuram north side channel ..	185	..	185	185	..	..		
192		..	..	" 2 do. at 2 miles 7 furlongs 150 feet ..	179	..	179	179	..	..		
193		..	..	" 3 do. at 3 " 400 " ..	175	..	175	175	..	..		
194		..	..	" 4 do. at 4 " 300 " ..	162	..	162	162	..	..		
195		..	..	" 5 do. at 5 " 200 " ..	177	..	177	177	..	..		
196		..	..	" 6 do. at 6 " 330 " ..	172	..	172	172	..	..		
197		..	..	Head sluice to Bantamilli north side channel ..	..	..	600	600	..	..		
				Total ..	13,947	7,702	6,545	14,247	600	..		
198	No. 590 I. of 20th Nov. 1889	(3) L.	..	Minor channel ..	3,150	..	3,150	3,150	..	..		
199	No. 3199 K.S. of 24th March 1893.	..	..	Chennu Addacodu ..	671	107	564	671	..	..		
200		..	..	Improvements to distributaries of main distributary ..	..	..	6,000	6,000	..	..		
201		..	..	Do. to Kamalapuram south side channel ..	..	..	1,000	1,000	..	..		
202		..	..	Kamalapuram north side channel ..	3,890	..	3,890	3,890	..	..		
203		..	..	Bantamilli do. ..	..	..	2,400	2,400	..	..		
				Total ..	7,411	107	15,704	15,811	8,400	..		
204	No. 590 I. of 20th Nov. 1889	(3) O.	..	Demarcation stones along Bantamilli main distributary ..	418	62	356	418	..	..		
205	No. 590 I. of 20th Nov. 1889 and Superintending Engineer's No. 2198 K.S. of 29th Nov. 1890.	..	..	Do. along left side channel of Bantamilli canal ..	30	14	16	30	..	..		
206	Superintending Engineer's No. 3199 K.S. of 24th March 1893.	..	..	Do. along Chennu Addacodu ..	20	..	20	20	..	..		
207	Superintending Engineer's No. 1032 K.S. of 6th Aug. 1891.	..	..	Do. along right side channel of Kamalapuram south side channel ..	150	24	126	150	..	..		
208		..	..	Do. along Kamalapuram north side channel ..	134	..	134	134	..	..		
				Total ..	752	100	652	752	..	..		
209	Superintending Engineer's No. 2244 K.S. of 12th Dec. 1891.	(2) B.	..	Total (3) Distributaries ..	27,071	7,960	28,111	36,071	9,000	..		
210	No. 314 I. of 2nd June 1888	(2) F.	..	Total, Bantamilli canal ..	1,36,811	92,443	56,918	1,49,361	12,550	..		
211	Para. 50 of the note printed in No. 3528 of 22nd Dec. 1876.	(2) I.	..	Rest-house at Perikede ..	30	..	30	30	..	..		
212	Para. 50 of the note printed in No. 3528 of 22nd Dec. 1876.	..	..	Inlet ..	190	..	190	190	..	..		
213	No. 304 I. of 7th April 1893	..	..	Kalaparru bridge township ..	430	..	430	430	..	..		
				Do. ..	455	..	455	455	..	..		
				Wharf wall at Ellore ..	11,300	402	10,898	11,300	..	..		
				Total ..	12,135	402	11,733	12,135	..	..		

Lump sum.

Statement showing the principal items on which expenditure will have to be incurred after 31st March 1893 in completing Delta works, II Circle--cont.

No.	Proceedings of the Mā'ras Government or other authority.	Main and sub head.	Mileage.	Names of works.	Amount of sanctioned estimate.	EXPENDITURE.				Increase.	Decrease.	Remarks.
1	2	3	4	6	8	Expenditure incurred to end of 1892-93.	Further expenditure.	Total.	9	10	11	12
				KIARNA EASTERN SECTION—cont. Eliore canal—cont.								
214	No. 314 I. of 2nd June 1888 ..	(2) O.	9 75	Nakkalam cattle-crossing Total (2) Main canals and branches ..	436 12,841	.. 402	436 12,439	436 12,841	9	10	11	12
215	No. 314 I. of 2nd June 1888 ..	(3) B.	11 70	Kosavapalli channel	200	..	200	200				Lump sum.
216	No. 226 I. of 13th March 1893 ..	"	14 30½	Unqutur channel	3,370	..	3,370	3,370				
217	Do. do. ..	"	"	Do right side channel	105	..	105	105				
218	Do. do. ..	"	"	Do left do.	720	..	720	720				
219	No. 314 I. of 2nd June 1888 and 2 I. of 4th January 1892. ..	"	17 26	Ponukumad channel	910	..	910	910				
220	Do. do. ..	"	"	Do. right side channel	50	..	50	50				
221	Do. do. ..	"	"	Do. left do.	160	..	160	160				
222	No. 397 I. of 2nd May 1893 ..	"	"	Do. left side extension	310	..	310	310				
223	No. 226 I. of 13th March 1893 ..	"	20 41	Chirivada channel	2,489	..	2,489	2,489				
224	No. 69 I. of 21st January 1892 ..	"	22 36	Viravalli do.	1,640	..	1,640	1,640				
225	Do. do. ..	"	"	Do. right side channel	410	..	410	410				
226	No. 314 I. of 2nd June 1888 and No. 897 of 21st November 1891. ..	"	26 2	Kakulapad channel	1,030	..	1,030	1,030				
227	No. 635 I. of 9th July 1884 ..	"	36 20	Mupparru do.	450	..	450	450				
228	No. 373 I. of 28th April 1893 ..	"	"	Demarcating land for Madepalli channel ..	300	..	300	300				
229	No. 576 I. of 22nd July 1891 ..	"	"	Wutlur right side channel	137	..	137	137				
230	Do. do. ..	"	"	Do. left do.	130	..	130	130				
231	No. 21 I. of 4th January 1892 ..	"	30 40	Pedapad channel	830	..	830	830				
232	Do. do. ..	"	"	Do. right side channel	110	..	110	110				
233	Do. do. ..	"	"	Do. doft do.	170	..	170	170				
234	No. 455 I. of 18th May 1893 ..	"	"	Do. do. extension	163	..	163	163				
235	No. 488 I. of 2nd June 1893 ..	"	28 60	Gogunta channel	1,930	..	1,930	1,930				
236	Do. do. ..	"	"	Do. right side channel	180	..	180	180				
237	Do. do. ..	"	"	Do left do.	340	..	340	340				
238	No. 496 I. of 6th June 1893 ..	"	40 10	Chatapparu channel	910	..	910	910				
239		"	23 91	Tippaagunta channel	..	..	400	400				
				Total	17,044	..	17,444	17,444				

Para. 50 of the note printed in	(3) C.	11 70	Kesrapalli channel	..	..	350	..	350	350	Lamp sum.
240	..	14 30½	Ungutur do. head sluice	..	..	2,340	..	2,338	2,340	..
241	..	..	Drop No. 1	..	..	600	..	600	600	..
242	..	..	Do. " 2	..	..	350	..	350	350	..
243	..	..	Tail escape	..	..	395	..	395	395	..
244	..	20 41	Chirivada channel, head sluice	..	..	1,362	..	1,362	1,362	..
245	..	..	Drop No. 1	..	..	685	..	685	685	..
246	..	..	Do. " 2	..	..	570	..	570	570	..
247	..	..	Do. " 3	..	..	430	..	430	430	..
248	..	..	Do. " 4	..	..	450	..	450	450	..
249	..	..	Minor sluices, Mupparru channel	..	..	390	..	390	390	..
250	..	39 43	Madapalli channel, under-tunnel	..	..	1,234	..	1,234	1,234	..
251	..	39 54	Do.	..	..	1,741	..	1,741	1,741	..
252	..	39 73	Do.	..	..	1,234	..	1,234	1,234	..
253	..	..	Do.	..	..	1,350	..	1,350	1,350	..
254	..	..	Do.	..	..	390	..	390	390	..
255	..	..	Do.	..	..	900	..	900	900	..
256	..	..	Under-tunnel at 11,240 feet of Kakulapad channel	..	..	140	..	136	140	..
257	..	..	Field masonry sluice, No. 1, left bank	..	..	140	..	136	140	..
258	..	..	Do. " 2 do.	..	..	150	..	150	150	..
259	..	..	Do. " 3 do.	..	..	180	..	180	180	..
260	..	..	Do. " 4 do.	..	..	140	..	140	140	..
261	..	..	Do. " 1, right bank	..	..	180	..	180	180	..
262	..	..	Do. " 2 do.	..	..	140	..	140	140	..
263	..	..	Improvements to left side vent, Punakumad left side channel	..	..	180	..	180	180	..
264	..	..	Aqueduct do.	..	..	120	..	120	120	..
265	..	..	Peddapad channel, drop No. 1	..	..	1,730	..	1,730	1,730	..
266	..	..	Do. do. " 2	..	..	400	..	34	400	..
267	..	..	Do. do. " 3	..	..	370	..	60	400	..
268	..	30 40	Four field masonry sluices	..	..	640	..	52	370	..
269	..	..	Road culvert to Punakollu road	..	..	680	..	96	640	..
270	..	..	Viravalli channel, drop No. 1	..	..	320	..	148	680	..
271	..	..	Do. do. " 2	..	..	320	..	99	320	..
272	..	..	Do. do. " 3	..	..	290	..	93	320	..
273	..	..	Do. field masonry sluice No. 1	..	..	190	..	84	290	..
274	..	..	Do. do.	..	..	210	..	5	190	..
275	..	28 60	Gogunta channel, head sluice	..	..	2,380	..	208	210	..
276	..	..	Do. drop No. 1	..	..	520	..	2,380	2,380	..
277	..	..	Do. do. " 2	..	..	520	..	520	520	..
278	..	..	Do. do. " 3	..	..	530	..	520	520	..
279	..	..	Do. do. " 4	..	..	470	..	530	530	..
280	..	40 10	Chataparru channel, head sluice	..	..	1,050	..	470	470	..
281	..	..	Do. drop No. 1	..	..	500	..	1,050	1,050	..
282	..	..	Do. do. " 2	..	..	500	..	500	500	..
283	..	23 1	Tippanasugunta channel, masonry works	..	..	..	..	3,000	3,000	..
284	..	11 70	Kesrapalli channel	..	Total	27,841	5,662	25,179	30,841	..
285	..	14 30½	Ungutur channel, excavation	..	..	650	..	650	650	..
286	..	..	Do. earthenware pipes	..	..	460	..	460	4,560	..
287	..	..	Ungutur right side channel, excavation	..	..	60	..	60	60	..

Statement showing the principal items on which expenditure will have to be incurred after 31st March 1893 in completing Delta works, II Circle—cont.

16

11TH OCTOBER 1893, No. 857 I., PUBLIC WORKS.

No.	Proceedings of the Madras Government or other authority.	Main and sub head.	Mileage.	Names of works.	Amount of sanctioned estimate.	EXPENDITURE.			Increase.	Decrease.	Remarks.
						Expenditure incurred to end of 1892-93.	Further expenditure.	Total.			
1	2	3	4	5	6	7	8	9	10	11	12
KISTNA EASTERN SECTION—cont.											
Ellore canal—cont.											
288	No. 226 I. of 13th Mar. 1893	..	..	Ungutur right side channel, earthenware pipes	70	..	70	70	..	..	..
289	Do.	..	..	Ungutur left side channel, excavation	620	..	620	620	..	..	..
290	Do.	..	..	Do.	140	..	140	140	..	..	..
291	No. 2 I. of 4th Jan. 1892, para. 50 of the note printed in G.O. No. 3528 of 22nd Dec. 1876.	..	..	Ponkumad channel, excavation	2,110	1,657	453	2,110	..	..	..
292	No. 397 I. of 2nd May 1893	..	..	Do. left side channel, extension	370	..	370	370	..	..	..
293	Do.	..	..	Do. earthenware pipes	100	..	100	100	..	..	..
294	Do.	..	..	Do. Palmyra spouts	30	15	15	30	..	..	..
295	No. 226 I. of 13th Mar. 1893, para. 50 of the note printed in G.O. No. 3528 of 22nd Dec. 1876.	(3) L.	20 41	Chirivada channel, excavation	4,954	..	4,954	4,954	..	..	..
296	Do.	..	..	Do. earthenware pipes	610	..	610	610	..	..	..
297	No. 576 I. of 22nd July 1891	..	..	Vinavalli channel, box sluices and spouts	280	3	277	280	..	..	..
298	Do.	..	..	Vinavalli right side channel, excavation	280	247	33	280	..	..	..
299	Do.	..	..	Do. palmyra spouts	20	..	20	20	..	..	..
300	Do.	..	..	Kakulapad channel	1,950	1,461	489	1,950	..	..	..
301	Do.	..	..	Do. six box sluices	300	..	300	300	..	..	..
302	Do.	..	..	Side channel to Mupparu channel	408	313	95	408	..	..	..
303	No. 303 I. of 7th April 1893	..	..	Madapalli channel, extension	2,150	..	2,150	2,150	..	..	..
304	No. 644 I. of 18th Sept. 1886	..	..	Do. side channel	670	..	670	670	..	..	..
305	Do.	..	39 11	Channel parallel to Ellore canal on left of do.	400	24	376	400	..	..	..
306	Do.	..	..	Do. do. on right of do.	44	..	44	44	..	..	..
307	Do.	..	39 64	Side channel right of Madapalli channel	43	..	43	43	..	..	..
308	No. 488 I. of 2nd June 1893	..	28 60	Gogunta channel, excavation	2,490	..	2,490	2,490	..	..	..
309	Do.	..	..	Do. earthenware pipes	150	..	150	150	..	..	..
310	Do.	..	..	Gogunta channel, right side channel, excavation	210	..	210	210	..	..	..
311	Do.	..	..	Do. earthenware pipes	80	..	80	80	..	..	..
312	Do.	..	..	Gogunta channel, left side channel, excavation	630	..	630	630	..	..	..
313	Do.	..	..	Do. earthenware pipes	160	..	160	160	..	..	..
314	No. 486 I. of 6th June 1893	..	..	Chataparru channel, excavation	780	..	780	780	..	..	..
315	Do.	..	..	Do. earthenware pipes	80	..	80	80	..	..	..
316	No. 576 I. of 22nd July 1891	..	..	Wathur right side channel	292	214	78	292	..	..	..
317	Do.	(3) L.	..	Pedapad channel	1,560	1,287	173	1,560	..	..	..
318	No. 455 I. of 18th May 1893	..	..	Do. left side channel, extension	1,377	..	1,377	1,377	..	..	..
319	Do.	..	..	Tippanagunta channel	..	..	..	2,000	2,000	..	..
Total					28,988	5,321	25,667	30,988	2,000	..	..

11TH OCTOBER 1893, No. 857 I., PUBLIC WORKS.

17

320	No. 467 I. of 17th Nov. 1886	..	(3) O.	Madapalli channel, cattle-crossing	..	394	394	394	394	300	..			
321	Do.	..	..	Do. demarcation stones	..	..	..	300	300	..	..			
322	No. 226 I. of 13th Mar. 1893	..	14 30	Demarcation stones, Ungutur channel	..	..	..	260	260	..	..			
323	Do.	..	..	Do. right side channel of do.	..	..	..	10	10	..	..			
324	Do.	..	..	Do. left do.	..	..	..	40	40	..	..			
325	Do.	..	..	Do. Chirivada channel	..	..	..	250	250	..	..			
326	No. 897 I. of 21st Nov. 1891	..	20 41	Kakulapad channel	..	..	..	200	200	..	..			
327	Do.	..	..	Ponukumad channel	..	..	..	140	140	..	..			
328	Do.	..	..	Do. do. right side channel	..	..	..	10	10	..	..			
329	Do.	..	..	Do. do. left side do.	..	..	..	20	20	..	..			
330	No. 397 I. of 2nd May 1893	..	..	Do. do. extension	..	..	..	30	30	..	..			
331	No. 2 I. of 4th Jan. 1892	..	..	Pedapad channel	..	..	..	100	87	..	..			
332	Do.	..	..	Do. right side channel	..	..	..	12	12	..	..			
333	Do.	..	..	Do. left side do.	..	..	..	60	38	..	..			
334	No. 455 I. of 18th May 1893	..	..	Do. do. extension	..	..	..	60	60	..	..			
335	No. 576 I. of 22nd July 1891	..	..	Wathur channel	..	..	..	21	38	..	..			
336	Do.	..	..	Do. do. right side channel	..	..	..	18	21	..	..			
337	Do.	..	..	Do. left do.	..	..	..	140	18	..	..			
338	No. 65 I. of 21st January 1892	..	..	Viravalli channel	..	..	..	130	130	..	..			
339	Do.	..	..	Do. do. right side channel	..	..	..	30	30	..	..			
340	No. 488 I. of 2nd June 1893	..	28 60	Gogunta channel	..	..	..	30	30	..	..			
341	Do.	..	..	Do. right side channel	..	..	..	50	50	..	..			
342	Do.	..	..	Do. left side do.	..	..	..	140	140	..	..			
343	No. 496 I. of 6th June 1893	..	..	Chataparru channel	..	..	..	2,185	2,412	300	..			
Total											73	2,485	..	
Total (3) Distributaries											76,058	11,056	81,758	..
(4) B.											160	160	..	..
344	No. 314 I. of 2nd June 1888	..	8 40	Nakkalam drain	..	..	..	308	308	..	..			
345	Do.	..	..	Kesavapalli do.	..	..	..	300	300	..	..			
346	Para. 50 of the note printed in No. 3528 of 22nd Dec. 1876	..	16 0	Avatipalli do.	..	..	..	80	80	..	..			
347	Do.	..	..	Atukur drain	..	..	..	50	50	..	..			
348	Do.	..	19 0	Pottipad drain	..	..	..	255	255	..	..			
349	No. 314 I. of 2nd June 1888	..	..	Ampeparam do.	..	..	..	250	250	..	..			
350	No. 314 I. of 2nd June and No. 410 I. of 14th May 1891.	..	23 10	Viravalli do.	..	..	..	90	90	..	..			
351	Do.	..	..	Narasanaipalem drain	..	..	..	225	225	..	..			
352	Para. 50 of the note printed in No. 3528 of 22nd Dec. 1876.	..	25 5	Canunole drain	..	..	..	170	170	..	..			
353	Do.	..	24 0	Perikood do.	..	..	..	80	80	..	..			
354	Do.	..	..	Ramileru do.	..	..	..	50	50	..	..			
355	No. 314 I. of 2nd June 1888	..	27 0	Totugudem do.	..	..	..	40	40	..	..			
356	Para. 50 of the note printed in No. 3528 of 22nd Dec. 1876.	..	29 70	Panukollu do.	..	..	..	100	100	..	..			
357	No. 314 I. of 2nd June 1888	..	31 0	Pedapad do.	..	..	..	80	80	..	..			
358	Do.	..	..	East Tammiluru flood bank	..	..	..	70	70	..	..			
359	Para. 50 of the note printed in No. 3528 of 22nd Dec. 1876.	..	33 40	Wathur drain	..	..	..	300	300	..	..			
360	Do.	..	35 77	West Tammiluru drain	..	..	..	100	100	..	..			
361	Do.	..	37 10	Jalipadi drain	..	..	..	480	480	..	..			
362	No. 653 I. of 13th Nov. 1890	..	39 5	Compensation for Budameru widening	..	..	..	..	..	..	..			

Statement showing the principal items on which expenditure will have to be incurred after 31st March 1893 in completing Delta works, II Circle—cont.

No.	Proceedings of the Madras Government or other authority.	Main and sub head.	Mileage.	Names of works.	EXPENDITURE.				Increase.	Decrease.	Remarks.
					Amount of sanctioned estimate.	Expenditure incurred to end of 1892-93.	Further expenditure.	Total.			
1	2	3	4	5	6	7	8	9	10	11	12
363	No. 495 I. of 9th Sept. 1890	..	..	KISTNA EASTERN SECTION—cont. Ellore canal—cont. Compensation for raising the Budameru flood bank from Mojarra to Aripirala.	Rs. 104	..	Rs. 104	104	..	..	
364		(4) C.	..	Total ..	3,292	..	3,292	3,292	..	..	
365	Para. 50 of the note printed in No. 3528 of 22nd Dec. 1876.	(4) L.	27 0	Ten foot bridges across drains	..	..	..	..	5,000	..	
366	Do. do.	..	38 0	Perished drain ..	300	..	300	300	..	..	
367	Do. do.	..	31 0	Ramilera do. ..	60	..	60	60	..	..	Lump sum.
368	Do. do.	..	35 77	Punkollu do. ..	20	..	20	20	..	..	Lump sum.
369	Do. do.	..	37 10	West Tammileru drain ..	300	..	300	300	..	..	
370	Do. do.	..	39 6	Jalipudi drain ..	2,500	..	2,500	2,500	..	..	
371	Do. do.	..	..	East Tammileru drain ..	300	..	300	300	..	..	
372	No. 314 I. of 2nd June 1888	..	8 40	Nakkalam drain ..	2,165	..	2,165	2,165	..	..	
373	Para. 60 of the note printed in No. 3528 of 22nd Dec. 1876.	..	10 21	Kesavapalli do. ..	425	..	425	425	..	..	
374	Do. do.	..	16 0	Aratayalli do. ..	300	..	300	300	..	..	
375	Do. do.	..	17 0	Atukur do. ..	400	..	400	400	..	..	
376	Do. do.	..	19 0	Pottipad do. ..	490	..	490	490	..	..	
377	No. 314 I. of 2nd June 1888	..	21 20	Ammapuram drain ..	150	..	150	150	..	..	
378	Para. 58 of the note printed in No. 3528 of 22nd Dec. 1876	..	22 50	Nellivaga do. ..	8,187	1,835	1,332	3,187	..	..	
379	Do. do.	..	24 0	Cannole do. ..	830	..	830	830	..	..	
380	No. 653 I. of 13th Nov. 1890	..	..	Widening the last 3 miles of the Budameru	1,465	..	1,465	1,465	..	..	
381	No. 495 I. of 9th Sept. 1890	..	..	Raising flood bank to the Budameru ..	19,120	3,065	1,861	19,120	..	..	
				Total ..	36,958	20,168	16,790	36,958	..	..	
				Total, (4) Drainage and protective works	40,250	20,168	25,082	45,250	5,000	..	
				Total, Ellore canal ..	1,29,149	31,626	1,08,223	1,39,819	10,700	..	
382	No. 146 I. of 12th Feb. 1885	(3) B.	..	Dosapad channel ..	6,960	4,298	2,662	6,960	..	..	
383	No. 354 I. of 11th May 1886	..	..	Juvvampudi branch of Kunderu channel	1,782	1,620	162	1,782	..	..	
384	No. 406 I. of 25th July 1890	..	..	Aripirala branch ..	1,070	..	1,070	1,070	..	..	

385	Do. do.	..	..	Panalapad branch	550	..	550	558	..	..	..	
386	No. 679 I. of 31st July 1893	..	..	Bhumicodu from Dosapad channel	83	..	83	83	..	..	..	
387	Do. do.	..	..	Side channel from left bank of Dosapad channel at 10 miles 300 feet.	220	..	220	220	..	..	..	
388	Do. do.	..	..	Left side channel of Dosapad channel from below Aripirala branch, head sluice.	510	..	510	510	..	..	..	
389	Do. do.	..	..	Total ..	11,175	5,918	5,257	11,175	..	..	..	
390	Do. do.	(3) C.	..	Aripirala Panta Coda, head sluice	390	156	234	390	..	..	..	
391	No. 395 I. of 2nd May 1893	..	..	Dan at 2 miles 5 furlongs of Noharalli codu ..	560	..	560	560	..	..	..	
392	Do. do.	..	..	Dan at 6 miles 17 chains of do. ..	430	..	430	480	..	..	..	
393	Do. do.	..	..	Head sluice to left side channel of Dosapad channel from below Aripirala branch, head sluice.	620	..	620	620	..	..	..	
394	No. 395 I. of 2nd May 1893	..	..	Road culvert to Perished road	430	..	430	430	..	..	..	
395	Do. do.	..	..	Sluice to Bhumicodu ..	360	..	360	360	..	..	..	
396	Do. do.	..	..	Do. right side channel ..	300	..	300	300	..	..	..	
397	Do. do.	..	..	Do. left do. ..	270	..	270	270	..	..	..	
398	Do. do.	..	..	Do. Tamrasa do. ..	300	..	300	300	..	..	..	
399	Do. do.	..	..	Do. Rachacodu ..	260	..	260	260	..	..	..	
400	No. 364 I. of 11th May 1886	..	..	Masonry works	2,666	..	2,666	2,666	..	..	..	
401	No. 679 I. of 31st July 1893	..	..	Sluice to Bhumicodu from Dosapad channel ..	530	..	530	530	..	..	..	
402	Do. do.	..	..	Tail escape to do. ..	142	..	142	142	..	..	..	
403	Do. do.	..	..	Head sluice to side channel from left bank of Dosapad channel at 10 miles 300 feet.	680	..	680	680	..	..	..	
404	No. 649 I. of 24th July 1893	..	..	Head sluice at 11 miles of Dosapad channel	..	..	..	1,500	1,500	..	..	
405	No. 799 I. of 9th October 1892	(3) L.	..	Pipe sluices in right bank of Dosapad channel ..	530	..	530	530	..	..	..	
406	Do. do.	..	..	Total ..	8,538	156	8,694	10,038	1,500	..	..	
407	No. 395 I. of 2nd May 1893	..	..	Enlarging and improving minor channels	118	..	118	118	..	..	..	
408	Do. do.	..	..	Bhumicodu ..	339	..	339	339	..	..	..	
409	Do. do.	..	..	Do. right side channel ..	282	..	282	282	..	..	..	
410	Do. do.	..	..	Do. left do. ..	990	..	990	990	..	..	..	
411	No. 394 I. of 11th May 1896	..	..	Tamirasa channel ..	8,680	..	8,680	8,680	..	..	..	
412	Do. do.	..	..	Improvements to Kunderu channel	..	..	..	2,000	2,000	..	..	
413	Do. do.	..	..	Do. Mastaphankancodu ..	..	..	..	6,000	6,000	..	..	
414	Do. do.	..	..	Do. North side channel of Dosapad channel.	..	..	..	3,000	3,000	..	..	
415	Do. do.	..	..	Do. Aripirala branch	..	..	..	1,000	1,000	..	..	
416	Do. do.	..	..	Left side channel from Dosapad channel from below Aripirala branch, head sluice.	443	..	443	443	..	..	..	
417	Do. do.	..	..	Improvements to left side channel of Dosapad channel.	..	..	..	1,000	1,000	..	..	
418	No. 679 I. of 31st July 1893	..	..	Side channel from left bank of Dosapad channel, 10 miles 300 feet.	400	..	400	400	..	..	..	
419	Do. do.	..	..	Excavating Bhumicodu channel	535	..	535	535	..	..	..	
420	Do. do.	..	..	Total ..	11,986	132	12,118	24,986	13,000	..	..	

Statement showing the principal items on which expenditure will have to be incurred after 31st March 1893 in completing Delta works, II Circle—cont.

No.	Proceedings of the Madras Government or other authority.	Main and sub head.	Mileage.	Names of works.	Amount of sanctioned estimate.	EXPENDITURE.				Increase.	Decrease.	Remarks.
						Expendi- ture incurred to end of 1892-93.	Further expendi- ture.	Total				
1	2	3	4	5	6	7	8	9	10	11	12	
KISTNA EASTERN SECTION—cont.												
Ryves canal—cont.												
419	No. 354 I. of 11th May 1886	(3) O.	..	Kunderu channel, cattle ramp at Katur	197	..	197	197	..	..	..	
420	No. 563 I. of 16th July 1891	..	..	Do. demarcation stones	330	..	330	330	..	..	..	
421	Do.	..	..	Lingavaram channel	240	..	240	240	..	..	..	
422	Do.	..	..	Noharali codu do.	410	..	410	410	..	..	..	
423	Do.	..	..	Juvvanapudi branch channel	260	79	331	410	..	..	..	
424	Do.	..	..	Dosapad channel	800	..	260	260	..	..	..	
425	Do.	..	..	Kelavaram branch do.	200	..	800	800	..	..	..	
426	Do.	..	..	Komatigunta channel do.	240	..	200	200	..	..	..	
427		..	..	Demarcation stones for left side channel of dosapad chan- nel from below Aripirala branch head sluice.	27	..	27	27	..	..	..	
428	No. 563 I. of 16th July 1893	..	..	North side channel of Dosapad channel from below Aripir- ala branch channel, head sluice	400	..	400	400	..	..	..	
429		..	..	Demarcation stones for side channel from left bank of Dosapad channel at 10 miles 300 feet.	30	..	30	30	..	..	..	
430		..	..	Improvements to ramps on Dosapad channel and provid- ing revetments.	..	..	3,000	3,000	3,000	..	..	
Total ..					3,134	79	6,055	6,134	3,000	..	..	
Total (3) Distributaries ..					34,833	6,285	46,048	52,333	17,500	..	..	
Total, Ryves canal ..					34,833	6,285	46,048	52,333	17,500	..	..	
Bank canal.												
431		(2) B.	..	Compensation	..	..	5,000	5,000	5,000	..	..	
Total (2) Main canals and branches					..	..	5,000	5,000	5,000	..	..	
Total, Bank canal ..					..	..	5,000	5,000	5,000	..	..	
Drain from Inampudi aqueduct to Dayyappa salra.												
432	No. 962 I. of 14th Nov. 1885	(4) B.	..	Compensation for land	5,710	1,849	3,861	5,710	..	..	..	

|--|