

8805
Public Works (1896) Department.

G.O., No. 8659

DATED 23rd Oct 1896

[Despatch Abstract.]

Nagalore Tank: The Examiner authorizes
to pass the outlay incurred in repairing
— in the Anantapur Dist.

10/23/10

27/10

[illegible][illegible]

The Examiner authorized to pass the outlay incurred in repairing — in the Anantapur district.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following papers:—

From W. B. DEWINTON, Esq., Superintending Engineer, III Circle, to the Chief Engineer for Irrigation (through the Examiner, Public Works Accounts), dated Bellary, 18th July 1896, No. 1163.

I have the honour to request that you will be good enough to obtain the sanction of Government to the excess outlay of Rs. 736 incurred in repairing Nagalore tank, estimate No. 182 of 1891-92, irrigation works.

2. An estimate for the work was sanctioned for Rs. 4,448, and in the course of construction extra work was found necessary and also the rates provided were insufficient; hence excess outlay had to be incurred on the work.

3. The completion report with comparative statement herewith forwarded, explains fully the cause of excess.

No. 2139 D./A.

Forwarded to the Chief Engineer for Irrigation.

The outlay on the work has been checked and found correct.

23rd July 1896.

(Signed) D. C. GORDON,
Examiner, P.W. Accounts.

Memo. No. III/13 B.L.

In returning the Superintending Engineer's letter, No. 1163, dated 18th July 1896, the undersigned has the honour to remark that the original estimate must have been prepared in a most slovenly and careless manner to have necessitated nearly 85 per cent. excess in the item of earthwork in carrying out the work. It is requested that the name of the subordinate who prepared and the officer who passed these estimates should be reported for the information of Government before the excess incurred can be submitted for sanction.

1st August 1896.

(Signed) F. J. WILSON,
for Chief Engineer for Irrigation.

From the Executive Engineer, Bellary Division, to the Superintending Engineer, III Circle, dated 8th September 1896, No. 5095.

With reference to your endorsement, No. 1424, dated 8th ultimo, I have the honour to state that the estimate for repairs to Nagalore tank was prepared in June 1891 by Sergeant E. Huson, Supervisor, and was passed on to this office in July 1891 by Mr. F. Heinig, Assistant Engineer, Sub-divisional officer, who in his capacity of Officiating Executive Engineer of this division, submitted the same to your office for sanction in September 1891.

The estimate was sanctioned by Colonel H. Smalley, R.E., Superintending Engineer, in October 1891.

Owing to the great length of time that has elapsed between the sanction and completion of the work, extra work was found necessary. The estimate on the whole has not, however, been exceeded. Please see particulars below:—

Estimate.

Original Works, Minor—				RS.
Constructing body wall and extending escape	...	...	...	2,482
Repairs	...	...	...	4,448
Total estimate				6,930

Expenditure.

				RS.
Original works, minor	...	...	...	1,622
Repairs	...	...	...	5,184
Total expenditure				6,806
Saving				124

The original contractor did very inferior and slow work which generally means dear work. He was dispensed with by me and heavily punished by forfeiture of his security Rs. 734, which was credited to Provincial Revenue. Government interests have therefore been thoroughly attended to on this work.

No. 1770 I.

Communicated to the Chief Engineer for Irrigation with reference to his letter, No. III/13 B.L., dated 1st August 1896, and with a request that, under the circumstances explained by the Executive Engineer, the sanction of Government to the excess may be obtained.

16th September 1896.

(Signed) W. B. DEWINTON,
Supg. Engineer, III Circle.

No. 177 I.

Submitted to Government. On the estimate sanctioned in 1891-92 for both original works and repairs to the Nagalore tank, it is now shown that a saving of Rs. 124 was effected, though, taking the item for repairs alone, an excess outlay of Rs. 736 was incurred. As it is represented that this excess is due to additional work found necessary owing to the great length of time that was allowed to elapse between the sanction and completion of the work, the excess may be passed.

(Signed) R. R. E. DRAKE-BROCKMAN, Colonel, R.E.,
Chief Engineer for Irrigation.

25th Sept. 1896.

No. 865 I. of 23rd October 1896.
PROCEEDINGS OF THE MADRAS GOVERNMENT.UNDER date the 8th Oct.

READ the following

4

No. 865 I., 23rd OCTOBER 1896.ORDER—No. 865 I., dated 23rd October 1896.

The Examiner of Public Works Accounts is authorized to pass the outlay incurred in repairing Nagalore tank in the Anantapur district.

2. This sanction is registered as No. 126 I. of 1896-97.

(True Extract.)

(Signed) W. HUGHES,
Joint Secy. to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.

" Superintending Engineer, III Circle, with two enclosures.
" Examiner, Public Works Accounts.

Msd. T. K. Narayana Aiyangar.

From Supg Engr, III Circle, No. 1163, of 18.7.96.
 To do. 13082, of 1.8.96
 From do. 17703, of 16.9.96

No. 17703 of 25th Sept 1896.
 Submitted to Govt.

On the estimate sanctioned in 1891-92 for both original works & repairs to the Nagalore tank, it is now shown that a saving of Rs 124 was effected, though taking the item for repairs alone, an excess outlay of Rs 736 was incurred. As it is represented

that this excess is due to additional work found necessary owing to the great length of time that was allowed to elapse between the sanction & completion of the work, the excess may be passed.

Order thereon ^{Disbursement Account} 8652. 23rd Dec 1896.

The Engineer of P.W.D. is authorized to pass the outlay incurred in repairing Nagabore Kank in the Anantapur Dist.

This sanction is registered as No. 126. J of 1896-97.

[Signature]
21/12/96

Recd
25/9/96

To the Chief Engineer
Supplying to the
Sd. Dy. Commr.
13/11/96

[Signature]
9/11/96

2 enclos.

Public Works (1896) Department.

CURRENT No. 8805

Order

From

*The Chief Engineer
for Irrigation*

No. 177-J

Dated 25 Sept 1896

Received 1.10.96

Enclosures 5

Spare copies

SUBJECT.

*Excess outlay incurred
on Nagalove Tank, in
the Anantapur District*

Issue

W.H.

"J"

*15/11
20.10.96*

025462 GCS. R. B. 1-

*7.2.9.
22/10*

W.H.

22/10

15/11

20/10

20/10

20/10

20/10

20/10

20/10

20/10

20/10

20/10

20/10

20/10

20/10

20/10

FURTHER PAPERS.

[illegible][illegible]

Public Works (1896) Department.

CURRENT No.

K 2873L

Order

From *The Supt: Engineer,
III Circle,
Bellary*

No. 1770.

Dated 16th September 1896.

Received 17-9-92

Enclosures 3

Spare copies

SUBJECT.

Nagalore Tank—
Requesting to obtain the
sanction of Government
to the excess expenditure incurred
on— under the circumstances
explained.

137. 72.1 149.5
17-9-26 102.5

BACK PAPERS.

No.	Department.	Date.
J 13 BL		1896
R 21.	N L	18.7.96

FURTHER PAPERS.

G.O.	No.	Department.	Date.
------	-----	-------------	-------

Letter from the Exec. Engineer, Bellary Division
No 5095 dated 8 September 1896 to the Supt. Engineer
III Circle, Bellary.

With reference to your endorsement No 1424 dated 8 ultimo, I have the honor to state that the estimate for repairs to Nagalore tank was prepared in June 1891 by Sergeant E. Nelson, Supervisor, and was passed on to this Office in July 1891 by Mr. F. Heiney, Asst. Engineer, Sub Div. Officer, who in his capacity of Offg. Executive Engineer of this Division, submitted the same to your Office for sanction in September 1891.

The estimate was sanctioned by Col. H. Smalley R. E. Superintending Engineer in October 1891.

Owing to ^{the} great length of time that has elapsed between the sanction and completion of the work, extra work was found necessary. The estimate on the whole, has not however been exceeded.

Please see particulars below-

	Estimate
C. W. Minor	
Lengthy body wall & extending escape	Rs 2,482
Repairs - - - - -	4,448
Total Estimated	Rs 6,930

Expenditure	
C. W. Minor - - - - -	Rs 1,622
Repairs - - - - -	5,184
Total expenditure - - - - -	6,806
Saving Rs - - - - -	124

The original contractor did very inferior and slow work which generally means dear work. He was dispensed with by me and heavily punished by forfeiture of his security Rs 734, which was credited to Provincial Revenue. Government interests have therefore been thoroughly attended to on this work.

N^o 1770 I dated 16th September/96.

Communicated to the Chief Engineer Enclosures 3.
for Irrigation with reference to his letter N^o $\frac{III}{1332}$
dated 1st August 1896 and with a request that
under the circumstances explained by the Exe.
Engineer, the sanction of Government to the excess
may be obtained.

W. H. H. H. H.

Suptg. Engineer, III Circle.

Public Works (189) Department.

CURRENT No.

Order

From

The Chief Engineer
for Irrigation

No. 13 B. L.

Dated 1-8-96

Received

Enclosures 2

Spare copies

SUBJECT.

Nagalore Tank - returns
with remarks letter from
the Super Engineer, Second
Circle with a request to
report the name of the
Subordinate who
prepared the Estimates
for repairing —
before the excess
incurred on it can be
submitted for sanction.

0055
8805/96

[illegible][illegible]

[Handwritten signature]

The Supl^y Aug 3 (into)

Public Works (189) Department.

Keupe
CURRENT No. 2 / B.L.

Order

From

*The Super Engineer
Third circle*

No. 1163.

Dated 18-7-96.

Received 24-7-96.

Enclosures 1

Spare copies

SUBJECT.

*Nagalore Tank, Bellary
Dn - request to
obtain sanction of
Govt to the excess outlay
of Rs. 736 incurred in
repairing - under
the circumstances
explained.*

*804.2
8805/56*

[illegible][illegible]

(Signed) W. B. de Winton
Supg: Engineer, III Circle.

End. No. 2139 $\frac{D}{A}$ of 23rd July 1896

Forwarded to the Chief Engineer,
for Irrigation.

The outlay on the work has been
checked and found correct.

1/5 H.C.G.
C.

R213L
24.7.96

No. 1163

Superintending Engineer's Office,

3RD CIRCLE,

Bellary 18th July 1896.

FROM W. B. deWitt Esquire
SUPERINTENDING ENGINEER,

IIIRD CIRCLE,

23 JUL 1896

To

THE Chief Engineer,
for Irrigation,
Madras.

Thro: The Examiner
Sir, P. W. Accounts,
Madras.

Enclosures.
1 complete on
report with
here time state

I have the honour to request that
you will be good enough to obtain the
sanction of Government to the excess outlay
of Rs: 736 incurred in repairing Nagalore
Tank. Estimate No: 182 of 1891-92. Irrign: Work.
2. An Estimate for the work was sanctioned
for Rs: 4,448- and in the course of construction
extra work was found necessary and also the
rates provided were insufficient; hence excess
outlay had to be incurred on the work.

3. The Completion Report with comparative
Statement: herewith forwarded, explains
fully the cause of excess.

I have the honour to be,
Sir,
Yours most obedt. Servt.,

W. B. deWitt
Superintending Engineer,
IIIRD Circle.
15.7.96.

Rs. 1
800.756

From

The Superintending Engineer,

111rd Circle,

Bellary.

To

The

*Chief Engineer
for Irrigation
Thro the Engineer
P. W. A. K. S. D. S.*

Dated 18

Received

July 1896

Enclosures. 1

No. 1163

Encl. N-2139 ²/_A of 23 July 1896

*Forwarded to the
Chief Engineer for Irrigation
The outlay on the work
has been checked and
found correct.*

108