

Educational ¹⁹¹⁰~~(190)~~ Department.

ORDINARY MS.

G.O., No. 311

DATED 31-5-10

[Despatch Abstract.]

St. Home Convent Girls' Orphanage, Madras.

Extending up to 31st March and 31st May 1910 respectively, the time fixed for the completion of the work of providing additional accommodation for the — and for the submission of the Certificate of actual expenditure incurred on the work.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

EDUCATIONAL DEPARTMENT.

CONTENTS.

PAPERS PUT UP WITH CURRENT No. _____

Papers of the department to which the current belongs.

Number.	Date.	Original (=O.) or spare copy (=S. C.)	Remarks. (In this column such of the papers as have been removed for copying, printing, etc., should be marked with a cross.)	Initials of Referencer with date in token of return to Reference department.

Papers of other departments.

Department.	Number.	Date.	Original (=O.) or spare copy (=S. C.)	Despatcher to note the return of the papers to the departments concerned.

St. Form No. 135.
4,000-1-8-08.



Received _____ 190 , Registered 2-5 1910

Subject.

Recommending extension of time for the completion of the work of providing additional accommodation for the St. Thome Convent Girls' Orphanage, Madras, and for the submission of the certificate of actual expenditure incurred on the work.

ENCLOSURES.

No. _____
Spare copies _____

R. C. No. 5916 of 1906,

Station Madras, Dated the 29th April 1910.

From (Name) The Hon'ble Mr. A. G. Bourne, D. Sc, F. R. S, C. I. E.,
(Designation) Director of Public Instruction.

To The Secretary to the Government of Madras,
Educational Department.

In their order No. 380 Mis., Educational, dated 28th June 1909, Government were pleased to extend the time fixed in G. O. No. 385, Educational, dated 19th May 1908 for the completion of the work of providing additional accommodation for the orphans of the St. Thome Convent Girls' Orphanage, Madras and for the submission of the certificate of actual expenditure incurred on the work up to the 31st October and 31st December 1909, respectively. The correspondent now says that owing to the serious illness of the contractor and to the difficulty of getting seasoned teak wood, the building could not be completed by the prescribed time, and requests further extension up to 31st March 1910. I beg to recommend that the time fixed in G. O.

2
4
E G.O. No. 380 Mis., Educational, dated 28th June 09
may be extended further up to 31st March and 31st May
1910 respectively.

I have the honour to be,

Sir,

Your most obedient servant,

H. H. Munro

for Director of Public Instruction.

M.R.B.

M.R.B.

[E. & L.]
67
06-15-3-08

EDUCATIONAL DEPARTMENT.
~~LEGISLATIVE~~

NOTES.

C. No. 890. From the D.P.G. No. 5916, dated 29.4.1900.

SUBJECT. Extension of the time required for the completion of the work of providing additional accommodation for the St. Thome's Convent Girls' Orphanage, Madras.

In the circumstances stated in the Director's letter, the further extension of time applied for may, perhaps, be granted.

2. The draft order placed below is submitted for approval. The delay in making this application should have been explained.

PP
10.5.10

In G.O. No. 385 Est. dt 19th May 1908, it was laid down as one of the conditions for the payment of the grant, that the work should be completed before the 31st May 1909.

2. On 21st May 1909, the correspondent of the Orphanage wrote to the D.P.G. stating that as the orders expected from England had not arrived the work could not be completed before 31st May 1909 as originally stipulated and requested extension until October of the same year. This letter was forwarded by the D.P.G.'s Office on 12th June 1909, and in G.O. No. 380 Est. dt 29.6.09. the time for the completion of the work was extended until 31st October 1909.

3. The D.P.G. in his current letter, which is dated 29th April 1910, states that "the Correspondent now says that owing to the serious illness of the Contractor

"Contractor and to the difficulty of getting seasoned wood, the building could not be completed by the prescribed time and requests further extension upto 31st March 1910."

4. The original application from the Correspondent has not been submitted and it is not therefore possible to find out whether this delay in submitting the application was due to the Correspondent or whether the delay it was in the D.P.G. Office. In fact the D.P.G. letter is dated ^{after the expiry of} nearly six months after the extension sanctioned in G.O. No. 3808 of 29.6.09, and nearly a month after the further extension asked for by the Correspondent has expired. As the 31st March 1910, upto which extension of time was applied for, has already expired, it would be meaningless to grant the extension now. The D.P.G. may be asked to state whether the work ~~has~~ been actually finished before the 31st March 1910.

Sl. No 890-1
12.5.10

DD
10.5.10

S.P.I. no.
Sun
12.5.10

It seems useless in such cases to keep on applying for extensions until it is pretty clear that there is some

definite date by which the work is likely to be finished.

The Completion Certificate in this case is dated 31st March '10. The grant can be paid from the current year's allotment and need not have been paid last year.

The application for sanction to the extension from 31st Oct. '09 to 31st March '10 is now made with retrospective effect and has this meaning that under Gov. Est. 380 of 29-6-09 I cannot pay the grant unless sanction is given to the extension of time.

It is a matter for consideration whether it is necessary for the Govt. to fix these dates. I do not know what purpose it serves. The Managers naturally try and get their new building as soon as they can and there is always a proviso that the grant can be paid only when funds are available so that there is no promise to pay directly the work is finished.

Agd 21.5.10

Educational Department

The



E

(K)

1/11/10

1-11/10

The draft order placed below is submitted for approval.

2. After its issue a separate note will be submitted on the general question raised at (K) in Dr. Bourne's note of 21-5-10 on the previous page.

PP
25-5-10

DD
26-5-10

May issue. I submit

Sec 7

Sun
27/5

Issue
Lub
28/5

Gen.
Lub
28/5

PP
28/5

C. No. 890, From the S.P. 9., No. 5916, dated 29-4-1900

” ” ” ” ” ” ” 190

9) "....." 9) "....." 9) "....." 190

No. 311, dated 31-5-1960

mis

DP + return the file
to me please, interact
MM
30/5

In the circumstances stated by the
D.P.O., the time fixed in G.O. 385 dated
19th May 1908 for the completion of the work
of providing additional accommodation
for the orphans of the St. Thome' Convent
Girls' Orphanage, Madras, and for the
submission of the Certificate of actual
expenditure incurred on the work will
be further extended up to 31st March
and 31st May 1910, respectively.

10.5.10

25.3.10

Sun
27/5

Link
207/700

70. the s.p. g. ✓
" A-S. ✓ deep
31/3/10

When given for copying _____
 When copied _____
 When examined _____
 When signed _____

190

READ AGAIN G.O., No.
 190

DATED

CURRENT No.

REF TO C. No.

ORDER OF GOVERNMENT

A A A A A A A

LETTER OF GOVERNMENT.

STATEMENT WITH DUTY.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH
 IN ORIGINAL.

N.B.—

- A = Copy in full.
- B = Not to be copied.
- P = Copy abstract only.
- Q = Copy heading only.