

Educational (1911) Department.

ORDINARY MS.

G.O., No. 150

DATED 15-3-11

[Despatch Abstract.]

Buildings

Extending up to 31st March 1911 and 30th April 1911
respecting the time fixed for the completion
of the extensions to the building occupied by
the Jain Khatupalli High School, Jaulna or
and for the submission of the certificate of
actual expenditure incurred on the work.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

E. & L.
68
2,409-15-3-00.

EDUCATIONAL DEPARTMENT.

CURRENT FILE.

CONTENTS.

From	Number.	Date.	Pages.
[478] . 28.9	9267"	3. 3. 11	1-4.

PAPERS PUT UP WITH CURRENT No. _____

Papers of the department to which the current belongs.

Number.	Date.	Original (=O.) or spare copy (=S. C.)	Remarks. (In this column such of the papers as have been removed for copying, printing, etc., should be marked with a cross.)	Initials of Referencer with date in token of return to Reference department.

Papers of other departments.

Department.	Number.	Date.	Original (=O.) or spare copy (=S. C.)	Despatcher to note the return of the papers to the departments concerned.

Received



191

Registered

4 3

191

Subject.

3 A

Submitting, with reference to G.O.No. 267 Mis.
Educational, dated 18th May 1910, copy of a communication
from the Correspondent, Tirukkattupallee High School,
to the Executive Engineer, Cauvery Division, dated
2nd February 1911 together with the endorsement thereon,
regarding the extension of time for the completion of the school building.

ENCLOSURES.

No. _____

R. C. No. 926/11

Spare copies _____

Station Madras, Dated the 3rd March 1911. 191

From (Name) The Hon'ble Mr. J. H. Stone, M.A., F.R.H.S.,
(Designation) Ag. Director of Public Instruction.

To The Secretary to the Government of Madras,
Educational Department.

Sir,

100/4.2.11

Copy of communication from A. Sundaralinga
Aiyar, Correspondent, Tirukkattupallee High School,
to the Executive Engineer, Cauvery Division, No.
Nil dated 2nd February 1911.

I have the honour to inform you that the new
buildings are fast approaching completion and that
there are yet, flooring, plastering and painting to
be done. The tower is yet to be roofed, as special
tiles are intended to be used instead of either
planks or common Mangalore tiles. The iron materials
ordered to be cast at Madras for the tower are expected
to arrive here shortly.

2. The time allowed for the completion of the
new buildings by the Director of Public Instruction
Madras in his Proceedings No. Dis. 3505 of 1910,
dated 1st June 1910, expired on the 31st ultimo.

But owing to the difficulty in procuring suitable
and sound materials from distant places, the work
on hand could not possibly be hurried on.

3. Under these circumstances, I have the honour to
request that you will be so kind as to obtain for us
extension of time till the end of March, from the
Director of Public Instruction, to whom also I have
applied through the Inspector of Schools, 6th Circle.

(True Copy)

Signed- A.V. Ramalinga Aiy
Executive Engineer.

P.W.D.

No. 178 M.

Cauvery Divisional Office, Tanjore

Dated 7th February 1911.

From

M.R.Ry Rao Sahib A.V.Ramalinga Aiyar Avl., B.A., B.C.E.
Executive Engineer, Cauvery Division, Tanjore.

To

The Director of Public Instruction,

M a d r a s.

Through the Superintending Engineer, 5th Circle, Madras.

Sir,

In forwarding herewith a copy of the petition received from the correspondent, Tirukkattupallee High School (Tanjore district), I have the honour to inform you that in consideration of the difficulties in the completion of the work, I am inclined to recommend the extension of time applied for.

I have the honour to be,

Sir,

Your most obedient servant,

Signed- A.V.Ramalinga Aiyar,
Executive Engineer.

Copy forwarded to the Correspondent, Tirukkattupallee High School, for information.

No. 126 M/9th February 1911.

Forwarded.

Signed- S.D. Pears,
9-2-11.

Superintending Engineer, 5th Circle.

6

R.C.No. 926 of 1911 dated 3rd March 1911.

Submitted to Government, with reference to
G.O.No. 267 Mis., Educational, dated 18th May 1910,
and recommended that the extension of time applied
for may be granted.

[Signature]

for Director of Public Instruction.

[Signature]

M.R.B.

5 1

C. No. 478. From the D.P.I. No 926/11 dated 3.3.1911.

SUBJECT. Extension of time for the Completion of the
Tirukattupalli High School buildings.

E Please see Clause (2) of para. 1 of G.O. 576 E.D. 22nd October
A. 1909 as modified by G.O. 267 E.D. 18th May 1910.

2. The Correspondent of the Tirukattupalli High School requests
that the time allowed for the Completion of the building may,
in the circumstances stated in paras. 1 & 2 of his letter on
page 2 of C.F., be further extended up to 31st March 1911.
The extension of time is recommended by the Executive
Engineer and by the D.P.I.

3. The draft order placed below is submitted for approval.

DD
13.3.11

The delay in the Completion of the work
is stated to be due to the difficulty in pro-
curing suitable and sound materials from
distant places.

DD
13.3.11

Issued
for
15.3.11

pages 3 & 4 of C.F.

p. 2 of C.F.

" " " " 267 881, " 18 5 1910.

C. No. 478, From the S.P.I., No. 9267, dated 3-3-1911.

191

” ” ” ” ” ” 191 .

No. 150, dated 15. 3. 1911.

His

The time fixed in G.O. No. 576 Dtd. 22nd October 1909 for the completion of the extensions to the building occupied by the Tirumakudalpuram High School, Tanjore Dt. and for the submission of the Certificate of actual expenditure incurred on the work, will be further extended up to 31st March 1911 and 30th April 1911, respectively.

PM

13.3.11

No.

13. 3. 11

for
15.3.11

So, me ~~o.g.~~ [✓] } ^{2nd} / 16.3.11
" ~~A.G.~~ [✓] }

When given for copying _____
 When copied _____
 When examined _____
 When signed _____ } 191

READ AGAIN G.O., No. _____, DATED
 191 _____

CURRENT No. _____

ENCLOSURES TO C. No. _____

ORDER OF GOVERNMENT.

A A A A A A A

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BRING MEANT FOR DESPATCH
 IN ORIGINAL.

N.B.—

A = Copy in full.
 B = Not to be copied.
 P = Copy abstract only.
 Q = Copy Heading only.