

Educational (191/) Department.

ORDINARY MS.

G.O., No. 204

DATED 7-4-1911

5
9

[Despatch Abstract.]

Findlay College, Mannargudi.

Extending the time fixed for completing the work of providing additional accommodation for the — and declining to sanction a part payment of the grant in advance of the completion of the work.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

[E. & J.]
68

2,400-15-3-00.

EDUCATIONAL DEPARTMENT.

CURRENT FILE.²

CONTENTS.

From	Number.	Date.	Pages.
[51] 2-0. 9.	1349/11	25. 3. 11	1-3.

[P.T.O. FOR PUT UP PAPERS.]

PAPERS PUT UP WITH CURRENT No. _____

Papers of the department to which the current belongs.

Number.	Date.	Original (=O.) or spare copy (=S. C.)	Remarks. (In this column such of the papers as have been removed for copying, printing, etc., should be marked with a cross.)	Initials of Referencer with date in token of return to Reference department.
557	22. 9. 10	O		
386	6. 7. 10	SC		
549	6. 10. 09	O		
410	27. 6. 07	SC		

Papers of other departments.

Department.	Number.	Date.	Original (=O.) or spare copy (=S. C.)	Despatcher to note the return of the papers to the departments concerned.

Stock Form No. 135.
2, 0-27-10-10.

EDUCATIONAL DEPARTMENT.

Received 31 MAR 1911 191 . Registered 1. 4. 191 1. 3

Subject.

Submitting copy of letter No. 51, dated 28th February 1911 from the Correspondent, Findlay College, Mannargudi, requesting that the time fixed for completing the additional accommodation for the Findlay College may be further extended up to 29th February 1912.

ENCLOSURES.

No. _____

Spare copies _____

R.C. No. 1349/11

Station Madras, Dated the 29 March 1911.

From (Name) The Hon'ble Mr. J.H. Stone, M.A., F.R.E.S.,

(Designation) Ag. Director of Public Instruction.

To The Secretary to the Government of Madras,
Educational Department.

Sd,

11/4

No. 51.

2
Mannargudi,
Tanjore District,
February 28, 1911. 4

From

The Correspondent,
Findlay College, Mannargudi.

To

The Director of Public Instruction,
M A D R A S.

Sir,

With reference to the additional accommodation for the Findlay College, towards which Government have sanctioned a grant of Rs. 10,000, as reported in Proceedings of Director of Public Instruction No. ⁵⁰⁰⁴ ~~5004~~, dated 8th August 1907, I have the honour to request that the time fixed for completing the work, which was extended up to February 28, 1911, in Proceedings of Director of Public Instruction No. 6042, dated 7th October 1910, may be further extended for one year up to February 29, 1912.

2 The difficulties of executing building work in Mannargudi were fully explained to Dr. Bourne in person, when he visited this College on September 27, 1910 and inspected the new -- buildings in the course of construction. Towards the end of last year the contractor became involved in financial difficulties and law suits, and ceased work without notice. His account has now been settled, and arrangements have been made to carry out the work departmentally, ^h which will ensure its being completed as soon as possible. The ground floor is ~~almost~~ almost finished, but the upper storey still remains to be -- built, and that will take some time...

3. As about Rs. 14,000 has been already spent upon the work, which has been fully check measured and valued by the Local Public Works Department Sub Divisional Officer under the instructions of the Executive Engineer, Vannar Division, I have the honour to request also that a sum of Rs 4,500 may be paid, as an instalment of the grant, if possible, within

3
the present financial year.

I have the honour to be,

Sir,

Your most obedient servant,

(Sd) Smailes,

Correspondent.

Submitted to Government with reference to G. O. No. 557 Mis, Educational, dated 22nd September 1910, and recommended that the extension of the time applied for may be granted.

2. The Correspondent's request for a part payment of the grant previous to the completion of the whole work is inadmissible -- under the rules.

[Signature]

For Director of Public Instruction.

[Handwritten initials]

[L. & M.]
61
1,000-22-10-10.

[Handwritten initials] DEPARTMENT.

NOTE FILE.

C. No. 751. From the D.P. No. 1349/11, dated 29th March 1911.

SUBJECT. Application for the extension of time fixed for the completion of the building required for the Fridlay College, Mannargudi.

G. B.

In Gono 410 Dtdy 27th June 1907 the Govt. sanctioned a grant not exceeding Rs. 10,000 towards the cost of providing additional accommodation for the Fridlay College, Mannargudi, subject to the following among other conditions, namely,

- (1) that the work should be completed before the 30th June 1909; and
- (2) that the certificate of actual expenditure incurred on the work should be submitted before the 31st August 1909.

page 2 & 3 of Gono 549
6.10.09

2. On a representation from the Correspondent of the school, the time fixed in the Govt. quoted above was extended up to the 31st August 1910 — vide Gono 549 Dtdy 6.10.09. ^{The time} It was further extended up to 28th February 1911 in Gono 557 Dtdy 22nd September 1910.

page 29 CF.

3. The Correspondent of the school now requests,
 - (1) that the time fixed for the completion of the building may be further extended up to 29th February 1912, and
 - (2) that a sum of Rs. 4,500 may be paid, as an instalment of the grant, if possible, within the present financial year.

The circumstances which ^{necessitated the} ~~now~~ extension of time ^{now} asked for are ^{necessary}

The year has already closed 20
6.9.11

Necessary are explained in para. 2 of the Correspondent's letter on p. 2 of C.F. The Contractor became involved in financial difficulties and law suits and ceased work without notice. Arrangements have now been made to carry out the work departmentally. The Correspondent reports that the ground floor is almost finished, but ^{that} the upper storey still remains to be built, and that it will take some time. The S.P. recommends that the extension of time applied for may be granted. The Govt. may accept the Director's recommendation and the time ^{fixed} for the completion of the building may be extended up to 29th February 1912.

4. The Correspondent's request for a part payment of the Grant previous to the completion of the whole work is inadmissible under clauses (i) and (ii) of Art. 53 of the Grant-in-aid Code. ^{This request} It may, it is submitted, be refused.

5. The draft order placed below is submitted for approval.

PP
6.4.11

RD
6.4.11

Issued
for
7/11

[G.O. No 204 Misc 7-4-11]

p. 2 of C.F.

p. 3 of C.F.

Cf. also S.D.D. and
on p. 3 of C.F.

6

8

B.

READ AGAIN G.O., No. 410 Ed, dated 27 - 6. 1907.

" " " " 549 " " 6 - 10 - 1909.

" " " " 557 " " 22 - 9 - 1910.

READ ALSO:-

C. No. 751, From the 2-8-9, No. 1349/11, dated 29-3-1911

" " " " " " " " " " " " 191

" " " " " " " " " " " " 191

ORDER.

No. 204, dated 7 - 6 - 1911.

Min.

The time fixed in G.O. 410 Ed, B. 27th June 1907 for completing the work of providing additional accommodation for the Findlay College, Mammargudi, and for the submission of the Certificate of actual expenditure incurred on the work, will be further extended up to the 29th February 1912 and 15th March 1912, respectively. In spite of this extension in the date.

2. Under clause (i) and (ii) of Art. 53 of the Grant-in-Aid Code the request of the correspondent for a part payment of the Grant in advance of the completion of the work is inadmissible.

Sp 7/4/11

To, the S.D.O. 1/3
A.G. 8/4/11

PPD
6-4-11
A.G.
6-4-11
Sp 7-4-11

When given for copying _____
 When copied _____
 When examined _____ } 191
 When signed _____

READ AGAIN G.O., No.
191

, DATED

CURRENT No.

ENCLOSURES TO C. No.

ORDER OF GOVERNMENT.

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BRING MEANT FOR DESPATCH
IN ORIGINAL.

N.B.—

A = Copy in full.
B = Not to be copied.
P = Copy abstract only.
Q = Copy Heading only.