

Educational (191 /) Department.

ORDINARY MS.

G.O., No. 872

DATED 8-12-1911- (45)

[Despatch Abstract.]

Buildings.

Extending up to 31st July 1911 the
time fixed for completing the work of
constructing a building for the
Wesleyan Mission Secondary School,
Madurantam -

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.


FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Stock Form No. 135.
4,000-2-5-10.

EDUCATIONAL DEPARTMENT.

Received



191

Registered

2 12 1911

Subject.

Recommending that in the circumstances stated the time allowed for the completion of the construction of a building for the Wesleyan Mission Secondary School, Madurantakam may be extended up to the close of July 1911

ENCLOSURES.

No.

Ref on Current No. 8062/11

Spare copies

Station, Madras, Dated the 18th December 1911.

From / Name) The Hon'ble Mr. A. S. Bourne, B.Sc., F.R.S.C.I., D.

(Designation) Director of Public Instruction,

To The Secretary to the Government of Madras,
Educational Department,

Sr,

P

With reference to G.O. No. 765 Educational dated 23rd December 1910 sanctioning an extension of the time fixed in G.O. No. 331 Educational dated 4th June 1910 for completing the work of constructing a building for the Wesleyan Mission Secondary School, Madurantakam up to 28th February 1911, I have the honour to report that owing chiefly to the illness of the contractor, to the heavy rains of last monsoon and also to the difficulty of procuring materials locally the management was not able to complete the work earlier than July last. I have therefore request that the time fixed in G.O. No. 765 Educational dated 23rd December 1910 may be extended up to the close of July 1911.

2. The necessary vouchers have been submitted by the management as well as the usual completion certificate.

I have the honour to be,
your most obedient servant
R. G. Arneve
For Director of Public Instruction.

N.V.S.

Educational Department.

Read the following papers: —

- G. I G.O. 321 Est of 4-6-10
F. II " 765 " of 23-12-10.
III C.N.O. 3012.

Order No. 872 of 8-12-11
Mis.

The time fixed in G.O. 321 Est

G. of 4-6-10 for completing the work of constructing a building for the Wesleyan Mission Secondary School, Madurai-takam will be further extended up to 31st July 1911

P.P. 2. The application for extension should have been made as soon as the period originally fixed in G.O. no 765 Est of 23-12-10 had expired.

Re 5-12-11

To, S. D. P. S. ✓
" A. G. ✓
14/12/11

Recd 17/12-11

When given for copying _____
 When copied _____
 When examined _____
 When signed _____

191

READ AGAIN G.O., No.
 191

, DATED

CURRENT No.

ENCLOSURES TO G. No.

ORDER OF GOVERNMENT.

A A A A A A A

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH
 IN ORIGINAL.

N.B.—

A = Copy in full.
 B = Not to be copied.
 P = Copy abstract only.
 Q = Copy Heading only.