

# Educational (1912) Department.

ORDINARY MS.

G.O., No. 197

DATED 29-2-12

[Despatch Abstract.]

Buildings Extending up to 15<sup>th</sup> April 12  
and 15<sup>th</sup> May 12, respectively, the dates  
fixed for the completion of the building  
for the A. M. Hindu girls' School, West  
gate Madura & for the submission of the  
certificate of actual expenditure on the work.

# BACK PAPERS.

| G.O. | No. | Department. | Date. | G.O. | No. | Department. | Date. |
|------|-----|-------------|-------|------|-----|-------------|-------|
|      |     |             |       |      |     |             |       |

# FURTHER PAPERS.

| G.O. | No. | Department. | Date. | G.O. | No. | Department. | Date. |
|------|-----|-------------|-------|------|-----|-------------|-------|
|      |     |             |       |      |     |             |       |

Stock Form No. 185.  
4,000-2-5-10.

## EDUCATIONAL DEPARTMENT.

Received  191 Registered 23. 2. 1912.

Subject.  
Submitting for favourable consideration of Government  
a letter from the correspondent, A. M. Hindu girls' school  
West gate, Madras requesting extension of the  
time allowed for the completion of the building  
now under construction for the School.

### ENCLOSURES.

No. ....

Spare copies .....

Defouza No. 1353 of 12  
Station, Madras, Dated the 22<sup>nd</sup> February 1912.

From (Name) The Honble Mr A. G. Brown, BSc FRS CBE  
(Designation) Director of Public Instruction

To The Secretary to the Government of Madras,  
Educational Department,  
Su,



Madura, South India,  
16th February 1912.

From

The Manager,  
A.M. Hindu Girls' School,  
West Gate, M a d u r a.

To

The DIRECTOR OF PUBLIC INSTRUCTION,  
M A D R A S.

Sir,

Referring to your communication Dis 6307 of 1911,  
dated 3/10/1911, sanctioning a grant of Rs. 1,787 towards the  
cost of constructing a building for the American Mission Hindu  
Girls' School, West Gate, Madura, subject to certain condi-  
tions, one of which is that the work be completed before the  
29th February 1912, I have the honour to point out -

(1) That in accordance with the conditions requiring  
15 days' notice in writing to the Executive Engineer in charge,  
prior to the beginning of the work, it was impossible to begin  
the work before November 1st 1911. This gave us only 4 months'  
for the construction of the building, a period insufficient for  
a work of this character, requiring constant supervision and  
care in construction.

(2) That the building has advanced at the present  
time to the second floor, and that Rs. 4,000/- has now been  
paid for the work done and the materials gathered and on  
hand, for the completion of the same.

(3) That in course of the work, unforeseen delays  
have been caused for the following

3  
4  
"And for a period of one week for the terracing to set before the superstructure in the First floor should be started 28/12/11."

(e) The failure of the firm of Dymes and Co., Trichinopoly to supply the sawn timbers for the terracing as per agreement with the Contractor, which caused a delay of about three weeks.

I have the honour therefore to request that the time allowed for the completion of the building may be extended by six weeks, viz., to April 1912, or to such time as may appear reasonable and warranted by the circumstances.

I have the honour to be,  
S i r,  
Your most obedient servant,  
(Sd) Illegible.

-----

Ref on Cur No. 1353 / 1912, dated 22<sup>nd</sup> February 1912.  
-----

Submitted to Government with reference to  
E G. O. No. 676 Educational, dated 25th September 1911  
and recommended.

R. A. Grieve.

for Director of Public Instruction.

ES  
M. S. S.

READ ALSO:—

ORDER.

Miss

No. 197, dated 29 2 1912

The dates fixed in G.O. 67687  
E dt 25-9-11 for the completion of  
the building for the A. M. Hindu  
Girls' School, West Gate, Madurai,  
and for the submission of the  
certificate of the actual expenditure  
incurred on the work will be  
extended up to 15<sup>th</sup> April 1912  
and 15<sup>th</sup> May 1912, respectively  
PP 2. If further extension  
27.2.12 of time is found necessary,  
the application for it should  
be preferred before the expiry  
of the period now fixed.

I

The

AC. 9

Re

28.2.12

in given for copying \_\_\_\_\_  
 in copied \_\_\_\_\_  
 en examined \_\_\_\_\_  
 en signed \_\_\_\_\_

191

READ AGAIN G.O., No. 191

DATED

CURRENT No.

ENCLOSURES TO C. No.

ORDER OF GOVERNMENT.

A A A A A A A

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILLED UP, BEING MEANT FOR DESPATCH IN ORIGINAL.

N.B. -

- A = Copy in full.
- B = Not to be copied.
- P = Copy abstract only.
- Q = Copy Heading only.