

Educational (1912) Department.

ORDINARY MS.

G.O., No. 230

DATED 12. 3. 12 ✓

[Despatch Abstract.]

Buildings

Extending up to 30th April
'12 and 31st May 1912 respecting
the period fixed in G.O. No. 69325-
29.9.11 for the completion of
the building for the Wesleyan
Mission girls' school, Woraigun
and for the submission of the certi-
ficate of actual expenditure incurred on the work.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Stock Form No. 151.
5,000-30-6-11.

Educational LOCAL AND MUNICIPAL DEPARTMENT.

CURRENT No.

Received



191

Registered

8 3 1912

Subject.

Submitting an application from the correspondent, Wesleyan Mission Girls' School, Worlur, Trichinopoly requesting that an extension of time be granted for the completion of the building under construction for the school.

ENCLOSURES.

No.

Spare copies

Ref on Current No 1502/12

Station Madras, Dated the 7th March 1912.

From (Name) The Hon'ble Mr. A.G. Bourne, D.Sc. F.R.S.C.I.E.,

(Designation) Director of Public Instruction.

To the Secretary to the Government of Madras,

Local and Municipal Department.
Educational

Sir,

N.V.S.

No. 495

Wesleyan Mission House, Woriur,
Trichinopoly dated 22nd February 12.

From

The Rev. A. Smith
Superintendent & Manager

To

The Director of Public Instruction,

M a d r a s

S i r ,

With reference to your Cur No. 6428 of 11 dated 7th
October 1911 I have the honour to request that you will be pleased
to sanction an extension of time by one month for the completion
of the Woriur Girls' School building under construction.

We were delayed in starting the work owing to the officers
of the Public Works Department not being able to inspect the
foundation pits for about a month after they were ready and it has
been very difficult to get bricks in January .

The building is now nearly ready for the roof to be put on
and if you will kindly sanction the extension of the time now asked
for it will enable us to complete the work without undue haste.

2. I herewith enclose a copy of a letter which I have sent
to the Executive Engineer regarding four small deviations from the
plan which have been found necessary as the work has proceeded.

I have the honour to be, &c.

/Signed/ A. S m i t h .

Ref on Cur No. 1502 /12 d/ 7th M a r c h 12

Submitted to Government with reference to G.O. No. 693
Educational dated 29th September 1911, and recommended.

N. V. S.

For Director of Public Instruction.

N.V.S.

No. P.24

3
Wesleyan Mission House, Woriur,
Trichinopoly dated 22nd February 12

From

The Rev. A. Smith
Superintendent & Manager.

To

The Executive Engineer,
Trichinopoly Division,

Trichinopoly

Sir,

I have the honour to inform you that it is found necessary to make the following deviations from the original plan of the Woriur Girls' School building under construction:-

1. Ventilators over the windows - to be fixed immediately above the window frames.
2. A king post is necessary in the centre of the long room to carry the valley rafters and ridge piece for the roof of the cross room. This is not provided in the original plan and estimate.
3. Three small cup-boards have been built into the walls to provide shelves for a museum.
4. The Sub-Divisional Officer has suggested a slight deviation in the porch between the new building and the old one. This will be carried out.

I have the honour to be &c.

/Signed/ A. S m i t h .

/True Copy/

R. A. Ariv.
For Director of Public Instruction.

No specific sanction is applied for to the
deviations mentioned in the Correspondents' letter
on p. 3 of C.F. They are trivial & may per-
haps be made without the sanction of Gods
OP

18/8/12

When given for copying _____
 When copied _____
 When examined _____
 When signed _____

191

READ AGAIN G.O., No. _____, DATED _____
 191

CURRENT No.

ENCLOSURES TO C. No.

ORDER OF GOVERNMENT.

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH
 IN ORIGINAL.

A A A A A A A

N.B.—

- A = Copy in full.
- B = Not to be copied.
- P = Copy abstract only.
- Q = Copy Heading only.