

Educational (1912) Department.

ORDINARY MS.

G.O., No. 287

DATED 1-4-12 ✓

[Despatch Abstract.]

8 -

Buildings - Extending up to 30th June 1912 and 31st July 1912 resp^y the dates fixed in G.O. No 382 & 4th July 1910 for the completion of the hostel attached to the American A.C.M. Mission Secondary School, Indivaram, and for the submission of the certificate of actual expenditure incurred on the work.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Stock Form No. 135.
4,000-9-6-10.

EDUCATIONAL DEPARTMENT.

Collec. no 945

Received.....191

Registered.....1912



Submittling for favourable consideration of Government a letter from the ^{Subject} corresponding A.S. in High School, Tiruvananthapuram requesting that the time allowed for the completion of the building for the hotel attached to the institution may be extended up to June 30, 1912.

ENCLOSURES.

No.....

Spare copies.....

Refour No. 1931 2/12

Station Madras, Dated the 23rd March 1912

From (Name) Honorable Mr. A.G. Bourn Sec. A.S.C.S.E.

(Designation) Director of Public Instruction

To The Secretary to the Government of Madras, Madras

Educational Department.

Su,

25

PR

2

Tindivanam, 5th March 1912., 3

From

Rev. W.T. Scudder M.A., B.D.,
American Arcot Mission,
Tindivanam.

To

The Director of Public Instruction,
M a d r a s.

S i r,

With reference to your G.O. No. 26 Ed. of January 16/12
I have the honour to state that the Executive Engineer, South
Arcot, has inspected the American Mission Hostel and sanctioned
our using it. We have been passing through very abnormal condi-
tions in this district owing to the very large harvests. It
has been and is now next to impossible to secure labour at a fair
cost. Further it is impossible to secure chumam. Owing to
these facts the outside of the building remains unplastered.
As soon as labour and materials are procurable the work will
be completed and certificates forwarded to you. In case these
cannot be submitted by March 31st I trust you will be kind enough
to overlook the delay.

I have the honour to be,

S i r,

Your most obedient servant,

W. T. Scudder,

Ref. on Cur. No. 193/12 dated 23rd March 1912.

submitted to Government with reference to G.O.

D Nos. 382 dated 4th July 1910, 560 dated 11th August 1911 and
G. 26 dated 16th January 1912 Educational and recommended that the

2. 3
W
date for the completion of the work may be extended up to June
30th 1912.

R. A. Grievé

For Director of Public Instruction.

P.V.S.
H

