

Educational (1912) Department.

MISCELLANEOUS.

G.O., No. 885

DATED 5 20 1912

[Despatch Abstract.]

Baird's interview up to the 28th Feb 1913
- 31st March 1913 respectively the dates fixed by
Govt for the completion of the extensions to the
occupied by the St Joseph's European convent girls
high school, Calicut for the submission of the estimate
of actual expenditure incurred on the work.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

u.1 dy 29-8-1912
287 m. 81-4-12

F.D.-807.

EDUCATIONAL DEPARTMENT.

CN 2622

Received.....191 , Registered 309.....1912. ✓

Subject.

St Joseph's Convent European girls' High School, Calicut. -
Submitting a copy of a letter from the correspondent -
requesting that he may be allowed an extension of
time by two months for the completion of the buildings
under construction for the -

ENCLOSURES.

No.

Spare copies.....

Re No. 7098/11.

Station M A D R A S , Dated the 24th September 1912.

From (Name) The Hon. Mr. A.G. BOURNE, D.Sc., F.R.S., C.I.E

(Designation) Director of Public Instruction,

M A D R A S.

To the Secretary to the Government of Madras,
Educational Department.



Sir,

With reference to G. O. No. 35 Educational, dated
17th January 1912, I have the honour to submit copy of
a letter from the correspondent of the St. Joseph's Convent
Girls' High School, Calicut, No. 88, dated 13th September
1912, and to recommend that in the circumstances stated
therein, extension of time for two months for the com-
pletion of the building may be granted.

I have the honour to be,

Sir,

Your most obedient servant,

N. A. A. A.

For Director of Public Instruction.

PR
24.9.12

2/

3

Copy of letter No. 88 dated 13th September 1912, from the correspondent, St. Joseph's Convent European Girls' High School, Calicut to the Director of Public Instruction.

With reference to paras 1 Nos. (2) and 4 of the Director's Proceedings No. 7098 of 1911, dated 30th January 1912, I have the honour to report that in spite of the building being commenced on the 19th February and all efforts made towards the completion of it within the prescribed time, it will be impossible to do so owing to the following serious obstacles coming in the way:-

- (a) The latest remark of the Chief Engineer's note dated 9th January 1912 required that the Superintending Engineer should satisfy himself that the foundations provided for were sufficient. After the completion of the excavation and foundation the building could not proceed owing to the absence of the Executive Engineer who was then at the islands. This necessitated a delay of almost three weeks.
- (b) The monsoon this year being heavier than usual, retarded the progress of the masonry work. Sometimes the mortar work done during a break in the weather was spoiled by the following showers and the work had to be repaired.
- (c) The muddy roads prevented the carriage of *stones* from the quarry to the Building ~~places~~.

I therefore request you will be so good as to grant the at least two months extension of time from that prescribed for the completion of the building.

(True Copy)

R. R. Arivu
For Director of Public Instruction.

K.V.T.

aa
24

4,000-17-12-06

Educational

~~LOCAL AND MUNICIPAL~~ DEPARTMENT

Papers to be read in Proceedings: -

Again G.O., No. _____, dated _____

19

Again G.O., No. 35, dated

47-1-1912

Current No. 2622 From the 209, No. 209811, dated 24-9-1912.

” ” ” ” ”

77 ————— 77 ————— 77 ————— 77 ————— 77

ORDER. No. 885, dated 5-6-1912.

Miss

The dates fixed in G.O. 25 Bd, 14th January 1912 for the completion of the extensions to the building occupied by the St Joseph's European Convent girls' high school, Calicut, and for the submission of the ~~and~~ certificate of actual expenditure incurred on the work, will be extended up to 28th February 1913 and 31st March 1913, respectively.

$\frac{0.7}{3.10.12}$
 $\frac{0.2}{4.10.12}$

LD.
w.m.

DESPATCHEO
6-OCT 1912

To, the Editor

" AG

и-е-рох

६७

order

READ AGAIN G.O., No. 191 . DAYTON

ENCLOSURES TO C. No.

ORDER OF GOVERNMENT.

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BRING HEART FOR DESTROY
IN ORIGINAL.

V.B.—

A = Copy in full.
B = Not to be copied.
P = Copy abstract only.
Q = Copy Heading only