

Educational (191) Department.

ORDINARY MS.

G.O., No. 952

DATED 30.10 1912.

[Despatch Abstract.]

Raja's high school, Sivaganga, ^{But only} ^{extra} ^{marks}
 Court of wards that the completion of extensions
 and improvements to the Raja's high school
 at Sivaganga is not a condition of the grant
 made by Govt. ~~stating that at least~~

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

[E. & L.]

1,000-17-11-11.

DEPARTMENT.

CURRENT FILE.

Papers of the department to which the current belongs.

Number	Date.	Original (=O.) or spare copy (=S.C.)	Remarks. (In this column such of the papers as have been removed for copying, printing, etc., should be marked with a cross.)	Initials of clerk with date in token of return to Reference department.

Papers of other departments.

Department.	Number.	Date.	Original (= O.) or spare copy (= S.C.).	Initials with date of (1) clerk of the Chief Secretariat department acknowledging returns of the paper concerned or (2) Despatcher to denote the return of the papers to departments outside the Chief Secretariat.

REVENUE DEPARTMENT.

CURRENT No. 2728801

Received 191 . Registered 11-10-1912

Subject.

Requesting that Government will be pleased to
extend the time given for the completion of the Raja's High
School, Sivaganga, up to the end of 1913.



Reference No. 2912.

Madras, Dated the 4th October 1912.

From

The Court of Wards

The Hon. Mr. W.O. Horne, C.S.I.,
(Commissioner of Land Revenue & Forests).

Read the following letter from the
Collector of Ramnad, R.O.C.No.1132 C.W. of 1912,
dated 20th September 1912:-

Resolution
Reference

I have the honour to state

that the Engineer represents that he cannot
finish the work of extending and improving
the Raja's High School buildings, Sivaganga,

(for

PR

2.

(for which an estimate for Rs.12,200 was sanctioned in Court's Proceedings No.1433 Misc., dated 30th August 1912) by May 1913, as directed in Government Order No.669/Educational, dated 24th July 1912, a copy of which was communicated to Court with my letter R.O.C. No.1013 /C.W. of 1912, dated 17th August 1912. A copy of his report is enclosed. I am asking the Executive Engineer, Madura Special Division, whether he can spare the services of a competent man to supervise the work, as desired by the Estate Engineer.

(Enclosure)

Copy of communication R.O.C.No.200/M cc of 1912, dated 30th August 1912, from the Engineer, Court of Wards, Sivaganga, to the Collector of Ramnad at Madura through the Manager, Court of Wards, Sivaganga.

Referring to Manager's R. O. C. No. 2568 Cor. gl. of 1912, dated 8th August 1912, regarding the sanction accorded for new accommodation in the Raja's High School at Sivaganga for Rs.12,200, I have the honour to
report

3.

3
report as follows regarding the difficulties of carrying out the work as per conditions of the Director of Public Instruction Proceedings No.5314 of 1912, dated 2nd August 1912.

2. In the first place, the estimate is not yet received sanctioned from the Court, but it is expected. Even supposing the estimate is received sanctioned in September 1912, and a solvent contractor who has had experience in big Public Works Buildings has been selected, the work will have to be commenced about 1st October 1912, after giving due notice to the Executive Engineer, in charge of the Division as per condition 3 of the Director's Proceedings.

3. As per condition 2 of the Director's Proceedings, the work should be completed before the 31st May 1913 i.e., it should be completed with a period of 8 months. Taking the date of commencement to be 1st October 1912, allowing contingencies for monsoon and other unfavourable causes, there will be only 5 or 6 months

months as a regular working season. In my experience of this locality regarding the difficulty felt in collecting materials and in commanding labourers, it is not possible to complete the work within the time specified by the Director.

4. Considering the experience and cleverness of the Overseers of this Estate, I beg to point out that not one is capable of executing a big major Building work like the present one, since none of them has got experience on building works. The only man T.T. Appasami Iyengar who is a man of D.P.W. has gone down by age. So if the work is to be started in the face of the above difficulties, the work should either be supervised directly by myself or the service of an Upper-subordinate from P.W.D. who has got at least 4 or 5 years' experience in building works, must be sought for. If I am to supervise this work, I cannot but devote much of my time to this alone, till its completion; and so it is feared the several works in the different parts of the Zamindary cannot have an adequate supervision and checkmeasurement in addition to regular works.

works. All works done by lessees are necessary to be inspected and checkmeasured by me (the Estate Engineer); an adjustment bill amounting to even one rupee is to be certified by me.

5. I need not mention the facts that I am directed every now and then to offer my explanation regarding delays in checkmeasurement of adjustment bills. As the above is an important building work, it may require my personal inspection and instructions for a number of days at a single time. Consequently, I will have to postpone other works, which may be considered as very urgent by the Manager, as he wants to do always his portion of the work without considering the difficulties in this branch.

6. Considering the above circumstances, I respectfully beg to bring to your kind notice that it is necessary to obtain a loan of an Overseer of 4 or 5 years' experience from Public Works Department for a period of 10 months or one

6.

one year, in case the new special work is to be started. Even if the services of an Overseer is secured, the work cannot be finished by 31st May 1913 but a duration of 12 months will be required.

Reference.

The Collector's letter read above will be submitted to Government.

g 2. In G.O.No.669 Educational, dated 24th July 1912, Government sanctioned a grant not exceeding one half of the actual expenditure nor exceeding Rs.6,100 towards the cost of construction of an additional building for the Raja's High School at Sivaganga, one of the conditions of the grant being that the work should be completed before the 30th May 1913. The Estate Engineer whose application for reversion to Government service has been submitted to Government with the Court's Reference No.2796 dated 23rd September 1912, finds it impossible to undertake the work without an Overseer for whose services the Collector has applied to the Executive Engineer, Madura, and considers that with the help of a special Overseer the work will take 12 months

for

7.

for completion. In the above circumstances, the Court requests that Government may be pleased to extend the time given for the completion of the work till the end of 1913.

Wm Farland

Secretary.

To

The Secretary to Government, Revenue Department.

T.S.

[L. & M.]
61
1,000-22-10-10.

ER DEPARTMENT.

NOTE FILE.

C. No. 2728 From the S.P.D. No 2912, dated 4.10.1912.

SUBJECT Extension of time for the completion of the Raja's high school, Sivaganga.

Clause (iv) of old art. 51 of the Grant-in-aid Code laid down that "grants shall not generally be given for a building which has not been completed by the time fixed in the order sanctioning the grant." In clause (iv) of para. 8 of his letter on p. 8 of G.O. 370 Bldg 1-5-12, Mr. Bowme condemned the practice of fixing a date for the completion of the building for which a grant was promised and accordingly that provision was omitted in the revised rules approved in G.O. 370 Bldg 1-5-12. The grant sanctioned for the Raja's high school, Sivaganga, being under the new rules no time limit was imposed by Govt. - please see G.O. 669 Bldg 24-7-12. The condition that the building should be completed before 31st May 1913 must apparently have been put in by the S.P.D. This is not in accordance with the orders of Govt.

2. The Board's reference may be forwarded to the S.P.D. u.s. for remarks in the first instance.

PA 15-10-12 CA 19-10-12

S.P.D. u.s. 19.10.12

Co. 2728-1

19-10-12
Recd 23-10-12



The sanction of Government of building grants has hitherto been communicated to managers in a printed form which contains as a condition of payment the completion of the building by a fixed date. In the case in question the entry in the form was as usual filled in with the date by which the manager expected to complete the building, the fact that compliance with this condition is not required by the new rules being overlooked. I regret the mistake and it will not occur again.

Perhaps the Court may be informed that the completion of the work by the 30th of May is not a condition of the grant. For budget purposes and to avoid the accumulation in our books of list of works for which grants have been promised but not drawn, it would be convenient if the Court, in the event of the work not being completed in 12 m., were to keep this office informed as to its progress.

John
24.12

Educational Department.

A draft order is submitted for approval.

PP
28.10.12
CR
29.10.12

Wm

DR
Please draft
order
of 28.10.12
CR
26/10

..... 191

C. No. 2728, From the Court of Wards, No. 2912, dated 4-10-1912.

99 99 99 99 "..... 99 99 191

191

No. 954 hms, dated 30. 10. 1912.

Apr 29/10

G

It can well, however, be
expected to

John

20, the Court of wards } 200
 " do } 200
 " A. G. }

With reference to its reference No. 2912
of 4th October 1912, the Court of Wards
will be informed that the completion of
the work ^(in issue) by the 30th of May 1913 is not
a condition of the grant sanctioned in G.O.
669 Etd, 24-7-12. ~~It will, however, be con-~~
~~sidered if the Court will.~~ In the event of the
work not being completed ^(the next) in twelve
months, keep the D.P.G. informed as to
its progress.

$\frac{P/P}{28.10.12}$
 $\frac{Ca}{18.000}$
 $\frac{2}{27.000}$

When given for copying _____
When copied _____
When examined _____
When signed _____

191

READ AGAIN G.O., No. _____, DATED _____
191 .

CURRENT No.

ENCLOSURES TO G. No.

ORDER OF GOVERNMENT.

LETTERS OF GOVERNMENT.

STATEMENT WITH DETO.

PAPERS NOT FILLED UP, BRING MEANT FOR DISPATCH
IN ORIGINAL.

A A A A A A A

V.E.—

A = Copy in full
B = Not to be copied.
P = Copy abstract only.
Q = Copy Heading only