

Educational (1913) Department.

MISCELLANEOUS.

G.O., No. 133

DATED 13.2.13.

[Despatch Abstract.]

Building Extending up to 31st March 1913 & 30th April 1913 respectively
the dates fixed in go. No 650 Vol. 2, 18th Sept 1911 for the completion
of the ~~the~~ for the S.P.G. Mission higher elementary school
at Mandyal and for the submission of the certificate of actual
expenditure incurred on the work.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

EDUCATIONAL DEPARTMENT.

R.F.D.-807.

Received _____ 191 , Registered C.No. 374
5.2.1913 ✓



Subject.

Submitting certain communications with recommendation from the Manager, S. P. G. High School, Nandyal, requesting extension of time up to 31st March 1913 for the completion of the building for the S.P.G. Training School, Nandyal.

ENCLOSURES.

No. _____
Spare copies _____

N. Ref on Cur No. 606 / 13.

Station Madras, Dated the 4 February 1913.

From (Name) The Hon'ble Sir Alfred Gibbs Bourne, D.Sc.,
F.R.S., K.C.I.E.,
(Designation) Director of Public Instruction,

Madras.

To the Secretary to the Government of Madras,
Educational Department

Handwritten notes:
1/58 (Am) ✓
6-7-12 ✓
9-8-12 ✓
5-10-12 ✓

The Rev. J. B. Connel
Manager

R. A. Grieco

M. S. S.

S. P. G. High School
Nandyal R.S.
Kurnool District
16.1.13

The Revd. P. B. Emmet
Manager
S. P. G. High School
Nandyal R.S.
The Director of Public Instruction
Madras
The Inspector of European & Training Schools
Madras

I learn from the Contractor that he is
unable to finish the building of the S. P. G. Higher
Elementary Training School by the specified time.
In your order no. 7759 of 19.11.12 extension was
sanctioned up to January 31st 1913 for completion
of the building, and to February 28th for
submission of the Certificate. I am reluctantly
compelled now to apply for a further extension for
completion of the building to March 31st 1913. With
regard to submission of the Certificate I do not like
to make any promise. He submitted the papers
required for securing the Certificate of the Completion
of our High School extension on Oct 26th 1912 to
the Executive Engineer, but we have not yet received
them back.



3
S. P. G. High School
Nandyal R.S.
Kurnool District
16.1.13

From
The Revd. P. B. Emmet
Manager
S. P. G. High School Nandyal R.S.
To
The Director of Public Instruction
Madras
Through
The Inspector of European & Training Schools
Madras.

Sir,
I learn from the Contractor that he is
unable to finish the building of the S. P. G. Higher
Elementary Training School by the specified time.
In your order no. 7759 of 19.11.12 extension was
sanctioned up to January 31st 1913 for completion
of the building, and to February 28th for
submission of the Certificate. I am reluctantly
compelled now to apply for a further extension for
completion of the building to March 31st 1913. With
regard to submission of the Certificate I do not like
to make any promise. He submitted the papers
required for securing the Certificate of the Completion
of our High School extension on Oct 26th 1912 to
the Executive Engineer, but we have not yet received
them back.

The Contractor has promised to have the two
wings ready in any case for the opening
of the school at the beginning of March,
having the Central Hall to be finished afterwards.

I enclose herewith the Contractor's letter to me
with the recommendation of the Sub-Divisional
Officer.

I have the honour to remain
Sir,
your most obedient servant.

P. B. Emmet.
Manager.
S. D. G. High School
Haukegall.



Through the Inspector of Buildings & Training
The Director of Public Instruction
S. D. G. High School, Haukegall.
The Rev. P. B. Emmet.
I have the honour to acknowledge the receipt of your letter of the 12th inst. in relation to the building of the S. D. G. High School.

I learn from the Contractor that he is unable to finish the building of the S. D. G. High School owing to the delay in the supply of the building material. He has, however, completed the foundation of the building and is now erecting the walls. He has also completed the foundation of the school building and is now erecting the walls. He has also completed the foundation of the school building and is now erecting the walls. He has also completed the foundation of the school building and is now erecting the walls.

374/10

S. Ambrose
BUILDER & CABINET MAKER



Mission Comp
Madras, 11th Jan 1913
Nandyal R.S.

Rev P. B. Emmet M.A.
Manager
S. P. S. High School
Nandyal R.S.

Dear Sir

I beg to inform you that I am not
in a position to complete the Elementary Training
School buildings within the time extended to me
owing to unforeseen causes over which I have
no control. Viz.

1. Difficulty in getting stones from Vodem.
2. Procuring labor in the months of Surojy
owing to Sowing & Reaping & Dry Cultivation.

The amount of work I am executing at
present for the Mission is over Rs 32000 including
the Students Quarters and the time I have occupied
till now is 16 months from Sept 1911 when
I

Madras, 191

What I commenced the work. In this connection I beg to point out that the progress I made during the period compares favorably when compared to the progress made in other large works in Nandyal.

Under the Circumstances I Request
You to kindly grant me an extension of
time till the end of March 1913.

I beg to Remain
 Yours & Dear Sir -
 Yours most obedt Servt

S. Aubome
Contractor

Forwarded to the Sub-Divisional Officer,
Nardga, for favour of remarks.
P.B. Emmet

1841-13 P.B. Emmet.
Manager, S. H. High School

1

92
462 15/11

Re-transmitted.
Roofing has just been started over the
wing and at the present rate I
think it will take 3 months more
to complete the work. The two wings
have however been ready for occupation
for 14 months. The difficulty complained
of by the Contractor are no doubt true
and I recommend this period for
completion being extended to 31st
March 1913.

14/11/13

3rd Division
Nandyal
2nd Division
Nandyal

2
374/13/13

Urgent. 8

Est. B-1-98

Re 309 T/11

OFFICE OF THE INSPECTOR OF
European and Training
SCHOOLS, CIRCLE,
DISTRICT,
RANGE,

STATION, Madras.

Dated 21st January 1913.

From

J. H. Melville, Esq.,

INSPECTOR OF European and Training
SCHOOLS, CIRCLE,
DISTRICT,
RANGE,

To

Madras.

THE DIRECTOR OF PUBLIC INSTRUCTION,

MADRAS.

SIR,

With reference to your Proceedings Dis. No. 7759 of 1912
dated 19-11-1912, I have the honour to submit herewith a copy
of letter dated 16-1-1913 from the Correspondent, S. P. G.
High School, Nandyal applying for a further extension of time
for the completion of the building. As the Sub Divisional
officer, who supervises the work, recommends that the time for
completing the building be extended to 31st March 1913, I
recommend that Correspondent's request be granted.

I have the honour to be,

Sir,

Your most obedient Servant,

J. Melville

K.V.R./21-1.

Inspector of European & Training Schools.

3
374 29/1/13

Department of Public Instruction.

OFFICE OF THE

INSPECT

European and Training
or OF SCHOOLS,

Circle.
District.
Range.

Re No. 3097 $\frac{1}{2}$ dated 21.1.1913.

Despatched 22 - 1-]

Received

1913.

Enclosures. 2

Spare copies.

SUBJECT.

Submitting letter from the corresponding S. P. G. School
Navaral requesting extension for the completion of the
building up to 31st March 1913.

[E. & L.]
74
1,500—17-11-11.

Edl. DEPARTMENT.

READ AGAIN G.O. No. 6508dl, dated 15-9- 1917.

2	1	1	3	638' Edl	16-7-	1911 H
				955 Edl	30-10-	1912 N.

READ ALSO:—

C. No. 374, From the D. P. I R. G. No. 606, dated 4-2-1913

ORDER.

No. 133 his, dated 13. 2. 1913.

mid

Besten selbst
Wassermatten

front:

A

1125

To
The D. P. I. (Ago) ✓
" A. G. (Ago) ✓

The date fixed in G.O. No 650 Edt, of 15-9-11 for the completion of the building for the S.P.G. mission higher elementary training school at Nandyal and for the submission of the certificate of actual expenditure incurred on the work, will be ^{partially} extended up to 31st March 1913 and 30th April 1913, respectively.

MR ca
8-2-13 10/2/13

Note:-

T In G.O. No. 650 Edl. of 15-9-11, the dates fixed for the completion of the building and the submission of the certificates were 31-10-12 & 30-11-12 respectively and they were further extended in G.O. No. 955 Edl. of 30-10-12 up to 31-1-13 and 28-2-13 respectively.

When given for copying _____
 When copied _____
 When examined _____
 When signed _____

191

HEAD AGAIN G.O. No. _____
 191

DATED

CURRENT No.

ENCLOSURES TO G. No.

ORDER OF GOVERNMENT.

LETTER OF GOVERNMENT.

STATEMENT WITH DEPTO.

PAPER NOT MARKED BY, KING MARKS FOR DEPUTY
 IN ORIGINAL.

A A A A A A A

V.E.—

A = Copy in full
 B = Not to be copied.
 P = Copy abstract only.
 Q = Copy heading only