

Go (1913) Department.

Mr. SERIES.

G.O., No. 753

DATED 14-8-1913

[Despatch Abstract.]

St. Joseph's European boys' high school, Calcutta
 Excl. only up to 31st Decr 1913 + 31st Jan 1914 respectively to dates fixed in G.O. no 6856 dated 6 Jan 1912 for the completion of the boarding house attached to the ——— and for the submission of certificate of actual expenditure incurred on work —

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

EDUCATIONAL DEPARTMENT.

R.F.D.—80-4.

CURRENT No. 242184

Received 191 , Registered 7. 8 1913.

Subject.

Recommending extension of time for the completion of the boarding house attached to St. Joseph's European Boys' High School, Calicut, for which a grant was sanctioned in G.O. No. 6 Educational, dated 6th January 1912.

ENCLOSURE

No.

Ref on Cur No. 7138 / 11.

Spare copies

Station Madras , Dated the 4th August 1913.

From (Name) The Hon'ble Sir Alfred Gibbs Bourne, D.Sc.,
F.R.S., K.C.I.E.,
(Designation) Director of Public Instruction,

To the Secretary to the Government of Madras,
Educational ~~Department~~ Madras Department.

Sir,

In G.O. No. 6 Educational, dated 6th January 1912 a grant not exceeding Rs. 6,810 was sanctioned towards the cost of constructing a boarding house attached to St. Joseph's European Boys' High School, Calicut, one of the conditions being that the work was completed before the 30th April 1913. The work has not yet been completed owing, it is said, to the difficulty of getting good materials and to the contractor having run short of money. The Correspondent reports that the work is now progressing favourably and requests extension of time till the end of December 1913. I have the honour to recommend that the request may be granted.

I have the honour to be,
Sir,
Your most obedient servant,

Ranier

M. S. S. 27/11

for Director of Public Instruction.

READ AGAIN G.O. No. 688, dated 6-1-1912

” ” ” ” ” ” 191

C. No. 2421, From the 242, No. 7135/11 dated 4-8-1913

ORDER.

Mis

No. 755-807, dated 14-8-1913

(F)

The dates fixed in Genl. Board's 6-1-12 for the completion of the boarding house attached to the St Joseph's European boy high school, Calcutta, and for the submission of the Certificate of actual expenditure incurred on the work will be extended up to 31st December 1913 and 31st January 1914, respectively.

12.8.13

13/8

To, The ~~Do~~
" ~~A~~ ~~C~~

8/8
9/24/8/05

When given for copying _____
 When copied _____
 When examined _____
 When signed _____

19

HEAD AGAIN G.O., No. 10

, DATED

CURRENT No.

ENCLOSURES TO C. No.

ORDER OF GOVERNMENT.

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAYERS NOT FILED UP, BEING MEANT FOR DESPATCH
 IN ORIGINAL.

A A A A A A A

N.B.—

A = Copy in full.
 B = Not to be copied.
 P = Copy abstract only.
 Q = Copy heading only.