

E PH (1949) Department.

FD 12

MS SERIES.

G.O. NO. 3023 Edm

17

Dated 28/9/1969

[Despatch Abstract.]

Post war Devc. Schemes. Universities
Annual Progress Report and
Descriptive Review 1948-49
Papers Read

Back Papers.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Further Papers.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

SPECIAL

GOVERNMENT OF MADRAS
Development Department

U.O. Note No. 86220 P&D V/49-3 dated September 13, 1949

Sub: Postwar Development - Education Schemes - Annual
Progress Reports and Descriptive Review for 1948-49.

Ref: Memorandum No. 49565 P&D V/49-5 dated 4--8--1949.

From the Director of ~~Public~~ Public Instruction No.
R.C. 213 B dated 13-8-1949.

Progress reports and descriptive review in respect
of the following schemes, due from the Education and
Public Health Department, have not yet been received.-

1. Grants to the Annamalai University for const-
ruction of hostel.
2. Grants to Annamalai University for the College
of Engineering.
3. A.C. College of Technology.

They may be requested to send the reports IMMEDIATELY,

p.t.o

-- 2 --

Special.

as they are due with the Government of India by 15-9-1949.

C.J. VENKATARAMANA RAO,
Asst. Secretary to Government.

To
The Education and Public Health Department.

Forwarded/By Order.

SUPERINTENDENT.

JK 13/9

Special.

E. & P.H. (G.2)

Lr. Ref. No. 71131 22/49 - 1 Edn., dated 15/9/49

To
The Registrar, Annamalai University of Madras (with encl)
The Registrar, Annamalai University, Annamalainagar (with encl)

Sir,

Sub:- Post-War Development schemes - Annual Progress
Report and descriptive review for 1948-49 -
Statements called for.

I am to state that the annual progress reports and
descriptive review for 1948-49 in respect of the following
post-war development schemes relating to the Madras University
Annamalai Univy.

are due with the Govt. of India immediately.:-

1. Grant to the Madras University for the
Alagappa Chettiar College of Technology.

Grant to the Annamalai University for the
College of Engineering.

Grant to the Annamalai University for the construc-
tion of hostel. P.T.O.

I am to request you to furnish the report in respect of the above scheme/s for the year 1948-49 in the form annexed to G.O.No.413 Pub (P.&D.) dated 5-2-1947 (copy enclosed for reference) so as to reach the Govt. not later than the 20th of September 1949. I am to add that 7 copies of the report are required in respect of each scheme.

Yours truly,

15/7/49

15/9/49

15/9/49

15/7/49

R. C. to follow

PP 3-4-49

(T)

Encls 300 gram

E-40H (G2)

(Secy Registrar,
Chunnamalai University,
Chunnamalai Nagar.

(Letter) (Ref) (No) 71131-G2/49-132a
of 15th (September 1949) - Post -
war War. Schemes - Annual
Progress Report (FY) 1948-49 -
Expenditure reply.

21/9/49

21/3/49

21/9/49

✓ E+PH (G2)

Supra 20/10/49

20/10/49

Immediate
to issue

From
To

TM

E+PH (G2)

Here Secretary to Govt, E+PH Dept.
The Registrar, University of Madras.

Sub:- Post-war Devt. Schemes -
Annual Progress Report and
descriptive review for 1948-49.
Maga Ptha Chelvar College of
Technology - ~~Madras~~

Ref:- My letter Eym. 71131/42/49-1 dated 15/9/49.

Please send the report called
for in the above letter
immediately

21/9/49
21/9/49

PP 3-4 y



All communications should be addressed to the Registrar, Annamalai University, Annamalainagar, by designation and not by name.

ANNAMALAI UNIVERSITY

21st September, 1949.

No. D.D. 1163/49

From

THE REGISTRAR,
ANNAMALAI UNIVERSITY,
ANNAMALAINAGAR.

To

The Secretary to the Government of Madras,
Education and Public Health Department,
Fort St. George, Madras.

Sir,

Sub: Post War Development Schemes - Annual Progress Report and
descriptive review for 1948--'49 - Statements furnished.

Ref: Your letter Ref.No.71131 G2/49-1, Edn. dated 15--9--'49.

I furnish herewith 7 copies of the Annual Report in respect of
the following schemes for the year 1948--'49 in the form annexed to

G.O.Ms. No.413 Public (Planning and Development) dated 5--2--1947.

1. Grant to the Annamalai University for the College of Engineering,
2. Grant to the Annamalai University for the Construction of Hostels

Yours faithfully,

Encl:

P.N.21/9

[Signature]
Registrar.
Mull

[Handwritten signature]

[Handwritten initials]

[Handwritten signature]

[Handwritten text]

[Handwritten text]

[Handwritten text]

[Handwritten text]

[Handwritten text]

[Handwritten text]

[Handwritten text]

[Handwritten text]

ANNAMALAI UNIVERSITY



No. 10/10/49

From

THE REGISTRAR,

ANNAMALAI UNIVERSITY,

ANNAMALAINAGAR.

To

The Secretary to the Government of Madras,
Education and Public Health Department,
Fort St. George, Madras.

Re

Sub: Post War Development Scheme - Annual Progress Report and
Descriptive Review for 1948-49 - Government of Madras.
Ref: Your letter No. 10/10/49 dated 15-11-49.

I furnish herewith 7 copies of the Annual Report in respect of
the following schemes for the year 1948-49 in the form annexed to
G.O. No. 413 Public (Planning and Development) dated 2-12-49.

1. Grant to the Annamalai University for the College of Engineering.
2. Grant to the Annamalai University for the construction of hostel.

Yours faithfully,

P. M. S. Iyer

ANNEXURE

Progress Report for the year ending 31st March 1949.

(1) Details of the scheme:

(i) Plan Number and name of
the scheme.

Annamalai University - College
of Engineering and Technology.

(ii) Date of commencement of
execution of scheme.

17-2-1945

(2) Total estimated cost:

Non-Recurring

20 Lakhs

Recurring

3 Lakhs

(3) Expenditure incurred during the year

Revenue (i) Non-Recurring Rs. 5,13,516

(ii) Recurring 1,77,296

(4) Total expenditure incurred since
commencement of the scheme

Revenue (i) Non-Recurring 10,46,765

(ii) Recurring 6,81,036

(5) Portion of scheme executed or stage at which work has reached 50 Per cent

(6) Difficulties, if any holding up progress. In the procurement of cement and iron and non availability of Engineering Personnel.

(7) Results to date from the execution of the scheme, (To be stated where possible, in quantitative terms and with reference to any target which may have been fixed for the scheme).

Fairly satisfactory.

Annamalai University,
Annamalainagar,
21st Sept. '49.

Registrar.

P. M. S. Iyer

ANNEXURE

Progress Report for the year ending 31st March 1949.

(1) Details of the scheme:

(i) Plan Number and name of the scheme.

Annamalai University - College of Engineering and Technology.

(ii) Date of commencement of execution of scheme.

17-9-1945

(2) Total estimated cost:

Non-Recurring	20 Lakhs
Recurring	3 Lakhs

(3) Expenditure incurred during the year

Revenue (i) Non-Recurring	Rs. 5,16,518
(ii) Recurring	1,77,296

(4) Total expenditure incurred since commencement of the scheme

Revenue (i) Non-Recurring	10,46,765
(ii) Recurring	6,81,036

(5) Portion of scheme executed or stage at which work has reached.

50 Per cent

(6) Difficulties, if any holding up progress.

In the procurement of cement and iron and non availability of Engineering Personnel.

(7) Results to date from the execution of the scheme, (To be stated where possible, in quantitative terms and with reference to any target which may have been fixed for the scheme).

Fairly satisfactory.

Annamalai University,
Annamalainagar,
21st Sept. '49.

K. S. S. S.
Registrar.
M. U. N.

88/14
Special.

159
E. & P.H. (G.2)

Post-War Development schemes - Annual Progress Reports
and Descriptive review for 1948-49.

Only copy of this
to be sent
C.No. 71131./49.

Please see the u.o. note from the Devt. (P. & D.)
Deptt. on p.p. 1-2 c.f., the letter from the Registrar,
Annamalai University, on p.9 c.f., and its enclosures
each,
on p.p. 11-37 c.f. Six copies of the report relating
to the following ~~schemes of the~~ Post-War Devt. Schemes
of the Annamalai University for the year 1948-49 may
be sent to Devt. (P. & D.) u.o.--

(1) Grant to the Annamalai University for the
College of Engineering.

(2) Grant to the Annamalai University for the
construction of hostel.

The report in respect of the Alagappa Chettiar College
of Technology has not yet been received from the
Madras University. (He was last reminded on 21.9.49.

A draft

~~xxxx~~ A draft telephonic reminder is submd. for approval).

~~With this, information~~ This may be sent to Devt. (P. & D) u.o, with

reference information that herewith from
the Madras University, as soon as
it is received, will be sent to that

Delall

RS

24/9/49

24/9/49

Dev (P & D)

Handwritten signature/initials

Ex 11 (512)

no. 71131 G2/49-22

24/9/49

(incl. encl.)

pp 11-21 of +

pp 25-35 of /
in a qd)

All communications should be addressed to the Registrar, University of Madras, Triplicane P.O., Madras, and not to any person by name.

From

THE REGISTRAR,

UNIVERSITY OF MADRAS.

To

The Secretary to Government,
Education & Public Health Dept
Fort St. George, Madras.

No. V.1778

Enclosures

Sir,



Dated 23 SEP 1949

73871

With reference to your letter No. 71131 G2/49-1, Edn., dated the 15th September 1949 I am forwarding herewith 7 copies of the Annual Report for 1948-49 in the prescribed form with the necessary details in respect of the Alagappa Chettiar College of Technology of this University.

Yours faithfully,

R. R. Ramesh

Ag. REGISTRAR.

GVR:23/9

190
Annual Report for the year 1948-49 in respect of the Alagappa Chettiar
College of The University of Madras.

1. Details of the scheme:

- (i) Plan Number & name of the scheme } University of Madras Alagappa Chettiar College of Technology
- (ii) Date of commencement of execution of scheme }

2. Total estimated cost:

Non-recurring 20 lakhs for Chemical Engineering

Recurring 2 lakhs.

NOTE:- Details for the Departments of Textile Technology and Leather Technology have not been prepared. The above estimate is only in respect of the Chemical Engineering Section of the College.

3. Expenditure incurred during the year 1948-49:

Revenue (i) Non-recurring Rs. 7,08,475/-

(ii) Recurring Rs. 1,26,045/-

4. Total expenditure incurred since commencement of the scheme:

Revenue (i) Non-recurring Rs. 11,61,690/-

(ii) Recurring Rs. 4,50,953/-

5. Portion of scheme executed or stage at which work has reached } General work of construction of the building is nearly over. Finishing items such as flooring, fixing shutters to doors and windows etc. are in progress. Tenders are being invited for various installations and fittings. It is expected that the building with the various installations ~~and~~ complete will be ready for occupation by October 1949.

6. Difficulties, if any, holding up progress. } Difficulties have been experienced particularly by the contractors in the matter of supply of cement which for some months has been below requirements.

7. Result to date from the execution of the scheme. }

8. Additional information for the Madras Government }

- (a) Estimated return
- (b) Actual return.

University Buildings,
Chepauk, Madras,
19th September 1949. }

R. R. Ramesh
Ag. REGISTRAR

22

materials and the unusual difficulties confronted in the matter of 13
construction in these days it has not been possible to complete the
construction according to schedule. It is, however, hoped that the
building with the various installations will be completed by October 1949

7. The annual intake of students was 20, and when the building is
complete it is possible to take in 30 students per year for
Chemical Engineering.

8. The Central Government having decided to establish a Central
Leather Research Institute in the adjoining site it will be possible to
associate this institute with the work of teaching for Leather
Technology, while for Textiles the University has proposals for
establishing its own department and has applied to the Government for
necessary support. The capital needed for Textiles Section including
buildings and equipment is estimated at about 8 lakhs of rupees.

University Buildings, }
Chepauk, Madras, }
19th September 1949. }

23

R. R. Radhakrishnan
AG. REGISTRAR.

Annual Report for the year 1948-49 in respect of the Alagappa Chettiar College of The University of Madras.

1. Details of the scheme:

- | | |
|---|---|
| (i) Plan Number &
name of the scheme | University of Madras Alagappa Chettiar
College of Technology |
| (ii) Date of commencement of
execution of scheme | |

2. Total estimated cost:

Non-recurring	20 lakhs for Chemical Engineering
Recurring	2 lakhs.

NOTE:- Details for the Departments of Textile Technology and Leather Technology have not been prepared. The above estimate is only in respect of the Chemical Engineering Section of the College.

3. Expenditure incurred during the year 1948-49:

Revenue (i) Non-recurring	Rs.7,08,475/-
(ii) Recurring	Rs.1,26,045/-

4. Total expenditure incurred since commencement of the scheme:

Revenue (i) Non-recurring	Rs. 11,61,680/-
(ii) Recurring	Rs. 4,50,958/-

5. Portion of scheme executed or stage at which work has reached
- { General work of construction of the building is nearly over. Finishing items such as flooring, fixing shutters to doors and windows etc. are in progress. Tenders are being invited for various installations and fittings. It is expected that the building with the various installations and complete will be ready for occupation by October 1949.

6. Difficulties, if any, holding up progress. Difficulties have been experienced particularly by the contractors in the matter of supply of cement which for some months has been below requirements.

7. Result to date from the execution of the scheme.

8. Additional information for
the Madras Government

- (a) Estimated return
(b) Actual return.

University Buildings,
Chepauk, Madras,
19th September 1949.

RR Anderson
As. REGISTRAR

Review

Report of the scheme in respect of the Madras University Alagappa Chettiar College of Technology.

In furnishing the details of the scheme in the tabular form as required by Government, I wish to add the following:-

1. This college, was started in close co-operation with the Government, for giving instruction in Chemical Engineering for the post-graduate degree of B.Sc.(Tech.) in 1944-45 by utilizing the facilities available in the College of Engineering at Guindy. Additional courses in Textiles and Leather were added, for which instruction was similarly provided by making use of the facilities available at the Government Textile Institute and the Government Leather Institute at Washermanpet which the Government were very kindly pleased to afford.

2. The estimate of cost herein furnished in the return relates only to the Chemical Engineering Section and does not cover the capital and revenue expenditure on the other two branches of Technology.

3. The scheme originally planned envisages the construction of a building to house the College of Technology (Chemical Engineering) at an estimated cost of about 15 lakhs and the equipment and installation at a further cost of about 5 lakhs making a total of 20 lakhs of rupees. The Government was pleased ^{also} to grant about 35 acres of land at Guindy adjoining the Engineering College.

4. Before the main building work was undertaken the University constructed two hostel blocks for the college one of which is at present used as the hostel and the other to house some of the lecture rooms and laboratories of the college. So at present the college is working in one of the hostel blocks and the Government Engineering College at Guindy.

5. The construction of the permanent buildings was started in January 1948 and it was expected, under the terms of the contract entered into with the contractors, that the buildings would be completed by March 1949 and the installations by the end of June 1949. The building work actually undertaken consists, of only two wings and a part of the rear side of the college and the accommodation that will be available will be about 70,000 sq.ft.

6. The college buildings are so planned as to allow expansion in the future not only by building the other two wings, but also by putting up extra floors. Owing to delay in the supply of certain

28

Materials and the unusual difficulties confronted in the matter of construction in these days it has not been possible to complete the construction according to schedule. It is, however, hoped that the building with the various installations will be completed by October 1949

7. The annual intake of students was 20, and when the building is complete it is possible to take in 30 students per year for Chemical Engineering.

8. The Central Government having decided to establish a Central Leather Research Institute in the adjoining site it will be possible to associate this institute with the work of teaching for Leather Technology, while for Textiles the University has proposals for establishing its own department and has applied to the Government for necessary support. The capital needed for Textiles Section including buildings and equipment is estimated at about 5 lakhs of rupees.

University Buildings,
Chepauk, Madras,
19th September 1949.

29 15

R. R. R. R. R.
AG. REGISTRAR.

30

Section typist
Pl. Deshbandhu
copy.

2000 21131 82/49-322

26/9/49 P15-16 of

26.9.49

F 214 (22)

E 414 (22)

Post-war Dev. Schemes - Annual
Progress Report and Descriptive
review - 1948-49

Six copies of the report and
descriptive review in respect of the
Alagappa Chettiar's College of
Technology, received from the
Registrar, University of Madras,
may be sent to Devr (P & D)
in continuation P.D. Desd.
no. 71131 82/49-2522 dt-24/9/49.

24/9/49

24/9/49

24/9/49

24 5 48

E-404(62)

The papers may now be
Order No 2023 Dated 28.9.49

Recorded

~~2023~~

Sub:—

Postwar Dev.

Schemes—

Universities—

Annual Progress Report
and Descriptive Review

1948-49-Papers

Recorded

24/9/49
26.9.49
27/9/49

24/9/49
27/9/49

24/9/49

24/9/49