

# MADRAS RECORD OFFICE.

Government of Madras.

*Judicial* DEPARTMENT.

|                 |                          |
|-----------------|--------------------------|
| G.O. No. 1011   | Press<br><del>Mis.</del> |
| Dated 21-7-1918 |                          |

Not to be folded or roughly handled

*Proceedings of the Madras Government, Judicial Department,*  
*21st July 1865.*

No. 129. Read the following Proceedings of Government in the Public Works  
Department, dated 14th July 1865, No. 1999.  
Communicating the Progress Report of } (Vide Proceedings, Public Works Dept.,  
the Central Jail at Rajahmundry for } dated 14th July 1865, Nos. 348 & 349.)  
May 1865.

No. 130. ORDER THEREON, 21st July 1865, No. 1011.  
Communicated to the Inspector General of Jails.  
(Signed) W. HUDLESTON,  
*Acting Secretary to Government.*

To the Inspector General of Jails.

Exd. J. Tulloch.

*Proceedings of the Madras Government, Public Works Department,  
14th July 1865.*

No. 348. Read the following letter from Captain J. G. RYVES, R. E., Superintending Engineer, 1st Division, to Colonel C. A. ORR, R. E., Secretary to Government, Department Public Works, dated Waltair, 28th June 1865, No. 309:—

SIR,

In submitting the enclosed Report of Progress made on the Central Jail at Rajahmundry up to the end of May 1865,

Enclosure 1.

I do myself the honor of requesting orders or Government whether its submission can

now be discontinued, as the monthly Statements ordered in G. O. No. 1,414 of 16th May 1865, will contain the full particulars of progress of this work.

Proceedings of the Madras Government, Public

GODAVERY  
Progress Report of the Central Jail at

| Items.                                                          | ESTIMATE.           |          |            | WORK PER  |
|-----------------------------------------------------------------|---------------------|----------|------------|-----------|
|                                                                 | Quantity.           | Rate.    | Amount.    | Quantity. |
| <i>Four Workshops.</i>                                          |                     |          |            |           |
| Rough stone in chunam ... .. Cubic yards.                       | 1,493 $\frac{1}{2}$ | 3 0 0    | 4,481 5 4  | 34        |
| Terracing with brick on edge, &c. &c. ... Squares.              | 220 $\frac{1}{2}$   | 22 0 0   | 4,857 9 8  | .....     |
| Flooring with do. do. ... ..                                    | 192                 | 7 4 0    | 1,392 0 0  | 48        |
| Excavating foundations and filling basement ... ..              | .....               | .....    | 164 0 0    | .....     |
| Teak-wood wrought and put up ... .. Cubic feet.                 | 3,502 $\frac{1}{2}$ | 2 4 0    | 7,881 4 0  | .....     |
| Cut stone over pillars' heads ... .. No.                        | 152                 | 1 4 0    | 199 0 0    | .....     |
| Do. do. centre do. ... ..                                       | 84                  | 1 8 0    | 126 0 0    | 22        |
| Contingencies ... ..                                            | .....               | .....    | 1,926 13 4 | .....     |
| <i>Partition walls between centre pillars of the Workshops.</i> |                     |          |            |           |
| Rough stone in chunam... .. Cubic yards.                        | 185 $\frac{1}{2}$   | 3 0 0    | 556 0 0    | .....     |
| Contingencies ... ..                                            | .....               | .....    | 91 6 4     | .....     |
| <i>Six Towers.</i>                                              |                     |          |            |           |
| Rough stone in chunam ... .. Cubic yards.                       | 421 $\frac{1}{2}$   | 3 0 0    | 1,263 2 6  | 27        |
| Excavating foundations and filling basement ... ..              | .....               | .....    | 15 0 0     | .....     |
| Teak-wood wrought and put up ... .. Cubic feet.                 | 52 $\frac{1}{2}$    | 2 4 0    | 118 2 0    | .....     |
| Contingencies ... ..                                            | .....               | .....    | 148 1 0    | .....     |
| <i>Centre Warder.</i>                                           |                     |          |            |           |
| Rough stone in chunam... .. Cubic yards.                        | 346 $\frac{1}{2}$   | 3 0 0    | 1,040 0 0  | 5         |
| Flat arch work in do. ... .. Cubic feet.                        | 152                 | 0 3 0    | 28 8 0     | .....     |
| Terracing with brick on edge, &c. &c.... Square.                | 20 $\frac{1}{2}$    | 18 10 10 | 388 4 11   | .....     |
| Flooring with do. do. ... ..                                    | 18 $\frac{1}{2}$    | 7 4 0    | 132 5 0    | 8         |
| Stone columns ... .. No.                                        | 12                  | 12 8 0   | 150 0 0    | .....     |
| Cornice work in chunam ... .. Cubic feet.                       | 127 $\frac{1}{2}$   | 0 4 0    | 31 14 0    | 135       |
| Excavating foundations and filling basement ... ..              | .....               | .....    | 80 0 0     | .....     |
| Batten doors ... .. No.                                         | 3                   | 26 0 0   | 78 0 0     | .....     |
| Do. windows ... ..                                              | 8                   | 15 0 0   | 120 0 0    | .....     |
| Teak-wood wrought and put up ... .. Cubic feet.                 | 322 $\frac{1}{2}$   | 2 4 0    | 725 11 6   | .....     |
| Cut stones over pillars' heads... .. No.                        | 12                  | 1 8 0    | 18 0 0     | .....     |
| <i>Upper Story.</i>                                             |                     |          |            |           |
| Stone columns... .. No.                                         | 12                  | 12 0 0   | 144 0 0    | .....     |
| Cut stones over pillars' heads ... ..                           | 12                  | 1 4 0    | 15 0 0     | .....     |
| Teak-wood wrought and put up ... .. Cubic feet.                 | 322 $\frac{1}{2}$   | 2 4 0    | 725 14 6   | .....     |
| Batten doors... .. No.                                          | 3                   | 26 0 0   | 78 0 0     | .....     |
| Do. windows ... ..                                              | 8                   | 18 0 0   | 144 0 0    | .....     |
| Contingencies... ..                                             | .....               | .....    | 534 15 6   | .....     |
| <i>Two Workshops with truss roof.</i>                           |                     |          |            |           |
| Rough stone in chunam ... .. Cubic yards.                       | 713 $\frac{1}{2}$   | 3 0 0    | 2,140 11 6 | .....     |
| Flooring with brick on edge, &c. &c. ... Square.                | 86 $\frac{1}{2}$    | 7 4 0    | 628 12 8   | .....     |
| Excavating foundations and filling basement ... ..              | .....               | .....    | 120 0 0    | .....     |
| Cut stones over pillars' heads ... ..                           | 38                  | 1 4 0    | 47 8 0     | .....     |
| Wooden trusses... ..                                            | 38                  | 35 0 0   | 1,330 0 0  | .....     |
| Teak-wood wrought and put up ... .. Cubic feet.                 | 1,706 $\frac{1}{2}$ | 2 4 0    | 3,840 11 0 | .....     |
| Contingencies ... ..                                            | .....               | .....    | 968 7 6    | .....     |

Works Department, 14th July 1865.

DISTRICT.

Rajahmundry for the month of May 1865.

| FORMED IN THIS MONTH. |           | WORK PERFORMED UP TO THE END OF THIS MONTH. |                      |            | Remarks. |
|-----------------------|-----------|---------------------------------------------|----------------------|------------|----------|
| Rate.                 | Amount.   | Quantity.                                   | Rate.                | Amount.    |          |
| RS. A. P.             | RS. A. P. |                                             | RS. A. P.            | RS. A. P.  |          |
| 1 2 7                 | 39 8 11   | 1,542                                       | 2 10 7 $\frac{1}{2}$ | 4,104 1 6  |          |
| .....                 | 257 0 1   | .....                                       | .....                | 919 12 10  |          |
| 1 5 9                 | 65 1 3    | 91                                          | 3 12 9               | 345 8 3    |          |
| .....                 | .....     | .....                                       | .....                | 179 2 4    |          |
| .....                 | .....     | 2,157 $\frac{1}{2}$                         | 2 4 0                | 4,854 3 0  |          |
| .....                 | 12 11 10  | 144                                         | 1 9 8                | 182 14 5   |          |
| 0 8 6                 | 11 11 5   | 63                                          | 1 7 0                | 89 14 3    |          |
| .....                 | 18 7 1    | .....                                       | .....                | 1,140 12 1 |          |
| .....                 | .....     | 182                                         | 2 11 7               | 495 10 3   |          |
| .....                 | .....     | .....                                       | .....                | 83 9 4     |          |
| 14 12 4               | 398 13 9  | 171                                         | 4 12 1               | 813 10 11  |          |
| .....                 | .....     | 60 $\frac{1}{2}$                            | 2 4 0                | 136 6 6    |          |
| .....                 | 40 4 4    | .....                                       | .....                | 63 12 4    |          |
| 1 8 8                 | 7 11 2    | 343                                         | 2 10 0               | 303 12 2   |          |
| .....                 | .....     | 152                                         | 0 1 2                | 11 3 0     |          |
| .....                 | 43 11 6   | .....                                       | .....                | 44 14 0    |          |
| 1 1 10                | 8 14 9    | 8                                           | 1 1 10               | 8 14 9     |          |
| .....                 | .....     | 12                                          | 12 13 11             | 154 1 7    |          |
| 0 0 5                 | 3 12 9    | 135                                         | 0 1 9                | 14 10 9    |          |
| .....                 | 2 9 9     | .....                                       | .....                | 77 2 10    |          |
| .....                 | .....     | 3                                           | 26 0 0               | 78 0 0     |          |
| .....                 | .....     | 8                                           | 15 0 0               | 120 0 0    |          |
| .....                 | .....     | 345                                         | 2 4 0                | 776 2 6    |          |
| .....                 | 6 0 0     | 12                                          | 1 6 4                | 16 12 6    |          |
| .....                 | .....     | .....                                       | .....                | 138 15 6   |          |
| .....                 | .....     | .....                                       | .....                | 6 14 9     |          |
| .....                 | .....     | 345                                         | 2 4 0                | 776 2 6    |          |
| .....                 | .....     | 1                                           | 26 0 0               | 26 0 0     |          |
| .....                 | .....     | 6                                           | 15 0 0               | 90 0 0     |          |
| .....                 | 15 10 0   | .....                                       | .....                | 357 12 11  |          |
| .....                 | .....     | 696                                         | 2 9 0                | 1,784 13 3 |          |
| .....                 | .....     | .....                                       | .....                | 143 2 8    |          |
| .....                 | .....     | .....                                       | .....                | 128 11 9   |          |
| .....                 | .....     | .....                                       | .....                | 24 13 0    |          |
| .....                 | .....     | 22                                          | 35 0 0               | 770 0 0    |          |
| .....                 | .....     | .....                                       | .....                | 290 4 7    |          |

Proceedings of the Madras Government, Public

Progress Report of the

Progress Report of the

| Items.                                                                |              | Quantity.                            | ESTIMATE. |             |           | WORK PER |
|-----------------------------------------------------------------------|--------------|--------------------------------------|-----------|-------------|-----------|----------|
|                                                                       |              |                                      | Rate.     | Amount.     | Quantity. |          |
| <i>Five Radial Blocks of Cells.</i>                                   |              |                                      |           |             |           |          |
| Rough stone in chunam                                                 | Cubic yards. | 11,027 <sup>11</sup> / <sub>16</sub> | Rs. A. P. | Rs. A. P.   |           |          |
| Arch work in chunam over the four doors                               | Cubic feet.  | 167 <sup>1</sup> / <sub>2</sub>      | 3 0 0     | 33,352 9 3  | 189       |          |
| Terracing with brick on edge, &c. &c.                                 | Square.      | 25 <sup>1</sup> / <sub>2</sub>       | 0 3 0     | 35 2 6      | 112       |          |
| Arched roof with brick in chunam                                      | Cubic feet.  | 65,812 <sup>1</sup> / <sub>2</sub>   | 22 0 0    | 560 15 10   | .....     |          |
| Centrings                                                             | Cubic feet.  | 65,812 <sup>1</sup> / <sub>2</sub>   | 0 4 0     | 16,453 2 0  | 370       |          |
| Cornice work in chunam                                                | Cubic feet.  | 2,512 <sup>1</sup> / <sub>2</sub>    | .....     | 2,400 0 0   | .....     |          |
| Putting two courses of flat tiles and plastering over the arched roof | Cubic feet.  | 2,512 <sup>1</sup> / <sub>2</sub>    | 0 4 0     | 628 2 0     | 162       |          |
| White-washing                                                         | Square.      | 286 <sup>1</sup> / <sub>2</sub>      | 10 15 3   | 3,138 1 2   | .....     |          |
| Flooring with brick on edge, &c. &c.                                  | "            | 1,720                                | 0 3 0     | 322 8 0     | .....     |          |
| Excavating foundations and filling basement                           | "            | 307 <sup>1</sup> / <sub>2</sub>      | 7 4 0     | 2,229 6 0   | 4         |          |
| Teak-wood wrought and put up                                          | Cubic feet.  | 250                                  | .....     | 600 0 0     | .....     |          |
| Iron doors                                                            | No.          | 320                                  | 2 4 0     | 562 8 0     | .....     |          |
| Contingencies                                                         | No.          | 320                                  | 60 0 0    | 19,200 0 0  | .....     |          |
|                                                                       |              | .....                                | .....     | 8,030 1 3   | .....     |          |
| <i>Solitary Cells for Women.</i>                                      |              |                                      |           |             |           |          |
| Rough stone in chunam                                                 | Cubic yards. | 1,513 <sup>1</sup> / <sub>2</sub>    | 3 0 0     | 4,541 5 4   | .....     |          |
| Terracing with brick on edge, &c. &c.                                 | Square.      | 76 <sup>1</sup> / <sub>2</sub>       | 22 0 0    | 1,689 9 6   | .....     |          |
| Flooring with do. do.                                                 | "            | 54 <sup>1</sup> / <sub>2</sub>       | 7 4 0     | 392 5 10    | .....     |          |
| Excavating foundations and filling basement                           | "            | .....                                | .....     | 140 0 0     | .....     |          |
| Teak-wood wrought and put up                                          | Cubic feet.  | 776 <sup>1</sup> / <sub>2</sub>      | 2 4 0     | 1,746 10 0  | .....     |          |
| Batten doors                                                          | No.          | 40                                   | 35 0 0    | 1,400 0 0   | .....     |          |
| Contingencies                                                         | No.          | 40                                   | .....     | 1,016 3 10  | .....     |          |
| <i>Out-offices for Jailers.</i>                                       |              |                                      |           |             |           |          |
| Batten windows                                                        | No.          | 3                                    | 6 0 0     | 18 0 0      | .....     |          |
| <i>Hospital and Stores.</i>                                           |              |                                      |           |             |           |          |
| Batten doors                                                          | No.          | 24                                   | 17 0 0    | 408 0 0     | .....     |          |
| Do. do. do.                                                           | No.          | 9                                    | 15 0 0    | 135 0 0     | .....     |          |
| Contingencies                                                         | No.          | 9                                    | .....     | 1,038 14 5  | .....     |          |
| <i>Enclosure walls.</i>                                               |              |                                      |           |             |           |          |
| Rough stone in chunam                                                 | Cubic yards. | 4,776 <sup>1</sup> / <sub>2</sub>    | 3 0 0     | 14,328 14 2 | 492       |          |
| White-washing                                                         | Square.      | 793 <sup>1</sup> / <sub>2</sub>      | 0 3 0     | 148 12 9    | .....     |          |
| Broken bottles in chunam                                              | "            | 7,440                                | 0 2 0     | 930 0 0     | .....     |          |
| Excavating foundations and filling basement                           | "            | .....                                | .....     | 150 0 0     | .....     |          |
| Contingencies                                                         | "            | .....                                | .....     | 1,552 5 1   | .....     |          |
| <i>Banquette.</i>                                                     |              |                                      |           |             |           |          |
| Broken bottles in chunam                                              | Square.      | 49 <sup>1</sup> / <sub>2</sub>       | 0 2 0     | 615 0 0     | .....     |          |
| Contingencies                                                         | Square.      | 49 <sup>1</sup> / <sub>2</sub>       | .....     | 526 13 7    | .....     |          |
| <i>Iron Partition walls.</i>                                          |              |                                      |           |             |           |          |
| Rough stone in chunam                                                 |              | 1,913 <sup>1</sup> / <sub>2</sub>    | 3 0 0     | 5,740 0 0   | 141       |          |
| Excavating foundations and filling basement                           |              | .....                                | .....     | 70 0 0      | .....     |          |

Works Department, 14th July 1865.

Central Jail, &c.—(Continued.)

| FORMED IN THIS MONTH. |           | WORK PERFORMED UP TO THE END OF THIS MONTH. |           |            | Remarks. |
|-----------------------|-----------|---------------------------------------------|-----------|------------|----------|
| Rate.                 | Amount.   | Quantity.                                   | Rate.     | Amount.    |          |
| RS. A. P.             | RS. A. P. |                                             | RS. A. P. | RS. A. P.  |          |
| 1 0 10                | 198 12 10 | 8,885                                       | 2 9 3     | 22,919 1 2 |          |
| .....                 | .....     | 112                                         | 0 1 1     | 7 15 6     |          |
| .....                 | 3 13 0    | .....                                       | .....     | 185 5 1    |          |
| 0 6 4                 | 146 4 5   | 35,170                                      | 0 2 4     | 5,107 5 1  |          |
| .....                 | 27 6 8    | .....                                       | .....     | 865 1 4    |          |
| 0 2 5                 | 24 10 6   | 1,485                                       | 0 3 11    | 361 2 8    |          |
| .....                 | 125 12 11 | .....                                       | .....     | 919 2 11   |          |
| .....                 | .....     | .....                                       | .....     | 150 0 0    |          |
| 1 4 1                 | 5 0 6     | 214                                         | 8 8 4     | 1,823 2 10 |          |
| .....                 | .....     | .....                                       | .....     | 809 15 9   |          |
| .....                 | .....     | 250                                         | 2 4 0     | 562 8 0    |          |
| .....                 | .....     | 246                                         | 60 0 0    | 14,760 0 0 |          |
| .....                 | 34 11 0   | .....                                       | .....     | 5,297 5 1  |          |
| .....                 | .....     | 987                                         | 2 9 10    | 2,581 3 2  |          |
| .....                 | .....     | .....                                       | .....     | 1 7 9      |          |
| .....                 | .....     | .....                                       | .....     | 136 13 7   |          |
| .....                 | .....     | .....                                       | .....     | 143 4 4    |          |
| .....                 | .....     | 435                                         | 2 4 0     | 862 3 0    |          |
| .....                 | .....     | 2                                           | 35 0 0    | 70 0 0     |          |
| .....                 | 7 12 0    | .....                                       | .....     | 461 13 2   |          |
| .....                 | .....     | 1                                           | 6 0 0     | 6 0 0      |          |
| .....                 | .....     | 24                                          | 17 0 0    | 408 0 0    |          |
| .....                 | .....     | 4                                           | 15 0 0    | 60 0 0     |          |
| .....                 | 38 8 0    | .....                                       | .....     | 38 8 0     |          |
| 1 5 7                 | 661 9 4   | 2,894                                       | 3 8 7     | 10,256 3 8 |          |
| .....                 | .....     | .....                                       | .....     | 120 0 0    |          |
| .....                 | .....     | .....                                       | .....     | 454 9 10   |          |
| .....                 | 61 14 7   | .....                                       | .....     | 141 4 0    |          |
| .....                 | 208 2 5   | .....                                       | .....     | 1,107 12 6 |          |
| .....                 | .....     | .....                                       | .....     | 31 5 5     |          |
| .....                 | .....     | .....                                       | .....     | 5 0 0      |          |
| 5 13 10               | 826 15 6  | 141                                         | 5 13 10   | 826 15 6   |          |
| .....                 | 10 13 10  | .....                                       | .....     | 10 13 10   |          |

Progress Report of the

Progress Report of the

| Items.                                                   | ESTIMATE.           |           |              | WORK PER |
|----------------------------------------------------------|---------------------|-----------|--------------|----------|
|                                                          | Quantity.           | Rate.     | Amount.      |          |
| <i>Front gate and wooden railings.</i>                   |                     |           |              |          |
| Wooden railings                                          |                     | RS. A. P. | RS. A. P.    |          |
| Masonry work                                             | Rg. feet            |           |              |          |
| Contingencies                                            | 1,800               | 2 8 0     | 3,250 0 0    |          |
|                                                          |                     |           | 560 0 0      |          |
|                                                          |                     |           | 482 8 0      |          |
| <i>Well.</i>                                             |                     |           |              |          |
| Earthwork                                                |                     |           |              |          |
| Do.                                                      | Cubic yards.        |           |              |          |
| Do.                                                      | 2,287               | 0 1 4     | 190 9 4      |          |
| Do.                                                      | 620                 | 0 1 6     | 58 2 0       |          |
| Baling water and sinking well                            | 2,118 $\frac{1}{2}$ | 0 2 5     | 320 0 0      |          |
| Value of well frame                                      | 2,400               | 0 7 0     | 1,050 0 0    |          |
| Cut stone in chunam                                      |                     |           | 442 10 0     |          |
| Do.                                                      |                     |           | 483 6 5      |          |
| Do.                                                      | Cubic yards.        |           | 1,167 10 9   |          |
| Do.                                                      | 40-5                | 27 0 11   | 901 7 1      |          |
| Do.                                                      | 40-5                | 22 6 11   | 724 2 9      |          |
| Do.                                                      | 40-5                | 18 0 4    | 281 4 9      |          |
| Do.                                                      | 16-2                | 17 8 0    | 421 15 1     |          |
| Do.                                                      | 24-3                | 17 8 0    | 610 5 0      |          |
| Filling the outside of steening                          | 36-4                | 16 14 0   | 412 8 0      |          |
| Contingencies                                            | 6,600               | 0 1 0     | 355 14 10    |          |
| Clearing up the jungle                                   |                     |           |              |          |
| Total...                                                 |                     |           | 1,72,534 6 9 |          |
| Unadjusted advances remaining up to the end of May 1865. |                     |           |              |          |
| Total...                                                 |                     |           |              |          |
| 1. Of the five Radial Bl...                              |                     |           |              |          |

1. Of the five Radial blocks of cells, three are finished ; one, half finished, the other at basement level.
2. Of the six work sheds, one is finished, two being roofed, and the remaining three have their walls up.
3. The walls of the cells for females and solitary confinement are raised five feet.
4. The central Warder, lower story, finished.
5. Enclosure wall about one-third done, (three sides fourteen feet high, two sides eight and half feet high, two feet diameter) lined with cut stone (and sunk seventy-two feet) has been completed.

WALTAIR,  
26th June 1865.

Works Department, 14th July 1865.

Central Jail, &c.—(Concluded.)

| FORMED IN THIS MONTH. |           | WORK PERFORMED UP TO THE END OF THIS MONTH. |           |               | Remarks. |
|-----------------------|-----------|---------------------------------------------|-----------|---------------|----------|
| Rate.                 | Amount.   | Quantity.                                   | Rate.     | Amount.       |          |
| RS. A. P.             | RS. A. P. |                                             | RS. A. P. | RS. A. P.     |          |
| ...                   | 46 2 4    | ...                                         | ...       | 1,209 2 4     |          |
| ...                   | ...       | ...                                         | ...       | 2 5 6         |          |
| ...                   | 76 15 0   | ...                                         | ...       | 103 5 0       |          |
| ...                   | ...       | 2,287                                       | 0 1 4     | 190 9 4       |          |
| ...                   | ...       | 620                                         | 0 1 6     | 58 2 0        |          |
| ...                   | ...       | 2,118 <sup>1</sup> / <sub>2</sub>           | 0 2 5     | 320 0 0       |          |
| ...                   | ...       | 2,400                                       | 0 7 0     | 1,050 0 0     |          |
| ...                   | ...       | ...                                         | ...       | 462 10 0      |          |
| ...                   | ...       | ...                                         | ...       | 483 6 5       |          |
| ...                   | ...       | 40.5                                        | 29 0 11   | 1,167 11 8    |          |
| ...                   | ...       | 40.5                                        | 22 6 9    | 901 1 8       |          |
| ...                   | ...       | 40.5                                        | 18 1 10   | 727 14 10     |          |
| ...                   | ...       | 16.2                                        | 17 0 9    | 274 0 0       |          |
| ...                   | ...       | 24.3                                        | 17 4 6    | 416 9 7       |          |
| ...                   | ...       | 28                                          | 17 1 5    | 478 8 0       |          |
| ...                   | 3 12 3    | 6,543 <sup>1</sup> / <sub>2</sub>           | 0 1 0     | 396 3 9       |          |
| ...                   | ...       | ...                                         | ...       | 347 7 11      |          |
| ...                   | 3,444 1 8 | ...                                         | ...       | 1,00,531 14 7 |          |
| ...                   | ...       | ...                                         | ...       | 29,060 14 11  |          |
| ...                   | ...       | ...                                         | ...       | 1,29,592 13 6 |          |

and two sides four feet high), two of the radial walls commenced, and four of the lowers. A large well (twenty-

*Proceedings of the Madras Government, Public Works Department,  
14th July 1865.*

No. 349.


ORDER THEREON, 14th July 1865, No. 1,999.

CIVIL WORKS, No. 48.

1. Communicated to the Judicial Department.

2. As the Statement called for in G. O. No. 1,414, dated 26th May 1865, will include all works estimated to cost Rupees 20,000 and upwards, and will not afford *detailed* information regarding the progress made upon each, the Superintending Engineer of the 1st Division will continue to submit the Monthly Progress Reports of the Central Jail at Rajahmundry, which were specially called for by Government, and are communicated to the Inspector General of Jails, through the Judicial Department.

(True Extract.)



Colonel, R. E.,  
Secretary to Government.

Superintending Engineer, 1st Division.

*50 Super. Engr. of Rajahmundry 21/7/65*

*Entered in list*

*1011-21 of July 1865*  
*the Superintendent Engineer to*  
*of Rajahmundry*  
*of Rajahmundry*

Exd. S. T. Augustin.

*129.130.*

*1011-21 of July 1865*

*1011-21 of July 1865*

*1011-21 of July 1865*

*1011-21 of July 1865*

*1011-21 of July 1865*