

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No.	25	Press
		<u>Mis.</u>
Dated	8. 1.	19-1886.

41-42

6/3

Not to be folded or roughly handled

*Proceedings of the Madras Government, Judicial Department,
5th January 1866.*

No. 41. Read the following Proceedings of Government in the Public Works Department, dated 7th December 1865, No. 3704.

Communicating Progress Report of the } (Vide Proceedings, Public Works De-
Rajahmundry Central Jail for the } partment, dated 7th December 1865,
month of October 1865. } Nos. 145 and 146).

No. 42. ORDER THEREON, 5th January 1866, No. 25.

Communicated to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Ed. J. Tulloch.

*Proceedings of the Madras Government, Public Works Department,
7th December 1865.*

No. 145.

Read the following :—

Of the five Radial Blocks of Cells—

Four are finished on radii 2, 4, 6, and 8.

One at basement level.

Of the six Workshops—

Three are finished on radii 3, 5, and 7.

Two are being roofed.

One has its walls up.

The two Ranges of Solitary and Women Cells—

Walls of one 10 feet high.

Do. of one 5 feet do.

Centre Warder.—Finished.

Enclosure Wall.—Six sides (out of twelve) raised to the full height, and two sides to 14 feet.

The buttresses are built up 13 feet high on six sides.

Partition Walls.—On radii 3, 6, and 9 (the entrance angle being 0 or 12) finished.

Inner palisade.—Complete from 3 to 9.

Well.—(22 feet diameter, 72 feet deep) finished, except parapet and countersloping annular pavement round it.

All work in the semi-duodecagon 9, 12, and 3 (i. e. on the entrance side) is suspended, pending the Central Jail Committee's recommendation and Government orders thereon.

The other half containing 96 cells, each giving space for four convicts is ready for the reception of the prisoners now on their way up from Cuddapah, Nellore, and Guntoor.

(Signed) J. BEATTY, Captain, R. E.,

Offg. Superintending Engineer, 1st Division.

Proceedings of the Madras Government, Public

Progress Report of the Central Jail at

Items.	ESTIMATE.						
	Quantity.	Rate.			Amount.		
<i>Four Workshops.</i>							
Rough stone in chunam Cubic yards.	1,493 ¹¹ / ₁₆	3	0	0	4,481	5	4
Terracing with brick on edge, &c., &c. ... Squares.	220 ¹⁰ / ₁₆	22	0	0	4,857	9	8
White-washing in chunam... .. " "	261 ¹¹ / ₁₆	0	3	0	48	15	8
Flooring with brick on edge, &c., &c.	192	7	4	0	1,392	0	0
Excavating foundations and filling the basement					164	0	0
Teak-wood wrought and put up Cubic feet.	3,537 ¹¹ / ₁₆	2	4	0	7,958	8	0
Wood oil three coats Squares.	292	1	0	0	292	0	0
Cut stones over the pillars' heads No.	152	1	4	0	190	0	0
Do. do. centre do. " "	84	1	8	0	126	0	0
Contingencies					1,931	9	4
<i>Partition walls between the centre pillars.</i>							
Rough stone in chunam... .. Cubic yards.	185 ⁹ / ₁₆	3	0	0	536	0	0
Contingencies					91	6	4
<i>Six Towers.</i>							
Rough stone in chunam Cubic yards.	405	3	0	0	1,215	0	0
Excavating foundations and filling the basement					15	0	0
Teak-wood wrought and put up... .. Cubic feet.	52 ¹¹ / ₁₆	2	4	0	118	2	0
Wood oil three coats Squares.					6	0	0
Contingencies					256	13	6
<i>Centre Warder.</i>							
Rough stone in chunam... .. Cubic yards.	316 ¹¹ / ₁₆	3	0	0	1,040	0	0
Arch work in do. Cubic feet.	152	0	3	0	23	8	0
Terracing with brick on edge, &c., &c.... Squares.	20 ¹⁰ / ₁₆	18	10	10	388	4	11
Flooring with do. do. " "	18 ¹⁰ / ₁₆	7	4	0	132	5	0
White-washing in chunam " "	48	0	3	0	9	0	0
Stone columns No.	12	12	8	0	150	0	0
Cornice work in chunam Cubic feet.	127 ¹¹ / ₁₆	0	4	0	31	14	0
Wooden stair-case, complete					180	0	0
Excavating foundations and filling the basement					80	0	0
Country-wood batten doors with frames and iron fixtures, &c., complete, 8 x 4 each.	3	26	0	0	78	0	0
Do. do. window shutters with frames and iron bars, &c., complete,	8	15	0	0	120	0	0
Teak-wood wrought and put up Cubic feet.	333 ¹¹ / ₁₆	2	4	0	750	7	6
Cut stones over the pillars' heads No.	12	1	8	0	18	0	0
Wood oil three coats Squares.	13	1	0	0	13	0	0
Red paint three do. " "	5 ¹ / ₁₆	1	12	0	9	10	0
<i>Upper Story.</i>							
Brick work in chunam Cubic yards.	154 ¹¹ / ₁₆	4	0	0	618	10	8
Flat arch work in chunam Cubic feet.	116 ¹¹ / ₁₆	0	3	0	21	13	6
Cornice work in do. " "	127 ¹¹ / ₁₆	0	4	0	31	14	0
Terracing with brick on edge, &c., &c. ... Squares.	214 ¹¹ / ₁₆	22	0	0	477	13	5
White-washing in chunam... .. " "	71	0	3	0	13	5	0
Stone columns... .. No.	12	12	0	0	144	0	0
Cut stones over the pillars' heads " "	12	1	4	0	15	0	0
Teak-wood wrought and put up Cubic feet.	333 ¹¹ / ₁₆	2	4	0	750	7	6
Country-wood batten doors with frames, and iron fixtures, &c., complete, 8 x 4 each.	3	26	0	0	78	0	0
Do. do. window shutters do. " "	8	13	0	0	144	0	0
Wood oil three coats " "	8	1	0	0	8	0	0
Paint three do. " "	7	1	12	0	12	4	0
Contingencies					539	13	6

Works Department, 7th December 1865.

Rajahmundry for the month of October 1865.

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	Rs. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.
.....		97 8 0	1,583 1/2	2 12 9	4,427 13 9
.....		206 8 3	105	20 14 7	2,195 15 0
.....			130 1/2	0 3 6	28 6 3
.....			99 1/2	6 7 8	641 11 0
.....					179 2 4
.....		213 12 0	3,269 1/2	2 4 0	7,356 0 0
95	2 4 0	45 5 1	146	1 11 1	247 0 8
.....			114	1 9 8	182 14 5
.....			63	1 7 4	91 14 11
.....		26 0 10			1,416 9 1
.....			185 1/2	2 10 10	495 10 3
.....					83 9 4
.....			264 1/2	3 5 11	889 10 10
3 1/2	1 2 6	3 12 9	60 1/2	2 4 0	17 5 7
.....					136 6 6
.....		1 0 8			3 1 3
.....					81 7 8
.....		9 0 0	354 1/2	2 12 7	985 15 6
.....		6 0 0	152	0 1 9	17 3 0
.....		67 8 0	20 1/2	16 3 11	324 15 7
.....		28 8 0	18 1/2	6 8 8	117 12 9
.....			48	0 4 0	12 0 11
.....			12	12 13 11	154 7 7
.....			127 1/2	0 3 10	30 7 11
.....		126 0 0			176 12 8
.....					79 7 2
.....			3	26 0 0	78 0 0
.....			8	15 0 0	120 0 0
.....			409 1/2	2 4 0	922 2 0
.....			12	1 6 4	16 12 6
.....			13	1 2 2	14 12 1
.....			5 1/2	1 13 6	10 1 4
.....					
.....		65 10 8	142 1/2	4 1 5	580 4 10
.....		6 0 0	116 1/2	0 1 1	8 0 8
.....			127 1/2	0 2 9	22 14 0
.....		101 6 1	21 1/2	15 13 7	332 13 9
.....			71	0 2 3	10 0 6
.....			12	11 15 9	143 13 6
.....			12	0 15 9	11 12 6
.....			409 1/2	2 4 0	922 3 6
.....			1	26 0 0	26 0 0
.....			6	15 0 0	90 0 0
.....			8	0 10 5	5 3 0
.....		5 8 6	7	2 3 4	15 7 4
.....		5 11 7			392 5 0

Proceedings of the Madras Government Public

Progress Report of

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Two Workshops with truss roof.</i>			
Rough stone in chunam Cubic yards.	7131 ¹ / ₄	3 0 0	2,140 11 6
Roofing with country-wood, reapers, nails, flat and pan-tiles and chunam borders... ..	130 ¹ / ₈	12 0 0	1,563 13 4
White-washing in chunam Squares.	160	0 3 0	30 0 0
Flooring with brick on edge, &c., &c.	86 ¹ / ₈	7 4 0	628 12 8
Excavating foundations and filling the basement			120 0 0
Cut stones over the pillars' heads No.	38	1 4 0	47 8 0
Wooden trusses, complete each.	38	35 0 0	1,330 0 0
Teak-wood wrought and put up Cubic feet.	1,706 ¹ / ₄	2 4 0	3,840 11 0
Contingencies			968 7 6
<i>Five Radial Block of Cells.</i>			
Rough stone in chunam Cubic yards.	11,117 ¹ / ₄	3 0 0	33,552 9 3
Arch in chunam over four doors Cubic feet.	187 ¹ / ₄	0 3 0	35 2 6
Arched roof with brick in chunam	65,812 ¹ / ₄	0 4 0	16,453 2 0
Centring			2,400 0 0
Cornice work in chunam Cubic feet.	2,512 ¹ / ₄	0 4 0	628 2 0
Terracing with brick on edge Squares.	25 ¹ / ₈	22 0 0	560 15 10
Putting jelly, two courses of flat tiles, &c.,	386 ¹ / ₈	10 15 3	4,236 5 8
White-washing in chunam	1,720	0 3 0	322 8 0
Flooring with brick on edge, &c., &c.	307 ¹ / ₈	7 4 0	2,229 6 0
Excavating foundations and filling the basement			600 0 0
Teak-wood joists (40) Cubic feet.	250	2 4 0	562 8 0
Iron doors with wooden frames, &c., &c. each.	320	60 0 0	19,200 0 0
Wood oil three coats to the joists			25 0 0
Lead color three coats to the weather boards, and iron doors Squares.	300	2 6 0	712 8 0
Pad-lock each.	360	8 0 0	2,880 0 0
Contingencies			8,136 12 9
<i>Solitary Cells for Women.</i>			
Rough stone in chunam Cubic yards.	1,513 ¹ / ₄	3 0 0	4,541 5 4
Arch work in do. Cubic feet.	410 ¹ / ₄	0 3 0	77 5 6
Terracing with brick on edge, &c., &c. Squares.	76 ¹ / ₈	22 0 0	1,689 9 6
Flooring with do. do.	51 ¹ / ₈	7 4 0	392 5 10
Excavating foundations and filling the basement... ..			140 0 0
Teak-wood wrought and put up Cubic feet.	776 ¹ / ₄	2 4 0	1,746 10 0
Iron doors with wooden frames, &c. each.	40	35 0 0	1,400 0 0
Wood oil three coats to the joists			60 0 0
Lead color three coats			40 0 0
Contingencies			1,016 3 10
<i>Jailers' quarters.</i>			
Wood oil three coats to the beams			20 0 0
Red paint three coats to the doors and windows... ..			35 0 0
<i>Out-offices for Jailers.</i>			
Country-wood batten windows, with frames, &c. ... each.	3	6 0 0	18 0 0
Painting			6 0 0
<i>Hospital and Stores.</i>			
Batten doors with frames, and iron fixtures, &c., com-plete, 7 x 3	24	17 0 0	408 0 0
Do. do. do. 6 x 3	9	15 0 0	135 0 0
Wood oil three coats, red paint three coats			96 0 0

Works Department, 7th December 1865.

the Central Jail, &c.—(Continued.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
.....		70 7 10	744 ¹ / ₄	2 13 7	2,118 12 1
.....		475 12 7	64 ¹ / ₈	10 0 2	640 13 5
80	0 1 9	8 11 2	80	0 1 9	8 11 2
23 ¹ / ₄	5 8 10	130 8 3	72 ¹ / ₄	5 9 10	404 8 3
.....					128 11 9
.....			38	0 15 1	35 13 8
.....			38	35 0 0	1,330 0 0
379 ¹ / ₄	2 4 0	854 11 6	1,577 ¹ / ₄	2 4 0	3,548 1 9
.....		117 11 0			764 4 9
.....		177 5 0	10,869 ¹ / ₄	2 8 4	26,149 6 8
.....		6 0 0	150	0 1 6	14 7 3
.....		61 6 5	46,575	0 2 3	6,533 14 6
.....		62 15 3			1,856 10 10
.....			2,010	0 3 3	413 1 2
.....		15 0 0	24 ¹ / ₈	12 5 8	296 8 2
.....		61 13 10	306 ¹ / ₈	8 12 11	2,691 11 3
.....			1,032	0 4 2	268 7 0
.....			246	9 13 7	2,422 11 1
.....					821 14 8
.....			250	2 4 0	562 8 0
.....			304	60 0 0	18,240 0 0
9	60 0 0	540 0 0			25 15 8
.....					
.....		5 6 0	180	3 6 9	621 12 1
.....			206	2 4 6	470 6 6
.....		59 4 8			5,657 3 0
.....					
.....			1,036 ¹ / ₄	3 1 7	3,213 7 10
.....		6 0 0	206	0 1 1	13 14 3
.....					1 7 9
.....					136 13 7
.....					143 4 4
.....		25 5 0	770 ¹ / ₄	2 4 0	1,734 10 6
11 ¹ / ₄	35 0 0	35 0 0	21	35 0 0	735 0 0
1					40 3 3
.....					82 2 2
.....		6 0 7			640 6 8
.....					
.....					14 14 8
.....					24 9 3
.....			1	6 0 0	6 0 0
.....					5 0 11
.....			24	17 0 0	408 0 0
.....			4	15 0 0	60 0 0
.....					72 0 9

Proceedings of the Madras Government, Public

Progress Report of

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Enclosure wall.</i>			
Rough stone in chunam ... Cubic yards.	6,854 1/4	3 0 0	20,562 15 1
Brick work in do. (Arches) ...	316 1/4	5 1 0	1,753 2 0
White-washing in chunam ... Squares.	1,364 1/4	0 3 0	255 13 6
Broken bottle in do. ...	...	...	...
Wrought iron railing, &c., &c. ... lbs.	8,388 1/4	0 2 6	1,310 11 8
Red painting to iron railings ...	...	...	200 0 0
Excavating foundations and filling the basement ...	...	...	280 0 0
Contingencies ...	...	...	693 4 6
Scaffolding and sundries ...	...	...	1,100 0 0
<i>Banquette wall.</i>			
Broken bottle in chunam ... Cubic yards.	...	...	...
Contingencies ...	...	...	...
<i>Inner Partition walls.</i>			
Rough stone in chunam ... Cubic yards	2,529 2 1/4	3 0 0	7,589 12 0
White-washing in do. ... Squares.	427	0 3 0	80 1 0
Excavating foundations and filling the basement ...	...	...	100 0 0
Broken bottle in chunam ...	...	...	...
Contingencies ...	...	...	778 10 8
<i>Front gate and wooden railings.</i>			
Wooden railings, complete ... Rg. feet	1,532	2 8 0	3,830 0 0
Masonry work ...	...	...	560 0 0
Painting ...	...	...	150 0 0
Contingencies ...	...	...	510 8 0
<i>Well.</i>			
Earthwork ... Cubic yards.	2,287	0 1 4	190 9 4
Do. ...	620	0 1 6	58 2 0
Do. ...	2,118 1/4	0 2 5	320 0 0
Do. ...	2,400	0 7 0	1,050 0 0
Baling the water and sinking the well frame ...	...	...	442 10 0
Value of well frame ...	...	...	483 6 5
Cut stone in chunam ... Cubic yards.	40-5	29 0 11	1,167 10 9
Do. ...	40-5	22 6 11	901 7 1
Do. ...	40-5	18 0 4	724 2 9
Do. ...	16-2	17 8 0	281 4 9
Do. ...	24-3	17 8 0	421 13 1
Filling in the outside of steening ... Cubic yards.	36-4 1/4	16 14 0	610 5 0
Contingencies ...	6,600	0 1 0	412 8 0
Clearing jungle ...	...	...	355 14 10
<i>Workshops.</i>			
Iron pipes ...	...	...	...
<i>Cisterns.</i>			
Rough stone in chunam ...	...	...	...
Brick in do. ...	...	...	...
Plastering ...	...	...	...
Sundries ...	...	...	...
<i>Parapet wall on the top of the Workshops.</i>			
Brick in chunam ...	...	...	...
Plastering ...	...	...	...
White-washing ...	...	...	...
<i>Centre Warder upper story.</i>			
Iron pipes ...	...	...	...

Works Department, 7th December 1865.

the Central Jail, &c.—(Continued.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
217	3 11 4	804 13 3	5,407 1/4	2 8 4	13,660 14 4
38 1/4	3 12 4	143 4 8	38 1/4	3 12 4	143 4 8
...	...	...	...	...	120 0 0
...	...	...	...	...	454 9 10
...	...	296 2 0	...	...	296 2 0
...	...	...	...	...	46 0 0
...	...	...	...	...	203 4 5
...	...	31 13 9	...	...	1,073 9 10
...	...	...	...	...	201 0 11
...	...	55 5 7	...	...	...
...	...	...	...	...	38 15 0
...	...	...	...	...	5 0 0
...	...	...	...	...	...
5	4 3 2	21 0 0	889 1/4	4 2 5	3,688 8 0
30 1/4	0 0 6	0 15 6	182 1/4	0 0 4	4 4 1
...	...	3 13 10	...	...	19 1 0
...	...	...	R. feet 758	0 0 7	28 7 6
...	...	...	...	...	151 0 0
...	...	...	...	...	...
...	...	1,525 7 11	300	10 14 1	3,278 11 2
...	...	113 11 8	...	...	127 2 5
...	...	...	...	...	100 15 0
...	...	2 4 0	...	...	136 8 6
...	...	...	2,287	0 1 4	190 9 4
...	...	...	620	0 1 6	58 2 0
...	...	...	2,118 1/4	0 2 5	320 0 0
...	...	...	2,400	0 7 0	1,050 0 0
...	...	...	...	...	462 10 0
...	...	...	...	...	483 6 5
...	...	...	...	...	1,167 11 8
...	...	...	40-5	29 0 11	901 1 8
...	...	...	40-5	22 6 9	727 14 10
...	...	...	40-5	18 1 10	274 0 0
...	...	...	16-2	17 0 9	416 9 7
...	...	...	24-3	17 4 6	478 8 0
...	...	...	28-0	17 1 5	420 8 11
...	...	15 1 1	6,811 1/4	0 0 11	347 7 11
251 1/4	0 0 11	...	...	...	482 1 6
...	...	62 15 11	...	...	...
...	...	...	...	...	13 11 3
...	...	...	...	...	2 13 9
...	...	...	...	...	1 1 0
...	...	...	...	...	4 7 0
...	...	...	...	...	0 9 0
...	...	...	...	...	...
...	...	...	15 1/4	1 1 4	16 4 4
...	...	...	...	...	0 12 0
...	...	...	...	...	1 2 0
...	...	86 12 8	...	...	130 14 1

Proceedings of the Madras Government, Public

Progress Report of

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Radial Block.</i>		RS. A. P.	RS. A. P.
Iron pipes			
<i>Cisterns.</i>			
Rough stone in chunam			
Brick in chunam			
Plastering			
<i>Parapet wall on the top of the Radial Block.</i>			
Brick in chunam			
Plastering			
White-washing			
Bamboo tatties			
Total			
Unadjusted advances remaining at the end of Oct. 1865...			
Total			

WALTAIE,
17th November 1865.

Works Department, 7th December 1865.

6

the Central Jail, &c.—(Concluded.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
.....					31 7 7
.....					39 1 9
.....					8 1 0
.....					1 13 9
.....		1 2 0	37	3 15 2	146 2 9
.....					22 2 0
.....					3 0 0
.....		14 14 0			72 5 9
.....		6,914 5 4			1,38,958 14 3
.....					15,724 4 2
.....					1,54,683 2 5

(Signed) J. BEATTY, Captain, R. E.,
Officiating Superintending Engineer, 1st Division.

Proceedings of the Madras Government, Public Works Department,
7th December 1865.

No. 146.

ORDER THEREON, 7th December 1865, No. 3,704.

CIVIL WORKS, No. 20.

Communicated to the Judicial Department.
(True Extract.)

Charles M.

Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Exd. T. O'Connor.

Recd 16 Jan 66

Madras 1865-1866

*Proceedings of Govt in the
Public Works Dept
No 3704*

*Dated 7th Dec 1865
No 113 Dec 1865*

No 3652

*Communications of Engineers
to Govt of the Madras
Government for the
month of October 1865*

4th 42

with an order

Inspector Genl of Civil Works 26/11/65

11

*Order thereon. 5th January 1866 No 25
Communicated to the
Inspector General of Public.*

by