

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No.	257	Press
		~~Mis.~~
Dated	20. 2.	1887

152-153

2/4

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department,
20th February 1867.

No. 152. Read the following Proceedings of Government in the Public Works Department, dated 4th February 1867, No. 349.

Passing orders on the Progress Report of } (Vide Proceedings, Public Works Dept.,
the Rajahmundry Central Jail for No- } dated 4th February 1867, Nos. 62 & 63).
vember 1866.

No. 153. ORDER THEREON, 20th February 1867, No. 259.

Communicated to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Ed. F. R. Bantleman.

*Proceedings of the Madras Government, Public Works Department,
4th February 1867.*

No. 62. Read the following Report from the Superintending Engineer, 1st Division:—

Progress Report of Central Jail at Rajahmundry } (Here enter 18th January 1867.)
for November 1866.

No. 63. ORDER THEREON, 4th February 1867, No. 349.

CIVIL WORKS, No. 8.

1. It appears from this Report that Rupees 5,103-4-4 were expended on the Central Jail at Rajahmundry in November last, and that the outlay on the work up to the 30th idem was Rupees 1,77,124-13-5. The progress made with the construction of the building is reported to have been as follows:—

Five Radial Blocks of Cells.—Four finished on radii 2, 4, 6, and 8, and walls of one raised 14 feet high.

Six Workshops.—Four finished on radii 3, 5, 7, and 9, one being roofed, and the walls of another built.

Two Ranges of Solitary and Women's Cells.—Walls of one built twelve feet high and those of another five feet.

Central Warder.—Finished.

Enclosure wall.—Six sides (out of twelve) raised to the full height, and two sides to fourteen feet. The flying arches and foot-way on the six sides finished.

Partition walls on radii 3, 6, and 9 (the entrance angle being 0 or 12).—Finished.

Inner Palisade.—Complete from three to nine.


Well, 22 feet in diameter and 72 feet in depth.—Finished.

Towers.—Four (out of six) finished.

Jailer's Quarters and Out-offices.—Finished.

Four temporary sheds for latrine erected on the requisition of the Jail authorities.

2. The special attention of the Superintending Engineer of the 1st Division will be called to the Order of the 10th instant, No. 86.
(True Extract.)



Colonel, R. E.,
Secretary to Government.

To the Judicial Department.
„ Superintending Engineer, 1st Division.

Exd. S. T. Augustin.

