

Local & Munl. (1895-) Department.

MISCELLANEOUS.

G.O., No. 1401 L.

DATED 10th Augt 1895

[Despatch Abstract.]

Incomplete Works.

Recording list of works remaining incomplete in the South
Canara district on the 31st March 1895.

✓

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

[7]

Miscellaneous.

LOCAL AND MUNICIPAL DEPT.	
G.O., DATED	10-8-95
No.	14012

INDEXED.

When given for copying.

[Despatch Abstract.]

Incomplete works

Recording list of works
remaining incomplete in the
South Canara District on
the 31st March 1895.

✓

READ AGAIN ORDER OF GOVERNMENT, DATED
1895, No. MISCELLANEOUS.

ENCLOSURES.

CURRENT No.

STATEMENT WITH DITTO.

ORDER OF GOVERNMENT

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH
IN ORIGINAL (not paged).

N.B.—

- A — Copy in full
- B — Not to be copied.
- P — Copy abstract only.
- Q — Copy heading only.

Copied by
Examined by

BACK PAPER, No.

OF 1:0

FURTHER PAPER, No.

OF 1:0

LOCAL FUND (1895) DEPARTMENT.

Local & Municipal Dept.

From CURRENT No. 2135 Z
The President,

DISTRICT BOARD,

South Canara.

To

The Chief Secretary to Government,
Local & Municipal Dept.,
Madras

Dated

Despatched

Received

27th

27th

1 AUG 95

1895

Incomplete Dis. No. 380 / 55

Enclosures

Remaining list of works
remaining incomplete in the
South Canara District on
the 31st March 1895.

SUBJECT.

List of incomplete works. — Sub-
mitting a list of works remaining
incomplete on the 31st March 1895.

N.
Misc.

Order 10/8/95 No. 1401
Recorded.

1.2
11/8/95

11/8/95

No.

Extract from the Proceedings of the District Board of
South Canara, dated 25th July 1895.

PRESENT:

H. H. Welsh Esquire, President.
M. R. P. C. Vinu Pillai Avargal, Treasury
Dy. Collector, South Canara, Vice President
Dewan Bahadur A. Pinto, Head Quarters Dy
Collector, South Canara.
J. C. Altmuller Esquire,
J. J. Brito Esquire,
M. R. P. K. M. Vivekvara Rao Avargal
Sub Assistant Inspector of Schools, Edipati
Range
" S. Raghunathaya Avargal
" K. Nanna Shetti "
" M. Kalappa Shetti "
" J. Kanitappa "
Khem Bahadur Haji Abbu Bapu Beari
Abdul Ali Rajab Ali Shett Sahib.

* * *

6. Read List of works remaining incomplete on
the 31st March 1895 and for which funds are re-
quired during the current official year 1895-96.

Rs 4,342 is allotted from the Reserve.

* * *

(True Extract)

P. D. M. S. M. S.

Sgt. President

copy #

List of works remaining incomplete on the 31st March 1895 for the execution of which funds are required in 1895-96.

Description of works.	Amount of estimate.	Actual expenditure from the Commencement of the work up to 31st March 1895.	Amount required in 1895-96.		Remarks and References.
			Rs. 2.	Rs. 3.	
New Works.					
I. Communications.					
1. Roads and Bridges.					
1. Constructing a masonry culvert of 3 vents 6 3/4 x 10 each over the P. N. K. stream in the 5 1/2 mile on Road No. 2.	3,226	1,315	1,911	Rs. 5	Rs. 6.
2. Constructing a rough stone culvert over irrigation drain on Road No. 4 at village near 10 3/4 mile, 5 1/2 furlong, of 1 vent 30 ft. span.	190	74	116	.	116
3. Constructing a rough stone culvert on Road No. 1 in the 10 1/2 mile, 3 1/2 furlong at Villavoor, of 1 vent 3 x 3 spans, 2 1/2 ft.	142	74	68	.	68
4. Constructing a toll bar at Seedy on Road No. 2 Series.	50	25	25	.	25
5. Constructing retaining walls and raising road to the landing at Tejmad.	1,045	806	239	.	239
II. Civil Buildings.					
1. Hospitals and Dispensaries.					
6. Constructing an Animal Vaccine Depot in the compound of the Herbert Hospital at Mangalore.	570	202	368	.	368
7. Constructing out-houses and providing the District Bungalow at Bellangady with a compound wall and wooden gate.	860	579	281	.	281
8. Constructing out-houses, viz: Cook house, stable and latrine for the District Bungalow at Bellangady.	470	429	41	.	41
Repairs.					
I. Communications.					
1. Roads and Bridges.					
9. Repairing Bridges and Culverts on Road No. 2.	1,306	563	743	.	743
10. Repairing Kankannady masonry bridge of 1 span 16 x 8 in the 4 1/2 furlong of 2 1/2 mile on Road No. 2.	283	186	97	.	97
11. Repairing Kankannady masonry arch bridge of 1 span in the 3 1/2 furlong of the 16 1/2 mile on Road No. 4.	585	316	269	.	269
12. Rebuilding the Lattice Iron girder bridge across Sitandri river on Road No. 5.	375	309	66	.	66
13. Repairing the jangar platform and jangar boats in Kasaragod taluk.	275	211	64	.	64
Total.	9,451	5,109	4,342	.	4,342

South Canara District Board's office,
Mangalore, 2nd July 1895.

Copy.

W.

For President,
District Board,
South Canara.

New Works
Item No. 1 under Forces in District II
Col. 7. 203
Total 203

New Works
Item No. 4 under Forces in District II
Col. 7. 203
Total 203

New Works
Item No. 6 under Forces in District II
Col. 7. 203
Total 203

New Works
Item No. 8 under Forces in District II
Col. 7. 203
Total 203

the year. The work of repairing the Kankana-
nadi masonry bridge (item No. 10) was stopped
at the request of the Chairman of the
Mangalore Municipal Council, who represented
that the barricading of the bridge would inter-
fere with the arrangements made by the Council
with the lessee of the Municipal toll gate at
Kankana-nadi for the year. The repairs to the
Kanchikarkutlu bridge (item No. 11) could not
be carried out on account of water in the
stream. The other works were sanctioned late
in the year.

3. A sum of Rs 4,342 has been allotted
from the current year's Reserve to meet the
cost of all the works most of which have
been finished by this time. A copy of the
District Board's resolution on the subject
is enclosed.

I have the honor to be,
Sir
Your most Obedt. Servt.

P. D. M. S. V. S.
For President
District Board.

Copd. Al

W

Disposal No. 2892
5/10/95

South Canara District Board Office,
Mangalore, 27th July 1895

From

W. H. Welch Esquire
Local & Municipal Board,
SOUTH CANARA.
CURRENT No. 2/35

To

The Chief Secretary to Government,
Local & Municipal Department,
Madras.

Sir,

I have the honor to submit herewith for the information of Government a list of works remaining incomplete on the 31st March last for the completion of which funds are required during the current official year.

2. The list comprises 13 items. The culvert over the Pollotte stream (item No 1) was not completed before the close of the year as it was found necessary to revise the estimate and the details were not available in time. Items Nos 5 & 8 have been completed except the passing over the retaining walls in the case of the former and the furnishing of shutters to the doors and windows in the case of the latter. Only emergent repairs were executed to the bridges and culverts on Road No 2 (Item No 9) during the

When given for copying _____
When copied _____ } 189.
When examined _____
When signed _____

READ AGAIN G.O., No. _____ DATED _____
189 ,

CURRENT No. _____

ENCLOSURES TO G. No. _____

ORDER OF GOVERNMENT

A A A A A A A

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH
IN ORIGINAL.

N.B. —
A = Copy in full.
B = Not to be copied.
P = Copy abstract only.
Q = Copy heading only.