

Local & Munl. (1895) Department.

MISCELLANEOUS.

G.O., No. 14612.

DATED 17th Aug 1895

[Despatch Abstract.]

Incomplete Works.

Recording with remarks, statement showing the works expected to be, but not, completed on the 31st March 1895 in the Kurnool district.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Miscellaneous.

LOCAL AND MUNICIPAL DEPT.	
G.O., DATED	17-8-95.
No.	14612

INDEXED.

When given for copying.

[Despatch Abstract.]

Incomplete works.

Recording with remarks
Statement showing the works
expected to be, but not
completed on the 31st March
1895 in the Kurnool Distt.

READ AGAIN ORDER OF GOVERNMENT, DATED
189 . No . MISCELLANEOUS.

BACK PAPER, No.

OF 119

FURTHER PAPER, No.

OF 119

ENCLOSURE

CURRENT No.

STATEMENT WITH DITTO.

ORDER OF GOVERNMENT

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DISPATCH
IN ORIGINAL (not paged).

N.B.-

- A - Copy in full
- B - Not to be copied.
- P - Copy abstract only.
- Q - Copy heading only.

Copied by

Examined by *Sant*

L 1895

Kurnool District Board

Local & Municipal Dept.

Current No. 2235

Now

The President

District Board

Kurnool

To

The Chief Secretary

to Government

Local & Municipal Deptt

Mossal

Dated 5th August 1895

Received 9 AUG. 95

No 31

Subject

*Statement showing the
works expected to be, but
not completed on the
31st March 1895 in the*

Kurnool District.

(with order)

N. wise:

Order 17/8/95 No. 1461

Recorded with the following remarks

(1) In columns 5 and 6 of the Statement the
amount required in the current year of
item 10 is shown as Rs. 50-11-5, whereas the
difference between the entries in columns
2 and 3 is only Rs. 27-12-.. The discrepancy
should be explained.

(2) The last six items have been wrongly
numbered in column 1 as 12 to 17 instead
of 11 to 16.

*V.A.
14/8/95*

W. 15.8.95

To The President, District Board, Kurnool

Dated 21/8/95

8/21

Statement showing the works expected to be but not completed on the 31st March 1895.
in the Kurnool District.

Description of Work	Amount of Estimate	Actual Expenditure from 1 st April 1894 to 31 st March 1895	Amount required for 1895-96		Sources from which to be met	Remarks and References
			By P.W.D.	By other agency - Rs. 200000 - Rs. 200000		
1 Improving road dam over Chamakalra on Mula Nagarani Road	3800	377. 11	73	73	From District Board's Reserve	Work completed but final payment not made District Board's Resolution N ^o 2642 25.6.95
2 Constructing Road dams on the 36' 37" and 38' miles of Bairlutu road.	480	300	180	180	From District Board's Reserve	Work was started late in the year and was therefore not completed before the end of the year - work is in progress now. District Board's Resolution N ^o 25 dated 26.6.95. Formal application forwarded.
3 Metalling the diversion in the 3 rd mile of Amraker-Noid-kuntla road.	1050	550	470	470	Rs 100 from District Board's Reserve Rs 300 from District Board's Reserve	Work nearly completed - Final payment not made. District Board's Resolution N ^o 26 dated 26.6.95
4 Cutting and deepening the channel to divert the Veldurty vagu through the arches in the 7 th furlong of 21 st mile of Gooty Road.	1000	863	137	137	From District Board's Reserve	Work nearly completed - Final payment not made. District Board's Resolution N ^o 26 dated 26.6.95
5 Constructing a Culvert at Kurnakonda	200	134	66	66	From Taluk Board's Reserve	Work completed - Final payment not made as it was impossible to check the work, the same being completed very late in the year - Taluk Board's Resolution N ^o 3 dated 2.4-4-95
6 Completing the road from Chaimakalra to Nandyal Railway Station	2000	1989 41	11	11	do	Work finished but final payment not made - Taluk Board's Res ⁿ 22 7.10.95
7 Constructing a bridge on road from Kurnool to Ulsala	200	178	22	22	do	Taluk Board's Resolution dated 23.4.95 N ^o 21.
8 Renewing the road from Pa-nien to Banganapalle from trees	4000	3162 310	837	837	From District Board's Reserve - Lance	Work commenced late in the year and hence not completed District Board's Resolution N ^o 25 dated 26.6.95 - Formal application submitted.
Total C.D.	13730	10933 810	2796	2796		

Statement showing the works expected to be but ^{not} completed on the 31st March 1895.
in the Kurnool District.

Description of Work	Amount of Estimate	Actual Expenditure from the Comm. 1895-96	Amount required for 1895-96		Sources from which to be met	Remarks and References
			By P.W.D.	By other agency - Engineering, Survey, & Re-laying		
I Communications	2	3	4	5	6	7
Other Works - Roads						
I District Boundary						
I Ambarnim and Land						
13. B. Taluk Boards Nil - Sandyal	13750	10933 8/10	-	2796 -	2796 -	
9 Repairing road from Chagamarri to Mutyalapand	1000	506		494	494	From Taluk Work started late in the year Board's Resol. and hence not completed - Taluk Board's Resolution N ^o 22 dated 10/7/95
Rannallahol						
10 Repairing the road from Kurnool to Ulsala	500	472 4.		50 15 50 11 5	do	Taluk Board's Resolution dated 23.4.94 N ^o 21
Cannabam - Nil						
II Civil Buildings						
Taluk House Educational						
New Works - Nil						
12 Repairing School house at Kurnakonda	55	47		8	8	Work completed - Final payment not made as it was impossible to check the work, the same being completed very late in the year Taluk Board's Resol ⁿ N ^o 23 dated 26.4.95
13 do at Vaddanam	37	30		7	7	
Other Taluk Boards Nil						
New Works - Medical						
Mand to the Sandyal and Cannabam - Nil						
Rannallahol						
14 Constructing Hospital Assistants Quarters at Shone	1320	730		590	590	Taluk Board's Resolution N ^o 2 dated 23.4.95
Repairs - Nil						
15 Repairing D.P.W. rooms opposite to the dispensary at Annakur	178	155		23	23	Work completed - Final payment not made - Taluk Board's Resolution N ^o 3 dated 24.4.95
Other Taluk Boards Nil						
Total C.A.	16820	12573 12-10	-	-	3968 11 5	

13. B.

16870 - 12873 1210 - - 3968 11 53968 11 5

III Miscellaneous Sub. Expenses

New Works

Taluk Boards

Ramallaket

16 Market at Kodumuri 1176 . . . 853 . . . 323 . . . 323 . . . From En-
downment
17 do Pyapali 322 . . . 205 11 2 . . . 116 6 5 116 6 5 Fund Bo- N.P. 20 dated 23.4.95
Lance

Other Taluk Boards - Nil

Total 18318 . . . 13932 8 . . . 4408 1 104408 1 10

Unexpended Funds

To The Chief Secretary to Govt. The President for President

Kurnool District Board's L & M Department with reference

Office 5th August 1895 to No. 33 of the L. F. Rules.

Ag. Confd. Secy

When given for copying _____
When copied _____
When examined _____
When signed _____

189.

READ AGAIN G.O., No.
189 ,

DATED

CURRENT No.

ENCLOSURES to C. No.

ORDER OF GOVERNMENT

A A A A A A A

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH
IN ORIGINAL.

N.B. --

A = Copy in full.
B = Not to be copied.
P = Copy abstract only.
Q = Copy heading only.