

Local & Munl. (1895) Department.

MISCELLANEOUS.

G.O., No. 1502 L.

DATED 19 Aug 1895

[Despatch Abstract.]

Incomplete Works.

Recording list of --- of 1894-95 under the several local boards in the Salem district for which funds are required in 1895-96.

BACK PAPER, No.

of 1:9

FURTHER PAPER, No.

of 1:9

READ AGAIN ORDER OF GOVERNMENT, DATED
189 . No . MISCELLANEOUS.

ENCLOSURES

CURRENT No

STATEMENT WITH DITTO.

ORDER OF GOVERNMENT

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH
IN ORIGINAL (not paged).

N.B.-

- A - Copy in full
- B - Not to be copied.
- P - Copy abstract only.
- Q - Copy heading only.

Copied by

Examined by

Local and Municipal Department.

Local & Municipal
& CURRENT No. 2257L

From

THE PRESIDENT

DISTRICT BOARD

SALEM.

To

THE

Chief Secretary to
Government
L & Municipal Dept
H. C. St. George

N.
misc.

Order 19/8/95-180
Recorded.

M. J. S.

V.R.
15/8/95

Dated 9-8-95
D No. 115 10 AUG. 95

Govt ENCLOSURE -

SUBJECT.

Forwarding list of
Incompletable works of
1894-95 regarding
Ranchion for the year
1895-96

No. 13.
200.

/with order/

11/95

6571	"	6571.	
36	"	36	Funds will be provided later on.
112	"	112	The work was sanctioned late. Funds will be provided later on.
6,719	"	6,719	

Thannapahhaya
For President.

2-10
8/8.

Chief Secretary to Govt.
L. & Impl. Dept.
Madras

10753		
III. Mis: Public Improvements		
Salem Taluk Board		
22	Repairing the Slaughter house at Yercaud.	75
Namakkal Taluk Board		
23	Repairing the Kynamalai market	350
Total		425
		41459

Salem District Board office
dated 9th August 1895

To,

Me

2349

2349

99

99

The work was sanctioned late in the year.
Funds are provided from market balance.

9

9

Collection was completed and the spreading was not done for want of water & the estimate was sanctioned late in February. Funds are provided from Reserve.

2,319

2,319

The work was sanctioned at the close of the year - do -

906

906

Contractor had failed to complete the works.

304

304

The ryots objected ~~to~~ to remove the hedges.

152

152

^{Late in the year.}
The work was sanctioned. Funds will be provided later on for items nos 16-17 & 18.

58

58

The work was not completed before the close of the year for want of rain and coolies. Funds are provided from the Cump sum provided in the Budget for village roads.

69

69

do do

306

306

Funds will be provided later on

13

Thrippattur Taluk Board
also fencing Chintalapadi Market

140

169

C. Repairs & Communications.

(District Board, Salem.)

14 Repairing the road from Vanyamboddy
Komasapalem road to Thoppur Chutturam
and Travellers' Bungalow —

21

12

15 Repairing the road from Gedappadi
to Macdonalds' Choultry

4100

1,781

Taluk Board Salem

16 special repairs to Mallikoras -
Thamampatty road -

950

44

17 Repairing Kondiampatty, Sendarapatty road

425

121

18 Road leading to Chinnathirupatty temple

265

113

^{Thrippattur Taluk Board.}
19 Repairing Pallipattu village road -

190

132

20 do do road from Mukkanur to
Athippadi

150

81

II Civil Buildings

Salem District Board

21 Repairing Suramangalam Chutturam

466

160

Rs. Rs. Rs.

449 " 449 The work was not started earlier as there was water in the mine sanctioned from Reserve.

92 " 92 The water was flowing over the road surface - do

54 " 54 The work was sanctioned late in the year. Funds will be allotted later on.

30 " 30 do do

40 " 40 Season was not favorable for fencing and rearing it.

64 " 64 A portion of the work disallowed by the overseer has to be made good. The work was sanctioned late in the year.

540 " 540 Funds will be allotted later on for Rs. 5.647.

52 " 52 The work was sanctioned late in the year. Funds will be allotted later on.

347 " 347 do do

399 " 399 } do do
206 " 206 }

76 " 76 The work was sanctioned late in the year. Fund provided from Market balance.

2349

Newark

Amount required for the year 1895-96 - Salem District
1895-96
By G. J. Bywater
Department Agency
Total

2. Constructing a road dam in Vanijambodiy
Homarapoleem road, Krishnapuri Taluk } 142 50
Salem Taluk Board.

3. Forming a new road from Ponniampatly to join the Devally Shevaroy hills Railway station road } 215 161

4. Constructing a tunnel and revetment on Puttafoundanpoleem-Thumtal road } 200 170

Salem Taluk Board Civil Buildings

5. Fencing the compound of the Travellers Bungalow at Omalur. } 45 5
Kamakhal Taluk Board.

6. Constructing a school house on Kollimalai hills } 214 150

7. do do at Malla-Samudram } 633 93

III. Mis. Public Improvements

Salem Taluk Board.

8. Building up a roofed clockin hallur market } 208 156

9. Improving the Gereaud market. } 435 88

Kamakhal Taluk Board.

10. Constructing a mutton Stall in Kynamalai market } 614 215

11. do slaughter house in do } 390 184

Hosur Taluk Board

12. Constructing a gate house at the Klamangalam market } 140

1046

When given for copying _____
 When copied _____
 When examined _____
 When signed _____

189

READ AGAIN G.O., No.
 189

DATED

CURRENT No.

ENCLOSURES TO C. No.

ORDER OF GOVERNMENT A A A A A A A

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH
 IN ORIGINAL.

N.B. —

A = Copy in full.
 B = Not to be copied.
 P = Copy abstract only.
 Q = Copy heading only.