

[L. & M.]
[2,000-8-8-96.]

Local & Munl. (1895-) Department.

MISCELLANEOUS.

G.O., No. 1504 L.

DATED 19th Aug 1895

[Despatch Abstract.]

Incomplete Works.

Recording, with remarks, list of ---- of 1894-95 in the
Coimbatore district for which funds are required in 1895-96.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Miscellaneous.

LOCAL AND MUNICIPAL DEPT.

G.O., DATED 19-8-95
No. 1504 L

INDEXED.

When given for copying.

[Despatch Abstract.]

Incomplete Works.

Recording with remarks
list of _____ of 1894-95
in the Coimbatore Distt.
B^d for which funds are
required in 1895-96.

READ AGAIN ORDER OF GOVERNMENT, DATED
1895 No. MISCELLANEOUS.

BACK PAPER, No.

OF 1895

FURTHER PAPER, No.

OF 1895

ENCLOSURE

CURRENT No.

STATEMENT WITH DITTO.

ORDER OF GOVERNMENT

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DISPATCH
IN ORIGINAL (not pagged).

N.B.

- A - Copy in full
- B - Not to be copied.
- P - Copy abstract only.
- Q - Copy heading only.

Copied by hda
Examined by Smt

1895

Local & Municipal Dept.

CURRENT No. 2240 L

From

The President,
District Board,
Coimbatore.

The Chief Secretary
Government
Local & Municipal Dept.
Fort St. George
Madras.

Dated 7th
Sept 1895 } August 1895
9 AUG 95

Referred to No. 475 of 1895
D.B.

Subject

Submitting list of
Incomplete works of
1894-95 for which funds
are required in 1895-96

Mr

Order 19/8/95

Recorded with the following

remarks, -

- (1) Items 4 and 10 which had already been provided for in the current year's budget should have been included in this list.
- (2) The sources from which the allotments required for items 12, 14, 16 and 20 have been sanctioned by the Enrole Taluk Board should have been specified in the list, as required by No. 33 of the Local Fund Rules.

1895
16/5/95

Mr 8/95

To

The President, District Board,
Coimbatore
Dy. 23/8/95

(With order)

11/95
12/8

which funds are required in 1895-96
 required for 95-96.

Other
 currency Total. Remarks

6 10 at 10 8

List of incomplete works of 1895

No.	Description of work.	Amount of estimate	Actual expenditure from the Consolidated work of the year to 31st March 1895		Amount by a. public works Report
			3	4	
1	2	3	4	5	6

1895

6. Constructing a building for the lower Secondary school at Kollegal.

14700 845

Original Works. Dis. Public Improvements.
7. Coimbatore Taluk Board
Improving the water-supply at Tek Dimbam.

1040 316 714

8. Constructing 3 iron latrines with 16 Seats in each at Mettupalaiyam.

1014 488 37 528 12 5

Kollegal Taluk Board.
9. Reconstructing a market shed at Kunthar in Chilukavadi Hoje

960 549 9 6 410 6 6

Pottachi Taluk Board
10. Constructing a rough Stone Compound wall round the market at Udamalpet.

2240 1095 1145

3855 1. 3855. This work was sanctioned by the Taluk Board in Resn. No. 2 of 21-12-94 and approved by the District Board in Resn. 6 of 18-1-95. The President Taluk Board Superintended this work and undertook to spend Rs. 2000 for tiles and timber &c, but only Rs. 845 were spent on the purchase of timber, the Coimbatore Mission factories not being able to supply ^{timber} owing to the heavy demands.

714. Sanctioned in Taluk Board's Resn. 10 b(3) of 29-10-94. Owing to the nature of the locality the Contractor was required to complete only Rs. 320 worth during the past year, which he has done.

528 12 5. Sanctioned in the Taluk Board's Resn. 8 of 26-1-95 & 8 of 23-2-95; Difficulties as to the possession of the required site and want of time permitted of an expenditure of Rs. 488 only.

410 6 6. Sanctioned in Taluk Board's Resn. No. 3 (1) of 5-11-94. The work was completed before 31st March 95 but shown as incomplete as payment had to be made pending check measurement, which was not done before.

1145. Sanctioned in Taluk Board's Resn. No. 15 of 23-6-94 and approved by the District Board in Resn. 84 of 22-9-94. One half of the estimate was provided in the last year and nearly the whole of that was spent; The balance required has been provided for in the current year's budget.

Repairs: Communications.
Coimbatore Taluk Board

11 Road from Kallipatti to Jolichetti Palaiyano. 2450 339 1. 2110 15-

Cerode Taluk Board

Constructing a tunnel in the 1st mile of Berghur

12 Shant road in Bhavani 83 69 6 10 13 9 2

Repairs: Civil Buildings
Coimbatore Taluk Board.

13 Repairing the Chattram at Jazelhatti 950 756 9 10 193 6 2

Cerode Taluk Board

14 Repairing the L. F. Chattram at Muthur 255 165 7 5 89 8 7

15 Do Do Malayanpalaiyano 176 7 7 - 168 9 -

16 Do - the traveller's bungalow and out-houses at Bhavani. 107 77 0 6 29 15 6

17 Do the Chattram at Bhavani. 175 143 8 3 31 7 9

18 Do the Musafarkhana at Andiyer 90 25 - - 65 -

Sanctioned in Satyanaugalam Taluk Board's Resn. 98 29-8-94 and 2110 15 - approved by the District Board in Resn. 918 22-9-94. Under the orders of the Taluk Board the work is to be continued in 95-96.

13 9 2 Sanctioned in the Taluk Board's resn. 2. @ of 21-2-95. This was left incomplete owing to late sanction.

193 6 2 Sanctioned in Satyanaugalam Taluk Board's Resn. No 68 29-8-94; left incomplete owing to the difficulty in procuring labour at that locality.

89 8 7 Sanctioned in Taluk Board's Resn. 29 of 18-12-94; incomplete owing to late sanction.
168 9 - Do Do No 14 of 14-11-94. The contractor who completed the repairs did not submit his bills before the close of the year.

29 15 6 Do Do No 13 of 14-11-94; incomplete owing to late sanction.

31 7 9 Do Do No 8 of 18-12-94; Do Do

65 - - Do Do No 7 of 18-12-94; Do Do

Mis: Public Improvements

Erode Taluk Board

19 Repairing the market shed at Ingilambadi 190 126 5 10 63 10 2

20 Do Do at Boothapadi 335 75 9 259 7

Note; 1. Funds have been sanctioned by the Erode Taluk Board for items Nos 12, 14 & 16 to 20, in June 1895.
2. Funds have been allotted for items Nos 1, 4 & 10, as explained in Col: 8th Remarks?
3. For the remaining 10 items, the Taluk Board's concerned, sanctioned funds from their opening balances for 95-96; these were returned for resumption with the referee.
To the Revised Reserve and Balances in favor of each board; The sanction of the District Board for allotments in excess of Rs. 500 and 1,000 from the Balances will be obtained on receipt of their applications and the allotment will be included in the list for August 1895.

Coimbatore District Board's
Office 7th August 1895

ml
7-8

Wes

63 102 sanctioned in Taluk Board's resolution No 96 27-7-94.
The Engineer reports that the major portion of the work has been completed.

259 7- Do 26 of 18-12-94; delay owing to late sanction

for President

List of incomplete works of 1894

No.	Description of work.	Amount of estimate	Actual expenditure from the Consolidated Fund of the work to 31st March 1895	And by a public works Report
	Original works: Communications Coimbatore District Board			
1	Completing the portion of the branch road joining the main road from Mettupalaiyam to Coonoor with the Mullur Railway Station.	800	84	716
	Kollegal Taluk Board.			
2	Constructing a tunnel in the 1 st mile of the Mullur road.		355	218 24 136 13
	Original works: Civil Buildings Erode Taluk Board.			
3	Constructing a School-house at Uthamapalaiyam	460	275 139	124 23
	Pollachi Taluk Board.			
4	Constructing the primary school building at Pollachi.		4180	2072 16 2107 14 6
	Kollegal Taluk Board.			
5	Constructing a building to accommodate all the Local Fund Officers at Kollegal.		2150	1996 15 1

When given for copying

When copied

When examined

When signed

189

READ AGAIN G.O., No.
189

DATED

CURRENT No.

ENCLOSURES TO G. No.

ORDER OF GOVERNMENT

A A A A A A A

LETTER OF GOVERNMENT

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH
IN ORIGINAL.

N.B. -

A = Copy in full.

B = Not to be copied.

P = Copy abstract only.

Q = Copy heading only.