

8-8-37
Initial of Receiver
M.R.O. 1-22400-21-11-37

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT

GO. No.	10/18	Press Mis.
Dated	18	

Not to be folded or roughly handled

Fort Saint George, Public Works Consultation of 8th September 1857.

No. 58. Read the following Extract from the Proceedings of the Chief Engineer, dated 1st September 1857, No. 3356.

Read the following letter from Major W. J. BIRDWOOD, District Engineer of Tanjore; to Colonel C. E. FABER, Chief Engineer, dated Camp Combaconum, 12th August 1857, No. 84.

SIR,

I have the honor to acknowledge the receipt of Extract Minutes of Consultation, No. 1524, dated 5th August 1857.

The amount of the estimate framed by Captain Rundall for the construction of a Civil Dispensary being larger than the combined sum collected by private subscription Rupees 10,225, and the Government promised donation Rupees 2,000, I was requested, if possible, to reduce the same, and a reduction in consequence was made, in the breadth of the verandahs and the use of Dammer wood in the stead of Teakwood when the estimate was framed by Captain Rundall, the site was not fixed nor was it when I reduced the estimate.

The work was commenced by Lieutenant Moberly after I gave over charge of the District, when the heavy expenditure for foundation, revetment wall, and levelling course was incurred.

Resolved to forward to Lieutenant F. Moberly, a copy of Extract Minutes of Consultation of the 5th and of the foregoing letter of the 12th Ultimo, from Major Birdwood, and to request that he will be good enough to offer any explanation he may be able to as to the cause of the excess over the anticipated expenditure for the Civil Dispensary at Vizagapatam.

Resolved also, with reference to para. 3 of Extract Minutes of Consultation No. 1524, of the 5th August, to forward a copy of these Proceedings and of the foregoing letter for the information of Government, as it appears that at the time the estimate for the Dispensary in question was revised by Major Birdwood, the site of the building had not been fixed, and that the work was not commenced until after that Officer had given over charge of the District.

(Signed) C. E. FABER, Colonel,
Chief Engineer.

No. 59. ORDER THEREON, No. 1696; dated 7th September 1857.

Ordered to be communicated to the Public Department with reference to para. 3 of Extract Minutes of Consultation in that Department dated 23rd July 1857, No. 1003.

(Signed) H. FORBES,
Acting Secretary to Government.

Captain

N^o 3356.

Extract from the Proceedings of the Chief Engineer
in the Department of Public Works.

Under date the 1st September, 1837.

Read the following
Southern Circular

No 32,0 of 1837/38.

From

Major W. J. Birdwood
District Engineer of Tanjore

Colonel C. E. F. F. F.
Chief Engineer S. P. W.

Sir.

I have the honor to acknowledge the
receipt of Extract. Minutes of Consultation
No 1524, dated 5th August 1837.

The Amount of the Estimate framed
by Captain Randall for the construction
of a Civil Dispensary being larger than
the combined sum, collected by private
Subscriptions Rs 10,225, and the Government
promised donation Rupees 2000. I was
requested, if possible, to reduce the
same, and a reduction in consequence
was made, in the breadth of the
Merandahs, and the use of Dammer
wood in the stead of Sea Wood.
When the Estimate was framed by
Captain

Captain Rundall, the site was not fixed, nor was it when I reduced the Estimate.

The work was commenced by Lieutenant Moberly after I gave over charge of the District, when the heavy expenditure for foundation, mooring wall, and levelling course was incurred.

I have &c.

District Office
Camp Combaracunda
13 August 1837.

By M. J. Birdwood
Dist. Engineer Tanjore

Resolved, to forward to Lieutenant P. Moberly, a copy of Extract Minutes of Consultation of the 5th and of the foregoing letter of the 13th ultimo, from Major Birdwood, and request that he will be good enough to offer any explanation he may be able to, as to the cause of the excess over the anticipated expenditure for the Civil Dispensary at Nagapattanam.

Resolved also, with reference to

to para 3, of Extract Minutes of Consultation No 1524, of the 5th August, to forward a copy of these Proceedings and of the foregoing letter for the information of Government, as it appears that, at the time the Estimate for the Dispensary in question was revised by Major Birdwood, the site of the building had not been fixed, and ^{that} the work was not commenced until after that Officer had given over charge of the District.

W. J. Birdwood
Colonel

Chief Engineer
M. J. Birdwood

To the Secretary to Government
P. W. Department

Ms. A. 9. 2. 19. 20.

Public Mail 1837 Letter
No 1696
No 1748.

Extract from the Proceedings
of the Chief Engineer
of the Secretary & Government
to the Department

Acting
No 8336
1837

Extract from the Proceedings
of the Chief Engineer
of the Secretary & Government
to the Department

Extract from the Proceedings
of the Chief Engineer
of the Secretary & Government
to the Department

Ms. A. 9. 2. 19. 20.

Order to be com-
municated to the Public
Department with reference
to the Secretary & Government
to the Department

Ms. A. 9. 2. 19. 20.

Extract from the Proceedings
of the Chief Engineer
of the Secretary & Government
to the Department

Extract from the Proceedings
of the Chief Engineer
of the Secretary & Government
to the Department