

(1) Number of pages 10

(2) Date of repair _____

Initials of the Referencer _____

MADRAS RECORD OFFICE.**Government of Madras.***Public works* **DEPARTMENT.**

G.O. No. 2654

Press

Mis.

- 97-28

Dated

5. 11.

1862

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
5th November 1862.*

No. 97. Read the following Endorsement of the Acting Deputy Chief Engineer, Central Circle, dated Chepauk, 28th October 1862, No. 66:—

Read the following letter from Captain J. GODDARD, R. E., Executive Engineer, Bangalore, to Captain E. HEMERY, R. E., Deputy Chief Engineer, Central Circle, dated Bangalore, 20th October 1862, No. 337.

Sir,

1. In your Proceedings No. 62, dated 14th instant, you require me to report how far the buildings now in course of construction at the Dragoon Barrack will correspond with the strict requirements of a Dragoon Regiment of the strength of seven troops.

2. In reference to the above I have the honor to enclose a Memorandum showing the state of progress of the buildings in question, and to report that the blocks of Barracks and their out-offices will provide accommodation for eight troops, being one troop in excess of the strict requirements of a Dragoon Regiment of seven troops.

3. The buildings were all in a forward state when I assumed charge of Bangalore and must be completed now to avoid loss to Government.

4. Under the above circumstances I shall not suspend progress of works now under execution unless I am ordered by you so to do.

Memorandum showing the state of progress of the buildings in New Dragoon Barracks.

No.	Name of Building.	State of progress.
1	No. 1 Range New Dragoon Barrack	Completed.
	" 2 Do.	Do.
	" 3 Do.	Do.
	" 4 Do.	Do.
	" 5 Do.	Nearly completed.
	" 6 Do.	Do.
	" 7 Do.	do.
	" 8 Do.	do.
2	Cook houses Nos. 1 and 2...	Completed.
	Do. " 3 and 4...	Completed, save wood oiling.
	Do. " 5 and 6...	Three-fourths done.
	Do. " 7 and 8...	Do.
3	Privies " 1, 2, 3, and 4...	Completed.
	Do. " 5 and 6...	Do.
	Do. " 7 and 8...	Do.
4	Wash houses " 1 and 2...	Completed.
	Do. do. " 3 and 4...	Do.
	Do. do. " 5 and 6...	Completed, save paving.
	Do. do. " 7 and 8...	Do.
5	School, Library, Sergeants' Mess, &c.	Walls carried up to proper height and plastered, inner and outer verandah terraced. Awaiting the arrival of timber to complete.
6	8 Troop Serjeant Majors' Quarters	Walls carried up to proper height and plastered. Awaiting the arrival of timber.
7	Quarter Master Serjeant's Quarters.	Greater part of doors and windows supplied.
8	Married Men's Quarters.	Three-fourths done.
9	Guard-room New Dragoon Barracks	Do.
10	Horse Lines New Dragoon Barracks.	Do.

Bangalore, 20th October 1862.

(Signed) J. GODDARD, Captain,
Executive Engineer Bangalore.

Termed. Awaiting the arrival of timber to complete.

Proceedings of the Madras Government, Public Works Department,
5th November 1862.

1 Letter from the Executive Engineer Bangalore, No. 337,
dated 20th October 1862, with one enclosure.

Submitted to Government with reference
to paragraph 2 of their Proceedings No. 2,429
of the 11th October 1862.

(Signed) E. HEMERY, Captain, R. E.,
Acting Deputy Chief Engineer, Central Circle.

No. 98.

ORDER THEREON, 5th November 1862, No. 2,651.

1. Ordered to be communicated to the Military Department, with reference to paragraph 2
of the Proceedings of Government in this Department, dated 11th October 1862, No. 2,429.

2. The buildings in connection with the new Dragoon Barracks at Bangalore appear from
the foregoing letter and its enclosure to be nearly completed, and the Executive Engineer states
that it will be a loss of public money to suspend now the construction of block No. 8.

(Signed) W. I. BIRDWOOD, Colonel, R. E.,
Secretary to Government.

Memorandum shewing the state of Progress of
the Buildings in New Dragoon Barracks.

No.	Name of Building	State of Progress
1	No. 1 Range, New Dragoon Barrack	Completed
	No. 2	Done
	No. 3	Done
	No. 4	Done
	No. 5	Nearly Completed
	No. 6	Done
	No. 7	Done
	No. 8	Walls raised to 17 feet high and plastered.
2	Cook houses No. 1 and 2	Completed
	No. 3 and 4	Completed
	No. 5 and 6	Completed save wood lining
	No. 7 and 8	3/4 done
3	Privies No. 1, 2, 3, and 4	Completed
	No. 5 and 6	Completed
	No. 7 and 8	Completed
4	Wash houses No. 1 and 2	Completed
	No. 3 and 4	Done
	No. 5 and 6	Completed save painting
	No. 7 and 8	Completed
5	School, Library, Serpents Mess etc.	Walls carried up to proper height and plastered. Inscram outer verandah terraced. Awaiting the arrival of timber to complete.

6 8 Troop Sergeant Majors Quarters — Walls carried up to proper height and plastered — awaiting the arrival of timber

7 Quarter Master Sergeant's Quarters —

8 Married men's Quarters — Greater part of doors and windows supplied

9 Guard Room — New Dragoon Barracks $\frac{3}{4}$ done

10 Horse Lines — New Dragoon Barracks

(P.N. 3235/62)

Bangalore
20th Oct: 1862

Ch. Goddard Captain

Executive Engineer Bangalore

P. 337.

Executive Engineers Office)
Bangalore 20 October - 1862

From

Captain J. Goddard R. E.
Executive Engineer Bangalore

To

Captain C. Kemery R. E.
Qy. Chief Engineer - C. C.
Madras.

Sir

In your proceedings N^o 62 dated 14th instant you require me to report how far the buildings now in course of construction at the Dragoon Barrack will correspond with the strict requirements of a Dragoon Regiment of the strength of seven troops.

2 In reference to the above I have the honor to enclose a memorandum shewing the state of progress of the buildings in question and to report that the blocks of Barracks and their out offices will provide accommodation for eight troops being one troop in excess of the strict requirements of a Dragoon Regiment of seven troops.

The

3. The Buildings were all in a forward state when I assumed charge of Bangalore and must be completed now to avoid loss to Government.

4. Under the above circumstances I shall not suspend progress of works now under execution unless I am ordered by you to do.

I have &c

Ch. G. S. S. S. Captain
Executive Engineer Bangalore

95

N^o 66.)

76

Submitted to Government
with reference to para 2 of their
Proceedings N^o 2429 of the 11th
October 1862.

Central Circle Office
Chepauk
28th October 1862.

Therese
Captain P.E.
Acting Deputy Chief Engineer
Central Circle

To
Colonel W. J. Birdwood P.E.
Secretary to Government
Public Works Department

91

3. The Buildings were all in a forward.
when I assumed charge of Bangalore and may
be completed now to avoid loss to Government

Pro 11th Oct/62 at 169-170 P.N. 1862 Department
Pro: of Govt for Govt
N^o 3235

From
The Off^{ce} of Chief Engineer
C.E.
To
The Secretary to
Government P.N.

Dated 28th
Rec^d 27th } October 1862
N^o 66.

Submits a letter received
from the Executive Engineer
Bangalore reporting that
the blocks of Barracks at
that Station will provide
accommodation for 8
Troops being one in excess
of the strict requirements
of a Dragoon Regiment
of 7 Troops. With an Order
N^o 2654-5 November.

N^o 97-98.

Me

Genl - J. M. D. M.
66.9.28.0.11

107

The Genl Engineer -
J. M. D. M. 32.35/60
To the J. M. D. M. 32.35/60
J. M. D. M. 32.35/60

Genl 30.9.0.11
J. M. D. M. 32.35/60

Report that the Mills
of the Mills the will provide
a communication for the
being one in each of the
direct requirements of a
Department of the
Genl 30.9.0.11

107

to the Military Department will refer to
para 2 of the Proceedings of the
in the Department dated 10 October 1902
20.10.02.

The Genl Engineer in command
will write the new Department
Genl 30.9.0.11
from the foregoing letter and its
enclosure to be nearly completed
and the Executive Engineer stated
that it will be a list of public money
to be provided now the construction of
Genl 30.9.0.11

Genl 30.9.0.11
J. M. D. M. 32.35/60
To the J. M. D. M. 32.35/60
J. M. D. M. 32.35/60

107