

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 2607	Press Mis.
445-446	
Dated 22-8-	18 64

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
22nd August 1864.*

No. 445. Read the following Proceedings of the Board of Revenue, dated 6th August 1864,
No. 5,024.

Read the following letter from P. GRANT, Esq., Collector of Coimbatore, dated 20th July 1864,
No. 154:—

1. With reference to the Circular Orders indicated in the margin, I have the honor
to submit my Report on the Public Works
carried out during the official year 1863-64,
together with a copy of the detailed Statement
of their progress received from the Superintending Engineer of the 7th Division.

2. The following Statement shows the amount of expenditure on Public Works during the
present official year as compared with the past year:—

ITEMS.	Expenditure of 1862-63.	Expenditure of 1863-64.	DIFFERENCE.	
			Increase.	Decrease.
<i>New works.</i>	Rupees.	Rupees.	Rupees.	Rupees.
Irrigation	12,340	27,899	15,559	
Communication	15,663	53,712	38,049	
Buildings	23,516	1,07,556	84,040	
Total ...	51,519	1,89,167	1,37,648	
<i>Repairs.</i>				
Irrigation	31,155	39,147	7,992	
Communication	51,594	80,038	28,444	14,556
Buildings	9,896	12,802	2,906	
Nurseries		1,284	1,284	
Total ...	1,33,645	1,33,361		2,284
Grand Total ...	1,87,164	3,22,528	1,35,364	

3. Rupees 27,899 were expended on new Irrigation works, almost all of which have been
completed with the exception of the two works
noted in the margin, which are in progress.
Their completion will, it is expected, result in

a considerable increase of revenue by the conversion of dry into wet cultivation. A large extent
of waste land has already been taken up by the Ryots under these Channels.

4. The following are the new roads on which Rupees 53,712 were laid out this year:—

	RS.	A.	P.
1. Resting places and Samathangies on the Coonoor Ghát	1,340	0	0
2. Road from Coimbatore to foot of Coonoor Ghát	10,041	14	3
3. Tracing a new line of road to Devasholah	1,333	12	5
4. Coonoor Ghát new trace	8,547	0	0
5. Vettalakalypolliem bridge on Coimbatore and Coonoor road	1,516	4	7
6. Additions to Sunganoor bridge on do. do.	2,173	11	1
7. Rough stone Tunnels on the Somanoor Railway feeder	708	5	8
8. Sunnasypullam bridge on Coimbatore and Coonoor road	1,462	11	6
9. Tunnels, &c., on the road from Kongiem to the Railway Station at Tirpoor	5,722	14	8
10. Chinnanowkaray bridge on Trunk Road No. 5	1,010	4	10
11. Completing Valuntayalum bridge	1,070	0	1

*Proceedings of the Madras Government, Public Works Department,
22nd August 1864.*

	Rs.	A.	P.
12. Andyore bridge on the Ambravutty road...	201	0	8
13. Poongan Cadavco bridge on the Anamallay road ...	800	2	6
14. Protecting masonry bridge of 12 feet span near Sunganoor.	123	11	4
15. Timber bridge across Ootapallom stream on the road from Coimbatore to Coonoor...	1,968	13	7
16. Goodalore bridge on do. to do. ...	2,296	3	3
17. Timber bridge across Tunnepundal stream on do. do. ...	784	8	0
18. Jalaremapullum bridge on do. do. ...	2,657	13	3
19. Timber bridge across the upper Sunganoor stream on do. do.	5,510	10	0
20. Toolookanoor bridge on do. do. ...	435	9	6
21. Narasimma Naikenpolliem bridge on do. do. ...	1,241	5	0
22. Veerapandypolliem bridge on do. do. ...	1,247	3	4
23. Completing Tarampulli bridge...	71	11	0
24. Burliar Bungalow on the Coonoor Ghât ...	1,094	11	11
25. Travellers' Goomchee at Colligal...	351	6	5
	53,711	12	10

5. No. 1 is for providing resting and halting places for Coolies and Cattle on the line of the Coonoor Ghât, and the works which have been completed have tended much to the comfort of man and beast.

6. No. 2 is the line of road from the Railway Station to the foot of the Coonoor Ghât, and Nos. 5, 6, 8, 14, 15, 16, 17, 18, 19, 20, 21, and 22 are bridges over jungle streams intersecting the above line of communication. The works which were unfinished on the 30th April, have since been completed, and the line of road is now in very fair condition.

7. No. 3 is the line of road from Ootacamund to Devasholah, completed and reported upon in last year, but the expenditure appears to have been brought forward in this year's account current in consequence of the non-receipt of the Bill of Actual Charges within the past official year.

8. No. 4 is the new trace now in progress on the Coonoor Ghât in view to the eventual formation of a good cart road with convenient gradients.

9. Nos. 7 and 9 are Railway feeders.

10. Nos. 10 and 12 are works in progress.

11. No. 11; this is a bridge on the line of communication from Coimbatore to Cochin.

12. Nos. 13 and 23 have been completed, and prove a convenience to wheeled conveyances.

13. No. 24; this work is held in abeyance pending the settlement of the trace of the new carriage road on the Coonoor Ghât.

14. No. 25 is in progress.

15. **NEW BUILDINGS—Rupees 1,07,556.**—Under this head the large sum of Rupees 60,897-7-5 was laid out in the construction of Military buildings at Wellington; Rupees 30,660-1-2 were expended in the collection of materials for the Central Jail at Coimbatore, and Rupees 15,999 in roofing the Church at Coonoor, constructing huts for the Police, purchasing the Bungalow at Errode for the Head Assistant Collector, and in various other works.

16. **Repairs to Irrigation Works—Rupees 39,147.**—This amount was laid out in repairing Anicuts, clearing Channels, and other works of an ordinary character for the maintenance of the existing revenue.

17. **Repairs to Roads—Rupees 80,038.**—The expenditure under this head consists for the most part of the annual maintenance allowances.

*Proceedings of the Madras Government, Public Works Department,
22nd August 1864.*

18. Adverting to paragraph 2 of the Government Order of the 13th November 1860, No. 2,355, Public Works Department, I beg to state that out of the annual allowance of Rupees 1,500 for 1863-64 for the repair of bridle-paths and cross-roads on the Neilgherry Hills, which are placed under my control, Rupees 873-3-10 have been beneficially laid out, *vide* accompanying Statement of Actual Charges. The remaining portion, or Rupees 626-12-2, was re-paid to the Engineer's Department in consequence of a similar sum spent in 1862-63 from that year's allowance not having been included in the accounts of the Department Public Works, owing to the delay in the receipt of the necessary accounts of expenditure from the Tahsildar of Ootacamund, as communicated to me in a letter from the Superintending Engineer, dated 20th July 1863.

ENCLOSURE No. 1.

ABSTRACT.—Progress Report of Works in the District of Coimbatore for the month of April 1864.

ENCLOSURE No. 2.

ABSTRACT.—Repairing Cross-roads on the Neilgherries. Amount of annual allowance Rupees 1,500 sanctioned by Government on the 29th January 1857.

1. Ordered to be submitted for the information of Government. The report appears to the Board to exhibit a very healthy state of activity in the Department Public Works in Coimbatore.

2. The Collector should however have stated how far the condition of the roads, irrigation works, &c., in his District is in his opinion generally satisfactory, or in what direction special efforts are required.

(A true Copy and Extract.)

(Signed) W. HUDLESTON, Secretary.

No. 446.

ORDER THEREON, 22nd August 1864, No. 2,407.

Communicated to the Superintending Engineer, 7th Division.

(True Extract.)

(Signed) J. H. M. SHAW STEWART, Major, R. E.,
Deputy Secretary to Government.

To the Superintending Engineer, 7th Division.

Exd. T. O'Connor.

Repairing Cross Roads on the Nilgherries. Amount of annual allowance Rs 1500 Sanctioned by Government on the 29th January 1857

		Amount Total.	
Repairing Cross Roads at Coonoor.			
533	Coolies at 3 Annas per Cooly	99	15
1/2	Cooly at 2 Annas per Cooly	"	1
	Repairing Cross Roads at Cotacamund.		
266	Coolies at 3 Annas per Cooly	49	14
1	Cooly	"	2
	Repairing Cross Roads at Kotagerry		
320	Coolies at 3 Annas per Cooly		60
Repairing Cross Roads near the Taluq.			
Cutcherry at Cotacamund.			
58	Coolies at 3 Annas per Cooly		10
Repairing Cross Roads near Beder Sholah.			
388	Coolies at 3 Annas per Cooly	72	12
6	Coolies at 2 Annas per Cooly	"	13
	Repairing Cross Roads to Medinimund,		
Krbetta, Bishop'sdown, and Silks Hotel.			
565	Coolies at 3 Annas per Cooly	105	15
1	Cooly	"	2
	Repairing Cross Roads to the Hamlets		
attached to Todanaud Village.			
533	Coolies at 3 Annas per Cooly	99	15
1/2	Cooly at 2 Annas per Cooly	"	1
	Carried forward		500 7

	Brought forward	500 7	
	Repairing cross Roads attached to the Hamlets of Maiknad Village.		
266	Coolies at 3 Annas per cooly	19 14	
1	Dr	2	
	Repairing all cross Roads of Hoondah Village.		50
266	Coolies at 3 Annas per cooly	19 14	
1	Dr	2	
	Repairing cross Roads leading to Madinimund, Talacoundah, Kallarootty, Observatory, Podupparamund, Goundytolum, Silly cooly.		50
907	Coolies at 3 Annas per cooly	170 1	
22	Coolies at 2 Annas per cooly	2 12	
	Repairing cross Roads at Oelacammund under the superintendence of Major Farwell, Executive Engineer.		172 13
11	Maistries at 4 Annas & 6 pias per Maistries	2 15 8	
247	Coolies at 4 Annas per cooly	61 12	
56	Coolies at 3 Annas and 6 pias per Dr	12 4	
44	Dr at 3 Annas and 1 pie per Dr	8 7 8	
93	Boys at 2 Annas and 6 pias per boy	14 8 6	
			99 15 10
	Total		8733 10

Coimbatore
Collector's Office
20th July 1864

Agent
Collector.

See P.V.

In a letter from the
Collection of Contributions
of 20th July 1864 No 154-

Sub² 1549/64

Repairing Cross Roads
on the Cheighanis.
Amount of Annual
Allowance Rs. 1500
Sanctioned by General
on the 29th January 1857.

70W 3574/64

Description of work.

Amount of Estimate
 By whom submitted
 Date and date
 State of Conn
 Amount of work
 Amount of
 Expenditure of
 of previous year
 Recoveries in the
 of expenditure of
 amount of previous
 year
 Amount of
 in this month
 up to this
 month
 In this month
 up to this
 month
 Amount of expenditure
 in this year
 Bills submitted
 to this month
 Balance of expenditure
 in this year
 unaccounted for
 Remarks regarding
 State of Conn
 State of Mass

I Military

A. Army

Accommodation for Troops
 Stone work of the surface
 drainage of the Wellington
 Barracks and Hospital
 square

Drainage for Hospital
 and Barrack Roof at
 Wellington

Ethel Superintendent

Swiss Asylum at
 Colacumant

22610	1599	1612	1859	1862	27	10	1860
1599	1612	1859	1862	27	10	1860	
1599	1612	1859	1862	27	10	1860	
1599	1612	1859	1862	27	10	1860	
1599	1612	1859	1862	27	10	1860	
1599	1612	1859	1862	27	10	1860	
1599	1612	1859	1862	27	10	1860	
1599	1612	1859	1862	27	10	1860	
1599	1612	1859	1862	27	10	1860	
1599	1612	1859	1862	27	10	1860	

Temporary Dormitory for 80
 Children at the L. Asylum
 Lock Hospital at Wellington
 For Tilting Station Hospital at
 Fixing weather boards to Roof
 And windows of the married
 men's Quarters at

800	3715	1863	1864	1864	1864	1864	1864
1590	1394	1863	1864	1864	1864	1864	1864
1590	1394	1863	1864	1864	1864	1864	1864
1590	1394	1863	1864	1864	1864	1864	1864
1590	1394	1863	1864	1864	1864	1864	1864
1590	1394	1863	1864	1864	1864	1864	1864
1590	1394	1863	1864	1864	1864	1864	1864
1590	1394	1863	1864	1864	1864	1864	1864
1590	1394	1863	1864	1864	1864	1864	1864
1590	1394	1863	1864	1864	1864	1864	1864

Work for children at the house
 attached to the house
 at Wellington
 Work for children at the house
 attached to the house
 at Wellington

200.8	242578	242578	242578	242578	242578	242578	242578
3749	753974	40139	749897	749897	749897	749897	749897
78542	78542	78542	78542	78542	78542	78542	78542
12938	1569559	911	490874	490874	490874	490874	490874
44820	more cut	Sheds	Covering	16808	feet in	which to dry	bricks besides
44820	more cut	Sheds	Covering	16808	feet in	which to dry	bricks besides
44820	more cut	Sheds	Covering	16808	feet in	which to dry	bricks besides
44820	more cut	Sheds	Covering	16808	feet in	which to dry	bricks besides
44820	more cut	Sheds	Covering	16808	feet in	which to dry	bricks besides
44820	more cut	Sheds	Covering	16808	feet in	which to dry	bricks besides
44820	more cut	Sheds	Covering	16808	feet in	which to dry	bricks besides
44820	more cut	Sheds	Covering	16808	feet in	which to dry	bricks besides
44820	more cut	Sheds	Covering	16808	feet in	which to dry	bricks besides

Drainage of
 Hospital and
 Barrack square
 Completed and 3000 feet of stone drain
 to married men's Quarters Completed
 1st Barracks 22-18-119 5-6-1862-3
 and 5 Barracks 31 Pipes fixed to Staff
 Quarters 68 Dr to 4th Range of married men
 Quarters 8 Dr to School at Library
 Has Brick
 fields have been
 opened 380000 Bricks burnt and
 44820 more cut Sheds Covering 16808 feet in which to dry bricks besides
 a small tile Shed have been erected for machines for brick making set up
 under iron roof Sheds - One engine to drive pug mill fitted, fixed and ready
 to work The excavation and embankment for the Tramway from Brick fields to
 make site Completed - Make site 16177 cubic yards excavated - Finish 312 6 ft
 excavated workshop excavated 6000 Bricks carried up to begin the building - Iron
 roofing laid for and ready and some timber windows and door frames ready site of
 Streets houses 802 6 yards excavated 14000 Bricks carried up Road about
 2 miles Completed - Bullock Sheds and house for their carts built - Coal and
 Carpenter houses erected - Main water channel Completed - Jail for Quakers
 wardens houses and Constables houses Completed

1121	316	1587	122	1587	122	1587	122
779	610	779	610	779	610	779	610
375	76	499	106	499	106	499	106
15010	111	49136	107	490874	490874	490874	490874
15010	111	49136	107	490874	490874	490874	490874
15010	111	49136	107	490874	490874	490874	490874
15010	111	49136	107	490874	490874	490874	490874
15010	111	49136	107	490874	490874	490874	490874
15010	111	49136	107	490874	490874	490874	490874
15010	111	49136	107	490874	490874	490874	490874
15010	111	49136	107	490874	490874	490874	490874

Work not
 commenced
 Work not
 commenced
 Work not
 commenced

1	Due this month.	1st year
2	Up to this month	
3	Due this month	expended in this year.
4	Up to this month	
5	Not expended this year	
6	Bills submitted to this month	
7	Balance of expenditure in this year remaining unaccounted for	
8	Remarks regarding date of Annual Comptroller of Budget	

40. . 113 111 113 111 113 111 Completed

64 B 11 725 725 725 . Completed

15115 9 10 109974 12 6 470367 1 490775 1 60897 75 1 785 4 2 601233

4. 2. 45853 45853 45853 Transferred to
Advance Re-
-payable

4 8-1958 53458 53 458 53 1500 1600 . .

Work not
Cumbered.

[illegible]

E. Ecclesiastical

Roofing the Crown Church 1790

1645 23 Aug 1894 314 B.

Total Churches and other Buildings

Burial Grounds
Renewing the wall of the } 528° 34' 11" 21. Apr. 1863
Christian Burial Ground }
at Carver

7th 4 - 60053 60053 bars 3 . dimpling except
- ing the spring of the Lightning conductor.

Total Burial Grounds:

2 Total Ecclesiastical

S. Judicial

Police

Police
Constructing Huts for Police
men on the Ailgherie } 2500
D^o Police Huts for Police } 4500
1245 May 13th 1863
1575 May 1863

436 y 6 2267 8 2267 8 2267 8 . 10 Abut at Wellington
3 at Barker and
5 at Rotapuna com-
pleted.

Ms. 185-8-2-185
210.185
1864

2282 10 2282 10 2282 10 2282 10

[illegible][illegible]

at blauvort } 125 528 " 1864 " " " " 225
 E. A. admiral

[illegible]

588. 588. " " " " " " 588. " " " " 588. Materials
being collected

De De De at Pothanoor 125

Alterations And Additions to the Police Station-house at Wellington	1200	662	1874							475
		299	Sicard							
		1148	28 January 1875	"						
			24 Feb	"						350

216 5. 216 5. . . . 216 5. . . . 216 5. This amount is chiefly laid out in advance for building materials under Collection and Preparation Incomplete.

Total Price

Court Houses
 4/16/5

Moonsiff Court House	2507 210th St	Feb 2	
----------------------	---------------	-------	--

Total Court Houses

3313 54 5174 510 5174 510 5174 510

79 43 539 13 539 13 539 13 Brick work Complete
Lumber work of Roof
of Barn, Complete
that of the Verandah under Con-
struction -

Amount of Est.	Re when about	And state	Sanction	Rate of Com.	Amount of work	to be Account	Expenditure of	of Services by	Provisions as to	of expenditure at	Leaving to provide	of the year in the	of the Current year	The amount and	of it	In this month	up to this	Month	In this month	This year	Up to this	Month	of expenditure	This year	Bills submitted	to this month	Balance of expenditure	in this year remain	unaccounted for	Remarks regarding	State of Commission	State of Progress
----------------	---------------	-----------	----------	--------------	----------------	---------------	----------------	----------------	------------------	-------------------	--------------------	--------------------	---------------------	----------------	-------	---------------	------------	-------	---------------	-----------	------------	-------	----------------	-----------	-----------------	---------------	------------------------	---------------------	-----------------	-------------------	---------------------	-------------------

• G. Judicial

Sails

Central Sail at Criminstone

180800 1248 180800
2690 180800

2724

[illegible]

Four workshops for European
Sail at Astacumand

2260 2422 2525/63
2793 2524/63

7/26/60

184 76 2391 6 11 " " 120 " 2271 6 11 " " 2271 6 11 " " " "

Sheds built to full height Roofing of 3, and
plastering of one completed.

Total sails

Total Judicial

826

7507	12	33109	151	35	7	178	7	3231	81	1	124	1	3261	71
10929	109	38823	62	35	7	178	7	38644	152	1	124	1	38520	142

3323

Total Civil Administration

4/4/94

1977 3. 47460 65658 123 801 123 46658 102 1 124 1. 453492

13. Amount of Ex-
 penses when state
 is in debt and state
 is in debt
 14. State of Com-
 munity of work
 15. Amount of work
 16. Expenditure in
 of previous year
 17. Recoveries in
 of expenditure in
 18. Amount of work
 19. Amount of work
 20. Amount of work
 21. Amount of work
 22. Amount of work
 23. Amount of work
 24. Amount of work
 25. Amount of work
 26. Amount of work
 27. Amount of work
 28. Amount of work
 29. Amount of work
 30. Amount of work
 31. Amount of work
 32. Amount of work
 33. Amount of work
 34. Amount of work
 35. Amount of work
 36. Amount of work
 37. Amount of work
 38. Amount of work
 39. Amount of work
 40. Amount of work
 41. Amount of work
 42. Amount of work
 43. Amount of work
 44. Amount of work
 45. Amount of work
 46. Amount of work
 47. Amount of work
 48. Amount of work
 49. Amount of work
 50. Amount of work
 51. Amount of work
 52. Amount of work
 53. Amount of work
 54. Amount of work
 55. Amount of work
 56. Amount of work
 57. Amount of work
 58. Amount of work
 59. Amount of work
 60. Amount of work
 61. Amount of work
 62. Amount of work
 63. Amount of work
 64. Amount of work
 65. Amount of work
 66. Amount of work
 67. Amount of work
 68. Amount of work
 69. Amount of work
 70. Amount of work
 71. Amount of work
 72. Amount of work
 73. Amount of work
 74. Amount of work
 75. Amount of work
 76. Amount of work
 77. Amount of work
 78. Amount of work
 79. Amount of work
 80. Amount of work
 81. Amount of work
 82. Amount of work
 83. Amount of work
 84. Amount of work
 85. Amount of work
 86. Amount of work
 87. Amount of work
 88. Amount of work
 89. Amount of work
 90. Amount of work
 91. Amount of work
 92. Amount of work
 93. Amount of work
 94. Amount of work
 95. Amount of work
 96. Amount of work
 97. Amount of work
 98. Amount of work
 99. Amount of work
 100. Amount of work

Total Agricultural

1952 13 11 . . . 1952 13 11 2 1951 13 11 21 . . . *Incomplete in the close of the official year.*
 971 7 1 8474 12 4 . . . 31 5 18443 7 4 2 16580 12 5 1862 10 11 4207 4 6 b. ft.
 Brick in Chumam built 3402 1/2 ft. Plastered 2479 1/4 b. ft. Selly in Chumam
 filling in instead of rough at last year. 1750 1/2 ft. 18443 7 4 2 16580 12 5 1862 10 11 4207 4 6 b. ft. up rough stone
 wall 1636 1/2 ft. 1750 1/2 ft. 18443 7 4 2 16580 12 5 1862 10 11 4207 4 6 b. ft. up rough stone
 purchased. Built here and superintendence paid, Incomplete on the close of the
 official year.
 261 4 . 3775 6 3 . . . 3775 6 3 1 858 5 3 299 1 . Completed
 114 4 . 1291 12 . . . 1291 12 . . . 1291 12 . . . Completed
 1006 8 . 1790 14 6 . . . 1790 14 6 . . . 1790 14 6 Completed
 184 15 11 184 15 11 . . . 184 15 11 . . . 184 15 11 Completed
 2538 7 . 27470 10 11 . . . 31 5 . 27439 5 11 5 19268 15 7 8070 6 4
 . . . 559 9 3 . . . 100 . . 459 9 3 1 459 9 3 . . . Completed

[illegible]

Barred 109

1340 3010 G.O.
 542 1863
 1863
 23 July

16150 1959 530 July
 1863
 3661 27 Aug
 1863
 10 Dec 1863

1920 542 23 July

100 2584 1863
 542 23 July
 1863

76637

547 2969 1863
 14 Oct 1863

190 3024 1863
 29767 23 July
 5773 25 July
 1863

19 Aug 27 36

200 2905 1863
 29767 23 July
 5773 25 July
 1863

$D = 2128 \cdot 154$

170 3012 1863
 12765 23 July
 1863

$26^{\circ} D = 1231 \cdot 141$

170 3024 1863
 29767 23 July
 5773 25 July
 1863

1879 15 11

1340	1340	1340
8044 79	8044 79	8044 79 completed
1754 132 1997 66	1997 66	1997 66
1754 132 11381 143	11381 143	11381 143
1333 125	1333 125	1333 125
4289 106 8547	8547	8547
4289 106 9882 151	9882 151	1333 125 8547 28
1516 47	1516 47 2 961	555 47
2173 111	2173 111	2173 111
708 58	708 58	708 58
1462 116	1462 116	1089 373 116
5861 10	5861 10 5	1932 49 919 1

Balance of Estimate
 like when about
 Oct. 1 and date
 expiration
 State of Kansas
 amount of work
 to be done
 expenditures up
 of previous year
 recoveries as the
 of expenditures up
 having to previous
 of the current year
 the amount of the
 of

2

Bridge.

185 ^x2133 26 Aug 1893

45 26 July/82 12 July/83 104 12.

Total Bridges

Common ^{Wungah on the} ~~that~~ _____

bollegal _____

1

New book house to the
Hall & Travelling

Chaetopollisma *Chaetopollisma*

Total Accommodation for

Total Communication
L. J. P.

Total Public Improv

Total New work

8972 63 24069 62 50865 37 51521 54 189169 . 3 25 33825 156 153343 . 9

7
The Council
cannot account
for the situation of
money in the State
Express No 53711-44
Hunt

Description of work.

Amount of Estimate
 By whom stated
 Date and date
 Location
 State of Conn.
 Name of work
 Total Amount
 of expenditure up
 to previous year
 Recoveries in the
 of expenditure up
 to previous year
 Amount of
 the Current year
 The Amount carried
 over
 In this month
 up to this
 month
 In this month
 expended in
 this year
 up to this
 month
 Not expended in
 this year
 Bills submitted to
 to this month
 Balance of expenditure
 in this year remaining
 unaccounted for
 Remarks regarding
 State of Conn.
 State of Regard

Repairs Special

II Civil Administration

C. Revenue

Land & Miscellaneous
 Repairing the Government
 Building occupied by
 the Sub Collector at Caroor } 185 1/2

Total Land & Miscellaneous.

Total Revenue

Unappropriated

321

135 8

185 8

Completed

III Public Improvements A. Agricultural Irrigation Canals

Repairing Colimbar
 Anicut } 56

Do. Sand Sluice in Kara-
 Choloor Channel } 145 8

Do. Colacator Copepo
 Anicut in Dally - Do. } 97

Closing branches in
 Poppanatten Channel } 162

Do. Do. Gullysamo
 drain & bank. } 34

Komarlingunrajavikal
 Channel } 43

Repairing Pullavelungal Anicut
 & waste weir on a channel of
 that name } 230

Carried over

18th
June 1883

19th

21st
June 1883

19th
June 1883

July 1883

28th
Oct
1883

56

458

97

162

34

43

230

1080

56

14

92 66

1128 0

34 7

41

17 8

31 8

56

457 3

92 66

1128 0

34 7

41

17 8

31 8

56

457 3

92 66

1128 0

34 7

41

17 8

31 8

56

457 3

92 66

1128 0

34 7

41

17 8

31 8

56

457 3

92 66

1128 0

34 7

41

17 8

31 8

56

457 3

92 66

1128 0

34 7

41

17 8

31 8

56

457 3

92 66

1128 0

34 7

41

17 8

31 8

56

457 3

92 66

1128 0

34 7

41

17 8

31 8

56

457 3

92 66

1128 0

34 7

41

17 8

31 8

56

457 3

92 66

1128 0

34 7

41

17 8

31 8

56

457 3

92 66

1128 0

34 7

41

17 8

31 8

56

457 3

92 66

1128 0

34 7

41

17 8

31 8

56

457 3

92 66

1128 0

34 7

41

17 8

31 8

Completed

Do.

Completed

31 8 . 1071 . 6 . . . 16 3 . 1054 36 5 366 56 687 14

13 Amount of Estimated
 14 By whom stated
 15 Cost and date
 16 Location
 17 Date of Commencement
 18 Amount of work
 19 Total Amount
 20 Expenditures of
 21 of previous year
 22 Monies in the
 23 of expenditure of
 24 Spring to previous
 25 of estimate to
 26 of the Current year
 27 The Amount carried
 28 over
 29 In this month
 30 up to this
 31 Month
 32 In this month
 33 this year
 34 up to this
 35 Month
 36 Total expenditure
 37 this year
 38 Bills submitted
 39 to this month
 40 Balance of expenditure
 41 in this year remaining
 42 unaccounted for
 43 Remarks regarding
 44 State of Commencement
 45 State of Progress

Total Special Repairs

31	8	1071	6	16	13	1054	36	5	366	56	6874	
41	"	340	4	"	"	340	4	"	"	340	4	Not Com. plates 260 Cust. gold base 94 Hind. as built 4600 Cust. deposit clear
21	"	263	4	"	"	263	4	"	"	263	4	Completed
21	"	201	14	"	"	201	14	1	201	14	"	
162	12	162	12	"	"	162	12	"	"	162	12	Work at the plate 154 Cust. gold base 308 Cust. gold base Hind. as built 4600 Cust. deposit clear
494	4	2338	5	10	16	2321	8	10	6	567	6	1017542
395	4	675	44	"	"	675	44	"	"	675	44	Link 2000 on plate 308 Cust. gold base Hind. as built 4600 Cust. deposit clear
90	"	90	65	"	"	90	65	1	90	65	"	
72	"	72	"	"	"	72	"	"	"	72	"	Completed
57	"	57	"	"	"	57	"	"	"	57	"	80
36	12	73	49	"	"	73	49	"	"	73	49	80
432	"	968	96	"	"	968	96	1	90	65	878	31
926	4	3306	15	16	13	3290	24	7	657	13	326251	
926	4	3627	15	15	15	3675	10	4	657	13	32617131	

[illegible]

	1857	1858	1859	1860	1861	1862	1863	1864	1865	1866	1867	1868	1869	1870	1871	1872	1873	1874	1875	1876	1877	1878	1879	1880	1881	1882	1883	1884	1885	1886	1887	1888	1889	1890	1891	1892	1893	1894	1895	1896	1897	1898	1899	1900	1901	1902	1903	1904	1905	1906	1907	1908	1909	1910	1911	1912	1913	1914	1915	1916	1917	1918	1919	1920	1921	1922	1923	1924	1925	1926	1927	1928	1929	1930	1931	1932	1933	1934	1935	1936	1937	1938	1939	1940	1941	1942	1943	1944	1945	1946	1947	1948	1949	1950	1951	1952	1953	1954	1955	1956	1957	1958	1959	1960	1961	1962	1963	1964	1965	1966	1967	1968	1969	1970	1971	1972	1973	1974	1975	1976	1977	1978	1979	1980	1981	1982	1983	1984	1985	1986	1987	1988	1989	1990	1991	1992	1993	1994	1995	1996	1997	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041	2042	2043	2044	2045	2046	2047	2048	2049	2050	2051	2052	2053	2054	2055	2056	2057	2058	2059	2060	2061	2062	2063	2064	2065	2066	2067	2068	2069	2070	2071	2072	2073	2074	2075	2076	2077	2078	2079	2080	2081	2082	2083	2084	2085	2086	2087	2088	2089	2090	2091	2092	2093	2094	2095	2096	2097	2098	2099	2100	2101	2102	2103	2104	2105	2106	2107	2108	2109	2110	2111	2112	2113	2114	2115	2116	2117	2118	2119	2120	2121	2122	2123	2124	2125	2126	2127	2128	2129	2130	2131	2132	2133	2134	2135	2136	2137	2138	2139	2140	2141	2142	2143	2144	2145	2146	2147	2148	2149	2150	2151	2152	2153	2154	2155	2156	2157	2158	2159	2160	2161	2162	2163	2164	2165	2166	2167	2168	2169	2170	2171	2172	2173	2174	2175	2176	2177	2178	2179	2180	2181	2182	2183	2184	2185	2186	2187	2188	2189	2190	2191	2192	2193	2194	2195	2196	2197	2198	2199	2200	2201	2202	2203	2204	2205	2206	2207	2208	2209	2210	2211	2212	2213	2214	2215	2216	2217	2218	2219	2220	2221	2222	2223	2224	2225	2226	2227	2228	2229	2230	2231	2232	2233	2234	2235	2236	2237	2238	2239	2240	2241	2242	2243	2244	2245	2246	2247	2248	2249	2250	2251	2252	2253	2254	2255	2256	2257	2258	2259	2260	2261	2262	2263	2264	2265	2266	2267	2268	2269	2270	2271	2272	2273	2274	2275	2276	2277	2278	2279	2280	2281	2282	2283	2284	2285	2286	2287	2288	2289	2290	2291	2292	2293	2294	2295	2296	2297	2298	2299	2300	2301	2302	2303	2304	2305	2306	2307	2308	2309	2
--	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	---

Amount of Expenditure
 By whom made
 C. & L. And date
 Location
 State of Canada
 Amount of money
 Amount of account
 Expenditure of
 of Province of
 Recoveries in the
 of expenditure of
 Having to provide
 C. & L. of item in the
 of the Current year
 The amount of money
 in this month
 up to this
 Month
 in this month
 this year.
 up to this
 Month
 of expenditure
 of this year
 Bills submitted
 to this month
 Balance of expenditure
 in this year remaining
 unaccounted for
 Remarks regarding
 State of Province of
 State of Province of

Total Count *Unappointed*

Total Count	Unappropriated
1000	1000

Accounts as to
 of expenditure of
 money to previous
 1/2 of year in the
 of the current year
 the amount and the
 as of

In this month
 up to this
 month
 In this month
 this year.
 up to this
 month
 of expenditure
 in this year
 Bills submitted
 to this month
 Balance of expenditure
 in this year remains
 unaccounted for
 Remarks regarding
 State of Revenue
 State of Revenue

[illegible]

1976/4 1976/4

100 56 86 56 86 56 86 Completed

[illegible]

200	210	49 2/3	40	30	20	10	5	2 1/2	1 1/4	56 86
-----	-----	--------	----	----	----	----	---	-------	-------	-------

1-2431 1/8 34 110 25 0 2 20 00 1

70 58 70 58 70 58

Completed

[illegible]

21

370 215 68 347 116 347 116 2 130 410 215 68

192	166 10 5	166 10 5	166 10 5	166 10 5
267				166 10 5

2/1
 4/1
 13/ 67
 33 144
 13/ 67
 33 144
 13/ 67 completed
 33 144 $\frac{9}{4}$

116
822

[illegible]

Amount of Expenditures
By whom made
Costs and other
incidents
Date of Commencement
Amount of money
expended
Expenses of
Recovery of the
Expenses of
Selling to persons
of property in the
of the Current year
The amount paid to
in 1871

Is this month
up to this
month
Is this month
up to this
month
Total expended
this year
Bills submitted
to this month
Balance of expenditure
in this year remaining
unaccounted for
Remarks regarding
State of Commission
State of Progress

Believing Respectfully Yours, C. J. F.

St. Anthony's Channel 2788

1/2 P. Pullaparty Ancient 475 128
 1/2 Sunday Shadonry 390 75
 of the C. Eng. in Cham. 390 75
 Carried over

3721 278 127 377 10 10 . . . 377 10 10 2655 1/4 C yd def. H.
 and 137 1/4 C yd belly work
 expented. 99 C yd new rough stone built 62 1/4 C yd
 work & 64 1/4 C yd old rough stone built 62 1/4 C yd
 Removing rock 14 1/8 C yd blasting Rocks 26 1/4 C yd sunk
 in Chumam 25 C yd 1/2 in Chumam filling in with stones
 of rough stone work to Calingalak & 27 1/3 C yd plastered
 Carb line sundries & superintendence paid. Completed
 on the 30 April 1864.

1312 09 27/5/12 4 " " " " 27/5/12 4 8795 1/2 C. 7/11
 Debitokelamed
 Soley work completed
 1 1/2 C. 7/11 removing rock
 5 1/4 C. 7/11 old rough stone built
 5 C. 7/11 blasting rock, 60 3/8 C. 7/11 back
 in chumam 15 1/4 C. 7/11 blasting 30 3/4 C. 7/11
 Soley in chumam filling in interstices of rough
 Stone work - stone in Calungalah & 1774 lbs iron,
 129 iron clamps purchased, Cart hire sundries and
 Superintendence paid - Complete.

[Handwritten notes:]

27
90
2 136 390 . II 390 - II L.A.
628 / 10 21, 23, 9, 38 1 Aug 14 1913 p 6

Amount of Est.
 By when done
 Co. to and state
 structure
 Date of Comm.
 ment of work
 • to finish
 expenditures of
 of toward you
 recoveries at the
 of expenditures of
 owing to persons
 of of whom in the
 of the Current year
 the Amount for the
 of
 In this month
 up to this
 Month
 In this month
 This year
 up to this
 Month
 of expenditures
 of this year
 Bills submitted
 to this month
 Balance of expenditure
 in this year remains
 unaccounted for
 Remarks regarding
 State of Tennessee
 State of Regent

Carried over: _____

1

7/15 6 2 28511 5 5 ... 161 5 82340 9 15 10 2852 9 11 25575 11

[illegible]

Closing Brackets in the Singaperam Channel	102	50-110	281	40
Clearing deposit in the Pullapollam Channel	400	95	May/63	1863
Repp Aqueduct by which the Kuppapattai Channel is led over the Poolijou Channel	60	20	1 June	1863
D. Chugary Ancient	211	67	29 Dec/63	211
Repp branches in the Citar	300	81	May/63	1863
Closing breaches in Andipolam Ancient	69	66	28 Dec/63	69
Closing breaches in Saminacolum D.	75	136	18 Dec/63	75
D. D. of the Jambor	54	64	29 Dec/63	54
Annual clearing of Colapatham Channel	295	77	14 June/63	295
D. D. Vadakaloor D.	350	0	4 June/63	350
D. D. Pullivelangul D.	300	0	11 June/63	300
D. D. Arasporam D.	450	0	0	450
D. D. Kurrapatty D.	328	0	0	328
D. D. Vellathiy D.	333	0	0	333
Repp Delavaypatham Ancient	232	74	18 Sept/63	232
D. Agrapathoor D.	59	74	18 Sept/63	59
D. Alungium D.	380	86	13 June/64	380
D. Surpoo D.	476	65	29 Dec/63	476
D. Callapooram D.	220	82	11 Dec/63	220

37	101	397	89	207	300	74	72	49	294	331	300	450	328	332	232	59	380	476	220
37	101	397	89	207	300	74	72	49	294	331	300	450	328	332	232	59	380	476	220
37	101	397	89	207	300	74	72	49	294	331	300	450	328	332	232	59	380	476	220
37	101	397	89	207	300	74	72	49	294	331	300	450	328	332	232	59	380	476	220
37	101	397	89	207	300	74	72	49	294	331	300	450	328	332	232	59	380	476	220
37	101	397	89	207	300	74	72	49	294	331	300	450	328	332	232	59	380	476	220
37	101	397	89	207	300	74	72	49	294	331	300	450	328	332	232	59	380	476	220
37	101	397	89	207	300	74	72	49	294	331	300	450	328	332	232	59	380	476	220
37	101	397	89	207	300	74	72	49	294	331	300	450	328	332	232	59	380	476	220
37	101	397	89	207	300	74	72	49	294	331	300	450	328	332	232	59	380	476	220
37	101	397	89	207	300	74	72	49	294	331	300	450	328	332	232	59	380	476	220

Carried over

22750 7015 6 2 28511 5 5 101 5 8 28407 10 10 2852 9 11 25075 11

8-1823-64

Carried over.

1121 293 47 1183 73 2984 54

Repairs Continued
Current.

III Public Improvement
K. Agricultural
Tanks.

Clearing the supply channel of Venaporey Tank	203	82	32 nd May 25 th June 1863 1863	203
Do. Kinnadoolthamankinnu Tank	123	46	30 th Sept 1 st Oct 1863 1863	123
Do. the supply channel of Pooligou D.	234	82	22 nd May 13 th June 63	234
Repairing Chaulapooram Tank	95	14	25 th July 1863	95
Do. Homarastandam Tank	110	18	18 th Dec 1863	110
Repairing Kalingaadi Ancient	443		28 th Jan 1863	443
Do. Calingala and head of Coorehee Channel	219	16	25 th July 63	219
Do. Bokaram Tank	210	104	25 th Sept 63	210
Do. Coorehee Tank	60	21	17 th Sept 63	60
Do. Chumbun D.	230	79	2 nd Dec 63 16 th Jan 64	230
Do. Poggampully D.	97	97	6 th Sept 63 18 th July 64	97
Do. Chilovam boothy D.	47	17	18 th July 1863	47
Do. waste weir of Pullichungal channel	22	40	18 th Aug 63 10 th Sept 1863	22
Do. Pullapolem Ancient	76	7	18 th July 63	76
Total Tanks			unappropriated	1779

Fresh.

Annual charges including repairs, storeroom & gardeners & watermen's wages.	1873	273	20 th Sept 18 th Jan 64 1863	1779
---	------	-----	--	------

Total Fresh.

Total Agricultural

202	15	10	202	15	10	202	15	10
125	8	6	125	8	6	125	8	6
231			231			231		Completed
57	6	6	57	6	6	57	6	6
107	7	2	107	7	2	107	7	2
443			443			443		Do
214	8	3	214	8	3	214	8	3
65	6		65	6		65	6	Do
208	5	10	208	5	10	208	5	10
54	13	4	54	13	4	54	13	4
229	3	8	229	3	8	229	3	8
96	3	1	96	3	1	96	3	1
43	10	4	43	10	4	43	10	4
20	4		20	4		20	4	Do
64	2		64	2		64	2	Do
136	8	9	136	8	9	136	8	9
1284	7	3	1284	7	3	1284	7	3
236	14	5	236	14	5	236	14	5

Cur Sul.

LD Communications

Ashtabed Road

L.D. 23'

Ed. 11⁶ 12^u

27 29.10.1941

to do

27 G.O. 50
January

No No.

do do

du do

do do

No. 40

1925 Aug 1

21 7h

do do

227 June 185

Carried over.

1298 38 38051 21
6 38040 74 5 6715 118 31329 138

Brought over.
Repairs Continued

(Carried over)

III Public Improvements

1st Communications

Metalled Roads

Coonor Shet Road 5000 1884 23rd Oct. July/83 5000
3079 1883

Go 2nd.

D^o D^o 2nd Horn repairs 4870 1200 12th May/83 April/83 359 12.1 2832

Road from Gudi to Coonor 740 227 27th 13th July/83 740

Road from Sultimungalam to the Mysore frontier by Chastanor Shet 2400 do do 14th July 2400
1883

Road from Sultimungalam to Bowany via Alamy 640 do do 13th do 640

Road from (Chimbatore to Sultimungalam) via Coonor 820 do do do 820

Road from Sultimungalam to Bowany via Gopachalepalli 620 do do 1st Aug/83 620

Road from Chalapollim to Coonor via Gobnasy 2225 do do do 2225

Road from Gobacannur to Pyhama town & Chalapalli 210 227 29th Aug/83 July/83 210

Road from Railway Station at Coimbatore to Kullaur at the foot of the Coonor Ghaut 2000 165 15th July 1883

Additional to make the Grant for 31 miles at 25.5 Rs a mile 6670 5999 1882

Road from Coimbatore to Palladium 1370 770 20th April 1883 July/83

(Carried over)

5000 12.8 5000 12.8 5000 12.8 Completed

5564 8.2 2832 4.1 2832 4.1 2832 4.1

739 2.6 739 2.6 1 199 2.340.6 Completed

2400 2400 3 943 410 1458 112 D^o

678 5.11 678 5.11 678 5.11 D^o

687 14.10 687 14.10 1 419 15.4 267 15.6 D^o

671 7.7 671 7.7 379 15.6 231 8.1 D^o

2313 12.10 20 2293 12.10 2293 12.10 D^o

210 1.8 210 1.8 210 1.8 D^o

7197 8.10 8756 7.8 1 8756 7.8

207 7.6 207 6.6

12258 3.5 62195 15.7 12 744 9.44781 6.1

Transferred to
the maintenance of
the Road 1850

Brought over
Repairs Continued
Current

III Public Improvement
1st Communication

• Metalled Road

Repairing Trunk Road

15 (Ambatara & Wallah) } 1079 734 16³⁰ 1st May 1863

Road from Poolachy to
District boundary on } 500 227 1st May 1863 500
the Road to Colchun } 1857

Road from Poolachy to
Holinigoda as far as
Lunarray in the District } 185 do do do 185
border.

Road from Conicalata to
Ambasanthi River via
Poolachy & Oodoomulpeta } 2500 227 1st May 1863 2500
1857

Road from Dara poortam
to Poolachy } 365 do do do 365

Road from Dara poortam
to Pulladum } 300 do do do 300

Road from Dara poortam
to Oodoomulpeta & Caroor } 510 do do do 510

Road from Dara poortam
to Hongkeshu } 190 do do do 190

Road from Caroor
to Kungul } 160 do do 13th July 1863 160

Raising and Metalling
Road from Caroor to
Kungul } 1000 1750 2nd July 1863 13th Sept 1862

Road from Goodalora
to Holamungalam } 510 227 1st May 1863 510

Carried over

577 81 . . . 577 81 . . . Transferred to
maintenance
of road 1977

458 139 . . . 458 139 . . . 458 139 Completed

185 . . . 185 . . . 185 Do

28 2498 52 . . . 2498 52 2 1283 91 124 121

364 143 . . . 364 143 . . . 364 143

300 . . . 300 . . . 300 . . .

435 78 . . . 435 78 . . . 435 78

189 156 . . . 189 156 . . . 189 156 Completed

199 310 . . . 199 310 1 157 310 Transferred
to the above

157 1110 . . . 157 1110 . . . 157 1110 Completed

10 459 137 . . . 459 137 . . . 459 137

1433 74 6724 1016 15 1835 511 689 40

Brought Over
Repairs Continued
Current
III Public Improvement
Communication
Metalled Roads.

Road from Cumbalera
to Nghiem { 1050 227 183 183 } 1050

Road from Cotamungalan
to Chikpango or by the
Englishy Ghat. { 1000 do do do } 1000

Road from Metapollen
to Sultimungalan via
Sram-bangy { 420 do do } 420

Repairing Tugal Road 29 5 5

Total Metalled Roads 71134

Unmetalled Roads
Cross Roads on the
Nghiem { 1500 227 183 183 } 1500
Ripg hills & Roads to
to afford relief to the
poor in the District { 2106 65 183 183 } 2106

Forest Roads at
Williamston { 150 227 183 183 } 150
Audience Bridge on
the Ambavathy Road { 870 175 183 183 } 870
Road from Poolahy to
Ammaloy { 1200 87 183 183 } 1200
Road from Cumbalera to
Pohachi & doomulpeta to
Ambavathy River { 1500 do do do } 1500

Carried over 7056

1403 108 1403 108 1403 108

999 152 999 152 999 152

56 419 156 419 156 419 156 Completed

28 8 28 8 28 8

15 8303 3 13033 74 10099 112 18 21259 170810 45

1500 1 626 12 873 310 Completed

2406 29 64 15 112341 210 12341 210

116 446 4 446 4 446 4 Completed

133 8 133 8 611 108 not completed
as it is not yet
digged up the road

139 68 139 68 Completed

128 46 2 347 15 322 56

III Public Improvements
L^d Communication
Unimproved Roads.

Revolving has additional
 work to a tunnel & repairing
 a tunnel at the Ambrose Co. 238 24 110
 road on the Pacific from
 Pullman Co. 238

Repairing the Road from Caroor to Vengal	160	86	14	200	160
--	-----	----	----	-----	-----

Rebuilding tunnels on the road from Carrots to Agism	90	65	19 Oct	90
--	----	----	--------	----

Protecting a bascule	1883	
bridge of 12 feet span	Go 33 ^d	
near Vungau or.	12, 17/65	24/13
	1883	May/13
		" " " " "
		85/9

Desert Appropriated in Excess
Total Unimproved Roads

completing & crumpling	} 185	24 33 26 Aug 63					
Bridge		165 26 May 63		106 12			
Ref & revising the test							

Repts & winding the water
 way of the Culverts washed
 away on the Road from
 Antelopeville to Caroo via
 Adamsby i.e. from Kongsim
 to Caroo.

Carried over

238 239 238 Completed

1755. 1765. / 1765.

No. No. No. Completed

743 480 480 480 Cap. plaid

74 b5-14 " " " " b5-14 Completed

123 114 " " " " " " " " " "

78083610 55 - 37611177061011 3 31434 4563611

71 11. . . . 71 11.

112 141

18491 . . . 1849.

Brought over
 Repairs continued
 Current.

III Public Improvements
 1st Communications
 Bridges.

Repairing Rowanney } 910 99 Balch
 Bridge at Belahpollum } 1864

Total buildings

Accommodation for Travellers

Constructing a Travellers
 Bungalows at Collagal } 590 2483 Nov/62 1863 1491

Repairing the Pundal
 and Cook House & of the
 Travellers Bungalow at
 Co doomalpeah } 46 41 Aug 1863

D^r. Travellers Bungalow
 and Cook Room & Privy
 at Co doomalpeah } 100 154 1863 2nd Dec 1863 100

Converting the present
 Accommodation House
 at Co doomalpeah into a Chattrum
 for Travellers } 127 1794 Aug 1863 127

Repairs to the stables
 attached to the Travellers
 Bungalow at Co doomalpeah } 150 69 Oct 1863 150

Repairing Ryharra
 Travellers Bungalow } 450 85 Dec/63 Dec/63 450

Repairing Travellers
 Bungalow at Co doomalpeah } 185 48 1864 1863 185

Carried over

1058

21578 125 578 125 578 125
 collected expenses
 in ring land round the pond
 and work in progress.

21763 56 134 91 578 125 578 125

133 49 133 49

46 46

101 101

127 127

150 150 150 Completed

450 450 450 450

168 9 168 9

In a letter from the
Collector of Coimbatore
of 20th July 1864 No 154

No 1549/64

Progress Report of
works in the District
of Coimbatore for
the month of April
1864.

No 3564/64

21107

Communicated to the
Supy Engineer 7th Div.

Cheperukh
22nd August 1864

To The Supy Engineer
7th Division
No 87

Recd^d 23rd August.

In a
Collection
of 20th

67
1864. Department.
Pr. of Govt. for day.
No. 3564
No.
PROCEEDINGS OF THE BOARD OF REVENUE.

Dated 6th August 1864.
Supd. 11
Supd. 12
32.02.

No. 5,024.

2 22107-22nd Aug 1864

Submitting for information letter from the
Collector of Coimbatore forwarding a report on
the Public Works carried out during the Offi-
cial year 1863-64.

82415 & 440

William Gordon

6.17.1864

China

Collected

of 20th Dec