

(1) Number of pages 6

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. <u>Lo 96</u>	Press
<u>419-420</u>	Min.
Dated <u>16-4-</u>	<u>1864.</u>

Not to be folded or roughly handled

*Ch
10-9-62*

Proceedings of the Madras Government, Public Works Department,
16th April 1864.

No. 419.

Read the following :—

List of Bill received from the Superintending Engineer, 4th Division, submitted for the sanction of Government, which exceeds its Estimate by more than 5 per cent.

No. 2,952.

A. D. No.	Date of Bill.	Description of work.	Amount of Estimate.	Amount of Bill.	Excess.	Per centage of excess.	To what year's expenditure appertaining.	Date when received.	Remarks.
1,078	1862. April 30th	Filling up the deep portion of the ditch round the Fort at Poonamalle, Madras District.	RS. A. P. 2,160 0	RS. A. P. 2,368 12 1	RS. A. P. 208 12 1	9 3/4 nearly.	1861-62.	Received 11th October 1862. Returned 28th January 1863. Received again 4th February 1863. Returned 18th March 1863. Received back 12th May 1863. Returned again 2nd June 1863. Received again 24th June 1863. Returned 24th July 1863. Received again 30th March 1864.	The Estimate for this work was sanctioned by Government in May 1861, and it was reported to have been stopped for want of funds in the same year. When Captain F. J. Moberly assumed charge of the District at the end of the official year 1861-62 he considered it unnecessary to continue prosecuting the same, as it would cost a large sum to fill up the whole ditch, but Major Pendergast, v. c., states that the portions which were considered dangerous and the adjoining ramparts were pulled down and the deep parts filled up so that all the work contemplated in the sanctioned Estimate, and more has been executed and this document may therefore be looked upon as one for a completed work. Under these circumstances the sanction of Government is solicited for the accompanying Bill agreeably to G. O. No. 2,064, dated 25th July 1863.

Chepauk,
8th April 1864.

(Signed) C. V. WILKIESON, Lieut.-Colonel, R. E.,
Controller and Auditor of P. W. Accounts.

*Proceedings of the Madras Government, Public Works Department,
16th April 1864.*

No. 420.

ORDER THEREON, 16th April 1864, No. 1,096.

The Bill is sanctioned.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 4th Division.

„ Accountant General.

„ Controller and Auditor of Public Works Accounts.

Exd. S. T. Augustin.

35

1852

5x

List of Bill received from the Superintending Engineer 4th Division submitted for the sanction of Government which exceeds its estimate by more than 5 Pcent.

No.	Date of Bill	Description of work.	Amount of Estimate	Amount of Bill	Excess	Per centage of excess	To what year's ex- penditure applicable.	Date when received	Remarks.
1078	1862 April 30	Filling up the deep por- tion of the ditch round the Fort at Poona Mallee. Madras District.	2160	2368 12 1	208 12 1	9 3/4 nearly	1861/62	Recd 11 Oct/62 Returned 28 th January 1863 Recd again 4 th February 1863 Returned 18 th March 1863 Recd back 12 th May 1863 Returned again 2 June 1863 Received again 21 June 1863 Returned 24 th July 1863 Received again 30 March 1864	The estimate for this work was sanctioned by Government in May 1861 and it was reported to have been stopped for want of funds in the same year. When Captain F. J. Moholy assumed charge of the District at the end of the 1861/62 year he considered it unnecessary to continue procuring the same as it would cost a large sum to fill up the whole ditch but Major Branderghat V.C. states that the positions which were considered dangerous and the adjoining ramparts were pulled down & the deep parts filled up so that all the work contemplated in the sanctioned estimate & more has been executed & in no manner may therefore be looked upon as one for a completed work. Under these circumstances the sanction of Govt is solicited for the accompanying Bill appreciably below 2000 of 25 July/62.

Office of the Controller & Auditor of M^o Accounts
Chepur. 8th April 1864

Encl. 1 Bill
34 vouchers
4

W. H. W. H. W. H.
Controller & Auditor of M^o Accounts.

To Colonel C. A. Orr R.E.
Secretary to Government M^o D.

Dr. W. B. L. D. Jr.
 Secy of War Office
 Jan 16/62
 The Executive Committee of the
 St. Medecine Board
 Wash.
 dated 8/3 April 1862
 Dec 9/3
 No 29 62
 Enc 4
 Sir
 I wish to tell you from the
 Department of War to the
 submitted for the execution of the
 which appears to be made by
 more than 30 cases
 2 No. 1096-162 April 16
 with an Order

[illegible]