

(1) Number of pages

6

(2) Date of repair

21-9-62

(3) Initials of the Referecer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.

851

Press
Mis.

Dated

1-8-62

18

Not to be folded or roughly handled

IX

*Proceedings of the Madras Government, Public Works Department,
18th March 1864.*

No. 450.

Read the following :—

No. 2,714.
List of a Bill received from the Superintending Engineer, 1st Division, submitted for the sanction of Government, which exceeds its Estimate by more than 5 per cent.

Audit No.	Date of Bill.	Description of Work.	Amount of Estimate.	Amount of Bill.	Excess.	Per centage.	To what year expenditure appertaining.	Date of receipt of Bill.	
912	16th Jan. 1864.	Converting two Hospitals into quarters for Sergeants at Vizianagram.	RS. 585	RS. A. P. 744 3 0	RS. A. P. 159 3 0	RS. A. P. 27 3 4	1862-63.	2nd Feb. 1864.	The report of Mr. Hudson, the Executive Agent, appended to the Bill, accounts for the excess of expenditure over the Estimate, as owing to extra work performed and increase in contingencies, &c., also from certain materials not being available, which had evidently been calculated on.

*Chepauk,
8th March 1864.*

(Signed) H. L. PRENDERGAST, Captain, R. E.,
Offg. Controller and Auditor of P. W. Accounts.

*Proceedings of the Madras Government, Public Works Department,
18th March 1864.*

No. 451.

ORDER THEREON, 18th March 1864, No. 831.

1. The Bill is sanctioned.
2. The Government has repeatedly directed that whenever it is probable that the expenditure upon any work will exceed the Estimate, a report of the circumstance should at once be submitted together with full explanation of the cause of the excess. As this course does not appear to have been followed in the case of the Serjeants' quarters at Vizianagram, for which the Bill under notice is submitted for sanction, the Superintending Engineer's attention will be called to the omission.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 1st Division.

To all other Superintending Engineers.

To the Accountant General.

„ Controller and Auditor of Public Works Accounts.

no 831

The Bill is sanctioned -

2. The Government has repeatedly directed that whenever it is probable that the expenditure upon any work will exceed the Estimate, a report of the circumstance should at once be submitted together with full explanation of the cause of the excess. As this course does not appear to have been followed in the case of the Serjeants' Quarters at Vizianagram for which the Bill under notice is submitted for sanction the Superintending Engineer's attention will be called to the omission.

To the Superintending Engineer, 1st Division
all other Superintending Engineers
Accountant General
Controller and Auditor of Public Works Accounts
18th March 1864
18th March 1864
18th March 1864

1864
Recd from
The Office Controller & Auditor
of P.W. Accounts

To The Secretary to Government
P.W. Department

Dated 8th } March 1864
Received 9 }

No. 2714
Encls. One

List of a Bill received
from the Superintending Engr
1st Division, submitted for
the sanction of Government,
which exceeds the Estimate
by more than 5% Cent.

240831 - 18th March

W. H. C. O'Brien

No. 450. 457