

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No.	1408	Press
490-491		Mis.
Dated	28-5-	1865.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
23rd May 1865.*

No. 490. Read the following Endorsement of the Superintending Engineer, 5th Division, dated Salem, 15th May 1865, No. 179.
Read the following:—

Fifth Division, Department Public Works, Salem District, Salem Range.

Report for the quarter ending April 30th 1865 of progress made with the upper story of the Salem Jail, called for in G. O. No. 2,519 of September 1st 1863.

	RS.	A.	P.
Estimate	40,500	0	0
Sanctioned in G. O. No. 380 of March 12th 1863.	11,183	15	6
Expenditure during the past quarter	43,916	13	1
Do. from commencement of work up to date			

Particulars of work done up to date.

1. Two large blocks, to accommodate 54 prisoners each, and two small blocks, to accommodate 42 prisoners each, completed and handed over to the prison authorities

Third large block completed, but not yet handed over to the prison authorities.
Walls above of third small block constructed up to the level of the roofing joists. All the wood work of the third small block fitted, with the exception of the roofing joists over three rooms.

Iron revolving doors, with granite lintels and bolt stones, fixed in the third small block.

Corrugated iron sheeting ready for the verandah roofing of the third small block, a sufficient quantity of bricks burnt and carted to the side for completing the third small block.

2 During the period under report, about 30 convicts were available daily for work in the brick-field, and about 200 for assisting the contractor's bricklayers, inside the Jail.

3. During the past quarter the weather has been favorable for the moulding and burning of bricks, and the progress made with the masonry work satisfactory.

4. The timber supplied from Madras has, during the past quarter, been of so inferior a quality, that it has been necessary to reject a large quantity of it, and the great delay caused thereby has prevented the work from being completed during the quarter under notice.

SALEM,
May 12th 1865. (Signed) A. R. EDGCOME, Lieutenant, R. E.,
Assistant Engineer.

Submitted to Government, with reference to G. O. No. 3,371, dated 24th November 1864.
SALEM,
May 15th 1865. (Signed) E. A. FOORD, Lieut.-Colonel, R. E.,
Superintending Engineer, 5th Division.

No. 491. ORDER THEREON, 23rd May 1865, No. 1,408.

CIVIL WORKS, No. 70.

	RS	A	P
Expenditure up to 30th April 1865	43,916	13	1
Deduct expenditure during the quarter ended 30th April 1865	11,183	15	6
Outlay up to 31st January	32,732	13	7

1. Communicated to the Judicial Department.

2. In the Progress Report for the preceding quarter the expenditure up to 31st January 1865 was entered at Rs. 31,962-0-9, being Rs. 770-12-10 less than the outlay up to the same date, as shown in the present Return. The Superintending Engineer will be requested to explain the cause of this discrepancy.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 5th Division.
.. Judicial Department.
Exd. S. T. Augustin.

Proceedings of the Madras Government
Under date the 23rd May 1865

Read the following
From the Superintending Engineer
Public Works Division

Submitting Report of
Progress made with the
Upper Story of the dalem (Here enter 15th May 1865
N^o 179)
Jail for the Quarter ending
30th April 1865

Communicated to
the Judicial Department

2. In the Progress
Report for the preceding
Quarter the expenditure up
to 31st January 1865 was
entered at Rs 31,962-0-9,

Expenditure up to 30th April
1865 — 43,916-13-1

Deduct expenditure
during the Quarter end-

ed 30th April 1865 — 11,183-15-6 being Rs 7,70-12-10 less

Outlay up to 31st
January — 32,732-13-7

than the outlay up to the
same date as shown in the
present Return. The Super-
intending Engineer will be requested

to explain the cause
of this discrepancy -

W.H.

To The Supreme Court
Judicial Dept
27
3

By -

P. M. 1865 Dept.
Proc. of Govt. for all
from
The Super Engineer
to
The Secretary to
Government P. M.

Dated 15th May 1865
Recd. 14th }
No. 179.

Submitting Report
of Progress made with the
Works of the Salem
Jail for the quarter
ending 30th April/65.

A 490

no. 1408-23 W May/65

deep 23" May-

27
J. W. 1865 Dept.
Pro: of Govt for May

7
No. 1408
Pro: of the Madras Govt.
Of 23^d May 1865

Progress Report of
the Selen Jail for the quarter
ended 30 April 1865. Comm.
communicated to the J. & S. Dept.

187.064.101