

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 2605	Press Mis.
162-163	
Dated 8-9-	1865.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public

No. 162.

GODAVERY

Read the

Progress Report of the Central Jail at

Items.	ESTIMATE.			WORK PER
	Quantity.	Rate.	Amount.	Quantity.
Four Workshops.				
Rough stone in chunam Cubic yards.	1,493 $\frac{1}{2}$	3 0 0	4,481 5 4	2
Terracing with brick on edge, &c., &c. ... Squares.	220 $\frac{3}{4}$	22 0 0	4,857 9 8	
White-washing in chunam... .. "	261 $\frac{1}{2}$	0 3 0	45 15 8	150
Flooring with brick on edge, &c., &c. ... "	192	7 4 0	1,392 0 0	11
Excavating foundations and filling the basement ...			164 0 0	
Teak-wood wrought and put up ... Cubic feet.	3,502 $\frac{1}{2}$	2 4 0	7,881 4 0	
Wood oil three coats ... Squares.	292	1 0 0	292 0 0	
Cut stones over the pillars' heads "	152	1 4 0	190 0 0	
Do. do. centre do. "	81	1 8 0	126 0 0	
Contingencies			1,926 13 4	
Partition walls between the centre pillars, &c.				
Rough stone in chunam... .. Cubic yards.	185 $\frac{2}{7}$	3 0 0	556 0 0	
Contingencies			91 6 4	
Six Towers.				
Rough stone in chunam Cubic yards.	421 $\frac{1}{2}$	3 0 0	1,263 2 6	39
Excavating foundations and filling the basement ...			15 0 0	
Teak-wood wrought and put up... .. Cubic feet.	52 $\frac{1}{2}$	2 4 0	118 2 0	
Wood oil three coats ... Squares.			6 0 0	
Contingencies			148 1 0	
Centre Warder.				
Rough stone in chunam... .. Cubic yards.	316 $\frac{1}{2}$	3 0 0	1,040 0 0	
Arch work in do. Cubic feet.	152	0 3 0	28 8 0	
Terracing with brick on edge, &c. &c.... Squares.	20 $\frac{3}{4}$	18 10 10	388 4 11	
Flooring with do. do.	18 $\frac{3}{4}$	7 4 0	132 5 0	3
Stone columns No.	12	12 8 0	150 0 0	
Cornice work in chunam Cubic feet.	127 $\frac{1}{2}$	0 4 0	31 14 0	
Wooden stair-case complete			180 0 0	
Excavating foundations and filling the basement ...			80 0 0	
Country wood batten doors with frames and iron fixtures, &c., complete 8 x 4 each,	3	26 0 0	78 0 0	
Do. do. window shutters with frames and iron bars, &c., complete	8	15 0 0	120 0 0	
Teak-wood wrought and put up ... Cubic feet.	322 $\frac{1}{2}$	2 4 0	725 11 6	
Cut stones over the pillars' heads No.	12	1 8 0	18 0 0	
Wood oil three coats Squares.	13	1 0 0	13 0 0	
Red paint three coats	5 $\frac{1}{2}$	1 12 0	9 10 0	
Upper Story.				
Brick work in chunam Cubic yards.	154 $\frac{1}{2}$	4 0 0	618 10 8	23
Flat arch work in do. Cubic feet.	116 $\frac{1}{2}$	0 3 0	21 13 6	10
Cornice work in do.	127 $\frac{1}{2}$	0 4 0	31 14 0	135
Terracing with brick on edge, &c., &c. ... Squares.	21 $\frac{1}{2}$	22 0 0	477 13 5	
Stone columns... .. No.	12	12 0 0	144 0 0	12
Cut stones over the pillars' heads	12	1 4 0	15 0 0	12
Teak-wood wrought and put up ... Cubic feet.	322 $\frac{1}{2}$	2 4 0	725 14 6	
Country-wood batten doors with frames, and iron fixtures, &c., complete 8 x 4 each,	3	26 0 0	78 0 0	
Do. do. windows, do.	8	18 0 0	144 0 0	
Wood oil three coats Squares.	8	1 0 0	8 0 0	
Paint three do.	7	1 12 0	12 4 0	
Contingencies			534 15 6	

Works Department, 8th September 1865.

DISTRICT.

following:—

Rajahmundry for the month of July 1865.

FORMED IN THIS MONTH.		WORK PERFORMED UP TO THIS MONTH.			Remarks.
Rate.	Amount.	Quantity.	Rate.	Amount.	
RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.	
21 14 10	43 13 9	1,592	2 10 8	4,246 5 9	Of the five Radial blocks of Cells— Three are finished (on radii 4, 6, 8). One very nearly finished. One at basement level.
.....	675 14 2			1,769 11 3	
0 1 5	11 14 9	130	0 1 5	11 14 9	
26 4 7	289 2 6	102	6 4 6	640 13 9	
.....				179 2 4	Of the six Workshops— Two are finished (on radii 5, 7). Three are being roofed. One has its wall up.
.....		2,157 $\frac{1}{2}$	2 4 0	4,854 3 0	
.....	196 7 7			196 7 7	
.....		114	1 9 8	182 14 5	
.....	2 0 8	63	1 7 4	91 14 11	The two Ranges of Solitary and women's Cells— Walls of one, nine feet high. Do. do. five feet ..
.....	3 4 0			1,150 1 11	
.....					
.....		182	2 11 7	495 10 3	
.....				83 9 4	Central wards will be finished in the current month.
0 7 2	17 7 6	210	3 15 6	833 6 5	
.....				12 13 4	
.....		601 $\frac{1}{2}$	2 4 0	136 6 6	
.....	3 1 3			3 1 3	Enclosure wall, one side (out of twelve) raised to the full height, four sides 14 feet high, three sides 9 feet high.
.....	8 7 8			74 1 5	
.....					
.....		343	2 10 0	900 12 2	
.....		152	0 1 2	11 3 0	Partition walls on radii, 3, 6, and 9, (the entrance angle being 0 or 12) finished.
.....				59 4 6	
1 10 1	4 14 4	12	6 7 0	77 4 9	
.....		12	12 13 11	154 7 7	
.....		135	0 1 11	15 15 5	Inner Palisade complete from 3 to 9.
.....				1 6 1	
.....	1 6 1			70 7 2	
.....	1 6 6				
.....		3	26 0 0	78 0 0	Well (23 feet diameter, 72 feet deep) finished, except parapet and counter-sloping annular pavement round it.
.....					
.....		8	15 0 0	120 0 0	
.....		345	2 4 0	776 2 6	
.....		12	1 6 4	16 12 6	All work in the semi-duodecagon 9, 12, 3 (i. e. on the entrance side) is suspended, pending the Civil Jail Committee's recommendation and Government orders thereon.
.....	7 15 1			7 15 1	
.....	7 6 10			7 6 10	
.....					
12 11 3	292 3 6	118	3 5 8	395 12 9	The other half containing 96 cells, each giving space for four convicts, is ready for the reception of prisoners.
0 1 7	1 0 0	110	0 0 3	2 0 8	
0 0 5	4 0 0	135	0 0 5	4 0 0	
.....	19 5 6			19 5 6	
.....		12	11 15 9	143 13 6	
.....		12	0 15 9	11 12 6	
.....		345	2 4 0	776 2 6	
.....					
.....		1	26 0 0	26 0 0	
.....		6	15 0 0	90 0 0	
.....	5 3 0			5 3 0	
.....	9 14 10			9 14 10	
.....	1 14 6			341 11 5	

Proceedings of the Madras Government, Public

Progress Report of the

Items.	ESTIMATE.			WORK PER
	Quantity.	Rate.	Amount.	Quantity.
Two Workshops with truss roof.				
Rough stone in chunam Cubic yards.	713 ¹ / ₁₇	3 0 0	2,140 11 6	31
Roofing with country wood, reepers, nails, flat and pan-tiles and chunam borders Squares.	130 ¹ / ₁₀	12 0 0	1,563 13 4	
Flooring with brick on edge, &c., &c.	86 ¹ / ₁₀	7 4 0	628 12 8	
Excavating foundations and filling the basement			120 0 0	
Cut stones over the pillars' heads No.	38	1 4 0	47 8 0	19
Wooden truss, complete each.	38	35 0 0	1,330 0 0	
Contingencies			968 7 6	
Five Radial Blocks of Cells.				
Rough stone in chunam Cubic yards.	11,027 ¹⁴ / ₁₇	3 0 0	33,352 9 3	101
Arch work in chunam over four doors Cubic feet.	167 ¹ / ₂	0 3 0	35 2 6	
Arched roof with brick in chunam	65,812 ¹ / ₂	0 4 0	16,453 2 0	
Centring			2,400 0 0	
Cornice work in chunam Cubic feet.	2,512 ¹ / ₂	0 4 0	628 2 0	
Terracing with brick on edge Squares.	25 ¹ / ₁₀	22 0 0	560 15 10	
Putting jelly, two courses of flat tiles, &c., &c.	286 ¹ / ₁₀	10 15 3	3,138 1 2	
White-washing in chunam	1,720	0 3 0	322 8 0	688
Flooring with brick on edge, &c., &c.	307 ¹ / ₁₀	7 4 0	2,229 6 0	
Excavating foundations and filling the basement			600 0 0	
Teak-wood joists (40) Cubic feet.	250	2 4 0	562 8 0	
Iron doors with wooden frames, venetianed and barred, complete each.	320	60 0 0	19,200 0 0	
Wood oil three coats to the joists			25 0 0	
Lead color three coats to the weather-boards and iron doors, &c. Squares.	300	2 6 0	712 8 0	
Contingencies			8,030 1 3	
Solitary Cells for Women.				
Rough stone in chunam... .. Cubic yards.	1,513 ¹ / ₁₇	3 0 0	4,541 5 4	109
Arch work in do. Cubic feet.	410 ¹ / ₂	0 3 0	77 5 6	206
Terracing with brick on edge, &c., &c. Squares.	76 ¹ / ₁₀	22 0 0	1,689 9 6	
Flooring with do. do.	51 ¹ / ₁₀	7 4 0	392 5 10	
Excavating foundations and filling the basement... ..			140 0 0	
Teak-wood wrought and put up Cubic feet.	776 ¹ / ₁₇	2 4 0	1,746 10 0	
Iron doors with wooden frames, &c., do. complete, each.	40	35 0 0	1,400 0 0	
Wood oil three coats to the joists			60 0 0	
Lead color three coats			40 0 0	
Contingencies			1,016 3 10	
Jailers' quarters.				
Wood oil three coats to the beams			20 0 0	
Red paint three coats to the doors and windows... ..			35 0 0	
Out-offices for Jailers.				
Country wood batten windows, with frames, &c., each.	3	6 0 0	18 0 0	
Painting			6 0 0	
Hospital and Stores.				
Batten doors with frames, and iron fixtures, &c., complete, 7 x 3	24	17 0 0	408 0 0	
Do. do. do. 6 x 3	9	15 0 0	135 0 0	
Wood oil three coats, red paint three coats			96 0 0	
Contingencies			1,038 14 5	

Works Department, 8th September 1865.

Central Jail, &c., &c.—(Continued.)

FORMED IN THIS MONTH.		WORK PERFORMED UP TO THIS MONTH.		Remarks.
Rate.	Amount.	Quantity.	Rate.	
RS. A. P.	RS. A. P.		RS. A. P.	
4 0 8	125 5 0	744	2 9 4	1,921 13 3
.....	119 15 8			119 15 8
.....				143 2 8
.....				128 11 9
0 7 11	9 6 8	38	0 15 1	35 13 8
.....		22	35 0 0	770 0 0
.....	9 8 6			299 13 1
7 14 10	800 13 7	9,502	2 10 2	25,049 8 6
.....		127	0 1 1	8 7 3
.....	830 12 6	41,730	0 2 5	6,329 1 10
.....	125 4 10			1,104 14 3
.....	17 6 0	1,821	0 3 7	413 1 2
.....	15 0 9			216 15 4
.....	1,322 4 8			2,438 15 5
0 1 8	71 12 0	1,032	0 3 8	240 6 0
.....	552 0 6	230	10 8 6	2,422 11 1
.....	1 0 3			817 7 3
.....		250	2 4 0	562 8 0
.....		246	60 0 0	14,760 0 0
.....	20 1 8			25 15 8
.....	530 14 1			530 14 1
.....	17 9 3			5,292 4 4
2 11 6	296 9 3	1,163	2 8 0	2,908 10 8
0 0 7	7 14 3	206	0 0 7	7 14 3
.....				1 7 9
.....				136 13 7
.....				143 4 4
.....		435 ¹ / ₁₇		979 8 0
.....		2	35 0 0	70 0 0
.....	40 3 3			40 3 3
.....	32 2 2			32 2 2
.....	18 4 11			480 2 1
.....	14 14 8			14 14 8
.....	24 9 3			24 9 3
.....		1	6 0 0	6 0 0
.....	5 0 11			5 0 11
.....		24	17 0 0	408 0 0
.....		4	15 0 0	60 0 0
.....	72 0 9			72 0 9
.....				

Proceedings of the Madras Government, Public

Progress Report of

Works Department, 8th September 1865.

the Central Jail, &c., &c.—(Concluded.)

Ro
Ro
Fl
Ex
Cu
Wo
Co

Ro
Ar
Ar
Ce
Co
Te
Pu
Wh
Fl
Ex
Te
Iro
Wo
Lea
d
Co

Ro
Ar
Te
Fl
Ex
Te
Iro
Wo
Lea
Co

Wo
Red

Cou
Pair

Batt
pl
D
Wo
Cont

Items.	ESTIMATE.						WORK PER	
	Quantity.	Rate.			Amount.			Quantity.
		RS.	A.	P.	RS.	A.	P.	
<i>Enclosure walls.</i>								
Rough stone in chunam Cubic yards.	6,032	3	0	0	18,096	0	0	783
White-washing in do. Squares.	793 ⁶ / ₁₀₀	0	3	0	148	12	9	
Broken bottles in do. "	7,440	0	2	0	950	0	0	
Excavating foundations and filling the basement					150	0	0	
Contingencies					1,962	0	8	
<i>Banquite, &c.</i>								
Broken bottles in chunam... .. Squares.	49 ² / ₁₀₀	0	2	0	615	0	0	
Contingencies					526	13	7	
<i>Inner Partition walls.</i>								
Rough stone in chunam Cubic yards	1,913 ² / ₇	3	0	0	5,740	0	0	560
Excavating foundations and filling the basement					70	0	0	
Contingencies					589	15	0	
<i>Front gate and wooden Railings.</i>								
Wooden railings, complete R. feet.	1,502	2	8	0	3,830	0	0	
Masonry work... ..					560	0	0	
Painting					150	0	0	
Contingencies					482	8	0	
<i>Well.</i>								
Earthwork Cubic yards.	2,287	0	1	4	190	9	4	
Do. "	620	0	1	6	58	2	0	
Do. "	2,118 ¹ / ₂	0	2	5	220	0	0	
Do. "	2,400	0	7	0	1,050	0	0	
Baling water and sinking the well frame					442	10	0	
Value of well frame					483	6	5	
Cut stone in chunam... .. Cubic yards.	40-5	29	0	11	1,167	10	9	
Do. "	40-5	22	6	11	901	7	1	
Do. "	40-5	18	0	4	724	2	9	
Do. "	16-2	17	8	0	251	4	9	
Do. "	24-3	17	8	0	421	15	1	
Do. "	36-4 ¹ / ₂	16	14	0	610	5	0	
Filling in the outside of steening	6,600	0	1	0	412	8	0	
Contingencies					355	14	10	
Clearing jungle								
<i>Workshops.</i>								
Iron pipes								
<i>Radial Locks.</i>								
Iron pipes								
<i>Cisterns.</i>								
Rough stone in chunam								
Brick in chunam								
Plastering								
<i>Parapet wall on the top of roof of Workshops.</i>								
Brick in chunam								
Plastering								
White-washing... ..								
Total...								
Unadjusted advances remaining at the end of July 1865								
Total...								

WALTAIR,
21st August 1865.

FORMED IN THIS MONTH.		WORK PERFORMED UP TO THIS MONTH.			Remarks.
Rate.	Amount.	Quantity.	Rate.	Amount.	
RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.	
1 0 6	806 11 5	3,677	3 0 3	11,082 8 0	
.....				120 0 0	
.....				454 9 10	
.....	12 3 9			153 7 9	
.....	33 10 4			1,073 9 10	
.....				33 15 0	
.....				5 0 0	
.....					
2 3 9	1,250 1 10	779	2 12 0	2,140 7 10	
.....				14 6 8	
.....	65 4 9			108 9 9	
.....					
.....	333 2 7			1,585 8 5	
.....	2 15 0			5 4 6	
.....	100 15 0			100 15 0	
.....	15 2 8			70 0 6	
.....		2,287	0 1 4	190 9 4	
.....		620	0 1 6	58 2 0	
.....		2,118 ¹ / ₂	0 2 5	320 0 0	
.....		2,400	0 7 0	1,050 0 0	
.....				462 10 0	
.....				483 6 5	
.....				1,167 11 8	
.....		40-5	29 0 11	901 1 8	
.....		40-5	22 6 9	727 14 10	
.....		40-5	18 1 10	274 0 0	
.....		16-2	17 0 9	416 9 7	
.....		21-3	17 4 6	478 8 0	
.....		28-0	17 1 5	396 3 9	
.....		6,513 ¹ / ₂	0 1 0	347 7 11	
.....				256 4 7	
.....	39 5 6			13 11 3	
.....	13 11 3			31 3 7	
.....	31 3 7			39 1 9	
.....	39 1 9			8 1 0	
.....	8 1 0			1 13 9	
.....	1 13 9			77 8 9	
.....	77 8 9			22 2 0	
.....	22 2 0			3 0 0	
.....	3 0 0			1,12,801 7 3	
.....	9,515 6 3			26,545 2 7	
.....				1,39,346 9 10	
.....					
.....					

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

*Proceedings of the Madras Government, Public Works Department,
8th September 1865.*

No. 163.

ORDER THEREON, 8th September 1865, No. 2,625.

CIVIL WORKS, No. 20.

* Rupees	1,03,496	9	0
† "	9,545	6	3
"	1,13,041	15	3

1. Communicated to the Judicial Department.

2. The total expenditure on the Jail, excluding "Unadjusted Advances," is entered at Rupees 1,12,801-7-3. This amount differs from the outlay* exhibited in the report for June added to

the expenditure† in July, as shown in the margin. Captain Ryves will explain the cause of this discrepancy.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Judicial Department.
,, Superintending Engineer of the 1st Division.

Exd. T. O'Connor.

4 Workshops

Roughstone in Chumam	£32 - 1493 ²⁴ / ₂₇	3	4481 54	2
Terracing with brick on edge & on top	220 ⁸⁰ / ₁₀₀	22	4857 98	
Whitewashing in Chumam	261 ²⁴ / ₁₀₀	3	45158	130
Flooring with brick on edge & on top	192	74	1392	11
Excavating foundations and filling the basement			164	

Teak wood wrought & put up	£50 3502 ²⁴ / ₁₂	24	7881 4	
Wood oil 3 coats	292	1	292	
Lutstones over the Pillars Heads	152	14	190	
do do Centre do do	84	18	126	
Contingencies			1926 134	

Partition Walls between the Centre Pillars

Roughstone in Chumam	£32 - 185 ⁹ / ₂₇	3	556	
Contingencies			91 64	

Roughstone in Chumam	£32 - 421 ¹² / ₂₇	3	1263 26	39
Excavating foundations & filling the basement			15	
Teak wood wrought & put up	£52 ⁶ / ₁₂	24	118 2	
Wood oil 3 coats			6	
Contingencies			148 1	

Centre Warder

Roughstone in Chumam	£32 - 346 ¹³ / ₂₇	3	1040	
Arch work in do	£50 152	3	28 8	
Terracing with brick on edge & on top	20 ⁸⁰ / ₁₀₀	18	1010 388 411	
Flooring with do do	18 ²⁵ / ₁₀₀	74	132 5	3
Stone Columns	12	12	8 150	
Carriage work in Chumam	£50 127 ¹ / ₂	4	31 14	
Wooden stair, case complete			180	
Excavating foundations & filling the basement			80	

21 1410 43 139 1592	2 108 4246 59	
675 142	1769 113	
15 11 149 130	15 11 149	
26 47 289 26	102 6 46 610 139	
	179 24	
2157 ¹⁰ / ₁₂	2 4 4854 3	
196 77	196 77	
114 1 98	182 145	
2 8 63 1 74	91 1411	
3 4	1150 11	
182 2 117	495 103	
	83 94	
72 17 76 210 3 156	833 65	
	12 134	
607 ¹ / ₁₂	2 4 136 66	
3 13	3 13	
8 78	74 15	
343 2 10	900 122	
152	12 11 3	
	59 46	
1 101 4 144 12 67	77 49	
	12 12 131 154 77	
	135 1 11 15 15 6	
	1 61	
1 66	797 2	

Country wood batten doors with frames and Iron pictures see complete 8x4	3	26	78	
do do windows shutters with frames & Iron bars see complete each	8	15	120	
Teak wood wrought & put up	Cft. 322 $\frac{6}{12}$	2	4	725 116
Substones over the Pillars Heads No.	12	1	8	18
Wood oil 3 Coats	13	1		13
Red paint 3 Coats	5 $\frac{1}{2}$	1	12	9 10
<u>Upper Story</u>				
Brick work in Chumam	C. 32	154 $\frac{13}{27}$	4	618 108 23
Flat Arch work in do	C. 32	116 $\frac{1}{2}$	3	21 136 10
Cornice work in do	do	129 $\frac{1}{2}$	4	31 14 125
Terracing with brick on edge & - -	sq. 21 $\frac{72}{100}$	22		477 135
Stone Columns	No. 12	12		144 12
Substones over the Pillars Heads No.	12	1	4	15 12
Teak wood wrought & put up	Cft. 322 $\frac{7}{12}$	2	4	725 146
Country wood batten doors with frames and Iron pictures see complete 8x4	Each 3	26		78
do do windows do	8	18		144
Wood oil 3 Coats	sq. 87	1		8
Paint 3 do	7	1	12	12 4
Contingencies				534 156
<u>2 Workshops with Trump roof -</u>				
Rough stone in Chumam	C. 32	713 $\frac{13}{27}$	3	2140 116 31
Roofing with country wood, keepers, nails flat & pautiles & Chumam boarders	sq. 120 $\frac{32}{100}$	12		1563 134
Flooring with brick on edge see	sq. 86 $\frac{73}{100}$	7	4	628 128
Excavating foundations & filling the basements				120
Substones over the Pillars Heads No.	38	1	4	47 8 19
Wooden Dress complete	Each 38	35		1330
Contingencies				468 76

1259 49	16262 6 10
3 26	78
8 15	120
345 2 4	776 2 6
12 1 6 4	16 12 6
7 151	7 151
7 6 10	7 6 10
12 113 292 36 118	3 58 395 129
17 1 110	" 3 2 8
5 4 125	" 5 4
19 56	19 56
12 11 159	143 136
12 " 159	11 126
345 2 4	776 2 6
1 26	26
6 15	90
5 3	5 3
9 14 10	9 14 10
1 146	344 5
4 8 125 5 744	2 94 1921 13 3
119 158	119 158
	143 2 8
	128 11 9
711 9 68 38	151 35 13 8
32 35	770
9 86	299 131
16727 10	7716 146

5 Radial blocks of fells

Rough stone in Chumam	C.D. 11027 $\frac{14\frac{1}{2}}{27}$	3	33352.93	101
Brick work in or over four doors Cfb	167 $\frac{1}{2}$	3	3526	
Arched roof with brick in Chumam Cfb	658 $\frac{12\frac{1}{2}}{2}$	4	164532	
Corntings			2400	
Coornice work in Chumam - Cfb	25 $\frac{12\frac{1}{2}}{2}$	4	6282	
Terracing with brick on edge Lye	25 $\frac{50}{100}$	22	5601510	
Putting Jelly 2 courses of flat tiles See su	286 $\frac{50}{100}$	10 15 3	313812	
Whitewashing in Chumam	on 1720	3	3228	688
Flooring with brick on edge Dr & Dr	307 $\frac{50}{100}$	7 4	22296	
Excavating foundations & filling the basement			600	
Teak wood Joists (40)	Cfb 250	2 4	5628	
Iron doors with wooden frames Venetian and barred complete each in	Each 320	60	19200	
Wood oil 3 coats to the joists			25	
Lead colour 3 coats to the weather boards and Iron doors	300	2 6	7128	
Contingencies			803010	

Solitary fells for women

Rough stone in Chumam	C.D. 1513 $\frac{21}{27}$	3	454154	109
Brick work in or	Cfb 410 $\frac{12}{12}$	3	7756	266
Terracing with brick on edge Dr & Dr	76 $\frac{80}{100}$	22	168996	
Flooring with or or	54 $\frac{12}{100}$	7 4	392510	
Excavating foundations & filling the basement			140	
Teak wood wrought & put up	Cfb 776 $\frac{3\frac{1}{2}}{12}$	2 4	174610	
Iron doors with wooden frames & complete	Each 40	35	1400	
Wood oil 3 coats to the joists			60	
Lead colour 3 coats			40	
Contingencies			1016310	

7 410	800137	9502	2 102	2504986
		127	11	872
	820126	41730	25	6329110
	125410			1104143
	176	1821	37	41312
	159			216154
	132248			2438155
18	7112	1032	38	2406
	5526	230	1086	2422111
	18			81773
		250	24	5628
		246	60	14760
	2018			25158
	530141			530141
	1793			529244
2 116	29693	1163	28	2908108
7	7143	206	7	7143
				179
				136137
				14344
				9798
		435 $\frac{4}{12}$		70
		2	35	4083
	4083			3222
	3222			48021
	18411			

Sailers Quarters

Wood oil 3 coats to the beams ————— " " " 20 " "
Red paint 3 coats to the doors & windows ————— " " " 35 " "

Cost Officers for Sailers

Country wood battens windows with frames ————— Each 3 6 " 18 " "
Painting ————— " " " 6 " "

Hospital and Stores.

Batten doors with frames & iron fixings } 24 17 " 408 " "
 " complete 7 x 3 ————— }
 " " " 6 x 3 ————— 9 15 " 135 " "
Wood oil 3 coats, red paint 3 coats ————— " " " 96 " "
Contingencies ————— " " " 1038 14 5

Enclosure Walls.

Roughstone in Chumam ————— C. 32 60 32 3 " 180 96 " 783
Whitewashing in do ————— Sqr 793 ⁶⁰/₁₀₀ " 3 " 148 12 9
Broken bottles in do ————— do 74 40 " 24 930 " "
Excavating foundations & filling the basement " " " 150 " "
Contingencies ————— " " " 1962 " 8

Sausage Room

Broken bottle in Chumam ————— Sqr 49 ²⁰/₁₀₀ " 2 " 615 " "
Contingencies ————— " " " 526 13 7

Inner Partition Walls.

Roughstone in Chumam ————— C. 32 1913 ⁹/₂₇ 3 " 5740 " 560
Excavating foundations & filling the basement } " " 70 " "
 " " " 589 15 " "

Contingencies

Front Gate & Wooden Railings —————
Wooden railings complete ————— C. 9 ft 150 2 2 8 " 3830 " "
Masonry work ————— " " " 560 " "
Painting ————— " " " 150 " "
Contingencies ————— " " " 4828 " "

" " 14 14 8 " " 14 14 8
" " 24 9 3 " " 24 9 3

" " 1 6 " 6 " "
" " 5 11 " " 5 11

" " 24 17 " 408 " "
" " 4 15 " 60 " "
" " 72 " 9 " " 72 " 9

1 6 806 11 5 36 77 3 3 11082 8
" " " " " 120 " "
" " " " " 454 9 10
" " " " " 153 7 9
" " 12 89 " " 1073 9 10
" " 33 104 " " "

" " " " " 38 15 " "
" " " " " 5 " "

2 39 1250 110 779 2 12 2140 7 10
" " " " " 14 6 8
" " " " " 108 9 9
" " 65 49 " " "

" " 333 27 " " 1385 8 5
" " 2 15 " " 5 46
" " 100 15 " " 100 15
" " 15 28 " " 70 6
" " " " " 10 10 13 5

100 10 13 5

<u>Well.</u>			
Earth work	639	2287	14 190 94
do	do	620	16 58 2
do	do	2118 ¹⁹ / ₁₆	25 320
do	do	2400	7 1050
Baling water & sinking well frame			44210
Value of Well frame			48865
Limestone in chumau	62	40-5	29 11 1167 109
do	do	40-5	22 611 901 71
do	do	40-5	18 4 724 29
do	do	16-2	17 8 281 49
do	do	24-8	17 8 421 151
do	do	36-4 ¹ / ₂	16 14 610 5
Filling in the outside of steining		6600	1 412 8
Contingencies			355 1410
Clearing jungle			
<u>Workshops.</u>			
Iron pipes			
Radial blocks			
Iron Pipes			
Cisterns			
Roughstone in chumau			
Brick in chumau			
Plastering			
Parapet wall on the top of roof of workshops			
Brick in chumau			
Plastering			
Whitewashing			

2287	14	190	94
620	16	58	2
2118 ¹⁰ / ₁₆	25	320	
2400	7	1050	
		462	10
		483	65
40-5	29	11	1167 11 8
40-5	22	69	901 1 8
40-5	18	110	727 14 10
16-2	17	9	274
24-3	17	46	416-9 7
28	17	15	478-8
6543 ¹⁰ / ₁₈	1		396-3 9
			347 7 11
39 56			256 4 7
13 11 3			13 11 3
31 3 7			31 3 7
39 1 9			39 1 9
8 1			8 1
1 13 9			1 13 9
74 8 9			77 18 9
22 2			122 12
3			3
9545 63			112801 7 3
Balances remaining at the end of July/65		86545	2 7
Total		139346	9

Of the six Radial Blocks
of Cells. —
Three are finished (on radii 4, 6, 8)
One very nearly finished.
One at basement level.
Of the six work shops —
Two are finished (on radii 5, 7)
Three are being roofed
on its wall up.
The two Ranges of Solitary Women's
cells —
Walls of one 9 feet high,
— " — " — 5 feet — "
Central Ward will be finished
in the current month.
Enclosure wall, one side (out of
twelve) raised to the full
height, four sides 14 feet high,
three sides 9 feet high.
Partition walls on radii 3, 6 and 9,
the entrance angle being only
finished.
Inner Passage complete from 3 to 9
Well / 22 ft. diam, 22 feet deep / finished
except parapet and counter-sink
annular pavement round it.
all work in the Semi-duo-decagon
9, 12, 3 (i.e. on the entrance side)
is now being finished pending the Prison
Sail Committee's recommendation
of Port orders thereon.
The other half containing 9 Cells
each giving space for 4 Convicts,
is ready for the reception of prisoners.

Wm. R. B. }
Capt. R. B. }
Supt. Engineer R. B. }

Sept 17 1865 Dear
 Good evening
 No. of Capt's for vessel
 shown

The 21st August

2 pm

To the Secretary of the

Wm. Brown

Sept 21 Aug 1865

Sept 22 1865

Sept 21 1865

Received Report of the
 Central Jail at Raleigh
 summary for the month of

Aug 1865

William Brown

Aug 26 25-8-22 Sept 1865

Sept 18 1865

Commenced to the

Journal of the

The total expenditure on

the Jail, including unpaid

expenses - entered at the 11th 1865

This amount differs from the

10,448-9-1 exhibited in the report for June

9,548-6-3

11,344-15-3 added to the expenditure in

July, as shown in the margin

Captain, signed with official

The excess of this discrepancy

Spent 18th 1865

Sept 18 1865

Sept 18 1865

Lavery District
the Month of July 1865

performed in this ^{work performed up to} ~~this~~ Month

Remarks.

Rate Amount Quantity Rate Amount

Progress Report of the Central Jail at Rajamundry for
Estimate

Items

Quantity Rate Amount