

(1) Number of pages

(2) Date of repair

(3) Initials of the Referencer

## MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 967

Press  
Mis.

562-563

Dated

26-3

1866.

Not to be folded or roughly handled

174

*Proceedings of the Madras Government, Public Works Department.*  
26th March 1866.

No. 562.

Read the following :—

REMARKS.

*Of the five Radial Blocks of Cells—*

Four are finished on radii 2, 4, 6, and 8.

One at basement level.

*Of the six Workshops—*

Three are finished on radii 3, 5, and 7.

Two are being roofed.

One has its walls up.

*The two Ranges of Solitary and Women's Cells—*

Walls of one 10 feet high.

Do. of one 5 feet do.

Central Warder.—Finished.

Enclosure Wall.—Six sides (out of twelve) raised to the full height, and two sides to 14 feet.

The buttresses are built up 13 feet high on six sides.

Partition Walls.—On radii 3, 6, and 9, the entrance angle being 0 or 12, finished.

Inner palisade.—Complete from 3 to 9.

Well.—(22 feet diameter, 72 feet deep) finished, except parapet and countersloping annular pavement round it.

All work in the semi-duodecagon 9, 12, and 3 (i. e. on the entrance side) is suspended, pending the Central Jail Committee's recommendation and Government orders thereon.

The other half containing 96 cells, each giving space for four convicts is occupied by the Jail Department.

(Signed) J. G. RYVES, Captain, R. E.,  
Superintending Engineer, 1st Division.

# Proceedings of the Madras Government, Public

## GODAVERY

### Progress Report of the Central Jail at

| Items.                                                                                           | ESTIMATE.                          |          |           |
|--------------------------------------------------------------------------------------------------|------------------------------------|----------|-----------|
|                                                                                                  | Quantity.                          | Rate.    | Amount.   |
| <i>Four Workshops.</i>                                                                           |                                    |          |           |
| Rough stone in chunam ... .. Cubic yards.                                                        | 1,493 <sup>31</sup> / <sub>7</sub> | 3 0 0    | 4,481 5 4 |
| Terracing with brick on edge, &c., &c. ... Squares.                                              | 220 <sup>10</sup> / <sub>6</sub>   | 22 0 0   | 4,857 9 8 |
| White-washing in chunam ... ..                                                                   | 261 <sup>10</sup> / <sub>6</sub>   | 0 3 0    | 48 15 8   |
| Flooring with brick on edge, &c., &c. ...                                                        | 192                                | 7 4 0    | 1,392 0 0 |
| Excavating foundations and filling the basement ...                                              | .....                              | .....    | 164 0 0   |
| Teak-wood wrought and put up ... .. Cubic feet.                                                  | 3,537 <sup>11</sup> / <sub>7</sub> | 2 4 0    | 7,958 8 0 |
| Wood oil three coats ... .. Squares.                                                             | 292                                | 1 0 0    | 292 0 0   |
| Cut stones over the pillars' heads ... ..                                                        | 152                                | 1 4 0    | 190 0 0   |
| Do. do. centre do. ... ..                                                                        | 84                                 | 1 8 0    | 126 0 0   |
| Contingencies ... ..                                                                             | .....                              | .....    | 1,931 9 4 |
| <i>Partition walls between the centre pillars.</i>                                               |                                    |          |           |
| Rough stone in chunam ... .. Cubic yards.                                                        | 185 <sup>2</sup> / <sub>7</sub>    | 3 0 0    | 556 0 0   |
| Contingencies ... ..                                                                             | .....                              | .....    | 91 6 4    |
| <i>Six Towers.</i>                                                                               |                                    |          |           |
| Rough stone in chunam ... .. Cubic yards.                                                        | 405                                | 3 0 0    | 1,215 0 0 |
| Excavating foundations and filling the basement ...                                              | .....                              | .....    | 15 0 0    |
| Teak-wood wrought and put up ... .. Cubic feet.                                                  | 52 <sup>1</sup> / <sub>2</sub>     | 2 4 0    | 118 2 0   |
| Wood oil three coats ... .. Squares.                                                             | .....                              | .....    | 6 0 0     |
| Contingencies ... ..                                                                             | .....                              | .....    | 256 13 6  |
| <i>Centre Warder.</i>                                                                            |                                    |          |           |
| Rough stone in chunam ... .. Cubic yards.                                                        | 346 <sup>8</sup> / <sub>7</sub>    | 3 0 0    | 1,040 0 0 |
| Arch work in do. ... .. Cubic feet.                                                              | 152                                | 0 3 0    | 23 8 0    |
| Terracing with brick on edge, &c., &c. ... Squares.                                              | 20 <sup>8</sup> / <sub>6</sub>     | 18 10 10 | 388 4 11  |
| Flooring with do. do. ... ..                                                                     | 18 <sup>8</sup> / <sub>6</sub>     | 7 4 0    | 132 5 0   |
| White-washing in chunam ... ..                                                                   | 48                                 | 0 3 0    | 9 0 0     |
| Stone columns ... .. No.                                                                         | 12                                 | 12 8 0   | 150 0 0   |
| Cornice work in chunam ... .. Cubic feet.                                                        | 127 <sup>1</sup> / <sub>2</sub>    | 0 4 0    | 31 14 0   |
| Wooden stair-case, complete ... ..                                                               | .....                              | .....    | 180 0 0   |
| Excavating foundations and filling the basement ...                                              | .....                              | .....    | 80 0 0    |
| Country-wood batten doors with frames and iron fix-<br>tures, &c., complete 8 X 4 ... .. each.   | 3                                  | 26 0 0   | 78 0 0    |
| Do. do. window shutters with frames and iron bars,<br>&c., complete ... ..                       | 8                                  | 15 0 0   | 120 0 0   |
| Teak-wood wrought and put up ... .. Cubic feet.                                                  | 333 <sup>6</sup> / <sub>12</sub>   | 2 4 0    | 750 7 6   |
| Cut stones over the pillars' heads ... .. No.                                                    | 12                                 | 1 8 0    | 13 0 0    |
| Wood oil three coats ... .. Squares.                                                             | 13                                 | 1 0 0    | 13 0 0    |
| Red paint three do. ... ..                                                                       | 5 <sup>1</sup> / <sub>2</sub>      | 1 12 0   | 9 10 0    |
| <i>Upper Story.</i>                                                                              |                                    |          |           |
| Brick work in chunam ... .. Cubic yards.                                                         | 154 <sup>1</sup> / <sub>2</sub>    | 4 0 0    | 618 10 8  |
| Flat arch work in chunam ... .. Cubic feet.                                                      | 116 <sup>1</sup> / <sub>2</sub>    | 0 3 0    | 21 13 6   |
| Cornice work in do. ... ..                                                                       | 127 <sup>1</sup> / <sub>2</sub>    | 0 4 0    | 31 14 0   |
| Terracing with brick on edge, &c., &c. ... Squares.                                              | 21 <sup>1</sup> / <sub>2</sub>     | 22 0 0   | 477 13 5  |
| White-washing in chunam ... ..                                                                   | 71                                 | 0 3 0    | 13 5 0    |
| Stone columns ... .. No.                                                                         | 12                                 | 12 0 0   | 144 0 0   |
| Cut stones over the pillars' heads ... ..                                                        | 12                                 | 1 4 0    | 15 0 0    |
| Teak-wood wrought and put up ... .. Cubic feet.                                                  | 333 <sup>6</sup> / <sub>12</sub>   | 2 4 0    | 750 7 6   |
| Country-wood batten doors with frames, and iron fix-<br>tures, &c., complete, 8 X 4 ... .. each. | 3                                  | 26 0 0   | 78 0 0    |
| Do. do. window shutters do. &c., 5 X 2-6 ... ..                                                  | 8                                  | 18 0 0   | 144 0 0   |
| Wood oil three coats ... .. Squares.                                                             | 8                                  | 1 0 0    | 8 0 0     |
| Paint three do. ... ..                                                                           | 7                                  | 1 12 0   | 12 4 0    |
| Contingencies ... ..                                                                             | .....                              | .....    | 539 13 6  |

## Works Department, 26th March 1866.

### DISTRICT.

### Rajahmundry for the month of January 1866.

| WORK PERFORMED IN THIS MONTH. |           |           | WORK PERFORMED UP TO THIS MONTH.   |           |            |
|-------------------------------|-----------|-----------|------------------------------------|-----------|------------|
| Quantity.                     | Rate.     | Amount.   | Quantity.                          | Rate.     | Amount.    |
|                               | RS. A. P. | RS. A. P. |                                    | RS. A. P. | RS. A. P.  |
| .....                         | .....     | .....     | 1,583 <sup>12</sup> / <sub>7</sub> | 2 13 0    | 4,453 13 9 |
| .....                         | .....     | .....     | 105                                | 21 6 4    | 2,246 7 0  |
| .....                         | .....     | 20 0 0    | 130 <sup>10</sup> / <sub>6</sub>   | 0 5 10    | 48 6 3     |
| .....                         | .....     | .....     | 99 <sup>10</sup> / <sub>6</sub>    | 6 9 9     | 654 11 0   |
| .....                         | .....     | .....     | .....                              | .....     | 179 2 4    |
| .....                         | .....     | .....     | 3,544 <sup>2</sup> / <sub>7</sub>  | 2 4 0     | 7,974 12 0 |
| .....                         | .....     | .....     | 146                                | 1 15 3    | 285 0 8    |
| .....                         | .....     | 38 0 0    | 114                                | 1 9 8     | 182 14 5   |
| .....                         | .....     | .....     | 63                                 | 1 7 4     | 91 14 11   |
| .....                         | .....     | 4 9 0     | .....                              | .....     | 1,483 0 1  |
| .....                         | .....     | .....     | .....                              | .....     | .....      |
| .....                         | .....     | .....     | 185 <sup>2</sup> / <sub>7</sub>    | 2 12 8    | 516 0 3    |
| .....                         | .....     | .....     | .....                              | .....     | 83 9 4     |
| .....                         | .....     | .....     | .....                              | .....     | .....      |
| .....                         | .....     | .....     | 264 <sup>1</sup> / <sub>2</sub>    | 3 5 11    | 889 10 10  |
| .....                         | .....     | .....     | .....                              | .....     | 17 5 7     |
| .....                         | .....     | .....     | 60 <sup>1</sup> / <sub>2</sub>     | 2 4 0     | 136 6 6    |
| .....                         | .....     | .....     | .....                              | .....     | 3 1 3      |
| .....                         | .....     | 2 13 0    | .....                              | .....     | 88 4 5     |
| .....                         | .....     | .....     | .....                              | .....     | .....      |
| .....                         | .....     | .....     | 354 <sup>1</sup> / <sub>2</sub>    | 2 13 3    | 1,001 15 6 |
| .....                         | .....     | .....     | 152                                | 0 2 11    | 27 14 0    |
| .....                         | .....     | .....     | 20 <sup>8</sup> / <sub>6</sub>     | 17 10 3   | 370 7 7    |
| .....                         | .....     | 15 4 0    | 18 <sup>8</sup> / <sub>6</sub>     | 7 6 6     | 133 4 5    |
| .....                         | .....     | 15 7 8    | 48                                 | 0 5 4     | 16 0 11    |
| .....                         | .....     | 4 0 0     | 12                                 | 12 13 11  | 154 7 7    |
| .....                         | .....     | .....     | 127 <sup>1</sup> / <sub>2</sub>    | 0 3 10    | 30 7 11    |
| .....                         | .....     | .....     | .....                              | .....     | 180 12 8   |
| .....                         | .....     | 4 0 0     | .....                              | .....     | 79 7 2     |
| .....                         | .....     | .....     | .....                              | .....     | .....      |
| .....                         | .....     | .....     | 3                                  | 26 0 0    | 78 0 0     |
| .....                         | .....     | .....     | .....                              | .....     | .....      |
| .....                         | .....     | .....     | 8                                  | 15 0 0    | 120 0 0    |
| .....                         | .....     | .....     | 409 <sup>12</sup> / <sub>7</sub>   | 2 4 0     | 922 2 0    |
| .....                         | .....     | .....     | 12                                 | 1 9 0     | 18 12 6    |
| .....                         | .....     | 2 0 0     | 13                                 | 1 2 2     | 14 12 1    |
| .....                         | .....     | .....     | 5 <sup>1</sup> / <sub>2</sub>      | 1 13 6    | 10 1 4     |
| .....                         | .....     | .....     | .....                              | .....     | .....      |
| .....                         | .....     | .....     | 142 <sup>1</sup> / <sub>2</sub>    | 4 1 5     | 580 4 10   |
| .....                         | .....     | .....     | 116 <sup>1</sup> / <sub>2</sub>    | 0 2 3     | 16 5 8     |
| .....                         | .....     | .....     | 127 <sup>1</sup> / <sub>2</sub>    | 0 2 9     | 22 14 0    |
| .....                         | .....     | 15 0 0    | 21 <sup>1</sup> / <sub>2</sub>     | 16 13 9   | 370 13 9   |
| .....                         | .....     | 7 8 0     | 71                                 | 0 3 11    | 17 8 6     |
| .....                         | .....     | 21 12 0   | 12                                 | 14 0 9    | 163 9 6    |
| .....                         | .....     | 4 8 0     | 12                                 | 1 5 8     | 16 4 6     |
| .....                         | .....     | .....     | 409 <sup>11</sup> / <sub>7</sub>   | 2 4 0     | 922 3 6    |
| .....                         | .....     | .....     | .....                              | .....     | .....      |
| .....                         | .....     | .....     | 1                                  | 26 0 0    | 26 0 0     |
| .....                         | .....     | .....     | 6                                  | 15 0 0    | 90 0 0     |
| .....                         | .....     | .....     | 3                                  | 1 2 4     | 9 3 0      |
| .....                         | .....     | 4 0 0     | 7                                  | 2 3 4     | 15 7 4     |
| .....                         | .....     | 1 12 0    | .....                              | .....     | 394 1 0    |

Proceedings of the Madras Government Public

Progress Report of the

| Items.                                                                                           | ESTIMATE.                            |        |            |
|--------------------------------------------------------------------------------------------------|--------------------------------------|--------|------------|
|                                                                                                  | Quantity.                            | Rate.  | Amount.    |
| <i>Two truss roof Workshops.</i>                                                                 |                                      |        |            |
| Rough stone in chunam ... .. Cubic yards.                                                        | 713 <sup>11</sup> / <sub>16</sub>    | 3 0 0  | 2,140 11 6 |
| Roofing with country-wood, reapers, nails, flat and pan-tiles, and chunam borders... .. Squares. | 130 <sup>13</sup> / <sub>16</sub>    | 12 0 0 | 1,563 13 4 |
| White-washing in chunam ... .. " "                                                               | 160                                  | 0 3 0  | 30 0 0     |
| Flooring with brick on edge, &c., &c. ... .. " "                                                 | 86 <sup>7</sup> / <sub>16</sub>      | 7 4 0  | 628 12 8   |
| Excavating foundations and filling the basement ... .. " "                                       | .....                                | .....  | 120 0 0    |
| Cut stones over the pillars' heads ... .. No.                                                    | 38                                   | 1 4 0  | 47 8 0     |
| Wooden truss, complete ... .. each.                                                              | 38                                   | 35 0 0 | 1,330 0 0  |
| Teak-wood wrought and put up ... .. Cubic feet.                                                  | 1,706 <sup>11</sup> / <sub>16</sub>  | 2 4 0  | 3,840 11 0 |
| Contingencies ... .. " "                                                                         | .....                                | .....  | 968 7 6    |
| <i>Five Radial Block of Cells.</i>                                                               |                                      |        |            |
| Rough stone in chunam ... .. Cubic yards.                                                        | 11,027 <sup>14</sup> / <sub>16</sub> | 3 0 0  | 33,352 9 3 |
| Arch work in chunam over the doors ... .. Cubic feet.                                            | 187 <sup>1</sup> / <sub>2</sub>      | 0 3 0  | 35 2 6     |
| Arched roof with brick in chunam ... .. " "                                                      | 65,812 <sup>1</sup> / <sub>2</sub>   | 0 4 0  | 16,453 2 0 |
| Centring ... .. " "                                                                              | .....                                | .....  | 2,400 0 0  |
| Cornice work in chunam ... .. Cubic feet.                                                        | 2,512 <sup>1</sup> / <sub>2</sub>    | 0 4 0  | 628 2 0    |
| Terracing with brick on edge, &c., &c. ... .. Squares.                                           | 25 <sup>5</sup> / <sub>16</sub>      | 22 0 0 | 560 15 10  |
| Putting jelly, two courses of flat tiles, &c. ... .. " "                                         | 386 <sup>1</sup> / <sub>16</sub>     | 10 5 3 | 4,236 5 8  |
| White-washing in chunam ... .. " "                                                               | 1,720                                | 0 3 0  | 322 8 0    |
| Flooring with brick on edge, &c., &c. ... .. " "                                                 | 307 <sup>5</sup> / <sub>16</sub>     | 7 4 0  | 2,229 6 0  |
| Excavating foundations and filling the basement ... .. " "                                       | .....                                | .....  | 600 0 0    |
| Teak-wood joists (forty) ... .. Cubic feet.                                                      | 250                                  | 2 4 0  | 562 8 0    |
| Iron doors with wooden frames, &c., &c. ... .. each.                                             | 320                                  | 60 0 0 | 19,200 0 0 |
| Wood oil three coats to the joists ... .. " "                                                    | .....                                | .....  | 25 0 0     |
| Lead color three coats to the weather boards, and iron doors ... .. Squares.                     | 300                                  | 2 6 0  | 712 8 0    |
| Pad-locks ... .. " "                                                                             | 360                                  | 8 0 0  | 2,880 0 0  |
| Contingencies ... .. " "                                                                         | .....                                | .....  | 8,156 12 9 |
| <i>Two Solitary Cells for Women.</i>                                                             |                                      |        |            |
| Rough stone in chunam ... .. Cubic yards.                                                        | 1,513 <sup>1</sup> / <sub>16</sub>   | 3 0 0  | 4,541 5 4  |
| Arch work in do. ... .. Cubic feet.                                                              | 410 <sup>1</sup> / <sub>2</sub>      | 0 3 0  | 77 5 6     |
| Terracing with brick on edge, &c., &c. ... .. Squares.                                           | 76 <sup>8</sup> / <sub>16</sub>      | 22 0 0 | 1,699 9 6  |
| Flooring with do. do. ... .. " "                                                                 | 51 <sup>1</sup> / <sub>16</sub>      | 7 4 0  | 392 5 10   |
| Excavating foundations and filling the basement... .. " "                                        | .....                                | .....  | 140 0 0    |
| Teak-wood wrought and put up ... .. Cubic feet.                                                  | 776 <sup>3</sup> / <sub>16</sub>     | 2 4 0  | 1,746 10 0 |
| Iron doors with wooden frames, &c. ... .. each.                                                  | 40                                   | 35 0 0 | 1,400 0 0  |
| Wood oil three coats to the joists ... .. " "                                                    | .....                                | .....  | 60 0 0     |
| Lead color three coats ... .. " "                                                                | .....                                | .....  | 40 0 0     |
| Contingencies ... .. " "                                                                         | .....                                | .....  | 1,016 3 10 |
| <i>Jailers' quarters.</i>                                                                        |                                      |        |            |
| Wood oil three coats to the beams and joists, &c., ... .. " "                                    | .....                                | .....  | 20 0 0     |
| Red paint three coats to the doors and windows, &c., ... .. " "                                  | .....                                | .....  | 35 0 0     |
| <i>Out-offices for Jailers.</i>                                                                  |                                      |        |            |
| Country-wood batten windows, with frames, &c., ... .. " "                                        | .....                                | .....  | 18 0 0     |
| 2-6 X 3-3 ... .. each.                                                                           | 3                                    | 6 0 0  | 6 0 0      |
| Painting ... .. " "                                                                              | .....                                | .....  | 6 0 0      |
| <i>Hospital and Stores.</i>                                                                      |                                      |        |            |
| Batten doors with frames, and iron fixtures, &c., com-plete, 7 x 3 ... .. each.                  | 24                                   | 17 0 0 | 408 0 0    |
| Do. do. do. 6 x 3 ... .. " "                                                                     | 9                                    | 15 0 0 | 135 0 0    |
| Wood oil three coats, red paint three coats ... .. " "                                           | .....                                | .....  | 96 0 0     |

Works Department, 26th March 1866.

Central Jail, &c.—(Continued.)

| WORK PERFORMED IN THIS MONTH. |           |           | WORK PERFORMED UP TO THIS MONTH.   |           |             |
|-------------------------------|-----------|-----------|------------------------------------|-----------|-------------|
| Quantity.                     | Rate.     | Amount.   | Quantity.                          | Rate.     | Amount.     |
|                               | RS. A. P. | RS. A. P. |                                    | RS. A. P. | RS. A. P.   |
| .....                         | .....     | 2 3 11    | 744 <sup>1</sup> / <sub>4</sub>    | 2 15 11   | 2,230 1 2   |
| 4                             | 13 12 10  | 135 3 5   | 104 <sup>2</sup> / <sub>16</sub>   | 10 8 5    | 1,094 11 5  |
| .....                         | .....     | 16 0 0    | 80                                 | 0 5 8     | 28 6 8      |
| .....                         | .....     | 90 11 0   | 90                                 | 6 0 4     | 542 1 1     |
| .....                         | .....     | .....     | .....                              | .....     | 128 11 9    |
| .....                         | .....     | .....     | 38                                 | 0 15 1    | 35 13 8     |
| .....                         | .....     | .....     | 38                                 | 35 0 0    | 1,330 0 0   |
| .....                         | .....     | .....     | 1,775 <sup>1</sup> / <sub>4</sub>  | 2 4 0     | 3,993 15 9  |
| .....                         | .....     | 13 1 0    | .....                              | .....     | 854 2 4     |
| .....                         | .....     | .....     | 10,369 <sup>1</sup> / <sub>4</sub> | 2 9 1     | 26,691 11 7 |
| .....                         | .....     | .....     | 150                                | 0 2 8     | 25 2 3      |
| .....                         | .....     | .....     | 46,575                             | 0 2 4     | 6,758 0 1   |
| .....                         | .....     | .....     | .....                              | .....     | 1,356 10 10 |
| .....                         | .....     | .....     | 2,010                              | 0 3 3     | 413 1 2     |
| .....                         | .....     | .....     | 24 <sup>1</sup> / <sub>16</sub>    | 12 5 8    | 296 8 2     |
| .....                         | .....     | .....     | 306 <sup>5</sup> / <sub>16</sub>   | 8 12 9    | 2,691 11 3  |
| .....                         | .....     | .....     | 1,032                              | 0 4 2     | 268 7 0     |
| .....                         | .....     | .....     | 246                                | 9 13 7    | 2,422 11 1  |
| .....                         | .....     | .....     | .....                              | .....     | 821 14 8    |
| .....                         | .....     | .....     | .....                              | .....     | 562 8 0     |
| .....                         | .....     | .....     | 250                                | 2 4 0     | 19,200 0 0  |
| .....                         | .....     | .....     | 320                                | 60 0 0    | 25 15 8     |
| .....                         | .....     | .....     | .....                              | .....     | 621 12 1    |
| .....                         | .....     | .....     | 180                                | 3 6 9     | 470 6 6     |
| .....                         | .....     | .....     | 206                                | 2 4 6     | 5,755 5 0   |
| .....                         | .....     | 2 2 0     | .....                              | .....     | .....       |
| .....                         | .....     | .....     | 1,036 <sup>1</sup> / <sub>4</sub>  | 3 1 7     | 3,213 7 10  |
| .....                         | .....     | .....     | 206                                | 0 2 2     | 28 11 9     |
| .....                         | .....     | .....     | .....                              | .....     | 1 7 9       |
| .....                         | .....     | .....     | .....                              | .....     | 136 13 7    |
| .....                         | .....     | .....     | .....                              | .....     | 143 4 4     |
| .....                         | .....     | .....     | 770 <sup>11</sup> / <sub>16</sub>  | 2 4 0     | 1,734 10 6  |
| .....                         | .....     | .....     | 40                                 | 35 0 0    | 1,400 0 0   |
| .....                         | .....     | .....     | .....                              | .....     | 40 3 3      |
| .....                         | .....     | .....     | .....                              | .....     | 32 2 2      |
| .....                         | .....     | 2 0 0     | .....                              | .....     | 708 14 8    |
| .....                         | .....     | .....     | .....                              | .....     | 14 14 8     |
| .....                         | .....     | .....     | .....                              | .....     | 24 9 3      |
| .....                         | .....     | .....     | 1                                  | 6 0 0     | 6 0 0       |
| .....                         | .....     | .....     | .....                              | .....     | 5 0 11      |
| .....                         | .....     | .....     | 24                                 | 17 0 0    | 408 0 0     |
| .....                         | .....     | .....     | 4                                  | 15 0 0    | 60 0 0      |
| .....                         | .....     | .....     | .....                              | .....     | 72 0 2      |

Proceedings of the Madras Government, Public

Progress Report of

| Items.                                                 | ESTIMATE.                           |         |             |
|--------------------------------------------------------|-------------------------------------|---------|-------------|
|                                                        | Quantity.                           | Rate.   | Amount.     |
| <i>Enclosure walls.</i>                                |                                     |         |             |
| Rough stone in chunam ... .. Cubic yards.              | 6,854 <sup>11</sup> / <sub>16</sub> | 3 0 0   | 20,562 15 1 |
| Brick work in do. (Arches) ... ..                      | 340 <sup>3</sup> / <sub>4</sub>     | 5 1 0   | 1,753 2 0   |
| White-washing in chunam ... .. Squares.                | 1,304 <sup>1</sup> / <sub>2</sub>   | 0 3 0   | 253 13 6    |
| Broken bottle in do. ... ..                            | 8,588 <sup>3</sup> / <sub>4</sub>   | 0 2 6   | 1,310 11 8  |
| Wrought iron railings, &c., &c. ... .. lbs.            | ...                                 | ...     | 200 0 0     |
| Red painting to iron railings ... ..                   | ...                                 | ...     | 280 0 0     |
| Excavating foundations and filling the basement ... .. | ...                                 | ...     | 693 4 6     |
| Contingencies ... ..                                   | ...                                 | ...     | 1,100 0 0   |
| Scaffolding and sundries ... ..                        | ...                                 | ...     | ...         |
| <i>Banquette, &amp;c.</i>                              |                                     |         |             |
| Broken bottle in chunam ... .. Squares.                | ...                                 | ...     | ...         |
| Contingencies ... ..                                   | ...                                 | ...     | ...         |
| <i>Inner Partition walls.</i>                          |                                     |         |             |
| Rough stone in chunam ... .. Cubic yards.              | 2,529 <sup>24</sup> / <sub>32</sub> | 3 0 0   | 7,589 12 0  |
| White-washing in do. ... .. Squares.                   | 427                                 | 0 3 0   | 80 1 0      |
| Excavating foundations and filling the basement ... .. | ...                                 | ...     | 100 0 0     |
| Broken bottle in chunam ... .. Squares.                | ...                                 | ...     | ...         |
| Contingencies ... ..                                   | ...                                 | ...     | 778 10 8    |
| <i>Front gate and wooden railings.</i>                 |                                     |         |             |
| Wooden railings, complete ... .. R. feet.              | 1,532                               | 2 8 0   | 3,830 0 0   |
| Masonry work ... ..                                    | ...                                 | ...     | 560 0 0     |
| Painting ... ..                                        | ...                                 | ...     | 150 0 0     |
| Contingencies ... ..                                   | ...                                 | ...     | 510 0 0     |
| <i>Well.</i>                                           |                                     |         |             |
| Earthwork ... .. Cubic yards.                          | 2,287                               | 0 1 4   | 190 9 4     |
| Do. ... ..                                             | 620                                 | 0 1 6   | 58 2 0      |
| Do. ... ..                                             | 2,118 <sup>1</sup> / <sub>2</sub>   | 0 2 5   | 220 0 0     |
| Baling water and sinking the well frame ... ..         | 2,400                               | 0 7 0   | 1,050 0 0   |
| Value of the well frame ... ..                         | ...                                 | ...     | 442 10 0    |
| Cut stone in chunam ... .. Cubic yards.                | 40-5                                | 29 0 11 | 1,167 10 9  |
| Do. ... ..                                             | 40-5                                | 22 6 11 | 991 7 1     |
| Do. ... ..                                             | 40-5                                | 18 0 4  | 724 2 9     |
| Do. ... ..                                             | 16-2                                | 17 8 0  | 281 4 9     |
| Do. ... ..                                             | 24-3                                | 17 8 0  | 421 15 1    |
| Filling in the outside of steening ... ..              | 36-4 <sup>1</sup> / <sub>2</sub>    | 16 14 0 | 610 5 0     |
| Contingencies ... ..                                   | 6,600                               | 0 1 0   | 412 8 0     |
| Clearing jungle ... ..                                 | ...                                 | ...     | 355 14 10   |
| <i>Workshops.</i>                                      |                                     |         |             |
| Iron pipes ... ..                                      | ...                                 | ...     | ...         |
| <i>Cisterns.</i>                                       |                                     |         |             |
| Rough stone in chunam ... ..                           | ...                                 | ...     | ...         |
| Brick in do. ... ..                                    | ...                                 | ...     | ...         |
| Plastering ... ..                                      | ...                                 | ...     | ...         |
| Sundries ... ..                                        | ...                                 | ...     | ...         |
| <i>Parapet wall on the top of the Workshops.</i>       |                                     |         |             |
| Brick in chunam ... ..                                 | ...                                 | ...     | ...         |
| Plastering ... ..                                      | ...                                 | ...     | ...         |
| White-washing ... ..                                   | ...                                 | ...     | ...         |
| <i>Centre Warder upper story.</i>                      |                                     |         |             |
| Iron pipes ... ..                                      | ...                                 | ...     | ...         |

Works Department, 26th March 1866.

the Central Jail, &c.—Continued

| WORK PERFORMED IN THIS MONTH. |           |                                   | WORK PERFORMED UP TO THIS MONTH.    |           |            |
|-------------------------------|-----------|-----------------------------------|-------------------------------------|-----------|------------|
| Quantity.                     | Rate.     | Amount.                           | Quantity.                           | Rate.     | Amount.    |
|                               | RS. A. P. | RS. A. P.                         |                                     | RS. A. P. | RS. A. P.  |
| .....                         | .....     | 404 15 0                          | 5,407 <sup>11</sup> / <sub>16</sub> | 2 10 4    | 14,302 6 4 |
| .....                         | .....     | 10 2 0                            | 38 <sup>1</sup> / <sub>2</sub>      | 5 4 1     | 199 12 0   |
| .....                         | .....     | .....                             | .....                               | .....     | 120 0 0    |
| .....                         | .....     | .....                             | .....                               | .....     | 454 9 10   |
| .....                         | .....     | .....                             | .....                               | .....     | 296 2 0    |
| .....                         | .....     | .....                             | .....                               | .....     | 46 0 0     |
| .....                         | .....     | .....                             | .....                               | .....     | 203 4 5    |
| .....                         | .....     | .....                             | .....                               | .....     | 1,073 9 10 |
| .....                         | .....     | 10 11 0                           | .....                               | .....     | 211 11 11  |
| .....                         | .....     | .....                             | .....                               | .....     | 38 15 0    |
| .....                         | .....     | .....                             | .....                               | .....     | 5 0 0      |
| .....                         | .....     | .....                             | .....                               | .....     | 3,688 8 0  |
| .....                         | .....     | .....                             | 889 <sup>1</sup> / <sub>2</sub>     | 4 2 5     | 26 12 1    |
| .....                         | .....     | .....                             | 182 <sup>1</sup> / <sub>2</sub>     | 0 2 4     | 19 1 0     |
| .....                         | .....     | 22 8 0                            | .....                               | .....     | 28 7 6     |
| .....                         | .....     | .....                             | 758 R. feet                         | 0 0 7     | 151 0 0    |
| .....                         | .....     | .....                             | .....                               | .....     | 3,280 13 4 |
| .....                         | .....     | .....                             | 300                                 | 10 14 10  | 127 2 5    |
| .....                         | .....     | .....                             | .....                               | .....     | 118 13 0   |
| .....                         | .....     | .....                             | .....                               | .....     | 138 10 6   |
| .....                         | .....     | 17 14 0                           | .....                               | .....     | 190 9 4    |
| .....                         | .....     | 2 2 0                             | .....                               | .....     | 58 2 0     |
| .....                         | .....     | .....                             | 2,287                               | 0 1 4     | 320 0 0    |
| .....                         | .....     | .....                             | 620                                 | 0 2 5     | 1,050 0 0  |
| .....                         | .....     | .....                             | 2,118 <sup>1</sup> / <sub>2</sub>   | 0 7 0     | 462 10 0   |
| .....                         | .....     | .....                             | 2,400                               | .....     | 483 6 5    |
| .....                         | .....     | .....                             | .....                               | .....     | 1,167 11 8 |
| .....                         | .....     | .....                             | .....                               | 29 0 11   | 901 1 8    |
| .....                         | .....     | .....                             | 40-5                                | 22 6 9    | 727 14 10  |
| .....                         | .....     | .....                             | 40-5                                | 18 1 10   | 274 0 0    |
| .....                         | .....     | .....                             | 40-5                                | 17 0 9    | 416 9 7    |
| .....                         | .....     | .....                             | 16-2                                | 17 4 6    | 478 8 0    |
| .....                         | .....     | .....                             | 24-3                                | 17 1 5    | 420 8 11   |
| .....                         | .....     | .....                             | 28                                  | 0 1 0     | 347 7 11   |
| .....                         | .....     | 6,811 <sup>1</sup> / <sub>2</sub> | .....                               | .....     | 482 1 6    |
| .....                         | .....     | .....                             | .....                               | .....     | 13 11 3    |
| .....                         | .....     | .....                             | .....                               | .....     | 2 13 9     |
| .....                         | .....     | .....                             | .....                               | .....     | 1 1 0      |
| .....                         | .....     | .....                             | .....                               | .....     | 4 7 0      |
| .....                         | .....     | .....                             | .....                               | .....     | 0 9 0      |
| .....                         | .....     | .....                             | .....                               | .....     | 16 4 4     |
| .....                         | .....     | .....                             | 15 <sup>1</sup> / <sub>2</sub>      | 1 1 4     | 0 12 0     |
| .....                         | .....     | .....                             | .....                               | .....     | 1 2 0      |
| .....                         | .....     | .....                             | .....                               | .....     | 130 14 1   |

Proceedings of the Madras Government, Public

Progress Report of

| Items.                                                   | ESTIMATE. |           |           |
|----------------------------------------------------------|-----------|-----------|-----------|
|                                                          | Quantity. | Rate.     | Amount.   |
| <i>Radial Blocks.</i>                                    |           | RS. A. P. | RS. A. P. |
| Iron pipes ... ..                                        | .....     | .....     | .....     |
| <i>Cisterns.</i>                                         |           |           |           |
| Rough stone in chunam ... ..                             | .....     | .....     | .....     |
| Brick in chunam ... ..                                   | .....     | .....     | .....     |
| Plastering ... ..                                        | .....     | .....     | .....     |
| <i>Parapet wall on the top of Radial Blocks.</i>         |           |           |           |
| Brick in chunam ... ..                                   | .....     | .....     | .....     |
| Plastering ... ..                                        | .....     | .....     | .....     |
| White-washing ... ..                                     | .....     | .....     | .....     |
| Bamboo tattles ... ..                                    | .....     | .....     | .....     |
| Materials at site ... ..                                 | .....     | .....     | .....     |
| Total ... ..                                             | .....     | .....     | .....     |
| Unadjusted advances remaining at the end of Jan. 1866... | .....     | .....     | .....     |
| Total ... ..                                             | .....     | .....     | .....     |

CAMP, DOWLAISHWERAM,  
22nd February 1866.

Proceedings of the Madras Government, Public Works Department.  
26th March 1866.

No. 563. ORDER THEREON, 26th March 1866, No. 967.

CIVIL WORKS, No. 68.

Communicated to the Judicial Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,  
Secretary to Government.

To the Judicial Department.

Ed. T. O'Connor.

Works Department, 26th March 1866.

the Central Jail, &c.—(Concluded.)

| WORK PERFORMED IN THIS MONTH. |           |           | WORK PERFORMED UP TO THIS MONTH. |           |              |
|-------------------------------|-----------|-----------|----------------------------------|-----------|--------------|
| Quantity.                     | Rate.     | Amount.   | Quantity.                        | Rate.     | Amount.      |
| .....                         | RS. A. P. | RS. A. P. | .....                            | RS. A. P. | RS. A. P.    |
| .....                         | .....     | .....     | .....                            | .....     | 31 7 7       |
| .....                         | .....     | .....     | .....                            | .....     | 39 1 9       |
| .....                         | .....     | .....     | .....                            | .....     | 8 1 0        |
| .....                         | .....     | .....     | .....                            | .....     | 1 13 9       |
| .....                         | .....     | .....     | 37                               | 3 15 2    | 146 2 9      |
| .....                         | .....     | .....     | .....                            | .....     | 22 2 0       |
| .....                         | .....     | .....     | .....                            | .....     | 3 0 0        |
| .....                         | .....     | 9 12 0    | .....                            | .....     | 82 1 9       |
| .....                         | .....     | 409 8 0   | .....                            | .....     | 743 0 0      |
| .....                         | .....     | 1,372 7 0 | .....                            | .....     | 1,45,353 0 5 |
| .....                         | .....     | .....     | .....                            | .....     | 9,653 4 8    |
| .....                         | .....     | .....     | .....                            | .....     | 1,55,006 5 1 |

(Signed) J. G. RYVES, Captain, R. E.,  
Superintending Engineer, 1st Division.

Godavery District.  
Progress Report of the Central Jail at Rajahmundry for the month of January 1866

13X

Estimate

Work performed in this month Work performed in other months

| Items | Quantity | Rate | Amount | Quantity | Rate | Amount | Quantity | Rate | Amount | Remarks |
|-------|----------|------|--------|----------|------|--------|----------|------|--------|---------|
|-------|----------|------|--------|----------|------|--------|----------|------|--------|---------|

4 Workshops

|                                                 |                      |     |          |   |   |     |                      |        |           |    |
|-------------------------------------------------|----------------------|-----|----------|---|---|-----|----------------------|--------|-----------|----|
| Rough Stone in Chinnam — Cys                    | 1493 $\frac{21}{27}$ | 3   | 4481 5   | 4 | - | -   | 158 $\frac{12}{27}$  | 2 13   | 4453 13 9 |    |
| Terracing with brick on edge 4 8 — Lys          | 220 $\frac{8}{100}$  | 22  | 4857 9   | 8 | - | -   | 105                  | 21 6 4 | 2246 7 -  | 7X |
| Whitewashing in Chinnam —                       | 261 $\frac{24}{100}$ | - 3 | 48 15    | 8 | - | 20  | 130 $\frac{62}{100}$ | - 5 10 | 48 6 3    |    |
| Flooring with brick on edge 4 4 —               | 192                  | 7 4 | 1392     | - | - | -   | 99 $\frac{22}{100}$  | 6 9 9  | 654 11    |    |
| Excavating foundations & filling the basement — | -                    | -   | 164      | - | - | -   | -                    | -      | 179 2 4   |    |
| Teak wood wrought and put up — Cft              | 3537 $\frac{13}{12}$ | 2 4 | 7958 8   | - | - | -   | 3524 $\frac{9}{12}$  | 2 4    | 7974 12 - |    |
| Wood Oil & Coals — Lys                          | 292                  | 1   | 292      | - | - | 38  | 146                  | 1 15 3 | 285 - 8   |    |
| Cut Stones over the Pillers heads — So          | 152                  | 1 4 | 190      | - | - | -   | 114                  | 1 9 8  | 182 14 5  |    |
| So — So — Centre — So — So                      | 84                   | 1   | 126      | - | - | -   | 63                   | 1 7 4  | 91 14 11  |    |
| Contingencies —                                 | -                    | -   | 1034 9 4 | - | - | 4 9 | -                    | -      | 1483 - 1  |    |

Partition Walls between the Centre & Pillam

|                              |                    |   |        |   |   |   |                    |        |         |  |
|------------------------------|--------------------|---|--------|---|---|---|--------------------|--------|---------|--|
| Rough Stone in Chinnam — Cys | 185 $\frac{2}{27}$ | 3 | 556    | - | - | - | 185 $\frac{2}{27}$ | 2 12 8 | 516 - 3 |  |
| Contingencies —              | -                  | - | 91 6 4 | - | - | - | -                  | -      | 83 9 4  |  |

6 Towers

|                                                 |                   |     |          |   |   |      |                    |        |           |  |
|-------------------------------------------------|-------------------|-----|----------|---|---|------|--------------------|--------|-----------|--|
| Rough Stone in Chinnam — Cys                    | 405               | 3   | 1215     | - | - | -    | 264 $\frac{6}{27}$ | 3 5 11 | 889 10 10 |  |
| Excavating foundations & filling the basement — | -                 | -   | 15       | - | - | -    | -                  | -      | 17 5 7    |  |
| Teak wood wrought & put up — Cft                | 52 $\frac{4}{12}$ | 2 4 | 118 2    | - | - | -    | 60 $\frac{4}{12}$  | 2 4    | 136 6 6   |  |
| Wood oil & Coals — Lys                          | -                 | -   | 6        | - | - | -    | -                  | -      | 3 1 3     |  |
| Contingencies —                                 | -                 | -   | 256 13 6 | - | - | 2 13 | -                  | -      | 88 4 5    |  |

Centre Warder

|                              |                     |   |      |   |   |   |                   |        |           |  |
|------------------------------|---------------------|---|------|---|---|---|-------------------|--------|-----------|--|
| Rough Stone in Chinnam — Cys | 346 $\frac{12}{27}$ | 3 | 1040 | - | - | - | 354 $\frac{1}{2}$ | 2 13 3 | 1001 15 6 |  |
| Sub work in — So — Cft       | 152                 | 3 | 28 8 | - | - | - | 152               | - 2 11 | 27 14 -   |  |

656 .. 20,364 6 1

# Progress Report of the Central Jail at Rajahmundry for the month of January 1866

Godavery District.

13X

Estimate

Work performed in this month Work performed up to this month

| Items                                      | Quantity                       | Rate     | Amount   | Quantity                        | Rate                | Amount              | Quantity  | Rate    | Amount | Remarks |
|--------------------------------------------|--------------------------------|----------|----------|---------------------------------|---------------------|---------------------|-----------|---------|--------|---------|
| In 1865                                    |                                |          |          |                                 |                     |                     |           |         |        |         |
| Terracing with brick on edge 4" x 4" - Lye | 20 $\frac{82}{100}$            | 18 10 10 | 388 4 11 | 65 6                            | 15 4                | 20 $\frac{82}{100}$ | 17 10 3   | 370 7 7 | 84     |         |
| Flooring with - do - do                    | 10 $\frac{25}{100}$            | 7 4      | 132 5    | 15 7 8                          | 10 $\frac{25}{100}$ | 7 6 6               | 133 4 5   |         |        |         |
| Whitewashing in Chumam - do                | 40                             | 3        | 9        | 4                               | 40                  | 5 4                 | 16        |         |        |         |
| Stone Columns - do                         | 12                             | 12 8     | 150      | 12                              | 12 13 11            | 154 7 7             |           |         |        |         |
| Cornice work in Chumam - Cft               | 127 $\frac{1}{2}$              | 4 4      | 31 14    | 127 $\frac{1}{2}$               | 3 10                | 30 7 11             |           |         |        |         |
| Wooden Stair case complete                 | "                              | "        | 180      | 4                               | "                   | 100 12 8            |           |         |        |         |
| Excavating foundations & filling the       | "                              | "        | 80       | "                               | "                   | 79 7 2              |           |         |        |         |
| Basement -                                 | "                              | "        | "        | "                               | "                   | "                   |           |         |        |         |
| Country wood battens doors with frames     | each 3                         | 26       | 78       | 3                               | 26                  | 78                  |           |         |        |         |
| Iron fixtures & Complete 8 x 4 -           | each 8                         | 15       | 120      | 8                               | 15                  | 120                 |           |         |        |         |
| Country wood batten windows shutters       | each 8                         | 15       | 120      | 8                               | 15                  | 120                 |           |         |        |         |
| with frames & iron bars & complete         | each 8                         | 15       | 120      | 8                               | 15                  | 120                 |           |         |        |         |
| Teak wood wrought and put up - Cft         | 333 $\frac{6 \frac{1}{2}}{12}$ | 2 4      | 750 7 6  | 409 $\frac{10 \frac{1}{2}}{12}$ | 2 4                 | 922 2               |           |         |        |         |
| Cut stones over the Pillars heads - do     | 12                             | 1 8      | 18       | 2                               | 1 9                 | 10 12 6             |           |         |        |         |
| Wood Oil 3 Coats - Lye                     | 13                             | 1        | 13       | 13                              | 1 2 2               | 14 12 1             |           |         |        |         |
| Read paint 3 Coats -                       | 5 $\frac{1}{2}$                | 1 12     | 9 10     | 5 $\frac{1}{2}$                 | 1 12 6              | 10 1 4              |           |         |        |         |
| Upper Story                                |                                |          |          |                                 |                     |                     |           |         |        |         |
| Brick work in Chumam - Cft                 | 154 $\frac{18}{27}$            | 4        | 618 10 8 | 142 $\frac{15}{27}$             | 4 1 5               | 580 4 10            |           |         |        |         |
| Flat Arch work in - do - Cft               | 116 $\frac{1}{2}$              | 3        | 21 13 6  | 116 $\frac{1}{2}$               | 2 3                 | 16 5 8              |           |         |        |         |
| Cornice work in - do - do                  | 127 $\frac{1}{2}$              | 4        | 31 14    | 127 $\frac{1}{2}$               | 2 9                 | 22 14               |           |         |        |         |
| Terracing with brick on edge 4" x 4" - Lye | 21 $\frac{72}{100}$            | 22       | 477 13 5 | 15                              | 21 $\frac{72}{100}$ | 370 13 9            |           |         |        |         |
| Whitewashing in Chumam -                   | 71                             | 3        | 13 5     | 7 8                             | 71                  | 17 8 6              |           |         |        |         |
| Stone Columns - do                         | 12                             | 12       | 144      | 24 12                           | 12 14               | 168 9 6             |           |         |        |         |
| Cut stones over the Pillars heads -        | 12                             | 1 4      | 15       | 4 8                             | 12 1 5 8            | 16 4 6              |           |         |        |         |
|                                            |                                |          |          |                                 |                     | 157 13 8            | 23 685 15 |         |        |         |

Godavery District.  
Progress Report of the Central Jail at Rajahmundry for the month of January 1866

13X

Estimate

Work performed in this month Work performed up to this month

| Items | Quantity | Rate | Amount | Quantity | Rate | Amount | Quantity | Rate | Amount | Remarks |
|-------|----------|------|--------|----------|------|--------|----------|------|--------|---------|
|-------|----------|------|--------|----------|------|--------|----------|------|--------|---------|

|                                                             |                                   |      |           |   |   |          |                             |                                |         |            |
|-------------------------------------------------------------|-----------------------------------|------|-----------|---|---|----------|-----------------------------|--------------------------------|---------|------------|
|                                                             |                                   |      |           |   |   |          |                             |                                |         |            |
|                                                             |                                   |      |           |   |   | 157 13 8 |                             | 23,685 15                      |         |            |
| Teakwood wrought & put up — Cft                             | 333 $\frac{6\frac{1}{2}}{12}$     | 2 4  | 750 7 6   | " | " | "        | "                           | 409 $\frac{11}{12}$            | 2 4     | 922 3 6    |
| Country wood batten doors with frames and iron fixtures sea | each 3                            | 26   | 78        | " | " | "        | "                           | 1                              | 26      | 26         |
| Complete 8x4                                                |                                   |      |           |   |   |          |                             |                                |         |            |
| Do Window shutters with frames and iron fixtures sea 5x2.6  | 8                                 | 18   | 144       | " | " | "        | "                           | 6                              | 15      | 90         |
| Wood oil & Coats                                            | 8                                 | 1    | 8         | " | " | "        | "                           | 8                              | 1 24    | 9 3        |
| Paint & Coats                                               | 7                                 | 1 12 | 12 4      | " | " | "        | "                           | 7                              | 2 34    | 15 7 4     |
| Contingencies                                               | "                                 | "    | 539 12 6  | " | " | "        | "                           | 1 12                           | "       | 394 1      |
| <u>2 Truss roof work shops.</u>                             |                                   |      |           |   |   |          |                             |                                |         |            |
| Rough Stone in Chumam — Cys                                 | 713 $\frac{13\frac{1}{2}}{27}$    | 3    | 2140 11 6 | " | " | "        | "                           | 2 3 11 7 4 $\frac{5}{27}$      | 2 15 11 | 2230 1 2   |
| Roofing with country wood reapers                           | Sqr 130 $\frac{32}{100}$          | 12   | 1563 13 4 | 4 | 4 | 13 12 10 | 135 3 5 10 $\frac{20}{100}$ | 10                             | 8 5     | 1094 11 5  |
| Nails flat and pan tiles and Chumam borders                 |                                   |      |           |   |   |          |                             |                                |         |            |
| Whitewashing in Chumam — Sqr                                | 160                               | " 3  | 30        | " | " | "        | "                           | 16                             | " 80    | 58 28 6 8  |
| Floring with brick on edge sea — Sqr                        | 86 $\frac{73}{100}$               | 7 4  | 628 12    | 8 | " | "        | "                           | 90 11                          | 90 6    | 542 1 1    |
| Excavating foundations & filling the basement               | "                                 | "    | 120       | " | " | "        | "                           | "                              | "       | 120 11 9   |
| Cut Stones Over the Pillar's heads sea                      | 38                                | 1 4  | 47 8      | " | " | "        | "                           | 38                             | " 151   | 35 13 8    |
| Wooden truss complete — inch                                | 38                                | 35   | 1330      | " | " | "        | "                           | 38                             | 35      | 1330       |
| Teakwood wrought and put up — Cft                           | 1706 $\frac{11\frac{9}{12}}{12}$  | 2 4  | 3840 11   | " | " | "        | "                           | 1775 $\frac{3\frac{1}{2}}{12}$ | 2 4     | 3993 15 9  |
| Contingencies                                               | "                                 | "    | 968 7 6   | " | " | "        | "                           | 13 1                           | "       | 854 2 4    |
| <u>5 Radial Block of Cells</u>                              |                                   |      |           |   |   |          |                             |                                |         |            |
| Rough stone in Chumam — Cys                                 | 11027 $\frac{14\frac{4}{12}}{27}$ | 3    | 33352 9 3 | " | " | "        | "                           | 10369 $\frac{20}{27}$          | 2 9 1   | 26691 11 7 |
| Arch work in do over the door Cft                           | 187 $\frac{1}{2}$                 | 3    | 35 2 6    | " | " | "        | "                           | 150                            | 2 0     | 25 2 3     |
|                                                             |                                   |      |           |   |   | 420 13   |                             | 62097 11 6                     |         |            |

9X

# Progress Report of the Central Jail at Rajahmundry for the month of January 1866

Godavery District.

13X

Estimate

Work performed in this month Work performed up to this month

| Items                                                    | Quantity   | Rate   | Amount    | Quantity | Rate | Amount | Quantity | Rate | Amount | Remarks |
|----------------------------------------------------------|------------|--------|-----------|----------|------|--------|----------|------|--------|---------|
| 1. B. B. 1.                                              |            |        |           |          |      |        |          |      |        |         |
| Arched roof with brick in Chumam Cft                     | 650 12 1/2 | " 4 "  | 16453 2   | "        | "    | "      | "        | "    | "      | "       |
| Centings                                                 | "          | "      | 2400      | "        | "    | "      | "        | "    | "      | "       |
| Cornice work in Chumam Cft                               | 25 12 1/2  | " 4 "  | 628 2     | "        | "    | "      | "        | "    | "      | "       |
| Terracing with brick on edge and side                    | 25 50/100  | 22 "   | 560 15 10 | "        | "    | "      | "        | "    | "      | "       |
| Putting Jelly 2 Courses of flat tiles and do.            | 386 77 1/2 | 10 5 3 | 4236 5 8  | "        | "    | "      | "        | "    | "      | "       |
| Whitewashing in Chumam do.                               | 1720       | " 3 "  | 322 8     | "        | "    | "      | "        | "    | "      | "       |
| Flooring with brick on edge and side do.                 | 307 50/100 | 7 4 "  | 2229 6    | "        | "    | "      | "        | "    | "      | "       |
| Excavating foundations & filling the basement            | "          | "      | 600       | "        | "    | "      | "        | "    | "      | "       |
| Teak wood joists (40) Cft                                | 250        | 2 4 "  | 562 8     | "        | "    | "      | "        | "    | "      | "       |
| Iron doors with wooden frames and each                   | 320        | 60 "   | 19200     | "        | "    | "      | "        | "    | "      | "       |
| Wood oil 3 Coats to the joists                           | "          | "      | 25        | "        | "    | "      | "        | "    | "      | "       |
| Lead Colour 3 Coats to the weather boards and iron doors | 300        | 2 6 "  | 712 8     | "        | "    | "      | "        | "    | "      | "       |
| Pad Locks each                                           | 360        | 8 "    | 2880      | "        | "    | "      | "        | "    | "      | "       |
| Contingencies                                            | "          | "      | 8136 12 9 | "        | "    | "      | "        | "    | "      | "       |
| 2. Solitary Cells for Women                              |            |        |           |          |      |        |          |      |        |         |
| Rough Stone in Chumam Cft                                | 1513 21/27 | 3 "    | 4541 5 4  | "        | "    | "      | "        | "    | "      | "       |
| Arch work in Chumam Cft                                  | 410 7/12   | " 3 "  | 77 5 6    | "        | "    | "      | "        | "    | "      | "       |
| Terracing with brick on edge and side                    | 76 80/100  | 22 "   | 1689 9 6  | "        | "    | "      | "        | "    | "      | "       |
| Flooring with do do do                                   | 54 12/100  | 7 4 "  | 392 5 10  | "        | "    | "      | "        | "    | "      | "       |
| Excavating foundations & filling the basement            | "          | "      | 140       | "        | "    | "      | "        | "    | "      | "       |
| Teak wood wrought & put up Cft                           | 77 63 1/12 | 2 4 "  | 1746 10   | "        | "    | "      | "        | "    | "      | "       |
| Iron doors with wooden frames & each                     | 40         | 35 "   | 1400      | "        | "    | "      | "        | "    | "      | "       |
| Wood Oil 3 Coats to the Joists                           | "          | "      | 60        | "        | "    | "      | "        | "    | "      | "       |
| Lead Colour 3 Coats                                      | "          | "      | 40        | "        | "    | "      | "        | "    | "      | "       |
| Contingencies                                            | "          | "      | 1016 2 10 | "        | "    | "      | "        | "    | "      | "       |
| Total                                                    |            |        |           |          |      |        |          |      |        |         |
|                                                          |            |        |           |          |      |        |          |      |        |         |

10X

420 13. 62097 11 6

46575 2 4 6758 1

1356 10 10

2010 3 3 413 1 2

24 84/100 12 5 8 296 8 2

306 58/100 8 12 9 2691 11 3

1032 4 2 268 7

246 9 13 7 2422 11 1

821 14 8

250 2 4 562 8

320 60 19200

25 15 8

180 3 6 9 621 12 1

206 2 4 6 470 6 6

5755 5

2 2

1036 17/27 3 1 7 3213 7 10

206 2 2 28 11 9

1 7 9

136 13 7

143 4 4

770 11 1/12 2 4 1734 10 6

40 35 1400

40 3 3

32 2 2

708 14 8

424 15. 111202 8 10

Progress Report of the Central Jail at Rajahmundry for the month of January 1866

Godavery District.

13X

Estimate

Work performed in this month Work performed up to this month

Items

Quantity

Rate

Amount

Quantity

Rate

Amount

Quantity

Rate

Amount

Remarks

Sailors Quarters

Wood oil 3 Coats to the beams & joints & Red paint 3 Coats to the doors & Windows

Out Offices for Sailors.

Country wood batten windows with frames & 2.6 x 3 ÷ 3 Painting

Hospital & Stores.

Batten doors with frames & iron fixtures & complete 7 x 3

Wood oil 3 Coats, red paint 3 Coats

Enclosure Walls.

Rough stone in chunam

Brick work in (arches)

Whitewashing in

Broken bottle in

Wrought iron railings

Red painting to iron railings

Excavating foundations and filling the basement

Contingencies

Scaffolding & sundries

Bauguile &

Broken bottle in chunam

Contingencies

424 15 "

11,202 6 10

14 14 8

24 9 3

6 "

5 "

6 "

408 "

60 "

72 9

96 "

14302 6 4

199 12 "

120 "

4549 10

296 2 "

46 "

200 4 5

280 "

1073 9 10

211 11 11

38 15 "

5 "

128744 7 9

910 11 "

# Progress Report of the Central Jail at Rajahmundry for the month of January 1866

Godavery District.

137

Estimate

Work performed in this month Work performed up to this month

Items

Quantity

Rate

Amount

Quantity

Rate

Amount

Quantity

Rate

Amount

Remarks

## Inner Partition walls.

|                                               |     |                                        |    |      |           |
|-----------------------------------------------|-----|----------------------------------------|----|------|-----------|
| Rough Stone in chunnam                        | Cy  | 2529 <sup>24 3/4</sup> / <sub>27</sub> | 3  | "    | 7589 12   |
| Whitewashing in chunnam                       | sq  | 427                                    | "  | 3    | 80 1      |
| Excavating foundations & filling the basement |     | "                                      | "  | "    | 100       |
| Broken bottle in chunnam                      | sq  | "                                      | "  | "    | "         |
| Contingencies                                 | "   | "                                      | "  | "    | 778 10 8  |
| Front Gate & Wooden railings                  |     |                                        |    |      |           |
| Wooden railings complete                      | Rgs | 1532                                   | 2  | 8    | 3830      |
| Masonry work                                  | "   | "                                      | "  | "    | 560       |
| Painting                                      | "   | "                                      | "  | "    | 150       |
| Contingencies                                 | "   | "                                      | "  | "    | 540       |
| <u>Well.</u>                                  |     |                                        |    |      |           |
| Earth work                                    | Cy  | 2287                                   | "  | 1 4  | 190 9 4   |
| "                                             | "   | 620                                    | "  | 1 6  | 58 2      |
| "                                             | "   | 2118 <sup>10</sup> / <sub>18</sub>     | "  | 2 5  | 320       |
| "                                             | "   | 2400                                   | "  | 7    | 1050      |
| Baling water & sinking the well frame         | "   | "                                      | "  | "    | 442 10    |
| Value of the well frame                       | "   | "                                      | "  | "    | 483 6 5   |
| Cut stone in chunnam                          | Cy  | 40-5                                   | 29 | " 11 | 1167 10 9 |
| "                                             | "   | 40-5                                   | 22 | 6 11 | 901 7 1   |
| "                                             | "   | 40-5                                   | 18 | " 4  | 724 2 9   |
| "                                             | "   | 16-2                                   | 17 | 8    | 281 4 9   |
| "                                             | "   | 24-3                                   | 17 | 8    | 421 15 1  |
| "                                             | "   | 36-4 1/2                               | 16 | 14   | 610 5     |
| Filling in the outside of stemmer             | Cy  | 6600                                   | "  | 1    | 412 8     |
| Contingencies                                 | "   | "                                      | "  | "    | 355 14 10 |

## Workshops.

Iron Pipes

## Cisterns.

Rough Stone in chunnam

910 11

12x

1287447 9

|   |   |      |   |   |                                      |   |     |                                    |                                                                                                                                                   |
|---|---|------|---|---|--------------------------------------|---|-----|------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------|
| " | " | "    | " | " | 889 <sup>6</sup> / <sub>27</sub>     | 4 | 2 5 | 3688 8                             | Of the five Radial Walls of Cell. Four are finished on radii 2 1/4, 6 x 8. One at Basement Level.                                                 |
| " | " | 22 8 | " | " | 182 <sup>10</sup> / <sub>18</sub>    | " | 2 4 | 26 12 1                            | Of the six Workshops Three are finished on radii 3, 5 and 7. Two are being roofed. One has its walls up.                                          |
| " | " | "    | " | " | 758 <sup>8 1/2</sup> / <sub>18</sub> | " | 7   | 28 7 6                             | The two Ranges of solitary and Women Cells. Walls of one 10 feet high. Walls of one 8 feet high.                                                  |
| " | " | "    | " | " | "                                    | " | "   | 157                                | Central Warden finished                                                                                                                           |
| " | " | "    | " | " | "                                    | " | "   | 300                                | Enclosure Wall - six sides (out of twelve) raised to the full height and two sides to 14 ft. - The buttresses on built up 13 ft high on six sides |
| " | " | "    | " | " | "                                    | " | "   | 10                                 | Partitions Walls on radii 3, 6 & 9 the entrance angle being over 12 finished.                                                                     |
| " | " | "    | " | " | "                                    | " | "   | 14 10                              | Inner Palisade. Complete from 3 to 9.                                                                                                             |
| " | " | "    | " | " | "                                    | " | "   | 127 2 5                            | Well. (22 ft diameter, 72 ft deep) finished except parapet & counter sloping angular pavement round it.                                           |
| " | " | "    | " | " | "                                    | " | "   | 118 13                             | All work in the Semidurogn 9, 12 & 13 (ie on the entrance side) is suspended pending the new station & Govt. orders thereon.                      |
| " | " | "    | " | " | "                                    | " | "   | 138 10 6                           | The other half containing 96 cells each giving space for 12 convicts is occupied by jail Department.                                              |
| " | " | "    | " | " | "                                    | " | "   | 2 2                                |                                                                                                                                                   |
| " | " | "    | " | " | "                                    | " | "   | 17 14                              |                                                                                                                                                   |
| " | " | "    | " | " | "                                    | " | "   | 2 2                                |                                                                                                                                                   |
| " | " | "    | " | " | "                                    | " | "   | 2287                               |                                                                                                                                                   |
| " | " | "    | " | " | "                                    | " | "   | 620                                |                                                                                                                                                   |
| " | " | "    | " | " | "                                    | " | "   | 2118 <sup>10</sup> / <sub>18</sub> |                                                                                                                                                   |
| " | " | "    | " | " | "                                    | " | "   | 2400                               |                                                                                                                                                   |
| " | " | "    | " | " | "                                    | " | "   | 462 10                             |                                                                                                                                                   |
| " | " | "    | " | " | "                                    | " | "   | 483 6 5                            |                                                                                                                                                   |
| " | " | "    | " | " | "                                    | " | "   | 1167 11 8                          |                                                                                                                                                   |
| " | " | "    | " | " | "                                    | " | "   | 40-5                               |                                                                                                                                                   |
| " | " | "    | " | " | "                                    | " | "   | 40-5                               |                                                                                                                                                   |
| " | " | "    | " | " | "                                    | " | "   | 40-5                               |                                                                                                                                                   |
| " | " | "    | " | " | "                                    | " | "   | 16-2                               |                                                                                                                                                   |
| " | " | "    | " | " | "                                    | " | "   | 24-3                               |                                                                                                                                                   |
| " | " | "    | " | " | "                                    | " | "   | 28                                 |                                                                                                                                                   |
| " | " | "    | " | " | "                                    | " | "   | 68 11 1/2                          |                                                                                                                                                   |
| " | " | "    | " | " | "                                    | " | "   | 482 1 6                            |                                                                                                                                                   |
| " | " | "    | " | " | "                                    | " | "   | 13 11 3                            |                                                                                                                                                   |
| " | " | "    | " | " | "                                    | " | "   | 2 139                              |                                                                                                                                                   |

953 3.

144126 5

## 13

formed in the month Nov R performed up to the 10th.

~~Part of~~  
~~the, Page~~  
~~no. the~~  
~~cost of value~~  
~~of the~~

Sup<sup>t</sup> Engrs office 1<sup>st</sup> Dr  
Camp Dowd, Ashburn }  
22 February 1866 - }

H. R. \_\_\_\_\_ Capt. R. E.  
Superintending Engineer in Charge

Dec 1886 - 24th  
Geo. H. Fox for work  
from N. 1122

Headquarters  
1st Division

to  
The Secretary to Govt  
D. P. M.

Oct 23rd  
Sept 21st - 11th 1886  
Received 19 Nov

Report of the  
Central & Pacific  
= money for the month  
of January 1886

1886 - 26th Nov 1886.

1886 - 503

With all the

Lib

1886  
Continued to the

Full Report

1886 - 26th Nov 1886

to full report

1886 - 26th Nov