

(1) Number of pages 10

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 2190	Press ~~Mis.~~
508-59	
Dated 22. 7	1867.

Not to be folded or roughly handled

P

16

*Proceedings of the Madras Government, Public Works Department,
22nd July 1867.*

No. 508. Read the following Proceedings of the Board of Revenue, dated 8th July 1867, No. 4,244.

Read the following letter from the Acting Collector of South Canara, to the Secretary to the Board of Revenue, dated Mangalore, 12th June 1867, No. 102 :—

1. I have the honour to submit the following report on the operations of the Public Works Department, for the past official year 1866-67.

2. The Budget allotment of the year from Imperial Funds was as shown below :—

	RS.
Original Works	17,980
Repairs	45,370
	<u>63,350</u>
Tools and Stores	1,490
Add subsequent net additions...	16,202
	<u>81,042</u>
Deduct reduced in consequence of the year having been closed a month earlier	8,480
Available allotment	<u>72,562</u>

3. The subjoined abstract statement shows that the expenditure of the year under report compared with that of the preceding is less:—

	Expenditure of 1865-66.	Expenditure of 1866-67.	COMPARISON.		Estimate of 1866-67.
			Increase.	Decrease.	
	RS.	RS.	RS.	RS.	RS.
IMPERIAL.					
<i>New Works.</i>					
Communications	28,191	29,928	1,737	...	} 31,115
Buildings	13,484	8,484	...	5,000	
	<u>41,675</u>	<u>38,412</u>	...	Net 3,263	31,115
<i>Repairs.</i>					
Communications	30,336	27,806	...	2,530	38,170
Buildings	2,783	3,274	491	...	6,800
	<u>33,119</u>	<u>31,080</u>	...	2,039	44,970
Tools and Plant	74,794	69,492	...	5,302	76,085
	1,307	1,050	...	257	1,500
Total Imperial	76,101	70,542	...	5,559	77,585
Add Income-tax expenditure	1,501	2,852	1,351	...	...
Total...	<u>77,602</u>	<u>73,394</u>	...	4,208	77,585

4. The most important work done has been the construction of bridges on several lines of communication.

5. MANGALORE RANGE.—In this division the aggregate of expenditure incurred has amounted to Rupees 18,186, of which Rupees 8,074 were laid out on new works, and Rupees 10,112 on the maintenance of made roads and the annual repairs of buildings.

Recd 23/7/67

Proceedings of the Madras Government, Public Works Department,
22nd July 1867.

6. The principal works executed are, as regards Buildings, the completion of the new roofing of the Civil and Session Court, at a total cost of Rupees 6,581, a work urgently needed; a residence for the Postmaster at Mangalore in the immediate vicinity of his office, neatly and substantially built at a cost of Rupees 2,210, and an office for the Sub-Magistrate at Beltangadi, at Rupees 732.

7. A commencement has been made in the construction of a bridge at Punjalkutta on the Buntwal and Charnali road, at a cost of Rs. 1,858 out of the sanctioned estimate of Rs. 3,950.

8. The repairs to Military and Civil Buildings have cost Rupees 667 and 1,039, respectively.

9. In repairs to Communications, Rupees 1,425 were spent on portion of Trunk Road No. II. to Mercara falling in this range; Rupees 2,277 on the road from Mangalore to Karkal leading to the Agumba ghaut; and Rupees 4,317 on the Kotekul ghaut and road from Buntwal to the Mysore frontier. Rupees 299 were also spent in the maintenance of streets in the town of Mangalore. This was prior to the introduction of the Municipal Act.

10. The extension of the quay at the port of Mangalore has been further proceeded with in the year under report at an expense of Rupees 11,821 out of Port Fund, and if stable is a very good improvement, but I fear there is much force in Mr. Cadell's objections to the temporary nature of the structure. Much of it is, I observe, out of repair. I propose to guard against this in some measure by providing moorings for boats and timber at such a distance as to prevent constant bumping against the facing of the Bunder. A pier too seems necessary, but on this subject I will address you separately.

11. The removal of the Flagstaff to a more convenient site undertaken last year, is almost completed, but is delayed by the absence of Flagstaff mast which has been detained at Cochin.

12. The building of the Provincial school at this station, sanctioned at a cost of Rupees 17,000 from the "Educational Fund," has been also in progress during the year under report. A sum of Rupees 8,507 has been expended in the collection and preparation of materials, and the raising of foundations with upper walls to the height of a few feet. After a commencement was made, the Subscribers to the School Fund came forward with an application that the building should be upper-storied to afford more extensive accommodation; and as this would interfere with the details of the work as originally projected, the further raising of the walls was purposely postponed until the wishes of Government in this matter could be ascertained. The proposal has not, however, met with their approval, and I trust that the work will now be pushed on as fast as possible during the working season of the present official year, and may be expected to be completed in the current official year.

G. O., Educational Department, 19th March 1867, No. 81.

13. PUTTUR RANGE.—In Buildings, the Cutcherry required for the accommodation of the Sub-Magistrate of Nileshtar, was commenced and completed within the year at a cost of Rupees 1,167, and the old Military Hospital at the abandoned post at Puttur converted into a Range office for the accommodation of the Executive Engineer of the Division, at an expenditure of Rupees 348.

14. Nine bridges have been under construction during the year on the Military line of road opened to connect Mangalore and Cannanore; one over the Woketur river, which was commenced last year at an estimated cost of Rupees 3,260, has been completed with the exception of putting up the woodwork which, though ready, has been delayed for want of spanning beams. Two others have been fully completed.

	Estimate.	Actual cost.
	RS.	RS.
On Curumbala nulla.....	2,210	2,323
On north of Niralloo Paddy-fields.....	665	605

Proceedings of the Madras Government, Public Works Department.
22nd July 1867.

15. The bridges noted below may be expected to be completed during the present year.

	Estimate.	Actual cost.
	RS.	RS.
Kodar bridge.....	8,000	4,830
Adkattatta bridge	8,410	6,366
Yednirmat	4,366	1,579
Pooloor	3,470	66
Bridge at embankment	1,200	779
Small bridge next to large Nullah No. 9	565	519

16. Seven minor bridges and drains were also undertaken on the road below the Munjerabad ghaut, two out of the Imperial Fund, and five others from the grant of Rupees 4,000 from the Income-Tax Fund. Three complete are shown below marked with the letter c., the others are in progress:—

	Imperial Fund.	Estimate.	Actual cost.
		RS.	RS.
Bridge No. 18, west of Goondia		460	555 c
Do. „ 17, 53rd mile		510	95
	Income-Tax Fund.		
Bridge No. 21, east of Goondia		900	1,096 c
Do. „ 12, 46th mile		590	312
Do. „ 19, east of Goondia		1,450	1,025
Do. „ 11, 43rd mile		410	412 c
Do. „ 15, 50th mile		510	6

17. CUNDAPUR RANGE.—A Cutcherry sanctioned at Rupees 700 for the Sub-Magistrate at Karkal has been completed this year at an actual cost of Rupees 753. It was much needed.

18. Two bridges, one on the Judkul nullah on the line between Cundapur and the Cooloor ghaut, and another over the Sirgoolly nullah on the road leading to the Agumba ghaut, have been brought to a completion within the year under report. The first has, on the whole, cost Rs. 6,497, and the other Rupees 1,084.

19. Five other bridges of importance have been under construction on the two abovementioned lines, and their completion, which must be looked for in the current year, will be a great improvement thereto.

20. The other works executed in this Range have been the maintenance of made roads and the annual repairs of buildings. The roads comprised in the Halladi circuit have been kept in repair at a cost of Rupees 3,841, and those in the Cooloor circuit at Rupees 2,524. The cost of ordinary annual repairs to buildings amounted to Rupees 1,301; of which Rupees 1,026 were laid out on Salt buildings.

G. O. 9th March 1867, No. 56.
„ 8th „ „ „ 195.

21. The proposals made last year by Mr. Cadell for the improvement of the Port-light, and for the widening of the Agumba ghaut, have both been approved.

22. The Acting Head Assistant Collector, Mr. Sturrock, reports favourably on the state of the roads, &c., within his division.

23. Having only joined the district a fortnight ago, I have not yet had an opportunity of seeing anything for myself, and must, therefore, be allowed to defer tendering any observations on the several subjects touched upon by Mr. Cadell in his report, until I can make myself personally acquainted with the interior of the district.

1. Resolved that the foregoing letter be submitted for the information of Government.
2. The Board would beg to draw attention to the Collector's report in paragraph 10, regarding the state of the quay at the port of Mangalore. A sum of Rupees 11,821 has been spent upon

*Proceedings of the Madras Government, Public Works Department,
22nd July 1867.*

this work during the past year; but it appears that grave doubts are entertained of its stability and much of it is said to be out of repair.

3. In paragraph 14, the Collector reports the completion of two out of nine bridges in course of construction on the Military line of road between Mangalore and Cannanore. The completion of a third bridge on this road is only delayed for want of spanning beams.

No. 509.

ORDER THEREON, 22nd July 1867, No. 2,190.

ESTABLISHMENT, No. 48.

Communicated to the Superintending Engineer of the 7th Division, whose particular attention is requested to the remarks in paragraph 10 of the Collector's report, and to paragraph 2 of the Board's Proceedings.

(True Extract.)

(Signed) J. H. M. SHAW STEWART, Major, R. E.,
Under Secretary to Government.

To the Superintending Engineer, 7th Division.
.. Board of Revenue.
.. Revenue Department.

No. 4,244.

PROCEEDINGS OF THE BOARD OF REVENUE, dated 8th July 1867.

Read the following letter from H. S. THOMAS, Esq., Acting Collector of South Canara, to the Secretary to the Board of Revenue, dated Mangalore, 12th June 1867, No. 102:—

1. I have the honour to submit the following report on the operations of the Public Works Department, for the past official year 1866-67.

2. The Budget allotment of the year from Imperial Funds was as shown below:—

	RS.
Original Works	17,980
Repairs	45,370
	63,350
	1,490
Tools and Stores	16,202
Add subsequent net additions...	81,042

Deduct reduced in consequence of the year having been closed a month earlier ... 8,480

Available allotment ... 72,562

3. The subjoined abstract statement shows that the expenditure of the year under report compared with that of the preceding is less:—

	Expenditure of 1865-66.	Expenditure of 1866-67.	COMPARISON.		Estimate of 1866-67.
			Increase.	Decrease.	
	RS.	RS.	RS.	RS.	RS.
IMPERIAL.					
<i>New Works.</i>					
Communications	28,191	29,928	1,737	...	} 31,115
Buildings	13,484	8,484	...	5,000	
	41,675	38,412	...	Net 3,263	31,115
<i>Repairs.</i>					
Communications	30,336	27,806	...	2,530	38,170
Buildings	2,783	3,274	491	...	6,800
	33,119	31,080	...	2,039	44,970
Tools and Plant	74,794	69,492	...	5,302	76,085
	1,307	1,050	...	257	1,500
Total Imperial	76,101	70,542	...	5,559	77,585
Add Income-tax expenditure	1,501	2,852	1,351	...	...
Total...	77,602	73,394	...	4,208	77,585

4. The most important work done has been the construction of bridges on several lines of communication.

5. MANGALORE RANGE.—In this division the aggregate of expenditure incurred has amounted to Rupees 18,186, of which Rupees 8,074 were laid out on new works, and Rupees 10,112 on the maintenance of made roads and the annual repairs of buildings.

6. The principal works executed are, as regards Buildings, the completion of the new roofing of the Civil and Session Court, at a total cost of Rupees 6,581, a work urgently needed; a residence for the Postmaster at Mangalore in the immediate vicinity of his office, neatly and substantially built at a cost of Rupees 2,210, and an office for the Sub-Magistrate at Beltangadi, at Rupees 732.

7. A commencement has been made in the construction of a bridge at Punjalkutta on the Buntwal and Charmadi road, at a cost of Rs. 1,858 out of the sanctioned estimate of Rs. 3,950.

8. The repairs to Military and Civil Buildings have cost Rupees 667 and 1,039, respectively.

9. In repairs to Communications, Rupees 1,425 were spent on portion of Trunk Road No. II. to Mercara falling in this range; Rupees 2,277 on the road from Mangalore to Karkal leading to the Agumba ghaut; and Rupees 4,347 on the Kodekul ghaut and road from Buntwal to the Mysore frontier. Rupees 299 were also spent in the maintenance of streets in the town of Mangalore. This was prior to the introduction of the Municipal Act.

10. The extension of the quay at the port of Mangalore has been further proceeded with in the year under report at an expense of Rupees 11,821 out of Port Fund, and if stable is a very good improvement, but I fear there is much force in Mr. Cadell's objections to the temporary nature of the structure. Much of it is, I observe, out of repair. I propose to guard against this is some measure by providing moorings for boats and timber at such a distance as to prevent constant bumping against the facing of the Bunder. A pier too seems necessary, but on this subject I will address you separately.

11. The removal of the Flagstaff to a more convenient site undertaken last year, is almost completed, but is delayed by the absence of Flagstaff mast which has been detained at Cochin.

12. The building of the Provincial school at this station, sanctioned at a cost of Rupees 17,000 from the "Educational Fund," has been also in progress during the year under report. A sum of Rupees 8,507 has been expended in the collection and preparation of materials, and the raising of foundations with upper walls to the height of a few feet. After a commencement was made, the Subscribers to the School Fund came forward with an application that the building should be upper-storied to afford more extensive accommodation; and as this would interfere with the details of the work as originally projected, the further raising of the walls was purposely postponed until the wishes of Government in this matter could be ascertained. The proposal has not, however, met with their approval, and I trust that the work will now be pushed on as fast as possible during the working season of the present official year, and may be expected to be completed in the current official year.

G. O., Educational Department, 19th March 1867, No. 81.

13. PUTTUR RANGE.—In Buildings, the Cutcherry required for the accommodation of the Sub-Magistrate of Nileshwar, was commenced and completed within the year at a cost of Rupees 1,167, and the old Military Hospital at the abandoned post at Puttur converted into a Range office for the accommodation of the Executive Engineer of the Division, at an expenditure of Rupees 348.

14. Nine bridges have been under construction during the year on the Military line of road opened to connect Mangalore and Cannanore; one over the Woketur river, which was commenced last year at an estimated cost of Rupees 3,260, has been completed with the exception of putting up the woodwork which, though ready, has been delayed for want of spanning beams. Two others have been fully completed.

	Estimate.	Actual cost.
	RS.	RS.
On Curumbala nulla.....	2,210	2,329
On north of Nilaloo Paddy-fields.....	565	605

15. The bridges noted below may be expected to be completed during the present year.

	Estimate.	Actual cost.
	RS.	RS.
Kodar bridge.....	8,000	4,830
Adkattatta bridge	8,410	6,366
Yednirmat	4,366	1,579
Pooloor	3,470	66
Bridge at embankment	1,200	779
Small bridge next to large Nullah No. 9	565	519

16. Seven minor bridges and drains were also undertaken on the road below the Munjerabad ghaut, two out of the Imperial Fund, and five others from the grant of Rupees 4,000 from the Income-Tax Fund. Three complete are shown below marked with the letter c., the others are in progress:—

	Imperial Fund.	Estimate.	Actual cost.
		RS.	RS.
Bridge No. 18, west of Goondia		460	555 c
Do. „ 17, 53rd mile		510	95
	Income-Tax Fund.		
Bridge No. 21, east of Goondia		900	1,096 c
Do. „ 12, 46th mile		590	312
Do. „ 19, east of Goondia		1,450	1,025
Do. „ 11, 43rd mile		410	412 c
Do. „ 15, 50th mile		510	6

17. CUNDAPUR RANGE.—A Cutcherry sanctioned at Rupees 700 for the Sub-Magistrate at Karkal has been completed this year at an actual cost of Rupees 753. It was much needed.

18. Two bridges, one on the Judkul nullah on the line between Cundapur and the Cooloor ghaut, and another over the Sirgoolly nullah on the road leading to the Agumba ghaut, have been brought to a completion within the year under report. The first has, on the whole, cost Rs. 6,497, and the other Rupees 1,084.

19. Five other bridges of importance have been under construction on the two abovementioned lines, and their completion, which must be looked for in the current year, will be a great improvement thereto.

20. The other works executed in this Range have been the maintenance of made roads and the annual repairs of buildings. The roads comprised in the Halladi circuit have been kept in repair at a cost of Rupees 3,841, and those in the Cooloor circuit at Rupees 2,524. The cost of ordinary annual repairs to buildings amounted to Rupees 1,301; of which Rupees 1,026 were laid out on Salt buildings.

21. The proposals made last year by Mr. Cadell for the improvement of the Port-light, and for the widening of the Agumba ghaut, have both been approved.

22. The Acting Head Assistant Collector, Mr. Sturrock, reports favourably on the state of the roads, &c., within his division.

23. Having only joined the district a fortnight ago, I have not yet had an opportunity of seeing anything for myself, and must, therefore, be allowed to defer tendering any observations on the several subjects touched upon by Mr. Cadell in his report, until I can make myself personally acquainted with the interior of the district.

1. Resolved that the foregoing letter be submitted for the information of Government.
2. The Board would beg to draw attention to the Collector's report in paragraph 10, regarding the state of the quay at the port of Mangalore. A sum of Rupees 11,821 has been spent upon this work during the past year; but it appears that grave doubts are entertained of its stability, and much of it is said to be out of repair.

3. In paragraph 14, the Collector reports the completion of two out of nine bridges in course of construction on the Military line of road between Mangalore and Cannanore. The completion of a third bridge on this road is only delayed for want of spanning beams.

(A true Copy and Extract.)

M. D. S. S.

Secretary.

To the Secretary to Government, Revenue Department.
,, the Secretary to Government, Department of Public Works.

Copy to the Acting Collector of South Canara.

Exd. J. Wright.

Dated 8th July 1867.

S. W. D.

No. 4,214.

PROCEEDINGS OF THE BOARD OF REVENUE.

No.

1867.

Department

Ch 2032

For the Secy to Govt

Submitting with remarks for information report of Acting Collector of South Canara of Operations of P. W. D. for 1866-67.

2190 Public Works Department.

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 22nd July 1867.

Read the following

Proceedings of the Board of Revenue (Here enter No. 4214 dated 8th July/67)

Communicated to the Superintending Engineer of the 7th Div. whose particular attention is requested to the remarks in para 10 of the Collector's report, and to para 2 of the Board's Proceedings.

To the Secy to Govt
Bo of Rev.
Rev Dept.

Recd 23/7/67

W. D.

Ch 508

2190-22nd July 1867

P. W. 1867. Department.

Proc: of Govt for July
No. 2190

PROCEEDINGS OF GOVERNMENT.

Dated 22^d July 1867

Communicating with
Remarks to the Sup^r Engineer
of the 7th Division the Sec:
Revenue Depart^t on the Collector's
report on Pub: works in South
Canara for 1866/67.