

(1) Number of pages 1860

(2) Date of repair 10-12-1867

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. <u>3842</u>	Press Mis.
<u>204-205</u>	
Dated <u>10-12-1867.</u>	

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
10th December 1867.*

No. 204. Read the following letter from the Superintending Engineer, 3rd Division, to the Secretary to Government, Public Works Department, dated Camp at Cuddapah, 27th November 1867, No. 2,293:—

I have the honor to forward the accompanying comparative statement for the new Roman Catholic place of worship at Bellary, showing an excess expenditure of Rupees 1,071, or $5\frac{1}{2}$ per cent. beyond the revised estimate sanctioned in Government Order No. 2,357, dated 26th July 1866. This excess expenditure is attributable to the wood-work: the timber was procured from the Mysore territory, and in cutting it up a great wastage has been found, so much so that I have determined to procure all wood in future from the Public Works Workshops in Madras.

No. 205. ORDER THEREON, 10th December 1867, No. 3,842.

ACCOUNT, No. 20.

The Government pass the excess expenditure of Rupees 1,071 which is reported to have been incurred on the new Roman Catholic place of worship at Bellary.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

Bellevue & Co.
Hickman, Nebraska
March 10, 1887

1887, Jan 5

1887, Jan 5

Comprehensive statement
showing the account of
lands and interest
of Mr. J. J. J. J. J.
Hickman, Nebraska
(Bellevue)

Comparative Statement Shewing the Amount of Estimate and the Actual Cost of Work done to Roman Catholic places of Worship at Bellary

Description of Work	Amount of Estimate Auctioneers in 4072 2387 dated 26 July 1866.				Actual Cost of Work done				Comparison between Amounts in Columns		Remarks
	Quantity	Rate	Amount	Total	Quantity	Rate	Amount	Total	Increased	Decreased	
Stone in Chumam	C. ft.	30844	2	3889 8	30844	2	3889 14 10	34	6 10		Due to increased cost of Chumam
Circular archwork brick in Chumam	C. ft.	6077	5	104 13 6	6077	4 5	187 13 6				
Concrete work	Yds.	386	4	46 8	602	8	347 1 1	280	9 1		Estimate does not allow for interior Concretes nor a sufficient for the outside
Plastering with 2 Coats of Chumam	Sqrs.	19274	3 2	672 13 11	19274	2 10 2	673 13 0	1			
Flooring	Sqrs.	6172	7 12 10	481 2 9	6172	7 10	497 7 10			218 1 11	28x40 not floored with granite as it is part of the Altar
Slabs for Pillars		138	1 11 1	234 7 9	138						
Slabs		27	5 5	135 12	754	4 5	199 7 8	63	11 8		72 ft of 1/2 sticks 88 5 of 2 - do -
Tragger Wood	C. ft.	1228	5 1 4	6215	1262	5 12 3	7544 3 8	1299 3 8			1390 C. ft. of wood for Beams & joists Cost — 4657- 0-0 3-5-8 88 8 - do returned Deduct — 301- 0-0 4358- 0-0 Sawing & labor in preparing & lifting up — 798- 0-0 47 Beams — 5757- 0-0 358 joists - 3800 Sq. ft. Putrow
Door 1/2 Panelled 12 1/2 Ventilation 7x8		1	80		1						
Do Do Do 5x7		1	47		1						
Window Ventilation Do Do 7x8		2			2						
Panelled Ventilation 8x7		14		1825 11	14		1833 3 6			291 13 5	Only frame up - the window is in stock
Semi Circular glazed Fanlights 3x1 1/2		16			16						
Do Do 7x3 1/2		2			2						
Windows 5x2 1/2		20			20						
Cup boards 3 1/2 x 4		1			1						
Trimacing with Buck on edge jelly 3 Courses of Flat tiles & 3 Coats of Plaster		1			1						
Roofing Mansard with 3 Courses of Flat tiles & 2 Coats of Chumam & Tragger wood peckers		5312	44 6 6	2387 3 2	5312	38 5 10	1932 4 10			426 14 4	Due to increased Cost of Chumam -
Green painting	Sqrs.	12	3 8	42						42	No green paint used by order of Superintending Engineer
Wood oiling	Sqrs.	77 6	2	155	87	13 8	87 2 2			67 13 10	
Water in Sheds		19		14 4 7	43	1 1	20 15	6	11		12 - 8 ft long Sheds & 7 - 3 ft put up
Excavating & ramping &c		353	3 6	2096 10 6	353	3 6	77 3 6				
Materials at Site				33 5 11			2096 10 6				
Advances for Manufacture of Materials &c				405			53 5 11				
Deduct Materials at Site				1826 13 2			405				
Summes				18451 13 2			17060 10 2	1655 8 6			Net 1286- 0-0 8
				1002 3 1			1679 6 9	677 3 8			
				19453			20740 11	2832 12 2	1046 11 6		Deduct Amount Also received 215- 0-0

Military Buildings Range Office.
Bellary
28th November
1867

A. W. May
A. W. May
A. W. May

W. H. C. C.
Executive Engineer }
5470

N^o 2293.

Superintending Engineer's Office,
Camp Cuddapah, Cuddapah Talug.
Cuddapah District. 27th November 1867.

From, The Superintending Engineer
3^d Division.
To, The Secretary to Government
Public Works Department

Sir, Madras.

I have the honor to forward the accompanying Comparative Statement for the new Roman Catholic Place of Worship at Bellary showing an excess expenditure of Rs. 1071 or 5½ per cent beyond the revised Estimate sanctioned in Government Order N^o 2357 dated 26th July 1866. This excess expenditure is attributable to the wood work. & the timber was procured from the Mysore territory and in cutting it up a great wastage has been found so much so that I have determined to procure all wood in future from the Public Works Workshops in Madras. —

I have &c.

A. A. A. Major A. A.
Superintending Engr. 3^d Div.

recd 11/12/07

Adm Decr 1867. Q. 67.

Ch 1074

CE 3842. 104 Decr 1867

Forwards a Conference
between Mr. & Mr. B.
re: Catholic Church at Bellary
at Bellary during the year
1867 if one of the parties.

Received by the Secretary
to Government
10 Decr 1867
No. 2298.

Secretary to Government
P. B.

3rd Division

From the Supg Engineer
of the 3rd Div
1797

Received

Public Works Department.

CE 3842

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 10th Decr 1867

Read the following

From the Supg Engineer
of the 3rd Div

(Here enter No. 2298 dated 27 Nov 67)

The Government pass
the excess expenditure
of Rs. 1071 which is
reported to have been
incurred on the new
Roman Catholic Place
of Worship at Bellary

work

The S. Eng. 3rd Div
Recd to Genl
Concl'd
Mly Dept
Decr 11/12/67

W. J.

P. W. 1867. Department.
Pro of Govt for December
No. 3842

PROCEEDINGS OF GOVERNMENT *Madras*

Dated 10th December 1867

Passing the excess expenditure of Rs. 1071 which has been incurred on the Roman Catholic place of worship at Bellary.

No. 204-205

C. 4 Dec 1867. B. 62