

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 3464.

Press
Mis.

70-71.

Dated

6

11

18 68.

Not to be folded or roughly handled

No. 70.

Read the following :—

SIXTH DIVISION, TANJORE DISTRICT.

Report of the Progress of the Junction Canal between Negapatam and Teroopondy for the month of September 1868, called for in G. O., No. 1,780, dated 20th June 1864.

Description of Work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of past year.	Grant for the current year, and date of Order authorizing it.	NET EXPENDITURE IN THIS YEAR.		Remarks explanatory of the state of progress.
					In this month.	Up to this month.	
	RS.		RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	
Completing the Navigable Canal between Negapatam and Vedarnem ...	64,000	G. O., No. 3,101 of 19th Oct. 1865, and No. 2,736 of 29th Aug. 1866.	61,452 15 8	Item No. 416 in Budget of 1868-69. 46,000 0 0	1,434 3 5	10,960 4 4	Only about 500 yards of the widening near the Cadovianur remain to be done.
to do. ...	6,410						
	70,410						

TANJORE,
28th October 1868.

(Signed) R. F. OAKES, Captain, R. E.,
Superintending Engineer, 6th Division.

*Proceedings of the Madras Government, Public Works Department,
6th November 1868.*

No. 71. ORDER THEREON, 6th November 1868, No. 3,404.

IRRIGATION, No. 6.

Communicated to the Revenue
Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

Ed. S. T. Augustin.

59

6th Divⁿ
Tanjur District

Report of the progress of the Junction Canal between Negapatam & Troopoundi for the month of September 1868, called for in G.O. No. 1780 dated 20th June 1864.

Description of Works	Amount of Estimate	By whom sanctioned	Expenditure up to the end of previous year	Grant for the current year & date of Order authorizing it	Net expenditure in this year	Up to this month	In this month	Remarks explanatory of the state of progress

Completing the Navigable Canal between Negapatam & Vadavutivu

G.O. No. 2101 of 19th October 1865
 64000
 2706 of 29th
 Supplemental to D^o 6410 August 1866
 70410

New Rs. 416 in Budget of 1868-69
 64452558 22246000 1434351096044

Only about 500 yards of the missing near the Cadoreman remain to be done.

Supp. Engr. Officer to D^o
 Tanjor 28th October 1868

A. F. Bates Esq. R.C.
 Supp. Engineer to D^o

Dec 4248
 Govt. of 1868: Madras

PUBLIC WORKS
 The Revenue Report

Dated: 11
 Recd: 11
 G. O. 6000 1868. 11/11

Nos. 40-41

Junction Canal Paper types
 of the Junction Canal between
 Hyderabad and Secunderabad
 for Septem 1868. Cont. the
 Revenue Department.

Major Dickie,
 Secy, No 4248
 The Staff Captain
 of the Secretary to Govt.
 D. P. W.
 Dated 28th 1868
 No 3464 - 6000 1868
 Report of the Inspector
 of the Junction Canal
 between Hyderabad
 & Secunderabad for
 the month of September
 1868.
 With one annex

No 3464
 Communicated to the
 Revenue Department
 For the Secy
 6-10-68
 31
 11/11/68