

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.**Government of Madras.***Public Works* **DEPARTMENT.**

G.O. No. 2851	Press Mis.
483-484	
Dated 25 - 11 - 1870.	

Not to be folded or roughly handled

18

Proceedings of the Madras Government, Public Works Department,
25th November 1870.

No. 483. Read the following Proceedings of the Board of Revenue, dated 25th October 1870, No. 6,310:—

Read the following letter from the Acting Collector of Tinnevely, to the Acting Secretary to the Board of Revenue, dated Morapanad, 25th June 1870, No. 277.

I HAVE the honour to submit my report on the progress of Public Works in Tinnevely for the past official year 1869-70.

2. The total expenditure was Rupees 5,35,762 against Rupees 2,86,930 in the preceding year, as particularized below:—

	Expendi- ture of 1868-69.	Expendi- ture of 1869-70.	Increase.	Decrease.
	RS.	RS.	RS.	RS.
<i>New Works.</i>				
Military	1,506	604		902
Civil Buildings	30,967	37,414	6,447	
Agricultural	1,08,109	3,21,104	2,12,995	
Communications	31,699	39,345	7,646	
Miscellaneous Public Improvements.				
Total...	1,72,281	3,98,467	2,26,186	
<i>Repairs.</i>				
Military	3,862	1,511		2,351
Civil Buildings	3,912	3,670		242
Agricultural	53,644	94,760	41,116	
Communications	53,231	37,354		15,877
Miscellaneous Public Improvements.				
Total...	1,14,649	1,37,295	22,646	
Grand Total...	2,86,930	5,35,762	2,48,832	

3. CIVIL BUILDINGS.—The following were the new works commenced during the year:—

1. Telegraph Office at Tuticorin.
2. Construction of huts on the site of the new Jail at Palamcottah.
3. Do. of Sub-Jail in the Collector's Cutcherry compound.
4. Do. at Nanguneri.
5. Do. at Ambasamudram.
6. Do. at Tenkasy.
7. Do. at Villatticolam.
8. Do. at Tuticorin.
9. Wall round the Burial ground at Panjalamkurichi.

Nos. 1 to 4 and 6 and 9 have been completed; the progress of No. 5 was stopped owing to the deficit; Nos. 7 and 8 require a small amount to complete them. The Collector's Cutcherry was repaired at a cost of Rupees 1,830 during the year, besides several minor repairs to Talook Cutcheries, Court-houses, etc.

*Proceedings of the Madras Government, Public Works Department,
25th November 1870.*

4. Rupees 3,21,104 was laid out on New Works and Rupees 94,760 on Repairs, against Rupees 1,08,109 and Rupees 53,644 respectively in 1868-69. A sum of Rupees 3,17,847 was spent during the year on the Strivycuntam anicut as shown in the accompanying copy of a report from the officer in special charge of the work. The disastrous gale of November last, and the unprecedented high freshes

1. Sulochinoms.
2. Ambasamudram
3. Sattur.
4. Tirukarangudi.

* Government Proceedings, No. 3,058-A, 26th November 1869, and No. 11, 5th January 1870.

in the Tambrapurny and Chittar rivers, damaged several important works of irrigation and communication; but the chief damages, with the exception of the bridges marginally noted, were thoroughly repaired from the special grant of Rupees 1,00,000 sanctioned.* I have arranged with the Superintending Engineer for the repair of the remaining minor breaches from the ordinary grant of the current year under "Agricultural."

5. The irrigation works on which large sums were spent in repairs during the year and the nature of such repairs are hereunder detailed:—

	RS.
1. Clearing Pallikottai channel	1,548
2. Re-constructing an aqueduct across Vellodei	740
3. Closing breaches in Sevendiputti tank	764
4. Strengthening Kovakulam tank	885
5. Do. Strivycuntam and Perur tanks	825
6. Clearing Paliem channel and repairs to masonry works.	2,750
7. Do. Tinnevelly channel and do.	1,985
8. Do. Kodagan do. and do.	1,354
9. Do. Marudur, Melakal do.	1,493
10. Strengthening Sengalam tank and clearing the channel.	830
11. Closing breaches in Strivycuntam Periacolum tank	3,460
12. Do. do. in Keelpadagai channel	2,700
13. Do. do. in Attur channel... ..	9,800
14. Do. do. in Karkei channel and tank	4,300
15. Strengthening Perunkolam tank	1,723
16. Do. Nether tank	1,460
17. Closing breaches in Vellur tank	700
18. Clearing Korkei channel... ..	1,150
19. Closing breaches in Kadamba tank	3,080
20. Strengthening Seidunganullur tank	1,434
21. Kannadien channel and anicut	7,424
22. Repairing Marandei channel	3,131
23. Strengthening Serakolam tank	921
24. Bund and sluice of Agilandakulem anicut	925
25. Sluice and calingulah of Sendemungalum tank	856
26. Clearing supplying channel of Puducottah, strengthen- ing Periacolum and masonry works to upper dam ..	700
27. Strengthening bund and repairing calingulah and sluice to Mullakurichi Periacolum	1,550

*Proceedings of the Madras Government, Public Works Department,
25th November 1870.*

	RS.
28. Strengthening Mahandravadikulam	820
29. Do. Wattrap Periakolum	4,600
30. Do. Terumungalakurichi, Periakolum tank... ..	1,043
New Works... ..	39,345
Repairs	37,354
Total... ..	76,699

PARTICULARS.

New Works.

	RS.	A.	P.
Road No. 8 from Palamcottah to Tuticorin... ..	38,691	0	0
Damages to the approaches of Nullamalla Odei bridge.	500	0	0
Platform tunnels of two vents across a stream at the fourth mile of Road No. 14	127	0	0
Drainage tunnels on the left bank of the Sattur river.	27	0	0
Total... ..	39,345	0	0

Repairs.

Great Southern Road No. 2 from Madras to Travancore frontier	16,391	0	0
Road No. XVI. from Tuticorin to Tenkasi on the Travancore frontier via Palamcottah	8,550	0	0
Road No. 9 from Government Anglo-Vernacular School to Toll gate near Tinnevelly	299	5	10
Maintaining Trunk Road No. XV.	1,822	0	0
Travellers' bungalow at Tuticorin	704	0	0
Sulochenom's bridge on Road No. II.	144	0	0
Road over Sulochena Moodelliar's bridge	149	12	5
Repairing five miles of Trunk Road No. II.	550	0	0
Road No. XV. portion between Sattur and Strivilli- puttur	1,743	0	0
Road No. XIV. from the border of the Madura District through Ettiapuram to Tuticorin	6,811	0	0
Embankment on the left bank of the Sattur river	190	0	0
Total... ..	37,354	2	3

7. For the sake of clearness, I have not included the expenditure from the special grant of Rupees 1,00,000 sanctioned by Government, date and number as above, for repairs to damages by the floods in the expenditure shown from the ordinary grant. The special grant has been spent under the heads noted in the margin, and a statement of particulars of repairs is herein enclosed.

	RS.
Agricultural	84,570
Communications... ..	11,275
Miscellaneous Public Improvements... ..	4,155
Total... ..	1,00,000

*Proceedings of the Madras Government, Public Works Department,
25th November 1870.*

8. If this sum of Rupees 1,00,000 is added to the total expenditure of Rupees 5,35,762 from the ordinary grant of 1869-70 on Public Works Imperial, the total amounts to Rupees 6,35,762, as noted below:—

	Military.	Civil Build- ings.	Communica- tions.	Agricultural.	Miscellaneous Public Improve- ments.	Total.
	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.
Expenditure from ordinary grant of 1869-70	2,114 11 0	41,083 11 7	76,699 2 8	4,15,864 0 0	—	5,35,761 8 10
Do. from special grant	—	—	11,275 0 0	84,570 0 0	4,155 0 0	1,00,000 0 0
Total...	2,114 11 0	41,083 11 7	87,974 2 8	5,00,434 0 0	4,155 0 0	6,35,761 8 10

9. A great deal has yet to be done to the irrigation works of the district, and especially to the Tambrapurny irrigation, before it can be said that the works are in a complete state. The grant for irrigation now-a-days is so very small, (this year only 86,500,) when the rise in the price of labour and value of materials is taken into consideration, that it is barely sufficient to do more than keep very urgent works under repair, and repairs to hundreds of tanks and channels have to be postponed, apparently indefinitely, owing to their being "no funds." I will not now say more on this subject, as I shall in a few days forward to the Board copy of Major Payne's report on a scheme proposed by Mr. Puckle for improving the irrigation works of the district, and will keep further remarks till then.

10. A statement showing the number of miles of Imperial roads maintained, constructed, under construction, and not yet commenced during the year under report, is forwarded as directed in paragraph 11 of Government Order No. 2,831, dated 11th November 1868.

From the Assistant Engineer in charge of Strivycuntam Anicut Project, to the Superintending Engineer, 8th Division, dated Pudukudi, 6th April 1870, No. 4.

I HAVE the honour to report that the sum of Rupees 3,17,847 have been expended on the Strivycuntam Anicut Project during the last official year. The details of expenditure under each head are shown in the account appended, and the following are the particulars of progress under the chief heads of the estimate:—

Anicut	...	...	...	...	...	67 completed.
Head-sluice	...	...	...	...	...	39 "
Channel on south side	...	...	...	...	...	80 "
Tanks on south side...	...	...	...	...	...	81 "
Masonry works, south side...	...	...	...	...	...	69 "
Channels, north side	...	...	...	...	...	33 "
Masonry works, north side...	...	...	...	...	...	20 "
Tanks, north side	...	...	...	...	...	12 "

2. The whole of the foundations of the anicut and southern wing wall and about half of the northern wing wall are completed, with exception of foundation to retaining wall of rough stone apron. 1,000 feet of the anicut is completed up to level of top of cut stone apron. 195 feet

*Proceedings of the Madras Government, Public Works Department,
25th November 1870.*

of the foundation of body and cut stone apron is built up to within an average of 1½ feet of the top of cut stone apron. 500 feet of the body of the anicut is completed to an average height of 5 and 400 to an average of 2½ feet.

3. Plenty of labour was available during the first seven months of the year, and the works were pushed on vigorously during that period. In the month of November, disastrous floods occurred which did considerable damage to the works. The monsoon in December and January was also unusually heavy and retarded the work. A large amount of emergent repairs have been executed in the talook at higher rates than allowed for the project. Much of the labour, which would otherwise have been employed on the project, has been thus diverted. The river has been unusually high for the season of the year and prevented rapid progress, especially as most of the remaining work on the anicut lies in the deep bed of the river. Cholera has also broken out at Strivycuntam, Yeral, and Poreiur. It has on this account been found impossible to avoid a balance of about Rupees 56,000 at the close of the last year.

A.

Expenditure on New Works during the year 1869-70.

District and Range.	Military.	Civil Build- ings.	Agricul- tural.	Communi- cations.	Miscellane- ous Public Improve- ments.	Total.
			RS.			
Tinnevely, Strivycun- tam Anicut Project	...	...	3,17,847	...	...	...

BUDUKUDI,
6th April 1870.

(Signed) F. S. SHEPHERD, Lieutenant, R.E.,
Assistant Engineer in charge of
Strivycuntam Anicut Project.

(True Copy.)

(Signed) C. T. LONGLEY,
Acting Collector.

ENCLOSURES Nos. 2 and 3.—Statements.

THIS report on Public Works in Tinnevely during the year 1869-70 will be submitted for the information of Government.

2. The expenditure during the year reached the large sum of Rupees 5,35,762, thus exceeding the expenditure of the previous year by Rupees 2,48,832. This, moreover, did not include the special grant of Rupees 1,00,000 for the repair of damages caused by the destructive floods of December 1869.

3. The chief item in this large outlay is the amount (Rupees 3,17,847) spent on the Strivycuntam anicut which has made great progress. The total outlay on agricultural works was Rupees 3,21,104.

4. Under the head "Civil Buildings" Rupees 39,414 were spent; several buildings remain unfinished, the works having been stopped. Of Rupees 39,345 spent on Imperial roads Rupees 38,690 were laid out on the Palamcottah and Tuticorin road.

	RS.
*Irrigation...	91,760
Communications	37,354
Other repairs...	5,181
	1,37,295
Special grant ..	1,00,000
	2,37,295

5. Repairs* to communications and irrigation works claim a very large sum, to which must be added the special grant of Rupees 1,00,000, making a total of Rupees 2,37,295 spent on repairs.

*Proceedings of the Madras Government, Public Works Department,
25th November 1870.*

6. On the whole, the Board consider the report satisfactory, especially as regards the rapid progress of the Strivycuntam anicut and the prompt repair of flood damages.

No. 484. ORDER THEREON, 25th November 1870, No. 2,851.

ESTABLISHMENT, No. 50.

COMMUNICATED to the Superintending Engineer of the 8th Division.

(True Extract.)

Colonel, R.E.,

Secretary to Government.

To the Acting Superintending Engineer, 8th Division.
" Revenue Department.
" Board of Revenue.

F.M. P. C. Shanker.

*Enclosure No 2 in a letter
from the Jy Collector of
Simevelly to the Jy Secretary
to the Board of Revenue
Madras dated 25th June
1870 No. 277.*

*JW 4485/70
Rev. 25 Nov 70 L 2483.*

*Statement of particulars
of repairs to irrigation works
damaged by the late
floods, from the special
grant of one lac Rs, referred
to in the above letter.*

In G.P. No 3181/70

1 Tinnerelly Channel	Completed
2 Kichen Channel	g.
3 Codugum Channel	g.
4 Muroor Melahab	g.
5 K. Keelab	g.
6 Thamaravichy supplying channel	g.
7 Pillayarcolam supplying channel	g.
8 Sengolum Channel	g.
9 Calladycolum	g.
10 Kospaikoonichy Tank	g.
11 Kaliavoor Tank	g.
12 Peranthancolam Tank	g.
13 Thekoo Myloday Tank	g.
14 Thosthoozoody Tank	g.
15 Saththunganallur Tank	g.
16 Moorthoor Tank	g.
17 Kanavanary Tank	g.
18 Kunnycolam	g.
19 Kandichancolam	g.
20 Vaillooyanthancolam	g.
21 Moovanady Tank	g.
22 Keela Amanellur Tank	g.
23 Thamarachery Tank	g.
24 Thamaravichy Tank	g.
25 Pillayarcolam Keelacolum Tank	g.
26 By 13 Tanks described in a separate book	
27 Shathankineroo Tank	Completed
28 Kollan Pathrocolum	g.
29 Poolanary Tank	g.
30 Vallypoolam colam	g.

3800	supplemental
412-8	supplemental
4950	supplemental
627-9	supplemental
3250	supplemental
731-8	supplemental
2160	supplemental
167-6-2	supplemental
6300	supplemental
571-14-8	supplemental
90	
73	
430	
128	
380	
362	
36	
186	
65	
250	
600	
159	
190	
160	
43	
59	
190	
348	
38	
80	
70	
103	
70	
38	

Total for Tinnerelly Talug.

4212 3	4212 8
5577 9 11	5577 9 11
3981 8 11	3981 8 11
2327 6 2	2327 6 2
6871 14 8	6871 14 8
93	93
73	73
300	300
128	128
380	380
302	302
36	36
187	187
65	65
250 4 5	250 4 5
600	600
159	159
187	187
160	160
43	43
59	59
190	190
347	347
40 6	40 6
82	82
26652 4 7	26652 4 7
70	70
103	103
70	70
38	38

31	Marthandesooranacolum.	Complete	180 " "	55 " "	115 " "
32	Karsingolam Pottaiacolum.	Do	280 " "	100 " "	100 " "
33	Do Periacolum.	Do	280 " "	189 4 " "	189 4 " "
34	Do Elottunacolum.	Do	280 " "	280 " "	280 " "
35	Aroosofamangalam Tank.	Do	2400 " "	2400 " "	2400 " "
36	Vatturacolam Tank.	Do	180 " "	150 " "	150 " "
37	Thombacolam.	Do	100 " "	100 " "	100 " "
38	Oodayacolum (Santhacolam).	Do	295 " "	295 " "	295 " "
39	Elanary Tank.	Do	105 " "	105 " "	105 " "
40	Kedoomgolam.	Do	150 " "	150 " "	150 " "
41	Punjamaul Ellooppaiacolum.	Do	46 " "	46 " "	46 " "
42	Anatha Annakoodu Tank.	Do	386 " "	380 " "	380 " "
43	Valayacolum.	Do	66 " "	66 " "	66 " "
44	Valunpothoocolum.	Do	142 " "	142 " "	142 " "
45	Kadungolam Tank.	Do	500 " "	500 " "	500 " "
46	Thiroovaranganary Tank.	Do	50 " "	50 " "	50 " "
47	Moolthalaymoolly Tank.	Do	110 " "	110 " "	110 " "
48	Thamanacolum.	Do	500 " "	500 " "	500 " "
49	Santhuvaryacolum.	Do	60 " "	60 " "	60 " "
50	Pettaikinaroo Tank.	Do	80 " "	80 " "	80 " "
51	Pattaikeunacolum.	Do	60 " "	60 " "	60 " "
52	Alvaranary Periacolum Tank.	Do	105 " "	105 " "	105 " "
53	Codungolum.	Do	70 " "	70 " "	70 " "
54	Thiromalayppooram Kelacolum.	Do	130 " "	130 " "	130 " "
55	Peria moonanperacolum.	Do	110 " "	110 " "	110 " "
56	Posthocovichi Pottaiacolum.	Do	85 " "	85 " "	85 " "
57	Veracolum.	Do	175 " "	175 " "	175 " "
58	Cumbathy Kelacolum.	Do	65 " "	65 " "	65 " "
59	Kelackethyacolum.	Do	480 " "	480 " "	480 " "
60	Oodayacolum.	Do	40 " "	40 " "	40 " "

61 Marothanacolam.	Complete
62 Vappanacolam.	Do.
63 Mahan Periacolam.	Do.
64 Athunacolam.	Do.
65 Panaiacolam.	Do.
66 Palayacole Tank & Channel	Do.
67 Perumara thanacolam	Do.
68 Pottaiacolam.	Do.
69 Kadambanthillavadiacolam.	Do.
70 Achambadoolam.	Do.
71 Pillayan Keela Pothoocolam	Do.
72 Pillayacolam	Do.
73 Kelacheri andoor Tank	Do.
74 Soondunparai Colam.	Do.
75 Sooganthalai Tank & Channel.	Do.
76 Perur Tank	Do.
77 Korkai Channel.	Do.
78. Athoor Channel.	Do.
79 Shrivaycondam Periacolam Tank	Do.
80 Keelpedagai Channel	Do.
81 Cutting through sand in bed of River at Pothoocordy Channel for supply of water to Kadamba Tank.	Do.
82 Working of Tanks & dikes in a separate book.	

55 " "
63 " "
70 " "
37 " "
110 " "
690 " "
30 " "
45 " "
32 " "
100 " "
80 " "
45 " "
105 " "
65 " "
970 " "
1210 " "
312 8 " supplementab.
414 7 " supplementab.
1000 " " Do.
1500 " " Do.

845 " "

55 " " 135 " "
63 " " 63 " "
70 " " 70 " "
37 " " 37 " "
110 " " 110 " "
690 " " 690 " "
30 " " 30 " "
45 " " 45 " "
32 " " 32 " "
100 " " 100 " "
80 " " 80 " "
45 " " 45 " "
105 " " 105 " "
65 " " 65 " "
532 3 9 532 3 9
1210 " " 1210 " "
312 8 " 312 8 "
414 7 " 414 7 "
1000 " " 1000 " "
1500 " " 1500 " "
845 " " 845 " "

Total for Tenkara Taluq. 14,670 6 9 14,670 6 9

Total expenditure for Irrigation
in Tinnevely & Tenkara Taluq. 41,322 11 4.
Deduct amount received from
the Collector. 39,301 11 1.
Balance required. 2021 11 3

Roads.

- 83 Road No 16 between Kilakali
Channel & east bank of } Completed.
Jambhapporany river
84 Road No 11 }
85 Road No 11 }
86 Road between Tachinallor }
and Finnevelly }
87 Road between Tachinallor }
and Finnevelly }
88 Road No 16 (Mullamully) }

Solochenum's Bridge

- 89 Strengthening piers
90 Lining planks to boats
91 Making wooden railings to platy
form boats boards &c
92 Removing debris
93 Raft and scaffolding &c
94 Erecting four sheds on two sides
of Jambhapporany river
95 Labour

1000 " "	1000 " "	1000 " "
2250 " "	2250 " "	2250 " "
" " "	98 " "	98 " "
50 " "	50 " "	50 " "
" " "	88 11 8	88 11 8
2300 " "	2300 " "	2300 " "

1250 " "	1250 11 1	" " "
" " "	116 " "	" " "
" " "	71 10 5	" " "
" " "	20 " 1	" " "
" " "	30 14 "	" " "
" " "	19 14 8	" " "
" " "	82 27 15 91 4 10	" " "

Total expenditure for Roads 7378 " 6
Total expenditure for Roads 7378 " 6
Deduct amount received from the Collector } 6645 " "

Balance required 733 " 6

Annamalai Taluk Closing breaches in Palayam } Completed
 By the Talukdar Kaul Channel
 Tankam Taluk Do Do in the north tank
 By the Talukdar of the Tambapannay near at Puthuandam }

Tankam Taluk Repairing road from Annamalai to Tankam } By 3rd Range officer
 Thiruvallur Taluk Do Do from Pattur to Thiruvallur } By 3rd Range officer
 Pattur Do Repairing Madura Tankam road } By 3rd Range officer
 Ottapideram Taluk Do Cotton road to Pattur }

Ambasam Taluk Closing breaches in Suplakoran } Completed
 Colam Channel
 101 Do Do in Kathiyanni Channel
 102 Do Do in Flackkanallur Anicut
 103 Do Do in Puhianarcolam tank
 104 Do Do in Pellaicolam
 105 Do Do in Manikolam tank
 106 Do Do in Harisalkolam tank
 107 Do Do in Periapoothocolam tank
 108 Do Do in Perakolam tank
 109 Do Do in Atchencolam tank
 110 Do Do in Caliyagolthayam tank
 111 Do Do in Perakolam of
 Rengasamudram }
 112 Do Do in Kanai Colam tank
 113 Do Do in Panchacolam tank
 114 Do Do in Vadacal Anicut }
 across the Sennanathy
 115 Do Do in Lorimonthanecolam tank

	178	
200 " "	213 9 9	213 9 9
39 " "	39 " "	39 " "
140 " "	140 " "	140 " "
345 " "	345 " "	345 " "
1200 " "	1200 " "	1200 " "
1500 " "	1500 " "	1500 " "
	2700 " "	2700 " "
75 " "	75 " "	75 " "
100 " "	100 " "	100 " "
150 " "	150 " "	150 " "
40 " "	40 " "	40 " "
50 " "	50 " "	50 " "
45 " "	45 " "	45 " "
50 " "	50 " "	50 " "
45 " "	45 " "	45 " "
35 " "	35 " "	35 " "
45 " "	45 " "	45 " "
40 " "	40 " "	40 " "
65 " "	65 " "	65 " "
35 " "	35 " "	35 " "
35 " "	35 " "	35 " "
30 " "	30 " "	30 " "
200 " "	166 3 10	166 3 10

Government Telegram dated 26th November
 1869 & 6th January 1870

January 14th	Clearing trenches in the Metkal channel	Comp 16 1/2
145	8° 30' m. in the Metkal channel	8°
146	8° 30' m. in the Metkal channel	8°
147	8° 30' m. in the Candamanga channel	8°
148	8° 30' m. in the Jagannathapuram channel	8°
149	8° 30' m. in the Kutha channel	8°
150	8° 30' m. in the Kela, baron channel	8°
151	8° 30' m. in the Maranay channel	8°
152	8° 30' m. in the Thelkal channel	8°
153	8° 30' m. in the Kela, baron channel	8°
154	8° 30' m. in the Kela, baron channel	8°
155	8° 30' m. in the Kela, baron channel	8°
156	8° 30' m. in the Kela, baron channel	8°
157	8° 30' m. in the Kela, baron channel	8°
158	8° 30' m. in the Kela, baron channel	8°
159	8° 30' m. in the Kela, baron channel	8°
160	8° 30' m. in the Kela, baron channel	8°
161	8° 30' m. in the Kela, baron channel	8°
162	8° 30' m. in the Kela, baron channel	8°
163	8° 30' m. in the Kela, baron channel	8°
164	8° 30' m. in the Kela, baron channel	8°
165	8° 30' m. in the Kela, baron channel	8°
166	8° 30' m. in the Kela, baron channel	8°
167	8° 30' m. in the Kela, baron channel	8°
168	8° 30' m. in the Kela, baron channel	8°
169	8° 30' m. in the Kela, baron channel	8°
170	8° 30' m. in the Kela, baron channel	8°
171	8° 30' m. in the Kela, baron channel	8°
172	8° 30' m. in the Kela, baron channel	8°

170	"	"
30	"	"
160	"	"
34	"	"
70	"	"
35	"	"
120	"	"
35	"	"
45	"	"
35	"	"
50	"	"
25	"	"
200	"	"
55	"	"
25	"	"
40	"	"
70	"	"
260	"	"
25	"	"
42	"	"
120	"	"
32	"	"
28	"	"
40	"	"
40	"	"
75	"	"
95	"	"
95	"	"
100	"	"

Government Telegram dated 26th November 1864 and 6th January 1870

170	"	"
30	"	"
160	"	"
34	"	"
70	"	"
35	"	"
120	"	"
35	"	"
45	"	"
35	"	"
50	"	"
25	"	"
50	"	"
55	"	"
25	"	"
40	"	"
70	"	"
260	"	"
25	"	"
42	"	"
791	"	"
32	"	"
28	"	"
40	"	"
40	"	"
75	"	"
95	"	"
95	"	"
100	"	"
1865	"	"
53	"	"
1920	"	"

Shivillipattin 173	Closing breaches in Adipancolam Tank.	Completed
Feb 174	Do in Candiankolam Tank	Do
175	Do in Ellingorden Penacolam.	Do
176	Do in Penacolam	Do
177	Do in Sotkanadapathur } Pookoodypolam	Do
178	Do in Pathur Aravanaycolam	Do
179	Do in Kinnemicolam	Earthwork completed
180	Do in Panchanthanthy	Completed
181	Do in Ambalardicolam.	Do
182	Do in Cannacodicolam	Do
183	Do in Penacolam of Mandarakanian	Nearly completed
184	Do in Penakoodipadi Colam.	Completed
185	Do in Penasahancolam.	Do
186	Do in Marangoor Tank.	Do
187	Do in Maruthavanery Colam	Do
188	Do in Pudukolam.	Do
189	Do in Thulakudicolam	Do
190	Do in Penakolam of Kalaithur	Do
191	Do in Naraynacolam.	Do
192	Do in Pampancolam channel.	Do
193	Do in Penacolam of Maranery.	Do
194	Do in Kappuncolam	Do
195	Do in Paracolam	Do
196	Do in Cadumbucolam	Do
197	Do in Penacolam channel.	Do
198	Do in Perumalputty Tank.	Do
199	Do in Calliacoorichikank	Do
200	Do in Oonjancolam tank	Do
201	Do in Penacolam of } Soondrapandiam	Do
202	Do in Commalunkolam.	Do

30 " "

32 " "

950 " "

320 " "

45 " "

65 " "

340 " "

30 " "

50 " "

54 " "

700 " "

25 " "

265 " "

120 " "

270 " "

105 " "

760 " "

135 " "

65 " "

65 " "

170 " "

40 " "

26 " "

68 " "

52 " "

105 " "

35 " "

280 " "

800 " "

800 " "

36 " "

30 " "

32 " "

950 " "

320 " "

45 " "

65 " "

167 9 2

30 " "

50 " "

54 " "

370 " "

25 " "

265 " "

120 " "

270 " "

105 " "

760 " "

135 " "

65 " "

65 " "

170 " "

40 " "

26 " "

68 " "

52 " "

105 " "

35 " "

280 " "

800 " "

800 " "

36 " "

36 " "

Government Telegram dated 26th November 1869 & 6th January 1870

203	Closing breaches in Podupattam	Completed
204	" in Thulakulam	do
205	" in Tiruvalluram	do
206	" in Periacolam of Thachiaravil	do
207	" in Vadamalacoosicki	do
208	" in Chozhulam of Samsajapuram	do
209	" in Melai Illuppalanalam	do
210	" in Shenjulam	do
211	" in Parikil Vengil tank	do
212	" in Melai Illuppalanalam	do
213	" in Periacolam of Malai	do
214	" in Thunivasaperiacolam	do
215	" in Virapanchaperiacolam	do
216	" in Alunkulam	do
217	" in Vannanalam	do
218	" in Santhampiradicolam	do
219	" in Achankulam of Padupattam	do
220	" in Anuppanalam	do
221	" in Melapattam Corioalam	do
222	" in Kistnappattam	do
223	" in Annickulam	heavily completed
224	" in Carungulam	do
225	" in Divatticolam	do
226	" in Culassapper Colam	Earthwork completed
227	" in Tiruchellur Colam	do
228	" in Cholanalam	Completed
229	" in Vilvarayanalam	Earthwork completed
230	" in Periacolam of Wattrap	do
231	" in Sivany Colam	Completed
232	" in Sathanay Colam	do

116	" "
32	" "
28	" "
305	" "
230	" "
32	" "
190	" "
105	" "
180	" "
450	" "
75	" "
22	" "
95	" "
675	" "
70	" "
63	" "
170	" "
170	" "
110	" "
42	" "
40	" "
490	" "
280	" "
580	" "
300	" "
180	" "
1370	" "
1070	" "
160	" "
150	" "

Government Telegram dated 26th November 1869 & 6th January 1870

116	" "	116	" "
32	" "	32	" "
28	" "	28	" "
305	" "	305	" "
230	" "	230	" "
32	" "	32	" "
190	" "	190	" "
105	" "	105	" "
180	" "	180	" "
450	" "	450	" "
75	" "	75	" "
22	" "	22	" "
95	" "	95	" "
580	" "	580	" "
70	" "	70	" "
63	" "	63	" "
170	" "	170	" "
170	" "	170	" "
110	" "	110	" "
42	" "	42	" "
16.8	" "	16.8	" "
397	" "	397	" "
280	" "	280	" "
516.8.8	" "	516.8.8	" "
195	" "	195	" "
178	" "	178	" "
1088.7.1	" "	1088.7.1	" "
28.14	" "	28.14	" "
160	" "	160	" "
150	" "	150	" "

233	Chengurucholam Silhalampulha Colam	Completed
234	Do Do in Mullicolam	Do
235	Do Do in Padavaycolam	Do
236	Do Do in S. Kucolam	Do
237	Do Do in Achukolam of Nachiarcolam	Do
238	Do Do in Caranery tank	Do
239	Do Do in Virasamuthram Tank	Incomplete
240	Do Do in Pusarancolam tank	Do
241	Do Do in Tulukancolam of	} Completed
	Ragunadapuram	
242	Do Do in S. Kancolam	Incomplete
243	Do Do in Nallampatty Channel	Nearly Completed
244	Do Do in V. Kancolam Channel	Incomplete
245	Do Do in Lokencolam	Completed
246	Do Do in Cadamburcolam	Do
247	Do Do in Naduacouchi tank	Do
248	Do Do in P. Kancolam tank	Do
249	Do Do in Madurapay tank	Do
250	Do Do in Chengolam of S. Kancolam	Do
251	Do Do in Vennikondancolam Channel	Do
252	Do Do in Puruthidasicolam	Do

195	"	"
31	"	"
75	"	"
65	"	"
100	"	"
580	"	"
1430	"	"
80	"	"
46	"	"
90	"	"
500	"	"
440	"	"
50	"	"
27	"	"
56	"	"
60	"	"
36	"	"
135	"	"
195	"	"
32	"	"

Government Telegram dated 26th November 1869 &
 1st January 1870.

212	"	"
195	"	"
31	"	"
75	"	"
65	"	"
100	"	"
580	"	"
749	" 3	" 3
43 8 10		
46	"	"
45	"	"
378	"	"
346 8	"	"
47 8	"	"
25 8	"	"
53 8	"	"
57 8	"	"
34 8	"	"
130	"	"
189 8	"	"
30 8	"	"
14833 8	"	"

Deduct amount contributed by the trustees
 of the Pagodas for repairs of Nachiarcolam
 Peracalam & Eukellou Tanks } 312 8"
 Net expenditure 14521 ""

Submarine Clay beach in Chinnamony } Completed
 July 25th Perakulam Tank
 254 D. D. in Surangadi Tank }
 255 D. D. in Kothandarama Pong Tanks }
 256 D. D. in Sagalaney Tanks }
 257 D. D. in Kothasary Tanks }
 258 D. D. in Vandevana Chinnamony }
 Chinnamony Tanks }
 259 D. D. in Ayer of Aransannay }
 Colam Tanks }
 260 D. D. in Ayer of Peraculam Channel }
 261 D. D. in Kavalakanni Peraculam Channel }
 262 D. D. in Kavalakanni Peraculam Tanks }
 263 D. D. in Parambathoor }
 Canchappary Tank }
 264 D. D. in Vasudevannallore }
 Arachiarcolam Tanks }
 265 D. D. in Periakulam Tanks }
 266 D. D. in Puhangudi Elundakulam }
 267 D. D. in Parambathoor off }
 Periaculam Channel }
 268 D. D. in Karivalakulam Periaculam Tanks }
 269 D. D. in Serakulam Tanks }
 270 D. D. in Sivangadam Peria }
 Colam Tank }
 271 D. D. in Kothadicolam Channel }
 272 D. D. in Mavaloorcolam Channel }
 273 D. D. in Karovanallore Peria }
 Colam Tanks }
 274 D. D. in Karovanallore }
 Veraperakaraman Channel }

73 " "
 63 " "
 58 " "
 85 " "
 30 " "
 275 " "
 55 " "
 95 " "
 130 " "
 145 " "
 125 " "
 153 " "
 57 " "
 253 " "
 252 " "
 38 " "
 90 " "
 137 " "
 108 " "
 116 " "
 90 " "
 111 " "

Government Telegram dated 26th November 1869 & 28th January 1870.

76 2 7 76 2 7
 50 9 3 50 9 3
 54 5 6 54 5 6
 73 14 3 73 14 3
 28 6 1 28 6 1
 260 4 8 260 4 8
 52 " " 52 " "
 94 4 2 94 4 2
 103 12 10 103 12 10
 124 2 7 124 2 7
 92 8 3 92 8 3
 146 15 1 146 15 1
 46 6 6 46 6 6
 223 4 9 223 4 9
 182 13 9 182 13 9
 34 14 10 34 14 10
 74 12 7 74 12 7
 130 3 6 130 3 6
 94 14 4 94 14 4
 113 10 10 113 10 10
 62 9 " 62 9 "
 109 3 3 109 3 3

275 Clearing breaches in Kadakkal Sona.
to the Periacolam tanks } (Completed)

276 S. S. in Alacalam Periacolam channel S.

277 S. S. in Vellapattay Periacolam Tank S.

278 S. S. Coogayacolam tanks S.

279 S. S. in Luma Periacolam tanks S.

280 S. S. in Poomacalam
Sambacalam tanks } S.

281 S. S. in Kariathan
Mannanacalam Tank } S.

282 S. S. in Marothang Periacolam channel S.

283 S. S. in Piliyarcalam tanks S.

284 S. S. in Achencalam channel S.

285 S. S. in Pookencoodi
Puvencalam tanks } S.

286 S. S. in Chudamony Puthucalam tanks S.

287 S. S. in Vannanayacolam tanks S.

288 S. S. in Aryoor Periacolam tanks S.

289 Repairing breaches in the Keimeni channel Completed

290 S. S. in Anthurampally tanks S.

291 S. S. in Hosurkoondacolum
Tank and its Calingula } Earthwork completed
w. repair of Calingula
w. nearly completed

292 S. S. in Anaiyathicolum tanks Completed.

293 S. S. in Thiruthangal Peria-
Colam tanks & its Calingula } Earthwork completed
w. repair of Calingula
w. nearly completed

294 S. S. in Corinficolum channel
of the said village } Completed

295 S. S. in Vembakattan channel
and Anikent } Earthwork completed
w. Anikent work
nearly finished

296 S. S. in Panthathurichicolum Tank Completed

35 " "

190 " "

35 " "

28 " "

60 " "

95 " "

45 " "

32 " "

30 " "

33 " "

58 " "

27 " "

100 " "

157 " "

235 " "

155 " "

126 " "

35 " "

353 " "

35 " "

285 " "

63 " "

53 8 4 53 8 4

143 12 10 143 12 10

33 11 6 33 11 6

26 12 2 26 12 2

57 " 2 57 " 2

90 1 9 90 1 9

34 12 6 34 12 6

21 8 9 21 8 9

20 9 9 20 9 9

25 10 8 25 10 8

54 15 8 54 15 8

24 6 6 24 6 6

76 8 10 76 8 10

50 9 10 50 9 10

29443 10

235 " " 235 " "

155 " " 155 " "

126 " " 126 " "

35 " " 35 " "

353 " " 353 " "

35 " " 35 " "

285 " " 285 " "

63 " " 63 " "

Government Telegram dated 26th November & 6th January 1870

297	Clearing breaches in Chathra- patticolam Tank	Completed
298	Do. Do in the channel of Annamaradu Colam Tank	Do
299	Do. Do low lands of Do.	Do
300	Do. Do in the channel of Arulipulirai Kanur Tank	Do
301	Do. Do in the channel of Chathra- Colam Tank	Do
302	Constructing 2 bridges for crossing 11 paces of the bridge across the Sathur River	Do

42 " "
200 " "
42 " "
57 " "
45 " "
600 " "

42 " " 42 " "
200 " " 200 " "
42 " " 42 " "
57 " " 57 " "
45 " " 45 " "
600 " " 600 " "
2275 " "

303	Repairing breaches in Vaipar Talug. Palaiyuthangalam tank	Completed
304	Do. Do Channel of Gangakondan tanks	Do
305	Do. Do in Naraikeerthalam tanks in the Chittarchattram village	Do
306	Do. Do in Elombadi Tank.	Do
307	Do. Do in Manthacalam Tanks	Do
308	Do. Do in Thirumungalacoorichi tanks	Do
309	Do. Do in Nochi Colam tanks in the arubak	Do
310	Do. Do in Kaitar Arasankolam tanks	Do
311	Do. Do in Arasankolam attached to Manthacalam	Do
312	Do. Do in Vellathic Colam tanks	Do

334 8 4.
531 3 1
80 5 8
38 7 9
56 14 11
21 " "
71 14 4
27 " "
36 9 10
212 8 8

Total 1410 8 7.

Government Telegram dated 26th November 1869 & 1st January 1870

Repony Collector

All Works executed by the Salt
 313 Repairing salt roads at Empar Completed
 314 " " at Arasady " "
 315 " " the banks of the salt pans at " " "
 316 Repairing the hedge of the Platform }
 at Tukurin with thorns " "
 317 " salt road from Mullur to the }
 Pans at Poilpatam " "
 318 Repairing the banks of the salt pans }
 & breaching & clearing the channel " "
 on the sides of it " "
 319 Repairing the salt road at Kuthampally " "
 320 " the banks of the pans at " " "
 321 " " " at Viziapally " "

80 " "
 50 " "
 203 12 "
 66 4 "
 700 " "
 3300 " "
 15 " "
 325 " "
 260 " "

80 " " 80 " "
 50 " " 50 " "
 203 12 " 203 12 "
 66 4 " 66 4 "
 700 " " 700 " "
 3300 " " 3300 " "
 15 " " 15 " "
 325 " " 325 " "
 260 " " 260 " "
 5000 " " 5000 " "

Manguney Tank Closing breaches in Malayaney tank Completed
 323 " " in Pultha tank " "
 324 " " in Valliyoor channel " "
 325 " " in Manguney channel " "
 326 " " in Kumbherally channel " "
 327 " " in Kulliaslam tank " "
 328 " " in Thiruvindapoy tank " "
 329 " " in Thavaraculam tank " "
 330 " " in Meenculam tank " "
 331 " " in Eylasapoy tank " "
 332 " " in Kothalakadupally tank " "
 333 " " in Thavanalloru tank " "
 334 " " in Manguney Panaculam " "
 335 " " in Venayagathandam tank " "

92 " "
 40 " "
 420 " "
 940 " "
 177 " "
 48 " "
 92 11 9
 35 " "
 77 " "
 80 " "
 107 12 "
 435 " "
 330 " "
 42 5 10

57 14 " 57 14 "
 42 12 " 42 12 "
 409 6 " 409 6 "
 115 6 " 115 6 "
 126 3 " 126 3 "
 46 7 " 46 7 "
 92 11 9 92 11 9
 46 14 6 46 14 6
 84 14 3 84 14 3
 67 12 6 67 12 6
 107 12 " 107 12 "
 300 2 " 300 2 "
 159 9 6 159 9 6
 42 5 10 42 5 10

Government Telegram dated 26th November 1869 & 6th January 1870

336	Clouy hucolam Chambarcolam tank	Completed.
337	" " in Borkavolam tank	"
338	" " in Thumarankulam channel	"
339	" " in Padakavolam tank	"
340	" " in Vadogachimadil channel	"
341	" " in " " tank	"
342	" " in Vettakavolam tank	"
343	" " in Athasay Pattuolam tank	"
344	" " in Sannavay tank	"
345	" " in Virapandan channel	"
346	" " in Maravan channel	"
347	" " in Thucharkolam channel	"
348	" " in Thalavolam tank	"
349	" " in Kippervolam	"
350	" " in Venacolam at Kavaroor	"
351	" " in Cannangolam at Carangolam	"
352	" " in Perivolam at " "	"
353	" " in Thumbicoorichi tank	"
354	" " in Pullanay tank	"
355	" " in Pothally tank	"
356	" " in Arangudi tank	"
357	" " in Collenattaney	"
358	" " in Moorthicolam	"
359	" " in Thumbacolam	"
360	" " in Thundicolam tank	"
361	" " in Sivaganiapuram tank	"
362	" " in Kungeikolam tank	"
363	" " in Thekkumbacolam tank	"
364	" " in Malavallaney tank	"
365	" " in Calimanay tank	"

65 8 ..
 52
 236
 115
 112
 420
 70
 128
 73
 84
 47
 189
 78
 31 1 ..
 34
 77 13 10
 213 5 2
 86
 56
 65
 27 9 6
 48
 171 14 ..
 39
 345
 63
 56
 67 8 ..
 55
 60

Government Telegram dated 26th November 1869 & 1st January 1870

62 3 6 62 3 6
 37 4 .. 37 4 ..
 268 12 .. 268 12 ..
 65 3 6 65 3 6
 187 3 6 187 3 6
 215 1 4 215
 51 9 .. 57 9 ..
 150 1 9 150 1 9
 25 .. 9 25 .. 9
 85 13 .. 85 13 ..
 36 8 6 36 8 6
 148 6 4 148 6 4
 139 13 .. 139 13 ..
 31 1 .. 31 1 ..
 34 34
 77 13 10 77 13 10
 213 5 2 213 5 2
 74 9 9 74 9 9
 66 5 6 66 5 6
 83 9 6 83 9 6
 27 9 6 27 9 6
 42 4 3 42 4 3
 85 8 6 85 8 6
 58 6 .. 58 6 ..
 144 12 9 144 12 9
 78 9 2 78 9 2
 45 9 6 45 9 6
 65 2 .. 65 2 ..
 74 5 .. 74 5 ..
 50 13 6 50 13 6

366. Clouf breaches in Vennony Tank	Completed	148 " "	41 6 8	41 6 8
367 D. D. in Arunkerali Colam.	D.	65 " "	57 10 10	57 10 10
368 D. D. in Sabapathy Pullicolam tanks	D.	14 " "	28 7 4	28 7 4
369 D. D. in Pullicolam tank	D.	267 " "	184 11 9	184 11 9
370 D. D. in Kappalancolam Tank	D.	23 " "	29 12 6	29 12 6
371 D. D. in Chetharmoly Tank	D.	21 2 7	21 2 7	21 2 7
372 D. D. in Poolalacoorchi Tank	D.	36 8 6	36 8 6	36 8 6
373 D. D. in Arumbucolam Tank.	D.	37 " "	28 11 10	28 11 10
374 D. D. in Pulloomancolam	D.	92 3 "	92 3 "	92 3 "
375 D. D. in Ammachiarcolam tank	D.	30 " "	40 " "	40 " "
376 D. D. in Kappanpandoo Tank	D.	51 4 1	51 4 1	51 4 1
377 D. D. in Cohencolam Tank	D.	39 8 "	30 9 6	30 9 6
378 D. D. in Parkanay Talavady	D.	30 " "	27 9 2	27 9 2
379 D. D. in Anancolam tank	D.	24 " 1	24 " 1	24 " 1
380 D. D. in Corinficolam tank	D.	23 " "	20 1 11	20 1 11
381 D. D. in Corunicolam	D.	92 " "	63 3 "	63 3 "
382 D. D. in Sengolam	D.	128 " "	70 " "	70 " "
383 D. D. in Supplying channels of Pechcolam & Puliccolam	D.	173 7 "	173 7 "	173 7 "
384 D. D. in Orumangolam	D.	94 " "	105 3 "	105 3 "
385 D. D. in Groocolam Tank	D.	325 " "	51 5 "	51 5 "
386 D. D. in Pechcolam Tank	D.	147 " "	32 15 6	32 15 6
387 D. D. in Penungolam Tank	D.	105 " "	56 4 "	56 4 "
388 D. D. in Puliccolam Tank	D.	84 1 "	84 1 "	84 1 "
389 D. D. in Vadasary Tank.	D.	126 " "	70 10 "	70 10 "
390 D. D. in Ponnathicolam.	D.	26 " "	26 " "	26 " "
391 D. D. in Alakanay tank	D.	40 " "	38 11 "	38 11 "
392 D. D. in Vioramithrapery Tank.	D.	48 " "	27 10 "	27 10 "
393 D. D. in Odianary Tank.	D.	22 13 "	22 13 "	22 13 "
394 D. D. in Thattavanery Tank.	D.	26 " "	24 " "	24 " "
395 D. D. in Pulimungolam Tank	D.	58 " "	32 8 "	32 8 "
396 D. D. in Vadamaly Channel.	D.	143 12 "	143 12 "	143 12 "

Government Telegram dated 26th November 1869 & 1st January 1870

Government Telegram dated 26th November 1869 & 6th January 1870

397	Along beaches in Malacochy tanks	Comp. 16.6	26 " "	23 12 " 410	23 12 "
398	" in Galurescolam tank	"	32 10 "	23 7 9	23 7 9
399	" in Fluavencolam tank	"	73 12 "	76 " "	76 " "
400	" in Kannuncolam	"	46 " "	27 8 " "	27 8 " "
401	" in Pappanacolam	"	25 " "	21 " 6 "	21 " 6 "
402	" in Madhoochey tank	"	42 " "	28 8.3	28 8.3
403	" in Manjarcolam tank	"	56 " "	43 7.9	45 7 9
404	" in Palacolam tank	"	83 " "	50 11 6	50 11 6
405	" in Palvoicolam tank	"	242 " "	115 9 6	115 9 6
406	" in Venkatrayaswaram tank	"	94 12 "	94 12 "	94 12 "
407	" in Vedianary tank	"	75 " "	100 15 6	100 15 6
408	" in Suthanamcolam tank	"	36 3 "	27 13.11	27 13.11
409	" in Syppadiacolam	"	40 5-6	40 5-6	40 5-6
410	" in Vadaputthanguly tank	"	142 " "	137 10 "	137 10 "
411	" in Rajagopalapuram tank	"	66 8 "	64 " "	64 " "
412	" in Muradanery tank	"	29 " "	23 12 9	23 12 9
413	" in Anacolam tank	"	121 " "	125 6 8	125 6 8
414	" in Chittore tank	"	100 " "	148 14 6	148 14 6
415	" in Curicolam tank	"	21 " "	31 5-6	31 5-6
416	" in Thamaricolam	"	63 " "	43 14 6	43 14 6
417	" in Punisacolam	"	157 " "	47 15 6	47 15 6
418	" in Medumboicolam tank	"	44 " "	52 3 10	52 3 10
419	" in Vappencolam tank	"	69 " "	45 6 4	45 6 4
420	" in Sengolam tank	"	31 " "	28 2 " "	28 2 " "
421	" in Madiputhore tank	"	33 " "	28 5 " "	28 5 " "
422	" in Arayencolam tank	"	60 " "	74 10 " "	74 10 " "
423	" in Puthrocolam	"	128 " "	44.2 " "	44.2 " "
424	" in Vadavalencolam	"	34 " "	32 5-6	32 5-6
425	" in Tiruvankadanapuram tank	"	105 3 " "	79 6 " "	79 6 " "
426	" in Kasavanery tank	"	945 " "	654 " "	654 " "
427	" in Vijayanarayannu channel	"	570 " "	500 13 8	500 13 8

463	Chinghaeches in Muleaculam Tank	Completed
464	" " in Marothaculam	"
465	" " in Thanthandy tank	"
466	" " in Chinna Muthigaculam.	"
467	" " in Corkanary tank	"
468	" " in Aganary tank	"
469	" " in Moothalaculam Tank	"
470	" " in Coonthaculam	"
471	" " in Shundragally tank	"
472	" " in Thelatham tank	"
473	" " in Lethyculam tank	"
474	" " in Cavaculam.	"
475	" " in Aravaculam tank	"
476	" " in Nochiculam tank	"
477	" " in Coomiculam.	"
478	" " in Nagulaculam	"
479	" " in Eppooraculam.	"
480	" " in Redoomaculam	"
481	" " in Crokalapatty Ramiaculam	"
482	" " in Crokalapatty Riaculam	"
483	" " in Thekkos Payaculam.	"
484	" " in Ramanery tank & channel.	"
485	" " in Pawkanary tank.	"
486	" " in Ramakistnapurem tank	"
487	" " in Savalakarenculam tank.	"
488	" " in Pampaculam.	"
489	" " in Sirhiculam tank	"
490	" " in Vadanoolpatty tank	"
491	" " in Shadianary tank	"
492	" " in Pansaculam channel.	"
493	" " in Edienaculam tank	"
494	" " in Rafakamunghum Anikab.	"
495	" " in Vallyoor channel.	"
496	" " in Amboorany tank	"
497	" " in Thomarai channel.	"

62	" "
52	" "
83	" "
122	" "
73	" "
100	" "
32	" "
160	" "
28	" "
67	" "
66	" "
39	" "
180	" "
57	" "
28	" "
56	" "
60	" "
65	" "
48	" "
91	" "
290	" "
42	" "
21	" "
105	" "
42	" "
36	" "
26	" "
120	" "
48	" "
25	" "
180	" "
46	" "
409	" "
50	" "
230	" "

Government Telegram dated 26th November 1869 and 1st January 1870.

92	3 "	458	92	3 "
69	6 "		69	6 "
73	" 4		73	" 4
93	10 "		93	10 "
102	3 "		102	3 "
78	10 6		78	10 6
32	2 "		32	2 "
96	5 "		96	5 "
22	7 6		22	7 6
77	14 "		77	14 "
63	11 "		63	11 "
50	" "		50	" "
100	13 "		100	13 "
40	12 "		40	12 "
28	2 "		28	2 "
63	10 2		63	10 2
50	8 "		50	8 "
65	2 "		65	2 "
48	10 "		48	10 "
209	12 6		209	12 6
181	14 "		181	14 "
123	9 "		123	9 "
34	9 4		34	9 4
104	" "		104	" "
42	10 "		42	10 "
36	4 "		36	4 "
24	6 "		24	6 "
86	9 "		86	9 "
71	10 8		71	10 8
25	10 3		25	10 3
179	15 8		179	15 8
46	5 "		46	5 "
409	6 "		409	6 "
50	" "		50	" "
230	5 "		230	5 "

498. Closing breaches in Melaculam } Completed
 & Melaculam of Meeraculam
 499. Pay of Mastues

478

50 " "

50 " " 50 " "
 189 2 " 189 2 "
 15200 " " 15200 " "

Deduct amount paid from Tiamkaranjudi
 Chattram Fund for repairing
 Thamarai Anicut & channel

200 " " 200 " "
 15000 " " 15000 " "

Abstract.
 Irrigation Works.
 Tinnerelly Talug. 26,652 4 7.
 by 1st Range officer 213 9 9
 do by the Tahsildar
 Tenkasi Talug. by 1st Range officer 14,670 6 9
 do by Tahsildar 39 11 11
 Ambasamudram Talug by Tahsildar 7,544 12 10
 Tenkasi do by do 1,920 1 "
 Thiruvillupattur do by do 14,521 " "
 Sankernimoral do by do 2,944 3 10
 Sathur do by do 1,675 " "
 Alappidaram do by do 1,410 8 7
 Nanjunery do by do 15,000 " "

Total irrigation 86,591 11 3.
 Salt works executed by Salt & Collectr 5000 " "

Imperial Roads 7,378 " 6
 By 1st Range officer 140 " "
 By 2nd Range officer 345 " "
 By 3rd do 3,300 " "
 By 4th do

Total roads 11,163 " 6
 Grand total. 102,754 11 9.

[Faint, illegible handwritten text on the left page, possibly bleed-through from the reverse side.]

[Faint, illegible handwritten text on the right page, possibly bleed-through from the reverse side.]

Statement of particulars of repairs to irrigation works &c damaged by the late floods, from the Special grant of one L. Rupees.

Sl. No.	Taluk and Village.	Particulars and nature of work	Estimate.	Grant	Expenditure	Total.
---------	--------------------	--------------------------------	-----------	-------	-------------	--------

Deduct expenditure in excess
of grant of 1 Lac. due to the
Range Officer to be paid from
the current year's grant. } 2754 11 9.
Balance 100,000

Trinervally
25th June
1870

C. J. Lowry
Collector

Compd. D. H. G.

515

Enclosed is in a letter
from the Asst Collector
to the Secy to the
Board of Revenue
dated 25th June 1870 No 277.

Off 4485/70
25 June 1870 L 485.

Copy of a Statement
referred to in the above letter.

Gm G Re 103181/70

Handwritten text, likely a list or account, written vertically in cursive script. Includes the word "Gentleman" at the top and "565" at the bottom left.

Handwritten text, likely a list or account, written vertically in cursive script. Includes the word "Gentleman" at the top and "565" at the bottom left.

Handwritten text, likely a list or account, written vertically in cursive script. Includes the word "Gentleman" at the top and "565" at the bottom left.

Handwritten text, likely a list or account, written vertically in cursive script. Includes the word "Gentleman" at the top and "565" at the bottom left.

No 2851 - 25" long
With an rider

Q. 12. Nov 3 1870 Q. 14.

Up 485
Govt. of 1870: 31175

PUBLIC WORKS.

The City Superintendent
8th (District)

Printed

No. 1.

25 June 2851

Nos 483 & 484

Public Works. Mr. M. M. M.
Super. on the M. M. M. a-
Public Works in
University District for
the City of the M. M. M.
S. M. M.