

(1) Number of pages 22
(2) Date of repair 11-2-40
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 385	Press Mis.
19-20	
Dated 2. 2	1870 .

Mc
Not to be folded or roughly handled

15

*Proceedings of the Madras Government, Public Works Department,
2nd February 1870.*

No. 19. Read the following letter from the Inspector-General of Police, to the Secretary to Government, Public Works Department, dated Madras, 22nd January 1870, No. 458 :—

I HAVE the honour to submit, for the consideration of Government, a letter from the Superintendent of Police, South Malabar, regarding the stoppage of Police buildings in the Wynaad.

2. A list of the buildings is appended to this letter, together with the last Progress Report received. The total sanctioned expenditure for this year amounts to Rupees 8,395, of which Rupees 2,530 have been expended, leaving a balance of Rupees 5,865 to complete the sanction.

3. Since good accommodation is absolutely essential to the preservation of life and health in the Wynaad, I trust that the expenditure of the full sanctioned amount for Police buildings may be permitted.

From the Superintendent of Police, South Malabar, to the Inspector-General of Police, Madras, dated Calicut, 7th January 1870, No. 8, (through Deputy Inspector-General, Western Range.)

THE Special Executive Engineer in charge of the Department of Public Works in Wynaad having informed me that he has received instructions to suspend all public works forthwith, I have the honour to request that the subject may be laid before Government for their re-consideration with reference to those portions of the works which include Police buildings now in progress.

2. Police Officers of all grades suffer much from fever in Wynaad, and this disease would be materially checked were the men comfortably lodged.

3. The monsoon generally commences in May, but heavy showers fall during the previous month. Should the buildings, therefore, not be continued until after March, their completion would be further retarded by the rains, which do not end until November.

POLICE HUTTING AND BUILDING 18

Progress Report of Works done up to November 1869, called for in G. O., No. 2,382, of 5th September 1866.

Proceedings of the Madras Government, Public Works Department,
2nd February 1870.

District.	Budget allotment for new works in 1869.	Add or deduct amount transferred from or to other district.	Total or Balance.	Expenditure up to this date.	Balance unexpended on this day.	Amount not required and available for transfer.	Remarks.
1	2	3	4	5	6	7	8
Malabar, Wynaad.							
				Four blocks of two Police huts at Vythery. Estimate Expended up to 31st March 1869 ... 185			Completed.
				Head Constable's house at Vythery. Estimate Expended up to 31st March 1869 ... 123			No expenditure during the month.
				Inspector's house at Vythery. Estimate Expended up to 31st March 1869 ... 662			Roofing and masonry work in progress.
				Two blocks of two Police huts at Calpathy. Estimate Expended up to 31st March 1869 ... 1,560			Materials collected Foundations, excavating, and of roof commencing frames.
				Eight Police huts at Manantoddy. Estimate Expended up to 31st March 1869 ... 2,530			
				Total ... 8,395.			

(Signed) R. B. KENNEDY, Major,
Special Executive Engineer, Wynaad.

WYNAD VYTHERY,
23rd December 1869.
To the Deputy Inspector-General of Police, Western Range, Coimbatore.

Proceedings of the Madras Government, Public Works Department,
2nd February 1870.

Works in progress in Wynaad.

Place.	Works.	Estimate sanctioned for this year.
		RS. A. P.
At Vythery ...	One Inspector's house. One Head Constable's house. Eight Constables' huts.	8,395 0 0
At Calpathy ...	Four do.	
At Manantoddy ...	Eight do.	

Total Grant, Department Public Works, Rupees 10,005 New Works.

323 Repairs.

Police Grant 189 Repairs.

MADRAS,
22nd January 1870.

(Signed) C. S. HEARN, Major,
Inspector-General of Police.

No. 20. ORDER THEREON, 2nd February 1870, No. 385.

CIVIL WORKS, No. 4.

As the buildings required for the accommodation of the Police in so exceptionally unhealthy a part of the country as Wynaad are necessarily of an urgent nature, and as any delay in the progress of operations during the present working season seems, under the circumstances explained in these papers, inexpedient, the Government resolve, as a special case, to relax their orders of the 28th December 1869, No. 4,015, in favour of those buildings, and to authorize their being proceeded with to the extent of the sanctioned allotments.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Inspector-General of Police.
To Major R. B. Kennedy.
To the Controller of Public Works Accounts.
„ Judicial Department.

Exd. A. S. Rodgers.

No. 8

District Police Office.

Calicut, 7 January 1890.

From

The Superintendent of Police.

To

South Malabar.

The Inspector General of Police.

Madras.

Sir,

The Special Executive Engineer in charge of the Department of Public Works in Wynaud having informed me that he has received instructions to suspend all Public Works forthwith, I have the honor to request that the subject may be laid before Government for their re-consideration with reference to those portions of the Works which include Police Buildings now in progress.

2. Police Officers of all grades suffer much from fever in Wynaud, and this disease would be materially checked were the men comfortably lodged.

3. The monsoon generally commences in May, but heavy showers fall during the previous month. Should the buildings therefore not be continued until after March, their completion would be further retarded by the rains which do not end until November.

...I have the honor to be,

7/11/1914

Your most obedient servant,

Wm. J. Springhouse Capt.

Wm. J. Lusk, Superintendent of Police

South Malabar.

8.1.70
HAC

her to
to from
and

her
to
see
and

Approved: *[Signature]*

Remarks on the
stoppage of Police
Buildings in the
Wynd.

Mr. Ex: Engrs. Office
 Wynaad, Kottayam
 23 December 1869

To
 The Deputy Inspe
 The

R. B. Kinner May
 Special Ex: Engineer, Wynaad

Works in progress in Wynad.

Place.	Works.	Estimate sanctioned for this year. Rs. Rs P.
At Vythery.	{ 1 Inspector's House 1 Head Constable's House 8 Constable's Huts	8395 ..
At Calpatty	4 Constable's Huts	
At Manantoddy	8 Constable's Huts	

Total Grant. G. P. W. Rs 10,005 new Works.
323 Repairs
Police Grant 189 Repairs

Chief Officer of
S. G. of Police,
Madras, 22nd Jan
1870 } Inspr: General of Police.

W.D.

I have the honor to be,
Sir,
Yours faithfully,
The Secy.

The Secy.

Received
of the
Police
at
Madras
on
22nd Jan
1870

and
the
police
is
concerned
in
the
protection
of
the
public
property
and
the
safety
of
the
people
and
the
maintenance
of
the
law
and
order
in
the
provinces
under
his
charge
and
the
protection
of
the
public
property
and
the
safety
of
the
people
and
the
maintenance
of
the
law
and
order
in
the
provinces
under
his
charge

Enclosure. 2

In a letter from
the Insp. Genl.
of Police dated
Madras, 22nd Jan^y,
1870. No 458.

W. 30th/70

A List of Police
Buildings in course
of construction in
Mynaad & the
last Progress report
received from the
Special. Exec^{ve}. Engrs.

General.

No 458

Chief Office of the Insp. Genl.
of Police,
Madras, 22nd January 1870.

From,

The Inspector General of Police.

To,

The Secretary to Government,
Public Works Department,

Fort St. George.

Sir,

I have the honor to submit
for the consideration of Govern-
ment a letter from the Super-
intendent of Police South Ma-
labar regarding the stoppage
of Police Buildings in the
Mynaad.

2. A list of the Buildings
is appended to this letter toge-
ther with the last Progress report
received.

received. The total sanctioned expenditure for this year amounts to Rs. 8395 of which Rs. 2530 have been expended, leaving a balance of Rs. 5865 to complete the sanction.

3. Since good accommodation is absolutely essential to the preservation of life & health in the Wynad, I trust that the expenditure of the full sanctioned amount for Police Buildings may be permitted.

I have the honor to be,
Sir,

Your Most Obedient Servant,


Inspector General of Police.

1870 Depth
of Govt. Treasury
From 11. 20. 11

The Insp. Genl.
of Police

The Secretary to
Govt. P. W. D.

Fort. St. George.

Dated 22. 2

Recd. 24. 2

1870. 1870.

no. 458. Ex. 2

Submits a letter

from the Supt. of

Police, S. Malabar

+ requests that the

full sanctioned amount

for Police Buildings

may be permitted

to be expended.

no 383. 2nd Feby 1870

19

Public Works Department

No 383-385

Proceedings of the Madras Government

Under date 11th Feb 1870

Read the following

From The Inspector General
of Police

1870. 1870.

As the building
required for the
accommodation of the
Police in the
provincially, in the
a part of the country
as Hyderabad
necessarily of an
nature and as any
delay in the progress
of operations during
the present working

N.
A.
M.

San Francisco, Cal.

12

Season seems under
 the circumstances
 explained in the
 papers these people
 the Govt. resolve, as a
 respectful case, to relax
 their order of the 28
 Decr 1869 No 4050 in
 favor of those buildings
 and to authorize their
 being proceeded with
 to the extent of the
 conditional allotments
 granted with (pro)
 and (pro) (pro)

San Francisco

San Francisco

San Francisco

36

To the Insp Genl of the
 Major R B Kemmer
 Contl the
 Ind Dept
 Sept 3/70

Cue 307 A
Govt. of {1870} Madras.

PUBLIC WORKS.

To *The Inspector General
of Police*

Dated

Recd.

Encl. 2

G. O., 2nd July 1870, No. 383-

Nos. 19-20

Police Buildings in the Wynnad
Permission granted as a special
case for the Police Bys in the
Wynnad being proceeded with
to the extent of the sanctioned
allocations -