

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

DEPARTMENT.

G.O. No.	Press
	Mis.
Dated	18

Not to be folded or roughly handled

No. 246. Read the following Proceedings of the Board of Revenue, dated 28th September 1870, No. 5,896 —

Read the following letter from the Acting Collector of Chingleput, to the Acting Secretary to the Board of Revenue, dated Sydapet, 28th July 1870, No. 302.

I HAVE the honour to report on the progress made in improving the salt roads in this district during the past official year 1869-70.

2. The three salt roads that were in progress are—

- (1.) From Cheyur to Chotupaukum.
- (2.) From Chunambut northward to join the line between Cheyur and Chotupaukum.
- (3.) From Chotupaukum towards Wandiwash to the frontier of the district.

3. *From Cheyur to Chotupaukum*—Of the Rupees 3,470 provided for this road, Rupees 3,250 were expended, and the whole of the line except about three miles metalled. It has been open to traffic for some time and is very largely used. No provision appears to have been made in the Public Works Budget for its completion during this year. I would recommend that the omission should be supplied in the outgoing Budget.

4. *From Chunambut northward to join the line between Cheyur and Chotupaukum.*—Upon this road, out of the estimated amount of Rupees 19,880, a sum of Rupees 1,970-12-8 was spent during the year, merely a commencement having been made at Madurantakum for about two miles. An allotment of Rupees 14,880 is sanctioned in this year's Budget of Petty Construction and Repair, and the work is in active progress.

5. *From Chotupaukum towards Wandiwash to the frontier of the district.*—The outlay upon this road was Rupees 3,037. It has been fully laid out and bridged, but not metalled, in consequence of which it is not available for traffic. Out of the estimate of Rupees 11,380, the total expenditure, up to the end of the past year, has been Rupees 6,916-12-3. As with the balance of the estimate the road will be fully opened to traffic, I request that the Superintending Engineer may be instructed to include the work in his next Budget.

6. I would also suggest that some provision may be made in the next year's Budget for the road from Kelambaukum to Chingleput in pursuance of the recommendation made in its favour in paragraph 8 of my report on the progress of the public works for the past year.

SUBMITTED to Government, with reference to their Order, No. 2,379, of the 2nd October 1865.

2. The report calls for no special remark.

3. Provision should be made as requested for the roads mentioned in paragraphs 3, 5, and 6 of the Collector's letter.

*Proceedings of the Madras Government, Public Works Department,
17th October 1870.*

REFERRED to the Public Works Department.

FORT SAINT GEORGE,
11th October 1870.

(Signed) H. WELLESLEY,
Acting Under-Secretary to Government.

No. 247.

ORDER THEREON, 17th October 1870, No. 2,486.

CIVIL WORKS, No. 21.

COMMUNICATED to the Superintending Engineer of the 4th Division.

2. The question of providing funds be considered when the Budget for

2. The question of providing funds for the roads referred to in paragraph 3 will be considered when the Budget for 1871-72 comes before the Government.

(True Extract)

Colonel, R E.,

Secretary to Government.

To the Superintending Engineer, 4th Division.
,, Revenue Department.

Ed. E. C. Shanker.

No. 5,628.

PROCEEDINGS OF THE BOARD OF REVENUE, dated 28th September 1870

Read the following letter from W. T. BLAIR, Esq., Acting Collector of Chingleput, to the Acting Secretary to the Board of Revenue, dated Sydapet, 28th July 1870, No 302 —

I HAVE the honour to report on the progress made in improving the salt roads in this district during the past official year 1869-70.

2 The three salt roads that were in progress are—

1 From Cheyur to Chotupaukum

1. From Cheyur to Chotupakkum
2. From Chunambut northward to join the line between Cheyur and Chotupakkum

3 From Chetunankum towards Wandiwash to the frontier of the district

3. From Chotupaukum towards Wandiwash to the frontier of the ...
 The ... Of the Rupees 3,470 provided for this road Rupees

3. *From Cheyur to Chotupaukum.*—Of the Rupees 3,410 provided for this road, 3,250 were expended, and the whole of the line except about three miles metalled. It has been open to traffic for some time and is very largely used. No provision appears to have been made in the Public Works Budget for its completion during this year. I would recommend that the omission should be supplied in the outgoing Budget.

4 From Chunambut northward to join the line between Chèyur and Chotupankum — Upon this road, out of the estimated amount of Rupees 19,880, a sum of Rupees 1,970 12-8 was spent during the year, merely a commencement having been made at Madurantakum for about two miles. An allotment of Rupees 14,880 is sanctioned in this year's Budget of Petty Construction and Repair, and the work is in active progress to the frontier of the district.—The

5. *From Chotupaukum towards Wandumash to the frontier of the district*—The outlay upon this road was Rupees 3,037. It has been fully laid out and bridged, but not metalled, in consequence of which it is not available for traffic. Out of the estimate of Rupees 11,380, the total expenditure up to the end of the past year has been Rupees 6,916-12-3. As with the balance of the estimate the road will be fully opened to traffic, I request that the Superintending Engineer may be instructed to include the work in his next Budget.

6. I would also suggest that some provision may be made in the next year's Budget for the road from Kelambaukum to Chingleput in pursuance of the recommendation made in its favour in paragraph 8 of my report on the progress of the public works for the past year.

SUBMITTED to Government, with reference to their Order, No. 2,379, of the 2nd October 1865

2 The report calls for no special remark

3. Provision should be made as requested for the roads mentioned in paragraphs 3, 5, and 6 of the Collector's letter.

(A true Copy and Extract.)

Acting Sub-Secretary.

To the Acting Secretary to Government, Revenue Department.

Copy to the Acting Collector of Chingleput.

Exd. T. Cartledge.

No 2486 P. R. D.
 Proceedings of the Madras Government.
 Read the following
 Pro: of the Board of Revenue (H. E. No. 5898 of 28th Sept/70).

Communicated
 to the Superintending
 Engineer of the 4th Div.
 The question of
 providing funds for
 the roads referred to in
 Para 3 will be con-
 sidered when the
 Budget for 1871/72
 comes before the
 Government.

To
 The S. Engr 4th Div.
 " Rev. Secy
 Sep 18/10/70

[Signature]

No 2486 P. R. D.
 28th Sept 1870

[Signature]

1870
 Board of Revenue
 MADRAS
 28th Sept 1870

PROCEEDINGS, 28th SEPTEMBER 1870, No 5,898.

28th Sept 1870
 Encl.

Received 13th Oct 1870

13th Oct 1870

SEPTEMBER.
 No. 6,898.

Salt roads—in Chingleput District.—Report
 on progress made in improvement of, during
 1869-70, submitted to Government, with re-
 quest that permission may be made in Public
 Works Budget of 1871-72 for completion of
 some of these roads

No 2486-17th Oct 1870
[Signature]

1870

Refund to the
 Public Works depart-
 ment
 28th Sept 1870
 11th Oct 1870

Ct 7078

Govt. of 1870 Madras.

PUBLIC WORKS.

To The Superintending Engineer
H. E. (Civil)

Date

Recd

6 0/7 Oct 1870 No. 2486.

Nos. 746-747

Salt Roads in Chingleput District.

For of the B^d of Rev. on the
report of the papers made in
the improvements of Salt
Roads in the Chingleput
District from 1869/70, Com 2
to the Superintending Engineer
with remarks.