

(1) Number of pages 10

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.**Government of Madras.****Publications DEPARTMENT.**

G.O. No.	1786	Press Mis.
72-73		
Dated	6-7	1871.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
6th July 1871.*

No. 72. Read the following Proceedings of the Board of Revenue, dated 10th June 1871, No. 2,348 :—

Read the following letter from the Acting Collector of North Arcot, to the Acting Secretary to the Board of Revenue, dated 28th April 1871, No. 244.

I HAVE the honour to submit my report on the operations of the Public Works Department for the official year 1870-71.

2. The annexed statement exhibits the total expenditure of the year reported on as compared with that of 1869-70 :—

Works.	Expendi- ture in 1869-70.	Expendi- ture in 1870-71.	DIFFERENCE.		Estimate of 1870-71.
			Increase.	Decrease.	
<i>New.</i>	RS.	RS.	RS.	RS.	RS.
Irrigation	27,848	26,945	...	903	...
Communication	1,11,255	75,729	...	35,526	...
Buildings	...	...	...	...	...
Total...	1,39,103	1 02,674	...	36,429	...
<i>Repairs.</i>					
Irrigation	61,243	96,952	35,709	...	...
Communication	22,142	26,107	3,965	...	...
Buildings	4,972	4,379	...	593	...
Total...	88,357	1,27 438	39,674	593	...
Grand Total...	2,27,460	2,30,112	39,674	37,022	2,32,000
Net Increase...	...	...	2,652	...	...

3. *Irrigation work, New.*—A sum of Rupees 26,945 was expended on Irrigation New Works. Of this Rupees 15,541 were laid out in widening and deepening the branch channel of Cheyaur Anicut, which has been completed in 1870-71, and the balance on other works, the most important of which are as follow :—

	RS.	A.	P.
(1.) Strengthening the 2nd apron, etc., to the Alliabad dam.	2,679	15	9
(2.) Widening and improving the channel from Coiloor to Cavalavedu...	840	15	9
(3.) Cutting Channel from Calava tank to Velamby large tank	99	15	5
(4.) Restoration of Melkuppam high level reservoir	37	14	9

4. Of the above works, Nos. 2 and 3 were completed during the year under report. As regards No. 4, the Tahsildar of the Arcot Talook and the Vellore Range Officer having represented the work as a very remunerative one, Mr. Robinson included it in the statement of high level reservoirs, and made a strong recommendation to the Board for its restoration. This was eventually complied with, and a sum of Rupees 6,320, according to the estimate of the Department Public Works, was sanctioned by Government. The work was put in hand and completed in 1869-70. A sum of Rupees 38 was also paid in 1870-71 on account of the works

*Proceedings of the Madras Government. Public Works Department,
6th July 1871.*

executed in the preceding year. This important and very costly work was, I regret to say, washed away during the heavy rains of October last. The catastrophe was at first alleged to be the work of the ryots of the village of Chenganathum, in the Vellore Talook, who were accused of having opened the tank bund to save their own houses from inundation. A formal enquiry was held by the Joint-Magistrate into the matter, and the result was that the ryots were declared to be innocent. The abovementioned village is situate in the bed of the Melcuppam tank, and is surrounded by hills. The supply received during the month in question was so abundant that the village was very nearly swamped. The evidence adduced at the trial showed that the bund gave way to the vast body of water suddenly stored in it, and the Chenganathum people were not proved to have cut the bund as at first alleged. The Tahsildar foresaw the possibility of such a danger to the village before the project was undertaken, and in his Arzi, No. 32, dated 21st December 1861, specially alluded to the fact of the Chenganathum village being situated in the tank bed, but the officers of the Department Public Works unfortunately omitted to notice it. I have written to the Superintending Engineer on the subject, and on receipt of his reply I shall in due course submit a separate report.

5. *Irrigation Repairs.*—A sum of Rupees 96,952 was laid out in such repairs. A list of the most important works is enclosed. The increase of Rupees 35,709, over the expenditure of last year under this head, is in a great measure owing to the increased allotment in the Budget of 1870-71.

6. *Communication, New.*—No expenditure was incurred under this head apparently, as there are no new roads to be formed from Imperial Funds.

7. *Communication Repairs.*—Rupees 26,107 were expended in repairs as maintenance of the roads in this district. The slight increase of Rupees 3,965 requires no notice. The roads are generally in good condition.

8. *Buildings, New.*—Rupees 75,729 were spent in the construction of New Civil Buildings minus Rupees 3,105 expended on those belonging to the Military Department. The greater portion of this sum, namely, Rupees 39,000, was laid out on the Central Jail at Vellore. This building is not complete as yet. The out buildings to the Subsidiary Ward and a portion of the palisading round the main wards, remain to be constructed. The remaining sum, Rupees 36,729, was spent on other buildings, of which a few worthy to be noticed are given below:—

Arconum Subsidiary Jail.

Wallajapett do.

Constructing Sub-Magistrate's Cutcherry and Subsidiary Jail, etc., at Calastry.

Altering and improving the present Sub-Magistrate's Cutcherry, and constructing Jail, etc., at Tirupathi.

Constructing Sub-Magistrate's Cutcherry and Subsidiary Jail at Puthoor.

Do. Subsidiary Jail and improving the Talook Cutcherry and Police Station-houses at Chittoor.

Do. Talook Cutcherry and Subsidiary Jail at Gudiathem.

Do. Talook Cutcherry at Arcot.

Do. Talook Cutcherry and Sub-Jail at Polar.

*Proceedings of the Madras Government, Public Works Department,
6th July 1871.*

Addition and improvements to the Talook Cutcherry and Subsidiary Jail at Wandawash.

9. *Buildings, Repairs.*—Rupees 4,379 were laid out in repairs of Civil and Military buildings, as per margin. The more important of the former buildings are:—

Repairing the District Jail at Chittoor.

Do. Sub-Jail and Police Station at Venkataghirrikota.

Do. the Nos. 10 and 12 Wards of the District Jail at Chittoor.

Do. the Treasury building in the Collector's Office at Chittoor.

Renewing the floor of certain rooms in the Collector's Cutcherry at Chittoor.

ENCLOSURE No. 1.

List of principal Irrigation Works repaired by the Department of Public Works, in the District of North Arcot, during the official year 1870-71.

Name of Works.	Amount of Estimate.			Amount spent in 1870-71.		
	RS.	A.	P.	RS.	A.	P.
1. Repairing the Bund and Calingulah of Connathoor large stone Tank	4,860	0	0	2,617	2	6
2. Removing the silt accumulations from the bed of Ponney anicut, eastern channel, from the Head Sluice to Surpunnthangal	4,150	0	0	3,149	7	8
3. Repairing the Venkaputtoo, 1st Class Tank	1,300	0	0	1,278	0	0
4. Do. the Bund and Calingulah of Cadooparee Tank	1,340	0	0	1,339	13	11
5. Do. the Caverepauk Channel	1,900	0	0	1,895	7	8
6. Do. the Mungalum Tank and feeding Channel	1,090	0	0	1,087	3	3
7. Do. the Careevaloo Spring Channel	3,350	0	0	3,282	1	7
8. Do. the Pounney anicut	1,000	0	0	968	10	9
9. Do. the Thamul Cheroovoo Tank	2,142	0	0	1,958	13	0
10. Do. the Mogarala Tank	2,010	0	0	1,844	10	6
11. Do. the Thanappalli Tank	3,000	0	0	1,708	14	1
12. Do. the Cheroovunkce Hissa Tank	3,730	0	0	3,630	0	0
13. Do. the Sholaveram Tank	1,648	0	0	1,248	0	0
14. Do. the Chuganelloor Tank	2,090	0	0	1,551	15	2
15. Do. the Chukkera Mulloor Tank	3,782	0	0	2,581	15	11
16. Do. the Manda Colathoor Tank	5,600	0	0	1,099	9	6
17. Do. the Theyur large Tank	1,100	0	0	1,100	0	0
18. Do. the Arasoor Dam and supplying channel	2,590	0	0	2,221	12	3
19. Do. the Caraputti Tank	2,200	0	0	2,002	5	0
20. Do. the Calasapakum Tank	1,720	0	0	1,597	10	0
21. Filling breaches on rear Allabad Dam	1,700	0	0	1,699	10	1
22. Do. in the Cheyaur channel, near Naval and Colathoor	1,000	0	0	999	15	3
23. Closing breaches at Thathery Channel	900	0	0	899	15	9

NORTH ARCOT,
28th April 1871.

(Signed) W. S. WHITESIDE,
Acting Collector.

SUBMITTED for the information of Government.

2. Under the head of New Irrigation works the chief item is the branch channel of the Cheyaur anicut on which Rupees 15,541 were laid out. The Col-

*Proceedings of the Madras Government, Public Works Department,
6th July 1871.*

lector reports that this work has since been completed. A small sum was spent on completing the restoration of the Melkuppam High-level Reservoir which the Collector reports was carried away by the floods in October. It appears that this catastrophe was first attributed to the Ryots of Chenganattam who were alleged to have cut the bund to save their village from inundation.

On enquiry by the Joint-Magistrate they were exonerated from this charge, but it is stated that the danger to the village, although pointed out by the Tahsildar, was unfortunately unnoticed by the Department Public Works Officers.

3. The Collector promises a further report on this subject, which will be submitted to Government when received.

4. The provision for new buildings was less than in the previous year; but a large sum was laid out on the Vellore Central Jail and on Talook Catecherries and Sub-jails throughout the District.

5. The allotment for irrigation repairs was considerably larger than in the previous year and seems to have been fully spent. The Collector does not give any information as to the general state of the irrigation works in his district.

6. The usual statement of the condition, etc., of Imperial Roads has been again omitted.

No. 73.

ORDER THEREON, 6th July 1871, No. 1,786.

ESTABLISHMENT, No. 13.

COMMUNICATED to the Superintending Engineer of the 4th Division.

(True Extract.)

Colonel, R.E.,

Secretary to Government.

To the Superintending Engineer, 4th Division.
.. Board of Revenue.
.. Revenue Department.

Ed. S. T. Augustin.

No. 2,348.

PROCEEDINGS OF THE BOARD OF REVENUE, dated 10th June 1871.

Read the following letter from W. S. WHITESIDE, Esq., Acting Collector of North Arcot, to the Acting Secretary to the Board of Revenue, dated 28th April 1871, No. 244:—

I HAVE the honour to submit my report on the operations of the Public Works Department, for the Official year 1870-71.

2. The annexed Statement exhibits the total expenditure of the year reported on, as compared with that of 1869-70:—

Works.	Expenditure in 1869-70.	Expenditure in 1870-71.	DIFFERENCE.		Estimate of 1870-71.
			Increase.	Decrease.	
<i>New.</i>	RS.	RS.	RS.	RS.	RS.
Irrigation	27,848	26,945	...	903	...
Communication	1,11,255	75,729	...	35,526	...
Buildings... ..	...	...	...	...	...
Total...	1,39,103	1,02,674	...	36,429	...
<i>Repairs.</i>					
Irrigation	61,243	96,952	35,709	...	...
Communication	22,142	26,107	3,965	...	...
Buildings... ..	4,972	4,379	...	593	...
Total...	88,357	1,27,438	39,674	593	...
Grand Total...	2,27,460	2,30,112	39,674	37,022	2,32,000
Net Increase...	...	...	2,652	...	...

3. *Irrigation work, New.*—A sum of Rupees 26,945 was expended on Irrigation New works. Of this, Rupees 15,541 were laid out in widening and deepening the branch channel of Cheyaur Anicut, which has been completed in 1870-71, and the balance, on other works, the most important of which are as follows:—

	RS.	A.	P.
(1). Strengthening the 2nd Apron, etc. to the Alliabad dam	2,679	15	9
(2). Widening and improving the channel from Coiloor to Cavalavedu	849	15	9
(3). Cutting Channel from Calava tank to Velamby large tank	99	15	6
(4). Restoration of Melkuppam high level reservoir	37	14	9

4. Of the above works, Nos. 2 and 3 were completed during the year under report. As regards No. 4, the Tahsildar of the Arcot Talook and the Vellore Range Officer having represented the work as a very remunerative one, Mr. Robinson included it in the statement of high level reservoirs, and made a strong recommendation to the Board for its restoration. This was eventually complied with, and a sum of Rupees 6,320 according to the Estimate of the Department Public Works was sanctioned by Government. The work was put in hand and completed in 1869-70. A sum of Rupees 38 was also paid in 1870-71 on account of the works executed in the preceding year. This important and very costly work was, I regret to say, washed away during the heavy rains of October last. The catastrophe was at first alleged to be the work of the ryots

of the village of Chenganatham, in the Vellore Talook, who were accused of having opened the tank bund to save their own houses from inundation. A formal enquiry was held by the Joint-Magistrate into the matter, and the result was that the ryots were declared to be innocent. The abovementioned village is situate in the bed of the Melcuppam tank, and is surrounded by hills. The supply received during the month in question was so abundant that the village was very nearly swamped. The evidence adduced at the trial showed that the bund gave way to the vast body of water suddenly stored in it, and the Chenganatham people were not proved to have cut the bund as at first alleged. The Tahsildar foresaw the possibility of such a danger to the village before the project was undertaken, and in his Arzi, No. 32, dated 21st December 1861, specially alluded to the fact of the Chenganatham village being situated in the tank bed, but the Officers of the Department Public Works unfortunately omitted to notice it. I have written to the Superintending Engineer on the subject, and on receipt of his reply, I shall in due course submit a separate report.

5. *Irrigation Repairs.*—A sum of Rupees 96,952 was laid out in such repairs. A list of the most important works is enclosed. The increase of Rupees 35,709 over the expenditure of last year under this head, is in a great measure owing to the increased allotment in the Budget of 1870-71.

6. *Communication, New.*—No expenditure was incurred under this head apparently, as there are no New roads to be formed from Imperial Funds.

7. *Communication Repairs.*—Rupees 26,107 were expended in repairs as maintenance of the roads in this district. The slight increase of Rupees 3,965 requires no notice. The roads are generally in good condition.

8. *Buildings, New.*—Rupees 75,729 were spent in the construction of New Civil Buildings minus Rupees 3,195 expended on those belonging to the Military Department. The greater portion of this sum, viz., Rupees 39,000 was laid out on the Central Jail at Vellore. This building is not complete as yet. The out-buildings to the Subsidiary Ward and a portion of the Palisading round the main wards, remain to be constructed. The remaining sum Rupees 36,729 was spent on other buildings, of which a few worthy to be noticed are given below:—

Arconum Subsidiary Jail.

Wallajapett do.

Constructing Sub-Magistrate's Cutcherry and Subsidiary Jail, etc., at Calastry.

Altering and improving the present Sub-Magistrate's Cutcherry, and constructing Jail, etc. at Tirupathi.

Constructing Sub-Magistrate's Cutcherry and Subsidiary Jail at Puthoor.

Do. Subsidiary Jail and improving the Talook Cutcherry and Police Station houses at Chittoor.

Do. Talook Cutcherry and Subsidiary Jail at Gudiathem.

Do. Talook Cutcherry at Arcot.

Do. Talook Cutcherry and Sub-Jail at Polur.

Addition and improvements to the Talook Cutcherry and Subsidiary Jail at Wandawash.

Civil 2,477
Military 1,903
4,380

9. *Buildings Repairs.*—Rupees 4,379 were laid out in repairs of Civil and Military buildings, as per margin. The more important of the former buildings are:—

Repairing the District Jail at Chittoor.

Do. Sub-Jail and Police Station at Venkataghirrikota.

Do. the Nos. 10 and 12 Wards of the District Jail at Chittoor.

Do. the Treasury building in the Collector's office at Chittoor.

Renewing the floor of certain rooms in the Collector's Cutcherry at Chittoor.

ENCLOSURE No. 1.

List of principal Irrigation Works repaired by the Department of Public Works, in the District of North Arcot, during the official year 1870-71.

Name of Works.	Amount of Estimate.			Amount spent in 1870-71.		
	RS.	A.	P.	RS.	A.	P.
1. Repairing the Bund and Calingulah of Connathoor large stone Tank	4,860	0	0	2,617	2	6
2. Removing the silt accumulations from the bed of Ponney anicut, eastern channel, from the Head Sluice to Surpunthangal	4,150	0	0	3,149	7	8
3. Repairing the Venkaputtoo 1st Class Tank	1,300	0	0	1,278	0	0
4. Do. the Bund and Calingulah of Cadooparee Tank	1,340	0	0	1,339	13	11
5. Do. the Caverepauk Channel	1,900	0	0	1,895	7	8
6. Do. the Mungalum Tank and feeding Channel	1,090	0	0	1,087	3	3
7. Do. the Careevadoo Spring Channel	3,350	0	0	3,282	1	7
8. Do. the Ponney anicut	1,000	0	0	968	10	9
9. Do. the Thamul Cheroovoo Tank	2,142	0	0	1,958	13	0
10. Do. the Mogara'a Tank	2,010	0	0	1,844	10	6
11. Do. the Thanappalli Tank	3,000	0	0	1,708	14	1
12. Do. the Cheeroovunkee Hissa Tank	3,730	0	0	3,630	0	0
13. Do. the Sholaveram Tank	1,648	0	0	1,248	0	0
14. Do. the Gunganelloor Tank	2,090	0	0	1,551	15	2
15. Do. the Chukker Mulloor Tank	3,782	0	0	2,531	15	11
16. Do. the Manda Colathoor Tank	5,600	0	0	1,099	9	6
17. Do. the Theyur large Tank	1,100	0	0	1,100	0	0
18. Do. the Arasoor Dam and supplying channel	2,590	0	0	2,221	12	3
19. Do. the Caraputti Tank	2,200	0	0	2,002	5	0
20. Do. the Calasapakum Tank	1,720	0	0	1,597	10	0
21. Filling breaches on rear Allahabad Dam	1,700	0	0	1,699	10	1
22. Do. in the Cheyaur channel, near Naval and Cola-thoor	1,000	0	0	999	15	3
23. Closing breaches at Thathery Channel	900	0	0	899	15	9

North Arcot,
28th April 1871.

(Signed) W. S. WHITESIDE,
Acting Collector.

SUBMITTED for the information of Government.

2. Under the head of New Irrigation works the chief item is the branch channel of the Cheyaur anicut on which Rupees 15,541 were laid out. The Collector reports that this work has since been completed. A small sum was spent on completing the restoration of the Melcuppam High-level Reservoir which the Collector reports was carried away by the floods in October. It appears that this catastrophe was first attributed to the Ryots of Chenganatham who were alleged to have cut the bund to save their village from inundation.

On enquiry by the Joint-Magistrate they were exonerated from this charge but it is stated that the danger to the village although pointed out by the Tahsildar was *unfortunately unnoticed* by the Department Public Works Officers.

3. The Collector promises a further report on this subject which will be submitted to Government when received.

4. The provision for new buildings was less than in the previous year; but a large sum was laid out on the Vellore Central Jail and on Talook Cutcherries and Sub-jails throughout the District.

5. The allotment for irrigation repairs was considerably larger than in the previous year and seems to have been fully spent. The Collector does not give any information as to the general state of the irrigation works in his district.

6. The usual Statement of the condition, etc., of Imperial Roads has been again omitted.

(True Copies and Extract.)

G. A. Turton
Acting Secretary.

To the Secretary to Government, Public Works Department.

Copy to the Acting Secretary to Government, Revenue Department.

" to the Acting Collector of North Arcot.

Exd. G. A. Turton.

18th July 1871
6th July 1871
2nd July 1871
1st July 1871

1871-72
1870-71
1869-70
1868-69
1867-68
1866-67
1865-66
1864-65
1863-64
1862-63
1861-62
1860-61
1859-60
1858-59
1857-58
1856-57
1855-56
1854-55
1853-54
1852-53
1851-52
1850-51
1849-50
1848-49
1847-48
1846-47
1845-46
1844-45
1843-44
1842-43
1841-42
1840-41
1839-40
1838-39
1837-38
1836-37
1835-36
1834-35
1833-34
1832-33
1831-32
1830-31
1829-30
1828-29
1827-28
1826-27
1825-26
1824-25
1823-24
1822-23
1821-22
1820-21
1819-20
1818-19
1817-18
1816-17
1815-16
1814-15
1813-14
1812-13
1811-12
1810-11
1809-10
1808-09
1807-08
1806-07
1805-06
1804-05
1803-04
1802-03
1801-02
1800-01
1799-00
1798-99
1797-98
1796-97
1795-96
1794-95
1793-94
1792-93
1791-92
1790-91
1789-90
1788-89
1787-88
1786-87
1785-86
1784-85
1783-84
1782-83
1781-82
1780-81
1779-80
1778-79
1777-78
1776-77
1775-76
1774-75
1773-74
1772-73
1771-72
1770-71
1769-70
1768-69
1767-68
1766-67
1765-66
1764-65
1763-64
1762-63
1761-62
1760-61
1759-60
1758-59
1757-58
1756-57
1755-56
1754-55
1753-54
1752-53
1751-52
1750-51
1749-50
1748-49
1747-48
1746-47
1745-46
1744-45
1743-44
1742-43
1741-42
1740-41
1739-40
1738-39
1737-38
1736-37
1735-36
1734-35
1733-34
1732-33
1731-32
1730-31
1729-30
1728-29
1727-28
1726-27
1725-26
1724-25
1723-24
1722-23
1721-22
1720-21
1719-20
1718-19
1717-18
1716-17
1715-16
1714-15
1713-14
1712-13
1711-12
1710-11
1709-10
1708-09
1707-08
1706-07
1705-06
1704-05
1703-04
1702-03
1701-02
1700-01
1699-00
1698-99
1697-98
1696-97
1695-96
1694-95
1693-94
1692-93
1691-92
1690-91
1689-90
1688-89
1687-88
1686-87
1685-86
1684-85
1683-84
1682-83
1681-82
1680-81
1679-80
1678-79
1677-78
1676-77
1675-76
1674-75
1673-74
1672-73
1671-72
1670-71
1669-70
1668-69
1667-68
1666-67
1665-66
1664-65
1663-64
1662-63
1661-62
1660-61
1659-60
1658-59
1657-58
1656-57
1655-56
1654-55
1653-54
1652-53
1651-52
1650-51
1649-50
1648-49
1647-48
1646-47
1645-46
1644-45
1643-44
1642-43
1641-42
1640-41
1639-40
1638-39
1637-38
1636-37
1635-36
1634-35
1633-34
1632-33
1631-32
1630-31
1629-30
1628-29
1627-28
1626-27
1625-26
1624-25
1623-24
1622-23
1621-22
1620-21
1619-20
1618-19
1617-18
1616-17
1615-16
1614-15
1613-14
1612-13
1611-12
1610-11
1609-10
1608-09
1607-08
1606-07
1605-06
1604-05
1603-04
1602-03
1601-02
1600-01
1599-00
1598-99
1597-98
1596-97
1595-96
1594-95
1593-94
1592-93
1591-92
1590-91
1589-90
1588-89
1587-88
1586-87
1585-86
1584-85
1583-84
1582-83
1581-82
1580-81
1579-80
1578-79
1577-78
1576-77
1575-76
1574-75
1573-74
1572-73
1571-72
1570-71
1569-70
1568-69
1567-68
1566-67
1565-66
1564-65
1563-64
1562-63
1561-62
1560-61
1559-60
1558-59
1557-58
1556-57
1555-56
1554-55
1553-54
1552-53
1551-52
1550-51
1549-50
1548-49
1547-48
1546-47
1545-46
1544-45
1543-44
1542-43
1541-42
1540-41
1539-40
1538-39
1537-38
1536-37
1535-36
1534-35
1533-34
1532-33
1531-32
1530-31
1529-30
1528-29
1527-28
1526-27
1525-26
1524-25
1523-24
1522-23
1521-22
1520-21
1519-20
1518-19
1517-18
1516-17
1515-16
1514-15
1513-14
1512-13
1511-12
1510-11
1509-10
1508-09
1507-08
1506-07
1505-06
1504-05
1503-04
1502-03
1501-02
1500-01
1499-00
1498-99
1497-98
1496-97
1495-96
1494-95
1493-94
1492-93
1491-92
1490-91
1489-90
1488-89
1487-88
1486-87
1485-86
1484-85
1483-84
1482-83
1481-82
1480-81
1479-80
1478-79
1477-78
1476-77
1475-76
1474-75
1473-74
1472-73
1471-72
1470-71
1469-70
1468-69
1467-68
1466-67
1465-66
1464-65
1463-64
1462-63
1461-62
1460-61
1459-60
1458-59
1457-58
1456-57
1455-56
1454-55
1453-54
1452-53
1451-52
1450-51
1449-50
1448-49
1447-48
1446-47
1445-46
1444-45
1443-44
1442-43
1441-42
1440-41
1439-40
1438-39
1437-38
1436-37
1435-36
1434-35
1433-34
1432-33
1431-32
1430-31
1429-30
1428-29
1427-28
1426-27
1425-26
1424-25
1423-24
1422-23
1421-22
1420-21
1419-20
1418-19
1417-18
1416-17
1415-16
1414-15
1413-14
1412-13
1411-12
1410-11
1409-10
1408-09
1407-08
1406-07
1405-06
1404-05
1403-04
1402-03
1401-02
1400-01
1399-00
1398-99
1397-98
1396-97
1395-96
1394-95
1393-94
1392-93
1391-92
1390-91
1389-90
1388-89
1387-88
1386-87
1385-86
1384-85
1383-84
1382-83
1381-82
1380-81
1379-80
1378-79
1377-78
1376-77
1375-76
1374-75
1373-74
1372-73
1371-72
1370-71
1369-70
1368-69
1367-68
1366-67
1365-66
1364-65
1363-64
1362-63
1361-62
1360-61
1359-60
1358-59
1357-58
1356-57
1355-56
1354-55
1353-54
1352-53
1351-52
1350-51
1349-50
1348-49
1347-48
1346-47
1345-46
1344-45
1343-44
1342-43
1341-42
1340-41
1339-40
1338-39
1337-38
1336-37
1335-36
1334-35
1333-34
1332-33
1331-32
1330-31
1329-30
1328-29
1327-28
1326-27
1325-26
1324-25
1323-24
1322-23
1321-22
1320-21
1319-20
1318-19
1317-18
1316-17
1315-16
1314-15
1313-14
1312-13
1311-12
1310-11
1309-10
1308-09
1307-08
1306-07
1305-06
1304-05
1303-04
1302-03
1301-02
1300-01
1299-00
1298-99
1297-98
1296-97
1295-96
1294-95
1293-94
1292-93
1291-92
1290-91
1289-90
1288-89
1287-88
1286-87
1285-86
1284-85
1283-84
1282-83
1281-82
1280-81
1279-80
1278-79
1277-78
1276-77
1275-76
1274-75
1273-74
1272-73
1271-72
1270-71
1269-70
1268-69
1267-68
1266-67
1265-66
1264-65
1263-64
1262-63
1261-62
1260-61
1259-60
1258-59
1257-58
1256-57
1255-56
1254-55
1253-54
1252-53
1251-52
1250-51
1249-50
1248-49
1247-48
1246-47
1245-46
1244-45
1243-44
1242-43
1241-42
1240-41
1239-40
1238-39
1237-38
1236-37
1235-36
1234-35
1233-34
1232-33
1231-32
1230-31
1229-30
1228-29
1227-28
1226-27
1225-26
1224-25
1223-24
1222-23
1221-22
1220-21
1219-20
1218-19
1217-18
1216-17
1215-16
1214-15
1213-14
1212-13
1211-12
1210-11
1209-10
1208-09
1207-08
1206-07
1205-06
1204-05
1203-04
1202-03
1201-02
1200-01
1199-00
1198-99
1197-98
1196-97
1195-96
1194-95
1193-94
1192-93
1191-92
1190-91
1189-90
1188-89
1187-88
1186-87
1185-86
1184-85
1183-84
1182-83
1181-82
1180-81
1179-80
1178-79
1177-78
1176-77
1175-76
1174-75
1173-74
1172-73
1171-72
1170-71
1169-70
1168-69
1167-68
1166-67
1165-66
1164-65
1163-64
1162-63
1161-62
1160-61
1159-60
1158-59
1157-58
1156-57
1155-56
1154-55
1153-54
1152-53
1151-52
1150-51
1149-50
1148-49
1147-48
1146-47
1145-46
1144-45
1143-44
1142-43
1141-42
1140-41
1139-40
1138-39
1137-38
1136-37
1135-36
1134-35
1133-34
1132-33
1131-32
1130-31
1129-30
1128-29
1127-28
1126-27
1125-26
1124-25
1123-24
1122-23
1121-22
1120-21
1119-20
1118-19
1117-18
1116-17
1115-16
1114-15
1113-14
1112-13
1111-12
1110-11
1109-10
1108-09
1107-08
1106-07
1105-06
1104-05
1103-04
1102-03
1101-02
1100-01
1099-00
1098-99
1097-98
1096-97
1095-96
1094-95
1093-94
1092-93
1091-92
1090-91
1089-90
1088-89
1087-88
1086-87
1085-86
1084-85
1083-84
1082-83
1081-82
1080-81
1079-80
1078-79
1077-78
1076-77
1075-76
1074-75
1073-74
1072-73
1071-72
1070-71
1069-70
1068-69
1067-68
1066-67
1065-66
1064-65
1063-64
1062-63
1061-62
1060-61
1059-60
1058-59
1057-58
1056-57
1055-56
1054-55
1053-54
1052-53
1051-52
1050-51
1049-50
1048-49
1047-48
1046-47
1045-46
1044-45
1043-44
1042-43
1041-42
1040-41
1039-40
1038-39
1037-38
1036-37
1035-36
1034-35
1033-34
1032-33
1031-32
1030-31
1029-30
1028-29
1027-28
1026-27
1025-26
1024-25
1023-24
1022-

Govt. of 1871 Madras.
PUBLIC WORKS.

To The Superintending Engineer
1st Division

Dated.

Recd.

Recd.

G. O. No. 1871, No. 177

Nos. 72178

For the purpose of
the Public Works
Department
for the purpose of
the Public Works
Department