

(1) Number of pages 18

(2) Date of repair 10/1/11

(3) Initials of the Referencer 10/1/11

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 815 459-260	Press ~~Mis.~~
Dated 18. 3.	1871 .

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
13th March 1871.*

No. 459. Read the following Endorsement of the Superintending Engineer, 4th Division, dated Madras, 9th March 1871, No. 4,995 :—

From Captain J. N. HUNTER, R. E., Executive Engineer, Presidency, to the Superintending Engineer, 4th Division, dated Fort Saint George, 6th March 1871, No. 2,248.

I HAVE the honour to submit, for your information and orders, the accompanying comparative statement of the work actually carried out at the Penitentiary

One Comparative Statement. from the commencement of operation on the 12th November 1868.

2. The total expenditure, up to the 28th February 1871, including Rupees 2,549-8-7 remaining unpaid, is Rupees 83,703-7-7, namely :—

	RS.	A.	P.
During 1868-69 and 1869-70	61,431	15	6
From 1st April 1870 to 28th February 1871	22,276	8	1
Total...	83,708	7	7

3. The amount provided in the sanctioned* estimates for the works noted in the comparative statement is Rupees 79,108. The actual excess, therefore, over the sanctioned estimates for the works in question is Rupees 4,600-7-7.

* 1,11,050 Rs. sanctioned in G. O., No. 3,858, dated 8th December 1869.
8,600 .. sanctioned in G. O., No. 137, dated 21st April 1870.
1,19,650 ..

4. From this, however, a sum of Rupees 2,050-15-0 should be deducted on account of recoveries made for the value of materials supplied to works not connected with the Penitentiary and the sale proceeds of refuse materials, leaving a net excess of Rupees 2,549-8-7,† or a little less than 3½ per cent. over the sanctioned estimates.

† Amount representing the actual sum required to be paid for completed works.

5. The cause of the excess in each item entered in the comparative statement is explained therein.

6. The cost of the under-mentioned two items of the Juvenile ward works, found necessary owing to the very bad state of the soil, and not provided for but ordered to be carried out by Colonel Bean, Superintending Engineer, amounts to Rupees 1,529-13-1, namely, driving piles, fixing planking to support the sides of the excavation, and bailing out water during the time the foundation was being built, Rupees 1,401-10-0, and excavating the whole of the soil of the site instead of the portions only on which the walls stand, Rupees 128-3-1, as shown in the comparative statement.

	RS.	A.	P.
† Juvenile ward, increased rate	146	3	4
Female barracks, do.	338	0	0
Warders' quarters, do.	303	7	3
Female under-trial ward, do.	109	9	6
Contagious disease ward, do.	38	11	8
Latrines, do.	35	0	0
Solitary cells, do.	15	0	0
No. 1 Block, do.	17	0	0
No. 2 Block, do.	27	0	0
Total...	1,029	15	9

7. The rise in the price of the materials used caused an increased cost, amounting to Rupees 1,029-15-9,‡ as shown also in the comparative statement.

*Proceedings of the Madras Government, Public Works Department,
18th March 1871.*

RS.	A.	P.
1,401	10	0
128	3	1
1,029	15	9
2,559	12	10

8. The three* items above-mentioned, Rupees 2,559-12-10, amount to a little more than the actual excess Rupees 2,219-8-7, on the work over the sanctioned amount.

9. You will thus perceive that the total excess is chiefly attributable to circumstances which could not have been foreseen at the time the sanctioned estimates were prepared, and to works having been required which were not provided for in the estimates, and which were ordered to be carried out by the Superintending Engineer, and I have therefore the honour to request that you will be good enough to place at my disposal from the allotment for the Revenue Board Office buildings the sum of Rupees 2,519-8-7, required to adjust the outlay actually incurred up to the 28th February 1871.

10. As regards works remaining to be executed by this department, I purpose submitting, at an early date, revised estimates for each portion. The sum of Rupees 33,882 provided in the sanctioned estimates for these works is not sufficient, owing to the increase which has taken place in the price of materials and to omissions, and it is very desirable that you should be informed, as correctly as possible, of the probable cost of completing the improvement to the Penitentiary.

11. The difference, Rupees 6,660, between the amount, Rupees 33,882, mentioned in preceding paragraph, and the balance of the sanctioned estimates, is being carried out by the Commissioner of Police by means of convict labour, under, I believe, instructions from His Excellency the Governor, and I do not, therefore, purpose making any revised estimates for these works.

SUBMITTED to Government in original together with the comparative statement showing an excess of Rupees 2,550 over the sanctioned amount for the works actually carried out at the Penitentiary, and with a recommendation that the sum of Rupees 2,550 may be transferred from the current year's allotment for the improvements of the Revenue Board Office buildings at Chempauk to meet the excess expenditure already incurred on the improvements of the Penitentiary.

2. The causes of excess are clearly explained in the Executive Engineer's letter, who also states that there is a balance of Rupees 2,550 available from the current year's allotment for the improvements of the Revenue Board Office buildings.

(Signed) C. V. WILKIESON, Colonel, R.E.,
Superintending Engineer, 4th Division.

No. 460.

ORDER THEREON, 18th March 1871, No. 815.

CIVIL WORKS, No. 21.

Judicial Dept., No. 1,856, 30th November 1869.
Do., " 491, 7th April 1870.
appears from the papers above read that the total expenditure on the works, up to the end of February 1871, was Rupees 83,703, of which sum Rupees 2,550 remain unpaid.

*Proceedings of the Madras Government, Public Works Department,
18th March 1871.*

The comparative statement submitted shows that in the sanctioned estimates the amount provided for the several works on which this outlay has been incurred was Rupees 79,108. The excess expenditure has therefore been Rupees 4,600, but if from this be deducted the recoveries of Rupees 2,050, referred to in paragraph 4 of Captain Hunter's letter, the net increase will be Rupees 2,550, or about 3½ per cent.

2. This increase is shown to be chiefly due to a rise in prices, and to the additional expenditure which was rendered unavoidable on the excavation of the foundations of the Juvenile wards.

3. Under the circumstances the Government pass the excess outlay of Rupees 2,550, and, as recommended by the Superintending Engineer, authorize the transfer of that amount from the grant for the improvements* to the Revenue Board office buildings.

* Item No. 19 of Budget.

4. The revised estimates referred to in paragraph 10 of Captain Hunter's letter should be submitted as early as possible.
(True Extract.)

Colonel, R. E.,

Secretary to Government.

N:2248

of the Government
 From
 Captain J. N. Hunter R.E.
 of
 Executive Engineer R.E.
 of
 The Superintending Engineer
 of
 Division
 Sir

I have the honor to submit
 for your information and orders,
 the accompanying Comparative
 Statement of the work actually
 carried out at the Penitentiary, from
 the commencement of operation on
 the 12th November 1868.

2. The total expenditure up
 to the 28th February 1871 including
 Rs. 2549-8-4 remaining unpaid, is
 Rupees 83708-7-7 viz:
 During 1868-69 Rs. 61431-15-6
 From 1st April 1870 to
 28th February 1871. Rs. 22276-8-1

Total Rs. 83708-7-7

3. The amount provided in the
 sanctioned Estimates for the works
 noted in the Comparative Statement
 is Rs. 79108. The actual excess
 therefore

Rs. 11050 sanctioned in G.O. A. 3838 of
 8th December 1869.
 Rs. 8600 — sanctioned in G.O. A. 134 of
 21st April 1870.
 Total Rs. 119650 —

therefore over the sanctioned estimates for the works in question, is Rs 4600-7-7.

4. From this, however, a sum of Rupees 2050-15-0, should be deducted in account of recoveries made for the value of materials supplied to works not connected with the Sanitation and the sale proceeds of refuse materials leaving a net excess of Rs 2549-8-7 or a little less than 3 1/2 per cent over the sanctioned Estimates.

5. The cause of the excess in each item entered in the Comparative Statement, is explained therein.

6. The cost of the undementioned two items of the juvenile ward works, found necessary, owing to the very bad state of the soil and not provided for, but ordered to be carried out by Col. Beane Superintending Engineer, amounts to Rupees 1529-13-1, viz: Driving piles, fixing plantings to support the sides of the excavation and bracing out water during the time the foundation was being built. Rs 1401-8-0

* Amount representing the actual sum required to be paid for completed works.

and excavating the whole of the soil of the site, instead of the portions only on which the walls stand Rs 128-3-1 as shown in the Comparative Statement.

* Juvenile ward increased rate 146-3-4. The rise in the price of the materials used, caused an increased cost amounting to Rs 1029-15-9 as shown also in the Comparative Statement.

Female Barracks Rs 338-0-0	
Warders Quarters Rs 303-7-3	
Female under trial wards Rs 409-9-6	
Contagious Disease ward Rs 38-11-8	
Lathies Rs 35-0-0	
Solitary Cells Rs 15-0-0	
Spl. Block Rs 17-0-0	
S. 2 Rs 27-0-0	
	<u>1029-15-9</u>

8. The three items above mentioned amount to a little more than the actual excess on the work over the sanctioned amount.

* Rs 1401-10-0	
" 128-3-1	
" 1029-15-9	
<u>Rs 2559-12-10</u>	
* Rs 2249-8-7	

9. You will thus perceive that the total excess is chiefly attributable to circumstances which could not have been foreseen at the time the sanctioned Estimates were prepared and to works having been required which were not provided for in the Estimates and which were ordered to be carried out

out by the Superintending Engineer, and I have therefore the honor to request that you will be good enough to place at my disposal from the allotment for the Revenue Board Office buildings the sum of Rs. 2549-8-4 required to adjust the outlay actually incurred up to the 28th February 1871.

10. As regards works remaining to be executed by this Department, I purpose submitting at an early date revised Estimates for each portion. The sum of Rupees 33,882 provided in the sanctioned estimates for these works, is not sufficient owing to the increase which has taken place in the price of materials and to omissions and it is very desirable that you should be informed as correctly as possible of the probable cost of completing the improvement to the Penitentiary.

11. The difference Rs. 6660 between the amount Rs. 33,882 mentioned in preceding para, and the balance of the sanctioned Estimates, is

is being carried out by the Commissioner of Police by means of Convict labour under, I believe, instructions from His Excellency the Governor, and I do not therefore purpose making any revised Estimates for these works.

I have the honor to be
Sir
Your Most Obedt. Servt.

Fort. St. George
1st March 1871.

J. L. Heeslee. Captain R.E.
Executive Engineer Penitentiary

From
Baltimore W. Hunt & Co
Dr. George Jones
to Dr. J. B. Hunt
of
the
22nd of
Jan
1822

Jan. 22 1822

Forwarded as
Comparative Statement
of the works carried
out at the Penitentiary
and requests to
place at the disposal
the amount expended
the same being submitted
as per recommendations
made.

The above

N. 4995.

Submitted to Government in original
together with the Comparative Statement

Enclosed showing an excess of \$2550 over the
Comparative statement and amount for the month actually
expended, compared with the Penitentiary, and with

as recommended that the sum of
\$2550 may be transferred from
the current year's allotment for the
improvements of the Revenue Board
Office buildings at Chapin's to meet
the excess expenditure already incurred
on the improvements of the Penitentiary
& the causes of excess are clearly
explained in the Executive Engineer's letter
who also states that there is a balance of
\$2550 available from the current year's
allotment for the improvements of the
Revenue Board Office Buildings.

Chas. B. Hunt & Co
of
Baltimore

Comd'g Col M. E.
Capt. B. Hunt
9:10 March 1822
The Secretary to Government
Baltimore

Dec 8 December 1869 No 131
 April 170 - 132

From the Superintending Engineer
 of the 1st Division

To the Secretary to Govt
 Public Works Dept
 Fort Saint George

Dated 9th March 1871
 Recd No 1106

Enclosed is a letter from
 the Executive Engineer
 Presidency College with
 a comparative statement
 showing an excess of Rs
 2550 over the sanctioned
 amount for the work
 actually carried out at
 the Penitentiary and
 recommending a transfer
 of the amount from the
 current year's allotment
 for the improvement of the
 Penitentiary Board Office
 to the 1st Division

Ch 459
 615 March 7th 1871

No 81515
 Public Works Department
 Proceedings of the Madras Government
 Read the following

The Superintending Engineer
 of the 1st Division (E.C. 824995 of 9th March 1871)

Ind. Depart. No 1886
 30th Nov 69
 491-7 April 190

N

In the orders
 marginally noted esti-
 mates, aggregating Rs
 1,19,650, were sanctioned
 for additions and im-
 provements to the
 Penitentiary. It appears
 from the papers above
 read that the total
 expenditure on the works
 up to the end of February
 1871 was Rs 83,708, of
 which sum Rs 2550
 remain unpaid, the com-
 parative statement
 submitted shows that

in the sanctioned estimates
the amount provided for
the several works on
which this outlay has
been incurred, was Rs
49,108. The excess expen-
-diture has therefore been
Rs 4,600, but if from
this he deducted the re-
-coveries of Rs 2050 referred
to in Para 4 of Capt. Hunter's
letter, the net increase
will be Rs 2550 or about
3 1/2 per cent.

This increase is shown
to be chiefly due to a rise
in prices, and to the
additional expenditure
which was rendered un-
-avoidable on the excava-
-tion of the foundations
of the juvenile ward.

* Item No 19 of Budget

156
Under the circum-
-stances the Govt. pass
the excess outlay of Rs 2550
and, as recommended by
the Sup^r Engineer, au-
-thorize the transfer
of that amount from the
grant for the improve-
-ments to the Revenue
Board Office Buildings.

The revised estimates
referred to in Para 10 of
Capt. Hunter's letter should
be submitted as early as
possible.

Ad

38
L.

The Sup^r Engr. & Co. Secy
Controller
Jas. D. Pett
Rt.

2/2/06
Govt. of Madras.

PUBLIC WORKS.

To the ~~Superintendent~~ ^{Chief Engineer}
~~General~~ ^{Chief} Engineer
Madras

Date

Recd.

For.

G. O. 18 March 1875. No. 815.

No. 459-460

Madras Penitentiary. The
expenditure of Rs 2500 in-
curred in improvements
to the Madras ^{Penitentiary} ~~Prison~~
Sanctioned and the
transfer of that amount
from the grant for im-
provements to the Rev.
Board Office Building,
authorized.