

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	2002	Press
B.P. No.		Mis.
344-345.		
Dated	26-7-1874	195.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
24th July 1874.*

No. 544. Read the following letter from Lieutenant-Colonel J. MULLINS, R.E., Chief Engineer for Irrigation, to Colonel G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Ootacamund, 22nd June 1874, No. 9:—

I HAVE the honor to submit the following report on the expenditure incurred on the works of the Madras Irrigation and Canal Company during the quarter ended 30th September 1873.

Expenditure during the quarter.—The total expenditure for the period under review amounted to Rupees 14,664 as compared with Rupees 5,874 in the previous quarter.

2. The following is a detailed statement of the items on which the above outlay was made.

1st Section, Main Canal.—Rupees 1,548-2-1 on the 1st section, Main Canal, 1 to 17½ miles, the details being—

	RS.	A.	P.
Alteration of calingulah No. 1	1,544	15	2
Do. of do. „ 2	1	0	0
Do. of do. „ 3	1	0	0
Do. of do. „ 9	1	2	11

2nd Section.—Rupees 5-7-0 on the 2nd section, from 17½ to 32nd mile, on special superintendence and sundries.

3rd Section.—Rupees 1,041-15-1 on the 3rd section from the 33rd to 43rd mile, the details being—

	RS.	A.	P.
Alteration of calingulah No. 18	8	10	8
Do. of do. „ 19	1,024	9	9
Do. of do. „ 20	8	10	8

4th Section.—Rupees 2,566-9-6 on the 4th section, miles 44 to 60, the details being—

	RS.	A.	P.
Alteration of calingulah No. 1	2,543	11	6
Do. of do. „ 2	22	14	0

7th Section.—Rupees 6,588-1-10 on the 7th section, miles 93 to 113, for—

	RS.	A.	P.
Alteration of calingulah No. 6A	6,203	8	1
Do. of do. „ 9A	74	14	9
Bridge, 3rd class	309	11	0

8th Section.—Rupees 160-13-2 on the 8th section, miles 114 to 143, on repairs of canal for season 1873-74.

9th Section.—Rupees 209-9-7 on the 9th section, miles 144 to 173 of the canal, on—

	RS.	A.	P.
Special superintendence and sundries	183	8	3
Repairs for season 1873-74	26	1	4

10th Section.—Rupees 2-8-0 on the 10th section, Main Canal, 179 to 186 miles, on anicut across the Pennair at Adamapully.

Somaiswaram Anicut.—Rupees 44-8-0 were expended on this work for special superintendence and sundries.

3. *Distribution Works.*—The outlay on works of distribution was Rupees 2,450-2-11, viz. on the—

	RS.	A.	P.
6th Section	20	4	0
7th do.	697	8	11
8th do.	937	5	8
9th do.	262	12	10
10th do.	532	3	6

4. *Telegraph Line.*—Rupees 46-13-6 were expended on Telegraph Line from Hindry Office to Cuddapah.

5. *Abstract of Expenditure.*—The following statement shows the expenditure on all works from the commencement to the close of the quarter compared with sanctioned estimates:—

Proceedings of the Madras Government, Public Works Department,
24th July 1874.

Works.	Amount of Estimate.	Expenditure up to 30th June 1873.	Cost during the quarter ended 30th September 1873.	Total Expenditure.	Add amount transferred to this from other works.	Deduct re-funds from this to other works.	Total Net Expenditure.	AMOUNT.	
								Available.	Increase of Estimate.
Main Supply.									
Ancient and head-works at Kurnool ...	Rs. 3,03,080	60,327	...	60,327	416	12	60,731	Rs. 2,42,349	Rs. ...
Do. do. at Soonkasala ...	4,85,122	4,70,216	...	4,70,216	8,246	92	4,78,370	11,752	...
Do. do. at Somaswaram ...	1,71,727	66,134	44	66,178	904	84	66,998	1,04,729	...
Aqueduct across the river Hindry ...	4,38,233	4,28,569	3	4,28,572	2,959	84	4,31,447	6,786	...
Canal for one mile from the head-slucice of the Kurnool anicut ...	2,76,325	2,76,325	...	2,76,325	1,907	54	2,78,178	...	1,853
Main Canal, 1st Section, 17 1/4 miles ...									
Do. 2nd do., 18th to 32nd mile.	11,07,928	49,285	...	49,285	340	10	49,615	15,385	...
Do. 3rd do., 33rd to 43rd	20,01,587	11,00,007	1,548	11,01,555	7,594	216	11,08,933	...	1,005
Do. 4th do., 44th to 60th	9,85,811	19,88,202	5	19,88,207	19,236	390	20,07,053	...	5,466
Do. 5th do., 61st to 72nd	10,76,313	9,16,865	1,042	9,17,907	6,330	180	9,24,037	61,754	...
Do. 6th do., 73rd to 92nd	8,81,913	8,76,959	2,567	8,78,774	6,809	194	8,85,389	80,924	...
Do. 7th do., 93rd to 113th	9,46,394	8,64,941	...	8,64,941	6,054	172	8,82,841	...	928
Do. 8th do., 114th to 143rd	7,65,161	6,76,144	6,588	6,82,732	5,571	170	8,70,742	75,652	...
Do. 9th do., 144th to 178th	8,25,626	8,25,080	161	8,25,241	4,668	266	8,30,775	78,027	...
Do. 10th do., 179th to 186th	9,56,670	7,92,242	210	7,92,432	5,470	156	7,97,766	1,58,904	...
Adjustment of Profit and Loss...	2,57,266	1,93,919	...	1,93,919	1,339	411	1,94,847	62,419	...
Total...	115,44,156	105,71,422	12,168	105,83,590	1,86,619	34,702	107,35,507	8,98,681	90,632
Distribution.									
Branch Channels and Sluices of 1st section ...	7,003	5,591	...	5,591	78	...	5,669	1,334	...
Distribution works of 2nd section ...	6,000	5,223	...	5,223	73	...	5,296	701	...
Do. do. of 3rd do.	11,176	10,286	...	10,286	144	...	10,430	746	...
Do. do. of 4th do.	47,102	33,874	...	33,874	475	...	34,349	12,753	...
Constructing a bund across the Canal in the 45th mile, 4th section ...									
Distribution works of 5th Section ...	76	73	...	73	1	...	74	2	...
Do. do. of 6th do.	20,760	9,595	...	9,595	135	...	9,730	11,030	...
Do. do. of 7th do.	71,820	43,230	20	43,250	607	...	43,857	27,963	...
Do. do. of 8th do.	46,286	20,588	697	21,285	289	...	21,574	24,712	...
Total...	57,558	36,107	938	37,045	507	...	37,552	20,006	...

Proceedings of the Madras Government, Public Works Department,
24th July 1874.

No. do. of 9th do.	49,772	33,416	263	33,709	470	...	34,179	15,593	...
Do. do. of 10th do.	10,554	8,494	532	9,026	119	...	9,145	1,409	...
Do. do. at Soonkasala	925	925	...	925	13	...	938	...	13
Kurnool Town water-supply	1,639	1,417	...	1,417	20	...	1,437	262	...
Total...	3,30,731	2,08,849	2,450	2,11,299	2,931	...	2,14,230	1,16,514	13
Breach repairs of August 1870...	62,440	51,084	...	54,084	...	...	54,084	8,356	...
Buildings.									
Central Hospital with out-houses and compound wall at Kurnool	...	4,867	...	4,867	11	...	4,878	172	...
Repairs to do. do.	5,050	60	...	60	...	...	60	8	...
Overseer's hut at Kurnool	1,245	...	...	...	...	...	...	1,245	...
Office, Store-house, and Workshop at Soonkasala	5,986	5,985	...	5,985	14	...	5,999	...	13
Powder Magazine, Store, and Station roads at Bowanassy	4,359	4,359	...	4,359	10	...	4,369	...	10
Office, Store-room, and Artificers' shed at Bowanassy	7,298	7,550	...	7,550	18	...	7,568	378	...
Repairing the above buildings at Bowanassy	648	318	...	318	1	...	319	259	...
Improvement of the road approaching the above buildings and repairing culverts at Bowanassy.	578	...	...	...	...	...	...	...	...
Converting the unfinished building intended for a Gun-powder Manufactory into a hospital at Bowanassy	427	31	...	31	...	...	31	396	...
Office and Store buildings at Valapanoor	1,990	1,990	...	1,990	5	...	1,995	...	5
Repairs to Valapanoor bungalow	599	599	...	599	1	...	600	...	1
Office and Store at Jupand in Nagatore Division.	4,123	4,123	...	4,123	10	...	4,133	...	10
Repairs to Jupand Bungalow in do.	1,000	365	...	365	1	...	366	634	...
Office and Store at Puggydial in do.	3,977	3,833	...	3,833	9	...	3,842	135	...
Do. do. at Chintagoonta in Koondaur do.	5,283	5,278	...	5,278	12	...	5,290	...	7
Do. and temporary Store-shed at Ayaloor do.	642	67	...	67	...	...	67	575	...
Repairs to Anicut Office at Zorapore do.	327	308	...	308	1	...	309	18	...
Office, Store, and Workshop at Kurnool	30,612	15,159	...	15,159	35	...	15,194	15,418	...
Iron and Brass Foundry at do.	...	...	...	...	...	...	...	...	...
Room for receiving and despatching stores at Kurnool	15,328	15,168	...	15,168	35	...	15,203	125	...

*Proceedings of the Madras Government, Public Works Department,
24th July 1874.*

Works.	Amount of Estimate.	Expenditure up to 30th June 1873.	Cost during the quarter ended 30th September 1873.	Total Expenditure.	Add amount transferred to this from other works.	Deduct refunds from this to other works.	Total Net Expenditure.	Amount.	
								Available.	Increase of Estimate.
	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
<i>Buildings.—(Concluded.)</i>									
Quarters for Sub-Assistant Engineers and Assistant Surveyors at Koondaur ...	1,236	561	...	561	1	...	562	674	...
Engineers' Bungalow at Dhoor ...	4,980	4,923	...	4,923	11	...	4,934	46	...
Sluice-keepers' huts ...	3,200	2,887	...	2,887	7	...	2,894	306	...
Total...	98,956	78,431	...	78,431	182	...	78,613	20,389	46
Line of Telegraph ...	72,034	66,806	46	66,852	...	...	66,852	5,182	...
Grand Total...	121,08,317	109,79,592	14,664	109,94,256	1,89,732	34,702	111,49,286	10,49,122	90,091

*Proceedings of the Madras Government, Public Works Department,
24th July 1874.*

Quarter's Expenditure.—It will be remarked that the expenditure of the quarter is shown to have been Rupees 14,664, and the net total outlay up to 30th September 1873 Rupees 111,49,286.

6. *Excess Expenditure.*—The subjoined statement shows the expenditure in excess of sanction at the end of the quarter to have been Rupees 90,091 :—

Works.	Excess Expenditure up to 30th June 1873.	Excess Expenditure during the quarter ended 30th September 1873.	Total.	Add transferred to this from other works.	Deduct Refunds.	Excess Net Expenditure on 30th September 1873.
<i>Main Supply.</i>	RS.	RS.	RS.	RS.	RS.	RS.
Aqueduct across the River Hindry ...				1,907	54	1,853
Main Canal, 1st Section ...				1,221	216	1,005
Do., 2nd do. ...				5,856	390	5,466
Do., 5th do. ...				1,100	172	928
Do., 8th do. ...				5,311	162	5,149
Adjustment of Profit and Loss ...				1,07,680	32,049	75,631
Total...				1,23,075	33,043	90,032
<i>Distribution.</i>						
Distribution at Soonkasala ...				13		13
<i>Buildings.</i>						
Office, Store-house, and Workshop at Soonkasala ...				13		13
Powder Magazine, Store, and Station roads at Bowanassy ...				10		10
Office and Store buildings at Velapanoor ...				5		5
Repairs to Velapanoor Bungalow ...				1		1
Office and Store at Jupaud ...				10		10
Do. do. at Chintagoonta ...				7		7
Total...				46		46
Grand Total...				1,23,134	33,043	90,091

7. *Preparation of Revised Estimates.*—The excess expenditure is owing to certain adjustments on account of store charges having been made in the accounts, and the Chief Engineer and Manager explains that he is not prepared to apply for sanction to the excess expenditure until certain further adjustments in regard to "Profit and Loss" and other accounts have been made when a final statement will be submitted for sanction for such sums as may be found in excess.

Estimates submitted to and sanctioned by Government during the quarter.
Reflooring culvert in the 169th mile, estimate Rupees 550.
Repairing Beempaud culvert, estimate Rs. 250.
Calingulah No. 13, revised estimate Rs. 6,300.

8. The estimates noted in the margin were submitted to Government and sanctioned during the quarter.

9. *Cost of Establishments.*—The cost of executive permanent establishments amounts for this quarter to 0.01 per cent. on the expenditure for construction, that of temporary establishments to 1.28 per cent., and that of general management to Rupees 39.00 per cent.

*Proceedings of the Madras Government, Public Works Department,
24th July 1874.*

Total Cost of Establishments.—The total cost of the permanent establishments was, therefore, 39.00, and of temporary establishments 1.23 per cent: on the expenditure.

No. 545.

ORDER THEREON, 24th July 1874, No. 2,002.

IRRIGATION, No. 50.

ORDERED that this Report be forwarded to the Home Government.

(True Extract.)

(Signed) G. W. WALKER, Colonel, R.E.,

Secretary to Government.

To the Chief Engineer for Irrigation.

PUBLIC WORKS DEPARTMENT.

No. 28 of 1874.

TO THE MOST HONORABLE THE MARQUIS OF SALISBURY,

SECRETARY OF STATE FOR INDIA.

MY LORD MARQUIS,—We have the honor to forward the accompanying Report on the progress of the works of the Madras Irrigation and Canal Company for the quarter ending 30th September 1873.

We have the honor to be,

My Lord Marquis,

Your Lordship's most obedient,

humble servants,

OOTACAMUND,

31st July 1874.

Exd. E. C. Shunker.

Spare Copies

OOTACAMUND.
PUBLIC WORKS DEPARTMENT.

Letter to the Most Honorable
the Marquis of Salisbury,
Secretary of State for India.

Dated 31st July
No. 28 of 1874.

FORWARDING a Report on the progress
of the works of the Madras Irrigation and Canal
Company for the quarter ending 30th September
1873.

Cotacamund } 11
22nd June 1874

No. 9

From,

The Chief Engineer for Irrigation

To,

The Secretary to Government,

Public Works Department.

Sir,

I have the honor to submit the following
report on the expenditure incurred on the works
of the Madras Irrigation and Canal Company,
during the quarter ended 30th September 1873.

Expenditure during
the quarter.

The total expenditure for the period under
review amounted to Rs 14,664 as compared with
Rs 5,874 in the previous quarter.

2. The following is a detailed statement of
the items on which the above outlay was
made.

Section Main
Canal -

Ruppes 1548-2-1 on the 1st section,
Main Canal 1 to 17 1/4 miles, the details being -

Alteration of Calingulah No 1	No 1544-15-2	
do do	No 2	1 - - -
do do	No 3	1 - - -
do do	No 9	1 - 2 - 11
		Ruppes

Rupers 5-7-11 on the 2nd Section, from 17 1/2 to 32 mile, on Special Superintendence and Sundries. 2nd Section

Rupers 1041-15-1 on the 3rd Section from the 33 1/2 to 43 1/2 mile, the details being - 3rd Section

Alteration of Calingulah No 18 Rs 8-10-8

do do No 19 " 1024-9-9

do do No 20 " 8-10-8

Rupers 2566-9-6 on the 4th Section, miles 44 to 60 the details being - 4th Section

Alteration of Calingulah No 1 Rs 2543-11-6

do do No 2 " 22-14-11

Rupers 6588-1-10 on the 7th Section, miles 93 to 113 for - 7th Section

Alteration of Calingulah No 6A Rs 6203-8-7

do do No 9A " 74-14-9

Bridge 3rd Class " 309-11-11

Rupers 160-13-2 on the 8th Section miles 114 to 143, on Repairs of Canal for season 1873-74 - 8th Section

Rupers 209-9-7 on the 9th Section miles 144 to 178 of the Canal, on - 9th Section

Special

Special Superintendence & Sundries Rs 183-8-3. 13 2

Repairs for Season 1873-74, " 26-1-4

Rupers 2-8-11 on the 10th Section Main Canal, 179 to 186 miles on Anicut across the Pennair at Adamafully.

Somaiwaram Agent.

Rupers 44-8-11 were expended on this work for special Superintendence and Sundries.

Distribution Works.

3. The outlay on works of distribution was Rupers 2450-2-11, viz: on the - 6th Section Rs 20-4-11

7th " " 677-8-11

8th do " 937-5-8

9th do " 262-12-10

10th do " 532-3-6

Telegraph Line

4. Rupers 46-13-6 were expended on Telegraph Line from Hindry Office to Cuddalore.

Abstract of Expenditure

5. The following statement shows the expenditure on all works from the commencement to the close of the quarter compared with sanctioned estimates.

Works.

Works	Amount expended during year to the quarter estimated as being 75 cents per 100 feet to 75	Cost	Total expended other works to other works	Add amount Deduct- transferred refunds net	Total Amount
Main supply.					
Ancient and Bend works at Kurnool	303,080	60,327	416	12	242,849
do	405,722	470,216	3,246	92	4,43,370
do	1,77,727	66,178	904	84	66,998
do	4,58,233	4,28,569	2959	84	4,28,447
Agueduct across the river Hindri	276,325	276,325	1907	54	278,178
Canal for one mile from the 80 miles of the Kurnool	65,000	49,285	340	10	49,665
Main Canal 1st Section 1 1/4 miles	1,07,928	1,00,007	7,594	216	1,08,938
do	200,158	198,202	19,236	390	200,903
do	95,581	91,665	6330	180	92,405
do	19,623	9,082	6,809	194	9,538
do	8,193	8,469	6,054	172	8,228
do	94,394	8,649	5,741	170	8,904
do	7,651	6,264	4,668	266	6,891
do	8,256	8,256	5,696	162	8,256
do	9,567	7,924	5,470	156	7,924
do	2,07,266	198,919	1,339	411	199,669
Adjustment of Profit and Loss			10,760	320	75,631
Total	1,544,156	1,571,422	186,619	34,702	1,571,422

[illegible]

Buildings

Central Hospital with out-houses & Compound wall at	10,000	2,400	11	2,400	732
Repairs to do do do do do do	1240				
Quarries hut at Kurnool	5986	5985	14	5985	
Office, storehouse, and Post Office at Lankarala	4457	4457	10	4457	10
Under Magazine Store & Station roads at Bannary	2490	2490	18	2490	10
Office, Storehouse & Post Office at do	640	7000	2	7000	
Repairing the above buildings at do	5078	318	1	318	
Improvement of the road approaching the station	100				
Buildings & repairing outbuilds at Bannary	427	31	1	31	398
Converting the unfinished building into a storehouse	1990	1990	5	1990	5
Engineers' Store buildings at Valapattanam	579	579	1	579	1
Repairs to Valapattanam Bungalow	4125	4125	10	4125	10
Office & Store at Jaland in Tegapore Division	1000	365	1	365	
Repairs to Jaland Bungalow do do	9977	3033	9	3033	
Office & Store at Peggadil in do do	5203	5278	12	5278	
do do Chintagunta in Standard do	642	67		67	7
do & temporary store at Agalava do	327	308	1	308	
Repairs to Amunt Office at Zorapore					18

Office, Store, & Workshop at Amunt	15,107	15,107	25	15,107	10,744
Store and Bazaar Bungalow at do	15,168	15,168	25	15,168	125
Room for keeping & dispatching stores at do	56	56	1	56	674
Quarters for Sub Assistant Engineer & Assistant Engineer at do	4923	4923	11	4923	46
Engineers' Bungalow at do	2087	2087	7	2087	308
Office keepers' huts					

Total	98,956	78,431	182	78,431	24,309
Line of Telegraph	72,034	66,806	46	66,806	5,102
Grand Total	12,0517	109,79,592	14,664	109,94,258	109,732
				34,702	114,9286
					104,9122
					90,091

19

21

22

23

24

25

26

27

28

29

30

31

32

33

34

35

36

37

38

39

40

41

42

43

44

45

46

47

48

49

50

51

52

53

54

55

56

57

58

59

60

61

62

63

64

65

66

67

68

69

70

71

72

73

74

75

76

77

78

79

80

81

82

83

84

85

86

87

88

89

90

91

92

93

94

95

96

97

98

99

100

It will be remarked that the Quarters expenditure of the quarter is shown to have been Rupees 14,664 and the net total outlay up to 30th September 1873 Rupees 111,492.86.

The subjoined statement shows the excess expenditure in excess of sanction at the end of the quarter to have been Rupees 9,091 :-

111,492.86
 102,401.95
 9,090.91

Works	Excess expenditure up to 30 th during the quarter June 1/73 to 30 th Sept/73	Excess expenditure up to 30 th during the quarter June 1/73 to 30 th Sept/73	Added to this from other works	Excess net expenditure on 30 th Sept/73
<u>Main Supply</u>				
Aqueduct across the River Hindry			1907	54 1853
Main Canal 1 st Section			1221	216 1405
do 2 nd do			5856	390 5466
do 5 th do			9100	472 9572
do 8 th do			5311	162 5149
Adjustment of Profit & Loss			107,682	32,049 75,631
<u>Total</u>			123,307.5	33,043 90,264.5
<u>Distribution</u>				
Distribution at Sankasala			13	13
<u>Buildings</u>				
Office Store House & Workshop at Sankasala			13	13
Power Magazine Store & Station Road at Bawanasey			10	10
Office & Store buildings at Valapansole			15	15
Repairs to Valapansole Bungalow			1	1
Office & Store at Supand			10	10
do do at Bhintagoonta			7	7
<u>Total</u>			46	46
<u>Grand Total</u>			123,353.5	33,089 90,264.5

Preparation of 7. The excess expenditure is owing to certain adjustments on account of store charges having been made in the accounts and the Chief Engineer & Manager explains that he is not prepared to apply for sanction to the excess expenditure until certain further adjustments in regard to "Profit and Loss" and other accounts have been made, when a final statement will be submitted for sanction for such sums as may be found in excess -

Estimates submitted to and sanctioned by Government during the quarter -
 Reflooring culvert in the 169th mile Estimate Rs 550.
 Repairing Beempanand Culvert Estimate Rs 250.
 Calingulak Rs 13 - Revised Estimate Rs 6300 -

8. The estimates noted in the margin were submitted to Government and sanctioned during the quarter.

Cost of estab- 9. The cost of executive permanent establishments amounts for this quarter to 0.01 per cent on the expenditure for

for construction, that of temporary
establishments to 1.28 per cent, and
that of General Management to \$39.00
per cent. The total cost of the permanent Total cost of
establishments is therefore 39.00, and establishments
of temporary establishments 1.28 per
cent on the expenditure.

I am, Sir,
Very respectfully,
Your most obedient servant

Wm. L. Sullivan
Lieut. Col. R.E.
Chief Engineer for Irrigation.

J. W. Dyer

23

Proceedings of the Madras Government.
Under date the 18th of 1874

Read the following

From the Chief Engineer
for Irrigation.

(Here enter No 9 of 22nd Jan
1874)

Ordered that Mrs'

Report be forwarded to
the Home Government.

St. E. No. 1

To The Chief Engineer
for Imp'd
S. Capins depts 1/8/94.

Nov 28th 1871.

To The Most Honorable
The Secretary of State for
Indiav.

My Lord Marguies,

We have the honor

Q^{uo}nto Santo Angelo de' doli
31^{ma} Aug^o 1628 1124

Dr. W. 1874 Debt-
/ Home /

20:3985
On the edge of the ground

of the Secretary to
Government
D. W. D.

Feb 9
Oct 22 - June 3 1874
Nov 30 - 1874

Charles Reid on the
expensive incurred
in the work of the
Harris dissection and
Caval Company during
the quarter ended 30th
September 1898.
£0-2088-24-7-78-

574

Dec 1. 76 City & County, Ky.

Honor to forward the accom-
panying Report on the
Progress of the Works
of the Madrid Irriga-
tion and Canal Com-
pany for the Quarter
ending 30th September 1873.

Cmn

Copy sent to Govt of
India on the 19th Aug 74

544-545

Recd 1/1/74
Sept 6/74 July 1/74 Retd 7/1/74

3985

Govt. of 1874 Madras.

PUBLIC WORKS.

The L. Supr. for
Irrigation

Dated

Recd.

Encl.

G. O., 21st July 1874, No. 2002

Nos. 544-545

Madras Irrigation and Canal
Company.

The Report on the pro-
gress of the works of the —
for the Quarter ending 30th
Sept 1873 ordered to be
forwarded to the Home Govt.