

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	359 A	Press	<i>Original</i>
B.P. No.		Mis.	
Dated	13-2-	1874	195-

Not to be folded or roughly handled

No. 264A. Read the following endorsement of the Inspecting Engineer for Civil and Military Buildings, dated Chepauk, 10th February 1874, No. 214:—

From Captain H. M. VIBART, R.E., District Engineer, Bangalore, to Colonel E. A. FOORD, R.E., Inspecting Engineer for Civil and Military Buildings, dated Bangalore, 9th February 1874, No. 286.

In reply to your letter No. 201 of 7th instant, I have the honour to report as follows.

2. With the exception of the two upper rooms, the whole masonry of the bakery will be finished by the 14th instant.

3. The whole of the verandahs, lower story, are covered in with a course of brick on edge and 3" concrete. The stair-case to the office room at the west end is fixed. The whole of the doors and windows to the lower story are fitted with the exception of six. The main portions of the machinery with the girders to the lower story are fixed.

4. All the swing windows are fitted and ten trusses have been raised on the walls. The other trusses are ready and will be raised in a few days on the completion of the main walls.

5. The expenditure this year up to the end of January amounts to 26,000, and 4,000 Rupees more will be required during February and March.

6. As it will be impossible to dispose of the old materials in hand to any great extent until the work is completed or nearly so, it will be necessary to have the sum of 8,000 Rupees for next year's expenditure.

FORWARDED for the information of Government, with reference to G. O., No. 243, dated 3rd February 1874.

2. A sum of Rupees 3,000 has been granted for this work in G. O., No. 293, dated 6th February 1874.

(Signed) E. A. FOORD, Colonel, R.E.,
Inspecting Engineer for Civil and Military Buildings.

No. 264B. ORDER THEREON, 13th February 1874, No. 359A.

MILITARY WORKS, No. 7.

A TRANSFER of Rupees 7,000 is made from the extra allotment of Rupees 17,000 for the Artillery Barracks at St. Thomas' Mount, granted in letter from Government of India, recorded with G. O., No. 154, dated 23rd January 1874. Rupees 8,000 have been provided in the Budget of 1874-75, Item No. 8.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the District Engineer, Bangalore.

„ „ Chingleput.

„ „ Inspecting Engineer for Buildings.

„ „ Officiating Controller of Public Works Accounts.

Exd. S. T. Austin.

Spare Copies

N^o 286.

District Engineer's Office

Bangalore 9th February
1874.

From

The District Engineer

Bangalore

To

The Inspecting Engineer

for Civil & Military Buildings

Madras.

Sir,

In reply to your letter N^o 201 of
7th Instant, I have the honor to report,
as follows.

With the exception of the two
upper rooms, the whole masonry of
the Bakery will be finished by the
14th Instant.

The whole of the verandah, lower
storey, are covered in with a course of
brick on edge and 3" concrete. The stair
case to the Office room at the west end
is fixed. The whole of the doors and
windows

windows to the lower storey are fitted with the exception of six. The main portions of the Machinery with the girders to the lower storey are fixed.

All the swing windows are fitted and ten trusses have been raised on the walls. The other trusses are ready and will be raised in a few days on the completion of the main walls.

The expenditure this year up to the end of January amounts to 26000 and 1000 Rs. more will be required during February and March.

As it will be impossible to dispose of the old materials in hand to any great extent until the work is completed, or nearly so, it will be necessary to have the sum of 8000 Rupees for next year's

year's expenditure.

I have &c
Signed / Henry M. Tibart
District Engineer
Bangalore

N^o 214

Forwarded for the information of Government, with reference to G.O. N^o 243, dated 3rd February 1874.

2. A sum of Rs 3000 has been granted for this work in G.O. N^o 293, dated 6th February 1874.

Office of the Inspg. Engr.
for Civil & Mil. Buildings
Chepauk 10 Feby. 1874

E A Durr Colonel R.E.
Inspecting Engineer for
Civil & Military Buildings

To

Colonel G. W. Walker R.E.
Secretary to Government P.W.D.

P. M. 1874. No. 839.

The Inspecting Engineer
for Buildings
to
The Secretary to
Government D.P.W.

Dated 10th 2/14
Recd 123 February
1874

Amount for
information. Copy of
a letter from the District
Engineer, Bangalore,
relating to the
proposed work on
the Government
Bakery at Bangalore.

Ch. 839
Govt. of 1874
PUBLIC WORKS.

To The District Engineer
Bangalore

Dated
10/5 Feb 1874

Nos. 1 and 10/13

Bakery at Bangalore.
Seeing over the
from the Engineer
Bangalore reporting upon
the progress of the work.

A transfer of Rs. 359.40
from the Public Accounts of Rs. 17,000 for
the Public Accounts at St. James.
Amount granted in letter from Govt. of
India recorded with G.O. No. 152 of 23.
Jan'y 1874. Rs. 8000 have been paid
in the Budget of 1874/5. Rem 128-
10-5-13/12/14. 1874/5. Bangalore.
P. M. 1874. No. 839.