

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public works DEPARTMENT

G.O. No.	77- (8)	Press
B.P. No.		Mis.
155.152		
Dated	13. 1. 1874	195—

Not to be folded or roughly handled

No. 155. Read the following endorsement of the Chief Engineer for Irrigation, dated Fort St. George, 17th December 1873, No. 894 :—
Statement of Outlay on Repairs and Minor New Works, Agricultural, for the month of October 1873.

*Proceedings of the Madras Government, Public Works Department,
 13th January 1874.*

Districts.	REPAIRS.			MINOR NEW WORKS.		
	Budget Estimate.	Allotment up to the end of month.	Amount of estimates sanctioned.	Amount expended.	Budget Estimate.	Allotment up to the end of month.
Gaujam	Rs. 30,000	Rs. 13,000	Rs. 9,782	Rs. 8,406	Rs. 1,000	Rs. 1,000
Vizagapatam	17,500	11,100	8,169	5,908	500	700
Godavery	1,73,500	1,37,000	1,47,639	1,44,430	6,000	4,000
Kistna	83,000	1,33,000	1,91,627	1,21,026	5,000	6,000
Nellore	80,000	39,500	1,89,951	41,619	5,000	3,600
Belary	51,500	27,000	60,124	18,116	1,000	1,000
Cuddapah	65,000	15,000	30,661	11,209	4,000	3,000
Kurnool	25,000	14,500	14,405	10,792	2,000	3,000
Presidency	3,000	1,000	999	998	...	...
Chingleput	1,10,000	90,000	1,10,000	1,05,501	5,000	2,000
North Arcot	1,35,000	90,000	1,58,975	94,818	6,000	3,000
South Arcot	1,15,000	83,000	1,14,575	63,209	6,000	4,800
Salem	53,000	26,100	37,932	21,996	2,000	1,000
Tanjore	1,53,000	78,000	1,59,229	68,005	10,000	5,000
Trichinopoly	81,000	35,000	63,295	30,220	3,000	2,000
Coimbatore	60,000	60,000	59,754	44,032	2,500	3,300
Malabar	1,100	1,500	1,135	692	500	500
Madura	50,000	29,000	77,083	27,281	3,000	2,000
Tinnevely	71,400	70,200	1,01,137	60,044	7,500	3,700
Total...	13,60,000	9,55,900	15,36,477	8,78,702	73,000	49,600
						85,863
						36,213

(Signed) J. MULLINS, Lieut.-Colonel, R.E.,
 Chief Engineer for Irrigation.

Fort St. George,
 7th December 1873.

Proceedings of the Madras Government. Public Works Department.
13th January 1874.

One Statement.

SUBMITTED for the information of
Government.

2. The total outlay in all districts on repairs is good, and on Minor New Works reasonable; but it will be noticed that Ganjam, Vizagapatam, Bellary, Kurnool, Salem, Tanjore, and Trichinopoly are still much behind-hand, and that in Cuddapah about two months' work only had been done in the first seven months of the year.

(Signed) J. MULLINS, Lieut.-Colonel, R.E.,
Chief Engineer for Irrigation.

No. 156.

ORDER THEREON, 13th January 1874, No. 77.

IRRIGATION, No. 11.

Account.

ORDERED to be recorded.

(True Extract.)

Lieut.-Colonel, R.E.,
Joint Secretary to Government.

To the Chief Engineer for Irrigation.
.. District Engineers Concerned.

Exd. S. T. Austin.
Spare Copies.

No. 894.

Encl.

1 Statement.

Submitted for the information
of Government.

The total outlay in all
Districts on Repairs is good, and
on Minor New Works reasonable,
but it will be noticed that
Ganjam, Vizagapatam, Bellary,
Kurnool, Salem, Tanjore and
Trichinopoly, are still much
behind-hand, and that in
Cuddapah about 2 months work
only had been done in the first
seven months of the year.

Fort St. George
17th December
1873

Wm Mullins Lieut. Col.
Chief Engineer for Irrigation

To the Secretary to Government.
P. W. D.

Englehardt 1873
Sept 4 and 7 / 1873
No 894. 28-6906

John
The Chief Engineer
for Organization
of the Secretary to
the President
P.M.S.

October 11 / 1873
Sept 2 to 3 December
November 20 / 1873.
Sunderman Inc

Extracts for reference
from statement of
William H. on Rogers
and Union Bank
of N.Y. for October 1873

No 77-13 Aug 1/74.

No 15

Statement of Outlay on Repairs and Minor New Works Agricultural for the Month of October 1873.

Districts	Budget Estimate	Amount up to the end of month.	Repairs- Amount of Estimates up to the end of month.	Amount up to the end of month.	Budget Estimate	Minor New Works- Amount of Estimates up to the end of month.	Amount of Estimates up to the end of month.	Remarks-
Tanjavur—	30000	13000	9782	8406	1000	1000	892	138
Vizagapatnam—	17500	11100	8169	5908	500	700	684	390
Godavery—	143500	137000	147639	144430	6000	4000	4438	4335
Krishna—	83000	135000	191627	121026	5000	6000	6446	2934
Nellore—	80000	39500	189951	41619	5000	3600	11532	3269
Pellary—	51500	27000	60124	18116	4000	1000	3075	287
Andolapah—	65000	15000	30661	11209	4000	3000	4680	1687
Kurnool—	25000	14500	14405	10792	2000	3000	6260	2862
Presidency—	3000	1000	999	998	"	"	"	"
Chingleput—	110000	90000	110000	105901	5000	2000	2000	3440
North Arcot	135000	90000	158975	94818	6000	3000	7748	2607
South Arcot	115000	83000	114575	63209	6000	4800	8998	3338
Salem—	53000	26100	34932	21996	2000	1000	1938	388
Tanjore—	155000	78000	159229	68005	10000	5000	7113	3495
Trichinopoly	81000	35000	63295	30220	3000	2000	3581	823
Coimbatore	60000	60000	59754	44032	2500	3300	2500	2019
Malabar—	1100	1500	1135	692	500	500	"	"
Madura—	50000	29000	77088	27281	3000	2000	8118	1634
Tinnevely—	71400	70200	101137	60044	7500	3700	5860	2602
Total.	1360000	955900	1536477	878702	73000	49600	85863	36248

Fort St. George
17th December
1873

Colon Cantles

Lieut. Col. R. S.

Chief Engineer for Irrigation.

Compd. M.

1/3

Part 17

No. 77 P. O. D. ^{from} ~~Recd~~

Proceedings of the Madras Government

Read the following:-

From the Chief Engineer } (H. E. Dec. 894 8/17 Dec 1/13)
for Design

8/90694/13

18-1-74

11/12/13

Ordered to be recorded. —

Wm 18/12/13

Chief Engineer for Dist.

- Dist. Engineer for Dist.
- Vizag
- Goowery
- Kistna
- Nellore
- Guoapale
- Bellary
- Besay
- Chingleput
- North Arcot
- South Arcot
- Salem
- Tanjore
- Tirupur
- Trichinopoly
- Madurai
- Madras

sent to all 15/1/74

Ch 6906

Sept. of 1874 Madras.

PUBLIC WORKS.

The Chief Engineer for
Irrigation

Recd.

Recd.

Encl. /

G. O. 13 "Aug 4" No. 77.

Vol. 155 & 156

Account. Statement,

submitted by Mr. J. S. S. S.
Engineer, showing billings for
on Repairs & Minor New
Works Agriculture
for 1873, recorded.