

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE**Government of Madras***Public Works***DEPARTMENT**

G.O. No.	2527	(9)	Press
~~B.P. No.~~			~~Mis.~~
Dated	7-9-	1875	

Not to be folded or roughly handled

11

*Proceedings of the Madras Government, Public Works Department,
7th September 1875*

Read the following —

No 1,011.

No. 88

Note by the Chief Engineer for Irrigation

In G O of the 4th May last, No 1,250, an estimate of Rupees 3,100 was sanctioned for the repair of the Tripatore large tank, Salem District. The work provided for has been reported complete, but the expenditure has been Rupees 3,540, the causes of increase being some additional quantities of work and some work not originally included in the estimate

The comparative statement shows that the items of excess are—

On earthworks	278
And on the following additional works—	
Turfing	81
Planting corakai grass	30
Gravel	37
Repairing a sluice	57
Sundries	205
Deduct saving on tamping	80
„ chargeable to road	30
Uneven item	2
Increase requiring sanction	430

The explanations given in the statement appear to be sufficient.

OCTACAMUND,
2nd September 1875

(Signed) JOHN MULLINS, Lieut-Colonel, R E,
Chief Engineer for Irrigation

No. 89. ORDER THEREON, 7th September 1875, No 2,527.

IRRIGATION, No 8-A.

Account

THE revised estimate, amounting to Rupees 3,540, for the repair of the Tripatore large tank, Salem District, is sanctioned in substitution for that amounting

to Rupees 3,100, sanctioned in G. O., No. 1,250, 4th May 1875.

(True Extract.)

Major-General, R E,
Secretary to Government.

To the District Engineer, Salem
" Chief Engineer for Irrigation
" Controller of Public Works Accounts

Exd. S T Austin.

Spare Copies

No 1011

Note by the Chief Engineer for Irrigation.

In L. O. of the 4th May last Rs 1250 and
 estimate of Rupees 3100 was sanctioned

for the repair of the Tripatore large tank,
 Salem District. The work provided for
 has been reported complete, but the ex-

penditure has been Rupees 3540, the
 causes of increase being some additional
 quantities of work and some work not
 originally included in the estimate.

The comparative statement shows
 that the items of excess are:

On earth works _____ Rupees 248

and on the following additional works

Surfing _____ 81

Planting Borat Rai grass 30

Gravel _____ 37

Repairing a sluice _____ 57

205

Sundries _____

55

538

d.d. saving on Sampling 80

" chargeable to Road 30

110

Unseen item _____

428

2

Increase requiring sanction Rs 30

The explanations given in the statement appear to be sufficient.

Amundson Leitch & Co.
Chief Engineer for Irrigation.

Polacamund
20 Sept 1775

6785 W
Highway 581 in D

ms
ms

One chief agent
for brigades
of 9-12 batts.

Recd. 11th. in 3101.
L. 4. No: 1011.

node on the red

immense for the purpose
of the Tripatore large
Tank, Salams Beit.

To, The Secretary of Government
 207 September 75
 B. H. 58
 J. H. C.

No 2527 5th Dec.
 The Madras Govt.

late the 7th Sept 1850
the following:-

Chief Engr for L. H. E. Union of 2nd Sep 1875

revised estimate
 ting to Papers
 for the repair of
 private lane
 Salem District,
 mentioned in sub-
 scription for that
 ting to Papers
 mentioned in L.O.
 4th May 1875.

Amigo
Recibo

Ency
abstract 20

SC Dep - 22-9-75

1. of 1873: Public Works.

High. High
Late

Def 13

Lucas

 Γ_{ii}

42

6 D 7th 3/11 1875 No. 2527

Doc. 58-89

Separate large trunk,
Nalem Dt. - The revised
estimate amounting to Rs.
3500 for the repair of the
sanctum is substituted
for that amounting to
Rs 3100 sanctioned in G. O.
No 1250 - 4 May, 1870