

No. 2,218.

PROCEEDINGS OF THE BOARD OF REVENUE, dated 9th August 1875.

Read the following letter from H. St. A. GOODRICH, Esq., Acting Collector of Vizagapatam, to H. E. STOKES, Esq., Acting Secretary to the Board of Revenue, dated Vizagapatam, 1st July 1875, No. 1,153:—

I HAVE the honor to report on the Public Works executed in this district during the official year 1874-75.

2. The progress reports of the Range Officers are herewith submitted with remarks thereon, together with the statement called for by the Board in their Official Memorandum, No. 1,670, dated 14th October, last.

3. The following comparative statement shows the expenditure on New Works and Repairs during the past two years:—

| Items.                          | Expenditure in 1873-74. |     |     | Expenditure in 1874-75. |    |    | Increase. |     |     | Decrease. |     |     |
|---------------------------------|-------------------------|-----|-----|-------------------------|----|----|-----------|-----|-----|-----------|-----|-----|
|                                 | RS.                     | A.  | P.  | RS.                     | A. | P. | RS.       | A.  | P.  | RS.       | A.  | P.  |
| <b>PUBLIC WORKS DEPARTMENT.</b> |                         |     |     |                         |    |    |           |     |     |           |     |     |
| <i>New Works.</i>               |                         |     |     |                         |    |    |           |     |     |           |     |     |
| Irrigation ... ..               | 894                     | 5   | 9   | 497                     | 11 | 11 | ...       | ... | ... | 396       | 9   | 10  |
| Civil Buildings ... ..          | 29,723                  | 4   | 7   | 13,169                  | 14 | 11 | ...       | ... | ... | 16,553    | 5   | 8   |
| Communications ... ..           | ...                     | ... | ... | 22,645                  | 15 | 11 | 22,645    | 15  | 11  | ...       | ... | ... |
|                                 | 30,617                  | 10  | 4   | 36,313                  | 10 | 9  | 22,645    | 15  | 11  | 16,949    | 15  | 6   |
| <i>Repairs.</i>                 |                         |     |     |                         |    |    |           |     |     |           |     |     |
| Irrigation ... ..               | 17,480                  | 2   | 2   | 17,450                  | 4  | 0  | ...       | ... | ... | 29        | 14  | 2   |
| Civil Buildings ... ..          | 3,642                   | 12  | 0   | 3,136                   | 10 | 1  | ...       | ... | ... | 506       | 1   | 11  |
| Communications ... ..           | 2,055                   | 6   | 0   | 2,057                   | 4  | 6  | 1         | 14  | 6   | ...       | ... | ... |
|                                 | 23,178                  | 4   | 2   | 22,644                  | 2  | 7  | 1         | 14  | 6   | 536       | 0   | 1   |

4. *IRRIGATION New Works.*—In the Irrigation Budget for 1874-75 there is an allotment of Rupees 500 for Minor New Works. Of this sum Rupees 498 were spent in constructing sluices to a river-channel and two tanks. The decrease in expenditure during the year as compared with that of the previous one is due to the less allotment in the budget under this head.

5. *Repairs.*—The provision in the budget for Repairs is Rupees 17,500. The whole amount was expended with the exception of Rupees 50, which remained unutilized in repairing 102 tanks, 27 river-channels, and two anicuts out of 401 irrigation works existing in the two Government taluqs. The decrease of expenditure compared with that of the preceding year is trifling.

6. The Range Officer in charge of the Government taluqs complains, as I think, with excellent reason, of the proportions of his allotment for Minor New Works and Repairs. A very large outlay can be profitably made under the first head in masonry sluices, channel heads, and calingulahs. The demand for Repairs will necessarily be large until this class of works is attended to, and will greatly diminish when this has been done.

7. Much time and attention have been bestowed during the past year on the scheme for the improvement of Kondakirla Ava.

8. CIVIL BUILDINGS—*New Works*.—The amount sanctioned for New Works is Rupees 15,293, or Rupees 20,307 less than that of the previous year. The amount already expended is Rupees 13,170, leaving a balance of Rupees 2,123 unutilized. This amount includes a sum of Rupees 1,000 allotted for the school-house at Ankapilly; the work was not put in hand for want of sanctioned plan and estimate. The principal works completed during the year are—

- (1.) The dead-houses at Vizianagram and Vizagapatam.
- (2.) Additional buildings to the Lunatic Asylum at Waltair.
- (3.) The District Munsif's Court at Vizianagram.

9. The site selected for the District Munsif's Court at Yellamunchely has been levelled and the walls of the main building raised to seven feet high; some wood work has also been prepared. The Special Assistant Agent's bungalow at Koraput was handed over to the Public Works Department during the year under review. The work has made little progress. One wing is fully roofed, and the inside plastering completed. The trusses of the roof of the centre block are all up, but the tiling not yet commenced. The supply of tiles did not admit of tiling even half of the centre block before the monsoon set in; but the parts not tiled were thatched; their inside plastering is not yet done.

10. The alterations and extension of the range of huts originally designed\* as the Hill Jail at Koraput have not been carried out. The very unsatisfactory state of things at Koraput is due to the appointment of an Overseer, who proved drunken and dishonest, and the failure, on his removal in March, to supply any competent successor.

11. *Repairs*.—A sum of Rupees 3,700 was sanctioned for minor repairs; of this only Rupees 3,137 were spent.

12. COMMUNICATIONS—*New Works*.—Under Communications, the only work in progress is the Jeypore Ghat road. The amount expended on this road is Rupees 22,646. Twenty miles of this ghat road have been in places widened to an average width of thirteen feet; where difficulties existed, however, the difficulties remain.

13. The Government tappal went for a time by the new road, but the runners have been now sent back to the old line of ghat, as the rains are expected to make the new line quite impassable.

14. The state of the district roads is improving, and thanks to finely-broken metal and the use of heavy rollers at the right time, the road from Parvatipur to Bimlipatam bore the enormous traffic thereon wonderfully well. This road is,

like almost all other roads in the district, unbridged, with the exception of a single bridge over the Chittivalsa river.

The want of means of communication with the neighboring districts to the north and south causes great inconvenience. Of the so-called trunk road, the last twenty miles toward the Ganjam frontier and the last twenty miles towards the Godavery frontier are quite impassable in the rains.

15. *Repairs*.—Rupees 2,057-4-6 were spent in metalling, gravelling, and watering the cantonment roads at Vizagapatam and Vizianagram.

16. ROADS IN THE JEYPORE COUNTRY.—In the Provincial Budget for 1874-75 a sum of Rupees 13,000 was provided for New Works and Repairs. This sum was distributed as follows:—

|                              | New Works. | Repairs. |
|------------------------------|------------|----------|
|                              | RS.        | RS.      |
| Principal Assistant Agent... | ...        | 1,125    |
| Senior do. ....              | ...        | 1,875    |
| Special do. ....             | 10,000     | ...      |
| Total...                     | 10,000     | 3,000    |

Of this Rupees 12,835-15-11 were expended and Rupees 114-0-1 refunded at the end of the official year. A statement showing the extent to which the money has been utilized is enclosed. Fifty miles of new road were completed and opened for traffic, and eighty-seven miles of road are in progress in the Special Assistant Agent's division. Such roads as exist in the Agency tracts of the Principal and Senior Assistant's divisions were kept in repair at a cost of Rupees 2,886.

17. THE SUBSIDIARY JAIL AT GUNAPUR.—The construction of this work is entrusted to the Senior Assistant Agent. A sum of Rupees 429-9-0 was sanctioned, and the whole amount was spent during the year for this work. The walls are nearly finished, and the wood work for the roof is ready. The building will shortly be completed.

18. SUB-MAGISTRATE'S CUTCHERRY AT MULKANGIRI.—In G.O., No. 1,306, dated 27th September 1872, Rupees 250 were sanctioned for the erection of a Sub-Magistrate's Cutcherry at Mulkangiri and the whole allotment was expended and the work was satisfactorily done by contract.

19. SUB-MAGISTRATE'S CUTCHERRY AT RAYAGHADA.—This building was very much needed, and Rupees 1,877 were spent thereon out of a grant of 2,300 Rupees. It was nearly completed.

20. POLICE ACCOMMODATION.—At Gunnapur additional accommodation has been supplied for the Police station under special arrangement with the Deputy Inspector-General of Police. The arrangement was the best that could be made, and was sanctioned in G. O., dated 22nd February 1875, No. 416.

(A.) Of the Civil offices in the district, the following have offices of modern construction:—

|                                  |     |                 |
|----------------------------------|-----|-----------------|
| 1. Collector and Agent           | ... | Vizagapatam.    |
| 2. Principal Assistant Collector | ... | Narsipatam.     |
| 3. Tahsildar                     | ... | Yellamunchelli. |
| 4. Deputy Tahsildar              | ... | Chodavaram.     |
| 5. Do.                           | ... | Vizianagram.    |
| 6. Do.                           | ... | Bimlipatam.     |

(B.) The following have buildings which fairly satisfy to their requirements:—

|                     |     |                  |
|---------------------|-----|------------------|
| 1. Tahsildar        | ... | Narsipatam.      |
| 2. Deputy Tahsildar | ... | Ankapilli.       |
| 3. Do.              | ... | Sungavarapucota. |
| 4. Do.              | ... | Palconda.        |
| 5. Do.              | ... | Chipurupilli.    |

(C.) The following have offices which are either ruinous or inadequate to accommodate them:—

|                     |     |                 |
|---------------------|-----|-----------------|
| 1. Deputy Tahsildar | ... | Vizagapatam.    |
| 2. Do.              | ... | Gajapatinagram. |
| 3. Do.              | ... | Saloor.         |
| 4. Do.              | ... | Bobbili.        |

The following have no office:—

|                                          |     |             |
|------------------------------------------|-----|-------------|
| 1. Senior Assistant Collector and Agent. | ... | Parvatipur. |
| 2. Deputy Tahsildar                      | ... | Parvatipur. |

(D.) The following officers, being the Jeypore Staff, have rough accommodation sufficient for the present:—

|                     |     |               |
|---------------------|-----|---------------|
| 1. Deputy Tahsildar | ... | Gunnapur.     |
| 2. Do.              | ... | Rayaghada.    |
| 3. Do.              | ... | Malacangheri. |
| 4. Do.              | ... | Navarangpur.  |
| 5. Do.              | ... | Kotepad.      |
| 6. Do.              | ... | Koraput.      |

[Of these Gunnapur and Rayaghada have cutcherries, now complete or nearly so, of much better construction and more roomy than those of their fellow Sub-Magistrates above the ghats, whose offices are mere mud huts.]

21. It will be observed that there is no office at Parvatipur. If, however, the sanction of Government is accorded to the carrying out of sentences of imprisonment on all hill prisoners in the Parvatipur Jail, the Sub-Magistrate (who now has room found for him in the building originally designed as the hill jail) must be elsewhere provided for. The District Engineer has been requested to include a provision for this work in his next budget.

22. The provision of further accommodation at Gajapatinagram is necessary and very desirable at Bobbili and Vizagapatam. For Saloor a new cutcherry has been sanctioned, money allotted, and site selected.

ENCLOSURES Nos. 1 to 4.—Progress Reports.

ENCLOSURE No. 5.

From W. A. WILLOCK, Esq., Acting Senior Assistant Collector, to H. St. A. GOODRICH, Esq., Acting Collector of Vizagapatam, dated Parvatipur, 27th May 1875, No. 169.

I HAVE the honor to return herewith the progress report referred to in your letter, No. 824, of 12th instant, with what remarks appear worth making.

1. *Local Fund, Civil Buildings, the Parvatipur Dispensary.*—The masonry work is finished, the roofing having been delayed owing to the Kurapur Zemindar not having furnished the necessary wood as promised.

2. *District Road Fund, Road from Gazatinagram, to Parvatipur.*—This road has been completed, but is not sufficient for the traffic along it. It has been, as usual, greatly cut up by the large number of bandies going along it, but this year considerable trouble has been taken in keeping it in repair, but the greater part has been put in order since the traffic season ended, and will, I think, stand well through the monsoon.

3. *Road from Chittivalsea to Vizianagram.*—In very good order.

*Repair to Road from Palkonda to Parvatipur.*—This road is now in fair order as far as Marypenta, one mile on this side of the Nagur river. From that to Veeragottum the road is mostly unkinked earth work and, under the present rains, rapidly becoming impassable. The part from Veeragottum to Palkonda was greatly damaged by the rains of October. I have not seen it since repaired.

*Repair to Road from Vizianagram to Bowdara.*—In very bad order. The repairs executed seem to have consisted in spreading gravel without watering it or beating it down. There is a heavy traffic of bandies laden with wood from the Kassipur jungles along this road.

*Repair to Road from Ramabhadrapur to Saloor.*—In fair order, considering the large traffic.

(True Copy.)

(Signed) H. St. A. GOODRICH,  
Acting Collector.

ENCLOSURE No. 6.

From J. W. McMURRAY, Esq., Treasury Deputy Collector, in charge of Salt Department, to H. St. A. GOODRICH, Esq., Acting Collector of Vizagapatam, dated 18th June 1875, No. 215.

I HAVE the honor to return the Public Works progress reports received with your circular letter dated 12th ultimo, and to append my remarks regarding the Karasa and Balacheruvu salt roads which I have recently examined.

REMARKS.

This road is divided into three portions.

1. From the 2nd milestone to Kavasa platform, a distance of two miles 1,030 yards.
2. From Kavasa platform to Gazuwaka.
3. From Gazuwaka to Balacheruvu.

On the 1st portion the Kavasa Superintendent spent Rupees 50 on earth work to the sides of the roads damaged by the heavy rains in October 1874, but a good deal of this has been washed away for want of turfing, which will be remedied this year.

On the 2nd portion nothing whatever was spent, it being the abandoned Malagada road.

On the 3rd portion Rupees 350 were given in January last to repair the damages caused by the October rains to that portion between the 9th and 10th milestone. The work has been done except the turfing, for which the contractors hold Rupees 52-2-8, and they promise to do the work as soon as a little rain sets in. Rupees 331-10-0 were also allowed for other portions of the same line. Road-dams done; gravelling remains to be finished. Money with the contractors, who promised to commence as soon as a little rain sets in.

Rupees 25 were spent on this road on earth work to sides of roads, but there is the same want of turfing as on the portion from the 2nd milestone to the Kavasa platform; will be remedied this year.

(True Copy.)

(Signed) H. St. A. GOODRICH,  
Acting Collector.

ENCLOSURE No. 7.—Statement.

SUBMITTED to Government.  
 2. The allotments seem to have been well utilized, but the accounts of the state of communications generally is unsatisfactory, and there seems a great want of improved office accommodation.

(True Copies and Extract.)

To the Acting Secretary to Government, Public Works Department,  
 with five original enclosures.  
 Copy to the Acting Secretary to Government, Revenue Department.  
 " to the Acting Collector of Vizagapatam.

Acting Secretary.

*St. John*

The Revenue of this paper should be by the  
 12-12-1875. The Chief Engineer's report on the  
 should be by the Revenue Department.

12-12-1875. The Chief Engineer's report on the  
 should be by the Revenue Department.

12-12-1875. The Chief Engineer's report on the  
 should be by the Revenue Department.

12-12-1875. The Chief Engineer's report on the  
 should be by the Revenue Department.

12-12-1875. The Chief Engineer's report on the  
 should be by the Revenue Department.

Exd. F. C. Shunker.

Statement shewing the particulars of  
 expenditure incurred by the several Officers during  
 the Official year 1874-75 on clearing and making roads.

Senior Asst. Agent.

|   |                                       |      |
|---|---------------------------------------|------|
| 1 | Repairing road from Gumpur to Kurapam | 300  |
|   | 7 froud and Savara roads              |      |
| 2 | Do. Rayagada to Chollapadam           | 120  |
| 3 | Do. Do. to Singapuram                 | 75   |
|   | Do. Do. to Tigameola                  | 29   |
|   | Do. Do. to Pundlicola                 | 26   |
|   | Do. from Parvalikur to Narainpatam    |      |
|   | Do. from Do. to Chollapadam           | 1025 |
|   | Do. Do. to Kurapam                    |      |
| 4 | Seelamapeta Road                      | 290  |
|   |                                       | 1865 |

Special Assistant Agent

|  |                                                   |         |
|--|---------------------------------------------------|---------|
|  | Clearing grass in Sunday fair road                | 1 14    |
|  | Road work done near Pottanghy Ghant               | 1513    |
|  | Repairing Vengana Road                            | 3440 6  |
|  | Road work done from Tralla gode to Narainpatam    | 285 4 5 |
|  | Repairing road from Kollad to Sashmudi            | 153 6   |
|  | Do. Bungalow at Pottanghy                         | 40      |
|  | Do. Sashmudi                                      | 30      |
|  | Repairing a Nullah between Sashmudi and Pottanghy | 154 4   |
|  | Do. Do. to Nordigedda                             | 18 12   |
|  | Do. Other small nullahs                           | 30      |
|  | Value of straw for the Bungalow at Kurapam        | 100     |
|  | Value of tools for road work?                     | 92 1    |
|  | Hire for carrying them                            | 18 12   |
|  | Straw for coolies huts                            | 10      |
|  | Road work done from Papaganu to Indravati         | 160     |

Board of Revenue

MADRAS.

1875.

No. 5361

PROCEEDINGS, 9TH AUGUST 1875, No. 2218.

Aug 19 1875

Encl. 5

18. 2495. 17-9-75

Received 20 Aug 1875

AUGUST.  
 No. 2218.

Public Works—executed in Vizagapatam  
 District during 1874-75.—Collector's report on  
 — submitted to Government with remarks.

With order.

Road work done from Papagam to Pagaiparro 14  
 Do. from Shachabindi to Bimdigamali 246 6  
 Do. to Rindigamali road 387 9  
 For gravelling the road from Papagam to  
 Naruputtingy } 234  
 Repairing the Bodigumada Bungalow 45  
 Road work from Bodigumada to Sorabundi 140  
 Clearing grass on the Moratut Road 7 14  
 Bodigumada Road work 70 2  
 For erecting a Bungalow at Bodigumada 58  
 For two golden rings to be given as gifts to  
 head-men who have performed their work  
 efficiently } 38 3  
 For value of wood for Protagedda Kallak 60  
 Wages of the Establishment 1261 3  
 Oil 24  
 Paper 3  
 Sundries 5 11  
10000

Principal Agent.

- 1 Repairing 43 miles of old road from  
Golugonda to Daraconda via Naravararam  
Rampolu & Padaralsa at 3 1/2 mile 129
- 2 Do. 56 2/3 miles of do from Krishnadevipetta  
to Daraconda via Hojir & Dutcharty at 2 1/2 17
- 3 Do. 17 1/6 miles from do to Hojir & Gudim  
via Bodaralla at Do. } 51 8
- 4 Do. 36 5/6 miles of do from Kondasanta to  
Gudim via Limasingy Anterla at Do. } 110 8
- 5 Do. 8 miles of do from Limasingy to Anterla  
via Lotugedda at Do. } 24
- 6 Do. 12 1/2 miles of do from Krishnadevipetta  
to Rampolu via Anterla at Do. } 37 8

- 7 Do. 6 3/4 miles of do from Naravararam to  
Daraconda via Bimdivalasa at Do. 17 11
- 8 Do. 12 1/2 miles of do from Daraconda  
to Seelaru via Moracapaadu at do } 36 4
- 9 Do. 11 1/3 miles of do from Seelaru to  
Narakapadu at do } 31
- 10 Do. 5 1/3 miles of do from Patapadu  
to Seelaru via Moracapaadu at do } 16
- 11 Do. 9 1/3 miles of do from Dutcharty to  
Nittala pallam at do } 28
- 12 Do. 9 1/3 miles of do from Beemasingy  
to Gungaraju Madgula at Do. } 28
- 13 Do. 13 1/2 miles of do from Golugonda  
to Kondasanta at do } 40 8
- 14 Do. 8 miles of do from Dutcharty to Addategalu  
at Do. } 24
- 15 Do. 5 1/3 miles of do from Lotugedda to Anterla  
via Ramgedda at Do. } 16
- 16 Do. 2 1/3 miles of do from Golugonda to Krish-  
nadevipetta at Do. } 7
- 17 Do. 6 2/3 miles of do from Naravararam to  
Krishnadevipetta at Do. } 20
- 18 For making a slope at Boddiramu 43
- 19 For constructing walls &c to the wells dug  
in last Offl year at Dutcharty & Addategalu } 90
- 20 Salaries of the establishment 98 7 11

Grand total of expenditure 12885 15 11

Narapuram  
 July 1st 1875 (S. P. P.)

S. P. P.  
 Acting Agent to the Governor

Vizapattanam District.  
Abstract of all allotments & expenditures in 1874-75. "Agricultural."

| Repairs                      |                 | Months    | Minor New Works              |                  |
|------------------------------|-----------------|-----------|------------------------------|------------------|
| Allotment up to end of month | Amount expended |           | Allotment up to end of month | Amount expended. |
| 4,500                        | 1952            | April     | 500                          |                  |
|                              | 3864            | May       |                              |                  |
| 9,000                        | 6454            | June      |                              | 132              |
|                              | 7854            | July      |                              | 236              |
| 12,000                       | 8842            | August    |                              | 236              |
|                              | 9389            | September |                              | 236              |
|                              | 10195           | October   |                              | 239              |
| 17,500                       | 10749           | November  |                              | 239              |
|                              | 10975           | December  |                              | 239              |
|                              | 13,209          | January   |                              | 291              |
|                              | 15024           | February  |                              | 347              |
|                              | 17420           | March     |                              | 495              |

17,500 Budget Estimate

R. J.

500 Budget Estimate.

12-7-75

1875  
Deposited  
into the  
Treasury  
of the  
District  
dated July 1st 1875-  
No 1153.

90-17 2/24/75  
17531-382

175361/75

175361/75

The Council  
the present  
-detailed  
the amount  
the amount  
1874-75 in  
working

Imperial  
Agricultural  
Capital or diary  
Original works

Constructing Head Piece at  
the head of River Channel  
of Pedda Vuppalam 330 May 1874

Do Piece to Coonetturany  
of Duppitoor.

Do Piece to Enrials San  
of Pomaerani

83

Do

83

Do

AP for

330

May 1874

150 12 10 329 7 2 Completed in March 175

83

Do

85 49

Do in July 1874

83

Do

83

Do

150 12 10 497 11 11 Total original works

Revenue Account

Repairs

Repairing Godary annicut of  
Ankappilly Collectorin

700 March 1874 232 9

7 4 10

120 10 22 120 10 22

Putting break and strengthening  
the Embankment of Parada River  
at G. Kivada Head sluice

261 Do in April 1873 121 6 6

Repairing Errials Sanki of  
Vemulapoodu

397 Do 197 15 7

199 Do 198 15 9

Repairing Natula Sanki of  
Purwasiddy

292 Do in August 1873 238 5

54 Do 53 2 6

Repairing Ramasagarani Sanki  
of Ulapadu

335 Do 260 9 2

74 Do 74 6 10

A R for May

June 1874

Completed in February 1875

140 Do for May 1874 139 9 3

Do in July 1874

Do in February 1875

Do in June 1874

Do in May 1874

work completed - Outlay for  
the remainder of the estimate  
was debited to "Deposits"

Completed in April 1874

33 D<sup>o</sup> for Decr 174 " " " 33 14 Completed in August 1874

329 July Dec 174 " " 328 12 5

*Received*  
D<sup>d</sup> in April 1874

184 June 1874

Do in Do

Repairing Annamapetta Tank of  
Annamapetta Collector in  
107 January 1874

A.P. for  
107 May 1874 107 .. Completed in April 1874  
11

Repairing Naidu Tank of  
Kottacotta 99 Do.

99 Do 98 11.1 Do in June 1874

Repairing Ramasagarani Tank of  
Bapiraj Kottapilly 118 Do in March 174

118 Do 117 15.8 Do in Do

Repairing Big Tank of Gauda  
Kottapilly 144 Do in April 174

144 Do for June 174 143 10.5 Do in Do

Repairing Reddivany Tank of  
Konkasinghy 192 Do

192 Do for May & June 174 192 .. Do in April 1874

Reconstructing a portion of Alchanu  
Cattle Dam of Kottacotta 405 Do in Sept 173

Do for May, July  
188 & Dec 1874 for .. 188 1 1 In complete.  
January 1875

Repairing Koccalama Sank of Collector  
Pannalavaka.

209 in March 174

A Pfn May  
209 June & July 174 " " 208 14 4 Completed in January 1875

12

Repairing Erriale Sank of P. Luzunta

36 Do in April 174

36 Do for July 174 " " 36 " " Do in February 1875

Repairing Godugantavani Sank of P. Luzunta

48 Do

48 Do for May 174 " " 47 9 2 Do in June 1874

Repairing Boddamanu Sank of P. Luzunta

36 Do

36 Do 848 35 77 Do in March 1875

Repairing Pitta lunda of Parabhavani

52 Do

52 Do " " 51 3 11 Do in June 1874

Repairing Burlavani Sank of Godavakipoody

51 Do

51 Do " " 50 7 6 Do in Do

Repairing Eracondhora Sank  
of Kodavatepoozy 34 Collector's  
April 174

A/P  
34 May 1874 33 14 Completed in May 1874

Repairing Uora Sank of  
Kodavatepoozy 130 Do

Do 130 4 Do in June 1874

Repairing Kalungula of Mulaptha  
Sank of Chettupilly 59 Do in March 174

Do for May  
59 August and December 174 Do in February 1874

Repairing Paz Sank of  
Pamulavatha 76 Do in

76 Do in 58 76 Do for May 174 77 58 Do in October 1874  
April 174

Repairing Uora Sank of  
Pamulavatha 53 Do

53 Do 52 7 5 Do in August 1874

Repairing Reddivani Sank of  
76 Panulavaka Collector  
76 in April 174

A R for

76 May 1874

76

Completed in August 1874

Repairing Masudu Sank of  
76 Potta Poodipuram

406

Do

Do for May 1874

406 Sept. & Dec 174 56 15 11 40 5 13.1

Do in March 1875

Repairing Uora Sank of  
76 Duppitoom

45

Do

Do for May 1874

40 December 174

39 15 6

Do in August 1874

Repairing Parada River  
Embankment of Thalladoddy  
Sank of Muracada

260

Do

Do for May 1874

260 July 1874 35 12 1 25 7 8 8

Do in March 1875

Repairing Parada River Embank  
ment of Annudala Sank of  
Muracada

170

Do

168

Do

53 6 10 16 7 6 2

Do in March 1875

Drilling breach to the bank of  
Supply Channel to Dharmasagar  
Sank of Velchur

180

Do

Do for May 1874

180 October 174

179 11 9

Do in September 1874

Repairing Arripaleni Calungula Collector  
and its sluice. 112 in April 174

AT for  
112 May 1874 " " " 111 97 Completed in September 1874

Repairing Big Sanki and its  
Calungula of Poodepuram. 454 Do

Do for May, June  
454 Aug & Dec 174 42 122 453 97 Completed in March 1875

Repairing Dungalakunda of  
Venrajir 230 Do

217 Do " " 217 72 Do Incomplete

Repairing Kurupalam Sanki of  
Vannuram. 327 Do

Do for May, Aug  
227 Oct & Dec 174 90 2 " 226 71 Incomplete  
for March 175

Repairing Shandy Channel of  
Sherinipilly 330 Do

Do for May  
330 Aug & Dec 174 98 104 327 156 Completed in March 1875

Credited to

Repairing Varahanaddy Embankment  
of Colliatgram near Basa  
rapadu. 260 Do

Do for May  
260 Apr, Oct & Dec 174 31 13 259 16 Do in March 1875  
for December 174

7 Repairing Vothy Pank of  
32 Gandapilly Collector's  
74 May 1874

A. P. for  
74 July 1874 " " 74 " " Completed in August 1874  
16

7 Repairing Ramachandrapuram  
33 Pank of Bapiray Cottapilly 164 Do in July 1874

164 Do " " 164 " " Completed in August 1874

7 Repairing Medisetturay Pank  
34 Gandapilly 61 Do in May 1874

61 Do " " 60 13 10 Do in June 1874

7 Repairing Mapurani Pank  
35 of Parakkiamuram 107 Do

107 Do " " 107 " " Do in August 1874

7 Repairing Vothy kunda of  
20 Dharmasayaram 52 Do

52 Do " " 52 " " Do in May 1874

7 Repairing Boddamanu Pank  
15 of Annularaka } 54 Do

54 Do 7 19 54 " " Do in March 1875

|                         |              |              |                          |
|-------------------------|--------------|--------------|--------------------------|
| Repairing Dhora Sank of | Collector in | A.P. for     | Completed in August 1874 |
| 7/10 Venulapoozy        | 93 May 1874  | 93 July 1874 | 93                       |

17

|                           |    |    |         |    |    |                        |
|---------------------------|----|----|---------|----|----|------------------------|
| Repairing Venkataide Sank |    |    |         |    |    | Completed in July 1874 |
| 29/10 of Panulavaka       | 75 | Do | " 5 154 | 75 | Do | " " 80 15 11           |

|                          |    |    |       |    |    |            |
|--------------------------|----|----|-------|----|----|------------|
| Repairing Aticavari Sank |    |    |       |    |    |            |
| 40/10 of Panulaka        | 40 | Do | " " " | 40 | Do | " " 40 " 2 |

|                            |     |    |       |     |    |                     |
|----------------------------|-----|----|-------|-----|----|---------------------|
| Repairing Valasala Sank of |     |    |       |     |    | Do in February 1875 |
| 41/10 Jilleduboozy         | 123 | Do | " " " | 123 | Do | " " 123 " 1         |

|                            |    |    |       |    |    |                |
|----------------------------|----|----|-------|----|----|----------------|
| Repairing Kithanna Sank of |    |    |       |    |    | Do in May 1874 |
| 45/10 China Boddapilly     | 45 | Do | " " " | 45 | Do | " " 45 7 7     |

|                             |     |    |       |     |    |                 |
|-----------------------------|-----|----|-------|-----|----|-----------------|
| Repairing Vulasamma Sank    |     |    |       |     |    | Do in June 1874 |
| 133/10 of Parakkupalapattam | 133 | Do | " " " | 133 | Do | " " 132 11      |

7

| Repairing Venkamma Sanki  | Collector in | A.P. for                  | Completed in March 1875 |
|---------------------------|--------------|---------------------------|-------------------------|
| 1/4 of Pappala Cottapilly | 74 May 1874  | 74 July 1874 10.5. 67.6.6 | 18                      |

|                                                           |                        |                                |                |
|-----------------------------------------------------------|------------------------|--------------------------------|----------------|
| Repairing Duggadavani Sanki of<br>H. Mallabhoopalapratana | 108 Do in February 174 | 108 Do for May 174 " " 107 4 9 | Do in May 1874 |
|-----------------------------------------------------------|------------------------|--------------------------------|----------------|

|                                                |                     |                                 |                    |
|------------------------------------------------|---------------------|---------------------------------|--------------------|
| Repairing Corriale Sanki of<br>H. Venulapooddy | 158 Do in March 174 | 158 Do for July 174 " " 158 " 2 | Do in January 1875 |
|------------------------------------------------|---------------------|---------------------------------|--------------------|

|                                       |                    |                                       |                     |
|---------------------------------------|--------------------|---------------------------------------|---------------------|
| Repairing Harz Sanki of<br>H. Martoon | 109 Do in Augt 173 | 92 15 6 16 Do for Sept 174 " " 16 " " | Do in February 1875 |
|---------------------------------------|--------------------|---------------------------------------|---------------------|

|                                           |       |              |            |
|-------------------------------------------|-------|--------------|------------|
| Repairing Jussamann Sanki<br>H. Ganguloon | 73 Do | 54 5 4 19 Do | 18 14 3 Do |
|-------------------------------------------|-------|--------------|------------|

|                                               |                    |                               |                   |
|-----------------------------------------------|--------------------|-------------------------------|-------------------|
| Repairing Chathanani Sanki of<br>H. Andapilly | 51 Do in June 1874 | 51 Do for June 174 " " 51 " 8 | Do in August 1874 |
|-----------------------------------------------|--------------------|-------------------------------|-------------------|

Repairing Vankalunda of  
 51 Dhammasagarani

Collector in  
 33 June 1874

A.P. for  
 33 June 174

32 52 Completed in August 1874

19

Repairing Chintalalunda of Dharma  
 51 Sagarani

30 Do

30 Do 29 14 6

Do

Repairing Pundarapurani Pank  
 51 of Dhammasagarani

51 Do

51 Do 50 15 11

Do

Repairing Ujjalalunda of  
 53 Ummulapoozy

52 Do

52 Do 52

Do

Repairing Mirkhalunda of  
 53 Ummulapoozy

53 Do

Do for June  
 57 9 December 174 50 11 11

Do

Repairing Rayapara Pank of  
 53 Ummulapoozy

48 Do

47 Do 46 15 3

Do in September 1874

P  
 Repairing Big Tank of  
 Erraverand. Collector in  
 25 June 1874

Repairing Jozamma Tank of  
 Golegondale 63 Do

Repairing Big Tank of Chunta  
 Lapoddy 149 Do

Repairing Garamma Tank  
 of Waddipa 163 Do

Repairing Chakireru Tank  
 of Waddipa 31 Do

Repairing China Affial Tank  
 of Waddipa 34 Do

A P R for  
 25 June 1874 24 15 11 Completed in September 1874  
 20

Do for June, Augt  
 63 9 December 174 62 11 62 11 Do in March 1875

149 Do for June 174 149 Do in August 1874

163 Do 162 15 6 Do in February 1875

31 Do 30 15 4 Do in July 1874

34 Do 34 2 2 Do

(D)  
 7 Repairing Basavana Tank of Collector's  
 63 Waddipah 45 June 1874 " " " "

7 Repairing Shelukula Tank of  
 63 Waddipah 48 Do " " " "

7 Repairing Enriah Tank of  
 64 Joggannapetta 84 Do " " " "

7 Repairing Pallamatty Tank of  
 65 Bunnabhupalatani 39 Do " " " "

7 Repairing Big Tank of Pappalla  
 66 Cottapilly 76 Do " " " "

7 Repairing Big Tank of Chauram  
 67 Pandupetta 187 Do " " " "

7 Repairing Eracommattinani Tank  
 of Chauram Pandupetta - 127 Do " " " "

A.P. for  
 45 June 174 " " 44 157 Completed in July 1874  
 21

48 Do " " 48 117 D<sup>o</sup>

Do for June  
 84 Aug & Dec 174 " " 83 4 11 D<sup>o</sup> in February 1875

39 Do for June 174 " " 38 157 D<sup>o</sup> in January 1875

76 Do " " 76 " " D<sup>o</sup>

Do for June 174  
 77 for January 175 " " 76 67 In complete

127 Do for June 174 " " 126 157 Completed in January 1875

|                                                       |     |           |                            |
|-------------------------------------------------------|-----|-----------|----------------------------|
| Repairing Pattana Sank of Elauram<br>Dandupetta       | 70  | June 1874 | Completed in February 1875 |
| Repairing Perangeddavan Sank of<br>Elauram Dandupetta | 61  | Do        | Do in January 1875         |
| Repairing Anna Sank of Valasamma<br>petta             | 107 | Do        | Do                         |
| Repairing Big Sank of Chamma<br>Chinta                | 74  | Do        | Do                         |
| Repairing Marry Sank of<br>Chammachinta               | 29  | Do        | Do in August 1874          |
| Repairing Dhalama Sank of<br>Katauram                 | 74  | Do        | Do in January 1875         |
| Repairing Chidipilly Condeale<br>Sank of Katauram     | 64  | Do        | Do                         |

|                          |             |                            |
|--------------------------|-------------|----------------------------|
| Repairing Ankamreddurani | Collector   | ATC for                    |
| 78 Park of Nalavara      | 80 June 174 | 80 June 174                |
|                          |             | Completed in February 1875 |

23

|                             |                    |                           |
|-----------------------------|--------------------|---------------------------|
| Repairing Allumula Atchanna |                    |                           |
| 79 Park and to Caligula of  |                    |                           |
| 77 Pankavup-                | 94 Do in April 174 | 94 Do in Aug 174          |
|                             |                    | Completed in January 1875 |

|                         |        |                 |
|-------------------------|--------|-----------------|
| Repairing Jamma Park of |        |                 |
| 78 Cottagoodem          | 160 Do | 160 Do Sept 174 |
|                         |        | 159 155 Do      |

|                        |        |           |
|------------------------|--------|-----------|
| Repairing Dora Park of |        |           |
| 79 Cottagoodem         | 158 Do | 158 Do    |
|                        |        | 155 13 Do |

|                            |                  |                  |
|----------------------------|------------------|------------------|
| Repairing River Channel of |                  |                  |
| 80 Gubhada                 | 76 Do in Aug 174 | 76 Do in Aug 174 |
|                            |                  | Do in July 1874  |

|                          |       |         |
|--------------------------|-------|---------|
| Repairing Big Channel of |       |         |
| 81 Pullaparty            | 38 Do | 38 Do   |
|                          |       | 37 8 Do |

|                         |       |                            |
|-------------------------|-------|----------------------------|
| Putting back of Ramanna |       |                            |
| 82 Park of Duggada      | 72 Do | 72 Do Sept 174             |
|                         |       | 71 13 6 Do in October 1874 |

Repairing Parada River Embankment  
 1/10 mmb. 258 July 1874 Collector

Improving and Repairing the Existing  
 1/81 Dam across the bank of Supply Channel  
 of New Sank of Chinavuppalam 95 Do in August 174

1/11 Filling breaches in the bank of  
 Duggada River Channel 337 Do

1/82 Repairing P. Lavani Sank of  
 G. G. Sindapetta 85 Do

1/83 Repairing Ray Sank of  
 G. unupooddy 80 Do

1/84 Repairing Shabimannu Sank  
 of G. unupooddy 72 Do

1/85 Repairing Vona Sank of  
 G. unupooddy 183 Do

at P. Q. August  
 258 2 P. Q. 174 63.9 11.255 12 6 Completed in March 1875

Do for P. Q.  
 95 Do in Dec 174 94 13 8 94 13 8 Do

Do for August  
 270 October 174 " " 270 " Completed - Repair Remains  
 of the estimated amount was spent under  
 Deposits

85 Do Sept 174 " " 84 15 9 Completed in January 1875

80 Do " " 78 9 8 Completed in September 1874

72 Do " " 72 2 8 Do in January 1875

183 Do " " 183 4 1 Do

Repairing Pylavani Bank of  
Gurupoddy 136 August 174

Repairing Parada Pier  
Embankment 3172 Do

Repairing Supply Channel of  
Bank of Chira Uppalawud Big  
Bank of Peda Uppalawud 264 Do in Sept 174

Repairing the Existing Dam across  
the Malalajidda of Velamapalawud 104 Do

Repairing Krishna Sagar and Bank  
of Thamaracherla 388 Do

Repairing Big Channel of  
Payaverani 160 Do

Repairing Photarwady Kalawa  
of Payaverani 130 Do

At P for  
136 September 174 136 6 5 Completed in January 1875

Do for Sept  
2000 December 174 274 5 11 1997 11 7 In complete

Do for Sept 174  
170 for March 175 170 4 7 Do

Do for Sept, Nov  
104 December 174 23 153 98 11 1 Completed in March 1875

188 Do for Sept 174 104 9 9 187 15 8 In complete

Do for Sept 174  
and for  
130 March 175 129 14 8 Do

94 Do 94 18 Do

②  
 Clearing off rushes and grass in Collector's  
 Gubada Main Channel 23 October 174  
  
 Repairing Honey Channel  
 of Narraani palam 229 Do  
  
 Repairing New Sank of Linga  
 Rajupalam 39 Do  
  
 Repairing Peddidi Sank of  
 Pozala 276 Do  
  
 Repairing Supply Channel of  
 Big Sank Ummady Sank and  
 Masudu Sank of Podipuram 125 Do  
  
 Repairing Ummady Sank of  
 Ummagery and Podipuram 170 Do  
  
 Repairing Balakhanudu  
 Channel in Cottur & 6 villages 507 Do in Nov 174  
 Deduct proprietors share - 84-8-0  
 422-8-0

A P P  
 23 October 174 22 13 4 Completed in November 1874  
  
 229 Do in Dec 174 88 6 3 228 2 Completed in March 1875  
  
 39 Do 9 10 10 38 3 5 Do  
  
 276 Do 266 10 6 266 10 6 In complete  
  
 125 Do 33 4 123 5 8 Completed in March 1875  
  
 170 Do 114 12 168 6 Do  
  
 Do in December  
 284 & March 175 83 5 4 281 13 7 In complete

|                                            |                                 |   |                           |          |                           |
|--------------------------------------------|---------------------------------|---|---------------------------|----------|---------------------------|
| Repairing Goparaz Channel in<br>Kottapalam | Collector in<br>99 December 174 | 6 | AP for<br>99 December 174 | 104 15 3 | Completed in January 1875 |
|--------------------------------------------|---------------------------------|---|---------------------------|----------|---------------------------|

|                                        |        |  |        |                  |                    |
|----------------------------------------|--------|--|--------|------------------|--------------------|
| Repairing Big Channel of<br>Pillaparty | 757 Do |  | 757 Do | 360 16 4 75 6 14 | Done in March 1875 |
|----------------------------------------|--------|--|--------|------------------|--------------------|

|                                                  |       |  |                                      |         |             |
|--------------------------------------------------|-------|--|--------------------------------------|---------|-------------|
| Repairing Dharmanagarani<br>Pank of Krishnapuram | 71 Do |  | Do for Dec 174<br>51 April March 175 | 47 13 1 | In complete |
|--------------------------------------------------|-------|--|--------------------------------------|---------|-------------|

|                                                 |       |  |                   |                |                         |
|-------------------------------------------------|-------|--|-------------------|----------------|-------------------------|
| Repairing Billakumarani Pank<br>of Krishnapuram | 37 Do |  | 37 Do for Dec 174 | 6 15 6 36 13 3 | Completed in March 1875 |
|-------------------------------------------------|-------|--|-------------------|----------------|-------------------------|

|                                               |       |  |       |             |    |
|-----------------------------------------------|-------|--|-------|-------------|----|
| Repairing Gedda Cattu Pank<br>of Krishnapuram | 31 Do |  | 31 Do | 7 6 30 10 2 | Do |
|-----------------------------------------------|-------|--|-------|-------------|----|

|                                                            |       |  |       |             |    |
|------------------------------------------------------------|-------|--|-------|-------------|----|
| Repairing Dummady Krishna<br>nagarani Pank of Lingarajalam | 76 Do |  | 76 Do | 4 37 75 6 8 | Do |
|------------------------------------------------------------|-------|--|-------|-------------|----|

|                                       |        |  |        |              |    |
|---------------------------------------|--------|--|--------|--------------|----|
| Repairing Panula Pank of<br>Puravaddy | 148 Do |  | 148 Do | 21 1 147 5 2 | Do |
|---------------------------------------|--------|--|--------|--------------|----|

Repairing River Channel of  
 1/2 Calanapilly Collector in  
 383 December 1874

Repairing Mascedu Kulla in  
 1/2 Pozala 50 Do

Repairing Kulla in Calanala  
 1/3 pily 36 Do

Repairing Puntia Channel  
 1/4 in Lummurapilly 30 Do

Repairing Poredu Kulla in  
 1/2 Pozala 48 Do

Repairing Krustnam Raga  
 Channel 556 Do

Deduct proprietors' share  
 370-10-8  
 185-5-4

A.P. for  
 383 December 137 107 380 66 Completed in March 1875

50 Do 18 3 10 47 12 11 Do

36 Do 35 15 7 35 15 7 Do

30 Do 48 28 5 11 Do

48 Do 47 13 8 Do in January 1875

Def Dec 174  
 185 for January 175 390 4 11 Completed. Remainder of the Esti-  
 mate was spent under Deposits Repaid

235 11 235 11  
 185

Repairing River Channel of Collector in  
 27 Pootipala 343 November 174

Repairing Vaddy Sank of Guna  
 27 36 - prody III Do

Repairing Byrabhoopaly  
 99 Sank of Guna prody 89 Do

Repairing Vallabhalavany Sank  
 100 of Anantabhapalapatani 123 Do

Repairing Chintala bunda of  
 101 Guna prody 35 Do

Repairing Ummulakhandy  
 102 Sank of Pippalla Collapilly 41 Do

A R for  
 343 January 1875 265 77 342 157 Completed in March 175  
 29

III Do 30 14 110 15 II Do

89 Do 89 6 89 6 Do

123 Do " " 122 II Do in February 175

35 Do " " 35 " Do

41 Do " " 41 " Do

2631 II 3176558 II

2054 II 2054 II

2426 64174504 Total Revenue Account Repairs

# Repairs

31

## Repairing Sea Customs

A.P. for

House at Poodumadaka 60 District Engineer

60 May and

July 1874 " " 59 157 Completed in June 1874

## Repairing Station House at Poodumadaka

Do for May

73 Do

69 December 174 " " 68 68 Do in December 174

## Repairing Station House at Nukkapilly

145 Do

128 Do " " 127 10 Do in July 1874

Provincial Project  
Original works  
Civil Building

Constructing District  
Moonoffs Court House  
at Gallamashilly

Government  
6500 in G.O. No 163  
of the 19<sup>th</sup>  
December 1874

10917 3

Constructing School House  
at Ankapilly

" " " " " "

1000

Additions and Alterations  
to the Puhmajistrates Cut  
Cherry at Ankapilly

G.O. No 1697  
2768 dated 1st  
July 1873

199512 4

Provincial 11451.2.2617 10 9  
Budget  
for 1874-75

11199 2 25922 9

Do

" " " " " "

"

"

" " " " " "

109 2

Completed

11451.2.2726 12 9

2000 25 8000 10000 10000

11199 2 2701 4 9

Total original works

Site has been levelled and walls of  
the main building have been raised to  
7 feet height - Some doors and windows and  
some wood work to roof have been prepared

Not utilized for want of sanctioned  
Plan and Estimate

Repairing Police Station  
and Hospital at  
Kuripataw

26 District Engineer

Repairing old Police  
Station House at Ella  
manchilly, now used  
as a Range office

20 Do

A.P. for

26 December 174 " " 25 15 Completed in September 1874

for March 175

20 Decr February " " 19 27 2½ in February 1875  
1875

301 1 10 Total Repairs

City  
and  
Municipal

Local  
Sanitary  
Miscellaneous Public Improvements  
Civil Buildings  
Constructing Civil Hospital  
at Nurepatam

Proceedings of Board  
of Revenue Nos  
1340 1268 & 7241 of 29<sup>th</sup>  
July 1874 and 16<sup>th</sup>  
October 1874  
respectively

Proceedings of the  
Board of Revenue  
Nos 15 of 29<sup>th</sup> 20 11 7 466 8 3  
June 1874 and  
Dieth Engineers  
Nos 1503 of 8<sup>th</sup>  
November 174

Completed in March 1875

|    |    |   |     |   |   |
|----|----|---|-----|---|---|
| 20 | 11 | 7 | 466 | 8 | 3 |
|----|----|---|-----|---|---|

Total Public Improvements

As  
per  
the  
original works  
Communications

Improvements to the Road from  
Vizayapatam to Ankapilly

C.O. No 3954  
19370 of the 8<sup>th</sup> December 1868  
1095969

Local Fund  
Bridge for 77514.1 4076.4  
1874-75

During the late sanction of the  
revised estimate for substituting  
metal to gravel in some parts of  
the road, it was not possible to  
utilize the full grant of the year.  
Some portion of this allotment was at first  
intended for payment of compensation for  
land which was not paid.

L. E.  
and  
Kur.

Improvements to the Road  
from Narsipatanam to Polaraudi 15630 in Rs. 104 of  
Government  
to 10 June 1874

Constructing Road from Ankajipally to  
Chadavaram — 62311 December 1873  
Compensation for Poodimadaka Branch Road

Minor New Works  
Communications  
Pencasting & Pentacotta  
Lines

A.  
P.  
n  
as

Surveying Local-Saved Roads 215 Do

Constructing 4 tunnels on Pann  
Roads at Narsipatanam 88 Do

A. R. Board  
820 for 1874-75 552 6 11 7819 14/10

50 Do  
Prop. of Board  
7-4-9 Remitted 107 410 of  
25 to October 1874  
13305 11866 2 10

A. R. for  
7 June 1874 26 10 10

15 for July 1874 94 4  
Board's Proceedings  
No 1615 of 29th  
June 1874

A. R. for  
8 October 1874 87 15 7

208 14 5

34  
Excess expenditure over allotment  
has been incurred under authority  
from the Distt Engineer

These allotments were intended for  
payment of Compensation for lands  
but information was not required as  
that payment was made - hence no  
entry was made under these two items  
Total original works communications

Completed in July 1874

Four roads in Golconda Taluk have  
been surveyed and their plans have  
been prepared. The levels of these  
roads were not taken consequently  
the money provided for that purpose  
was not utilized.

Completed in January 1875

Total Minor New Works

Repairs  
Communications

Sty  
and  
Kur

Repairing Trunk Road No. 11  
from Ponce to Ramfere

L.O. No 55 of the  
14400 9<sup>th</sup> October 73

" " R. B. P. No 273  
of 27<sup>th</sup> Nov 74

14400 1000

Sty

Sty  
or

as

Repairing Road from Kursi  
-patam to Pallapaleu

L.O. No 3916  
1950 of 15<sup>th</sup> Dec 169

Repairing Road from Kursi  
-patam to Polaram

L.O. No 3913  
1500 of 13<sup>th</sup> December

1868

L.O. Budget

500 for 1874-75 735.4.4 1439214.4

L.O. Budget

500 for 1874-75

L.O. Budget

500 for 1874-75 " " 1950 " 10

500 Do

137 8.8 1499 15.7

Full grant has been utilized

Do

Do

35

10  
and  
Cw

Repairing Road from  
Pulkaeraud to Utkannapalawa 1100 of 13<sup>th</sup> December  
1868

GO No 3913

X. F. Budget

for 1874-75 " " 10984 10

Full grant has been utilized  
36

Repairing Road from  
Nirapalam to Godegondala 490

Do

" " 490

Do

" " 490 147

Do

10  
Pl  
O  
as

Repairing Road from Nirapalam to Condasanta 400

Do

" " 400

Do

" " 401 53

Do

Repairing Road from Ankajilly to Chodanuraw 1100

Proceedings of Board

of Revenue No 5230 " " 100  
of 16<sup>th</sup> August 1873

Do

" " 10987 5

Do

L &  
and  
ctu

Repairing Portion of  
Road from Antkapilly to  
Aganampoody

G.O. No 55-  
2000 of 19<sup>th</sup> Acto  
- her 1873.

Repairing Road from  
Antkapilly to Pooduniasaka  
via Munagapaka.

G.O. No 55 of  
1400 of 19<sup>th</sup> Acto her 173

Bud

1874-75

1999

Intt grant has been utilized

37

Do

707-19 21612

1874-75

1999

1874-75

1999

1874-75

1999

1874-75

1999

1874-75

1999

1874-75

1999

Total Repairs Communications

157914 92509212 5

Establishments  
District Road Fund  
Salaries

Salary of the Local Fund  
Pub Overseers 1st Grade.

" " " " " " 120 " 1093 8 9

Salary of the Local Fund  
Pub Overseers 3rd Grade

" " " " " " 60 " 676 12 4

Salary of the Local Fund  
Pub Overseers' Clerks

" " " " " " 30 " 330 " "

Salary of the Local Fund  
Lab Overseers' Clerks

" " " " " " 6 " 72 " "

Travelling allowance of the  
Local Fund Pub  
Overseers 1st and 3rd  
Grades.

" " " " " " 30 " 388 11 3

246 " 2561 " 4

38

Account

Travelling allowance of the  
Local Fund Paki  
Aurav's Clerk

4/1

At 100 Golconda Range  
Office Ellam auctilly  
21<sup>st</sup> April 1875

246 " 2561 " 4

3 15 11 21 6 4

249 15 11 2582 6 4

Total Local Fund Establishment

39


W. B. M. K. well C.E.  
Assistant Engineer  
In charge of Golconda Range

A  
au  
c

a  
a  
c

le 0

71



1109

Enclined 3<sup>rd</sup> 4-75  
S. C. C. C. C.

Vizagapatam District

Golconda Range

Progress Report of  
works for the month  
March 1875

17 September 75 <sup>sub 382</sup>

M. 5061/75  
5-1/75

July 1886/13

Estab 7

No 2675 Public Works Dept.

Proceedings of the Madras Government  
Under date the 17<sup>th</sup> Sept 1875  
Read the following

Part in full

Pro. Board of Revenue (No. 2218 419<sup>th</sup> Aug 1875)

The attention of  
the Chief Engineer for  
Irrigation is called to  
the complaint of the  
Golconda Range  
Officer as to the insufficiency of the allotments  
for Minor New Works  
and Repairs, Irrigation.  
The budget allotments  
appear to have been  
Rs 500, and Rs 17500  
respectively.

AM

AM

AM

17/4

respectively, and these  
sums appear from the  
Monthly Returns to have  
been placed at the  
disposal of the District  
Engineer as fast as the  
outlay seemed to demand  
and to the full amount  
for which Estimates  
were sanctioned. But  
they do not appear to  
be adequate in themselves.

In regard to want  
of progress with the  
Sptl. Agents Bungalow  
at Koraput it is re-  
marked that this  
work was ordered to  
be taken in hand by  
the Public Works Dept.

late in the year, after  
the failure of the Sptl.  
Agent to carry it out.  
Under these circum-  
stances it is <sup>not</sup> sur-  
prising that the  
Executive Engineer  
was unable to utilize  
the whole of the sum  
of Rs <sup>9200</sup> ~~5400~~ so suddenly  
placed at his disposal.

The Koraput Hill  
Jail Works would also  
appear from the papers  
recorded with G.O. No. 792  
of 8<sup>th</sup> April 1895 to  
have been transferred  
from Civil to Public  
Works Agency at a  
very late date and in

a very unsatisfactory  
state, with a balance  
of only Rs 570 available  
out of which only Rs. 190  
could, in consequence be  
utilized. The Executive  
Engineer seems to have  
been unfortunate in his  
choice of the Overseer  
whom he was allowed  
to entertain in G.O. No. 1177  
of ~~20<sup>th</sup> June 1874~~ <sup>10<sup>th</sup> Oct 1874</sup>. But  
the Collector's report  
is one sided, and does  
not give a fair idea of  
the difficulties under  
which he laboured;  
difficulties which the  
Civil Agency at first  
employed had failed  
to

to be continued  
11/11/74

11  
to grapple with.

The remarks in the  
new Pottingly Ghant  
are similarly captions,  
no credit being given  
for what has been done.  
As regards the Pottingly Ghant  
~~At the same time it is~~  
necessary that the Executive  
Engineer be warned not  
to commit the common  
error of carrying out all  
the easy portion of his  
Ghant, and leaving  
the most difficult  
to the last. He states  
generally in his Progress  
Report for March  
that the 20 miles of Ghant  
Road have been widened  
to an average of 13 feet.

As regards the Pottingly  
Ghant

He

He will now therefore  
cease to proceed with  
any further widening  
of earth work, and  
concentrate all his attention  
upon widening the difficult  
portions till he shall  
have attained a uni-  
form width of 13 feet  
throughout the Ghant.  
He will also submit  
within a reasonable  
time an Estimate for  
completing the Ghant,  
in supercession of the  
provisional Estimate  
of Rs 1,84,500 sanc-  
tioned in G.O. No 1944  
of 5<sup>th</sup> August 1875 - and  
in order that better  
and more constant  
supervision

12  
supervision may be  
maintained in the  
work, and to keep  
down the charge for  
temporary Estab<sup>t</sup> which  
is shown in the Executive  
Engineer's Progress Report  
for March to be re-  
cipient, the District  
Engineer will submit  
proposals for incor-  
porating so much  
of the Vizianagram  
Sub Division with  
the Jypore Range  
as shall form one  
good range to be the  
charge of the present  
Sub divisional officer,  
the remainder of whose  
charge

charge will be absorbed  
in the Vizianagruin Range.  
The extra Imperial Overseer  
of the District will also  
be attached to the new  
Jeypore Range, for whose  
permanent Head Quarters  
Saloor would appear  
to be well suited. By  
these arrangements a  
special officer for the  
Jeypore Works may be  
dispensed with, which  
the completion of the  
trace of the Ghant appears  
to permit of. The District  
Engineer will report on  
the details of the pro-  
posed arrangement, and  
give his opinion regarding  
its

13  
its propriety. He will  
also cause an extract  
of the Monthly Progress  
Report of the New  
Pottingly Ghant Works  
to be sent to the Chief  
Engineer. and to ensure  
that money shall not  
be laid out on any but  
the most difficult  
and necessary work,  
the allotment of Rs 20,000  
is reduced to Rs 10,000.

With reference to  
the Collector's remarks  
in para 4 it would  
appear desirable that  
the submission of Estimates  
for Bridge and Road  
work

work should be sub-  
mitted for sanction in  
anticipation of funds  
being available.

The repairs to Can-  
tonment Roads in the  
Municipal Towns of  
Vizagapatam and Vizian-  
agaram are understood  
to have been made with  
allocments in the Imperial  
Budget.

Done

|                   |          |
|-------------------|----------|
| D. S. Vizagapatam | 4        |
| Chhoyor Linga     | 5        |
| Rev. Board        | 13       |
| Rev. Dept. of     | 7 54 5   |
|                   | <u>5</u> |

Office 17

SC Dept - 1-10-75

x<sup>th</sup> att<sup>d</sup>

[1875] Madras.

RECEIVED

very urgent  
20/9/75  
1-35-075  
20/9/75  
1.20.

17/10/75 No. 9675

No. 312

Part on Public Works  
under the Puzayattam  
during 1874-75

Orders on Roads  
being submitted in  
month Collectors—