

- (1) Number of pages _____
(2) Date of repair _____
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works

DEPARTMENT

G.O. No.	2857	Press	<i>Original</i>
B.P. No.		Mis.	
Dated	6. 10	195	18/5

Not to be folded or roughly handled

6

32

*Proceedings of the Madras Government, Public Works Department,
6th October 1875.*

No. 69. Read the following endorsement of the Chief Engineer for Irrigation, dated Ootacamund, 27th September 1875, No. 1,125:—

Statement of Outlay on Repairs and Minor New Works, Agricultural, for the Month of July 1875.

Districts.	REPAIRS.					MINOR NEW WORKS.				
	Budget Estimate.	Revised Grant.	Allotment up to end of month.	Amount of Estimates sanctioned.	Amount expended.	Budget Estimate.	Revised Grant.	Allotment up to end of month.	Amount of Estimates sanctioned.	Amount expended.
	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
Ganjam	40,000	39,000	10,000	42,324	5,664	2,500	2,000	750	2,637	375
Vinayagapatam	17,500	17,500	8,700	7,700	6,206	2,000	1,600	2,000	1,600	702
Godavery	1,76,200	1,72,000	1,10,000	2,67,963	1,15,437	17,000	13,600	6,000	7,336	1,898
Kistna	1,30,000	1,27,000	1,40,000	1,99,444	1,07,757	10,000	8,000	7,500	750	845
Nellore	71,700	71,000	88,000	1,59,237	83,063	8,300	6,600	8,700	19,268	3,139
Bellary	51,500	50,000	25,000	16,006	23,624	10,000	8,000	2,500	904	718
Cuddapah	60,000	58,000	40,000	27,456	17,265	12,000	9,600	3,000	3,000	1,378
Kurnool	40,000	39,000	30,000	43,232	15,300	5,000	4,000	4,000	6,585	2,358
Prasidancy	3,000	3,000	2,636	2,895	...	...	...	...	...	...
Chingleput	1,10,000	1,10,000	45,000	94,528	29,408	15,000	12,000	6,000	7,362	1,936
North Arcot	1,85,000	1,82,000	80,000	1,30,447	39,961	15,000	12,000	10,000	21,575	5,338
South Arcot	1,20,000	1,17,000	85,000	71,008	19,315	15,000	12,000	5,000	10,350	713
Salem	60,000	58,000	20,000	30,568	16,190	15,000	12,000	6,000	8,113	2,786
Tanjore	1,68,500	1,64,000	50,000	1,88,186	56,746	10,000	8,000	4,000	15,067	4,981
Trichinopoly	90,000	88,000	65,000	98,093	40,471	8,000	6,000	2,000	3,787	1,177
Coimbatore	75,000	73,500	30,000	26,679	22,491	6,000	4,800	4,800	4,121	3,398
Malabar	1,100	1,100	1,550	1,510	343	500	400	200	...	...
Madura	50,000	45,500	25,300	1,18,583	16,029	8,000	6,400	2,000	7,049	1,054
Tinnevely	1,00,500	98,200	71,700	1,50,768	59,121	15,000	12,000	6,000	10,880	4,607
Total	15,00,000	14,66,800	8,27,886	16,81,967	6,29,731	1,74,300	1,39,440	78,950	1,80,354	37,889

(Signed) JOHN MULLINS, Lieut.-Colonel, R.E.,

27th September 1875.

Chief Engineer for Irrigation.

SUBMITTED for the information of Government.

The expenditure of the month on Repairs was Rupees 1,47,190, or more than the average required; that on Minor New Works Rupees 4,696, or not much more than one-fourth of that necessary.

2. In the following districts the progress of repairs continued to be far from satisfactory.

	ACTUAL.	PROPER.
	RS.	RS.
Ganjam	5,664	14,000
Cuddapah	17,265	20,000
Chingleput	29,408	37,000
North Arcot	39,961	45,000
South Arcot	19,315	40,000
Salem	16,190	20,000
Coimbatore	22,491	25,000

Proceedings of the Madras Government, Public Works Department,
6th October 1875.

3. In nearly all the districts the outlay on Minor New Works shows very unsatisfactory progress, and so far as is known in this office in only one district—North Arcot—has adequate progress up to date been made. There probably nearly treble the amount of the revised grant will be spent within the year if funds can be found.

(Signed) JOHN MULLINS, Lieut.-Colonel, R.E.,
Chief Engineer for Irrigation.

No. 70.

ORDER THEREON, 6th October 1875, No. 2,857.

IRRIGATION, No. 9.
Account.

RECORDED. The explanations required by G. O., No. 2,325, of the 12th August 1875, should be submitted at an early date.

(True Extract.)

Major-General, R.E.,
Secretary to Government.

To the District Engineers concerned.
" Chief Engineer for Irrigation.

Ed. W. J. Lewis
Spare Copies

No. 1125.

Submitted for the information of
Government

Enclosure.

The expenditure of the month on Repairs was Rupees 1,47,190 or more than the average required; that on Minor New works Rupees 4,696 or not much more than one fourth of that necessary.

2. In the following Districts the progress of Repairs continued to be far from satisfactory.

	Actual	Proper
Ganjam	5,664	14,000
Buddapah	17,265	20,000
Chingleput	29,408	37,000
North Arcot	39,761	45,000
South do	19,315	40,000
Salem	16,190	20,000
Coimbatore	22,491	25,000

3. In nearly all the Districts the outlay on Minor New Works shows very unsatisfactory progress, and so far as is

No 2857

R.W.L.

100

Pro: of the Madrid Cons.

Handed date the 6 Sept 1875

Read the following

From

the Ch. Engrs for Irrigation (H. E. Dec 175 d 24 Sept 1875)

Recorded. The explanations required by
C.O. No 2325 of the 12th
August 1875 will ~~be~~
~~submitted~~ should be submitted
at an early date

27/9

Mr
Wells

Deputies concerned
Chargé for Engrs

120

5

17

SC No 22-10-75

75-1

64087

Gobt. of 1875: Madras.
PUBLIC WORKS.

The Mr. Engrs.
Concerned.

Date

Issued

Recd.

Recd.

G. O. 6 Oct. 1875, No. 2857

No. 69-70

Statement of Outlay on
Repairs & Minor New Works
Agricultural, for July 1875.
Endorsement of the Chief
Engr: for Irrigation
submitting with remarks
the _____, recorded.
The explanation required
by G. O. No. 2323 of the 12th May 1875
to be submitted at once.