

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works

DEPARTMENT

G.O. No.	3008	Press
B.P. No.		Mis.
Dated	9-11-	1876
		-195-

Original

Not to be folded or roughly handled

No. 161. Read the following letter from J. D. GRANT, Esq., Officiating District Engineer, Tinnevely, to Major-General G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Palamcottah, 26th October 1876, No. 112:—

WITH reference to G.O., No. 2,235, of 24th August 1876, I have the honor to offer the following explanations regarding the causes of excess over the amount sanctioned in G.O., No. 1,444, of the 10th June 1876, for repairing the Camp Jail at Palamcottah, as it appears that the explanations already given were in some respects deficient and in some degree misapprehended.

Two Bills for Rupees 191-13-9.
Enclosures received with memorandum
No. T-1,099, of 13th October 1876.

2. In order that the circumstances may be fully understood I will give a detailed account of the matter from the beginning, and I trust that Government will, in consideration of the severity of their order, excuse the inevitable lengthiness of my report, as it is impossible to condense it without omitting material particulars.

3. In G.O., No. 1,444, of 10th June 1876, an estimate of Rupees 1,600 for the repair of the jail was sanctioned, it having been explained by me that owing to the nature of the work it was impossible to prepare a correct estimate till the work was approaching completion.

4. Shortly after the estimate of Rupees 1,600 was submitted, it was discovered that a sum of about Rupees 200 had been by mistake omitted from the estimate, and for such a blunder I cannot offer any excuse beyond that it was a clerical error in the preparation of the estimate.

5. The jail, as previously explained, consists of a collection of low buildings with mud walls and thatched roofs, and when the work was begun we were compelled to push on to completion with the least possible delay, as the prisoners were inconveniently crowded, while a part of their wards was in our hands.

6. In repairing the buildings some of the materials were found to be unfit for further use, and were consequently rejected. Some were found unfit for use in the position they originally occupied but good enough to be used elsewhere, thus some wall plates were cut down and used as rafters and some posts were replaced as rafters; the same may be said of the ridge pieces and other timbers.

7. In preparing the estimate, then, the cost of each part of the work was taken and the rates per unit struck from the total; this method of preparing the estimate was the only one that could be adopted when both free and convict labor were employed and materials of so many different kinds (such as palmyra leaves, string, sticks, &c.,) purchased.

8. The estimate for Rupees 1,600 was prepared by the Taluq Overseer, who alone knew the amount of work and materials unpaid for, and in the preparation of this estimate he omitted to include bills to the value of about Rupees 200.

9. Immediately on discovering the error he reported it to the Range Officer, and prepared a corrected estimate for 1,817 Rupees, which the Range Officer checked after examining the accounts and submitted to Government.

10. On receipt of the Deputy Chief Engineer's memorandum, No. T-651, the Overseer was directed to state what charges had been omitted from the estimate of Rupees 1,600, and he reported, in reply, that they were as detailed in this office letter No. 70 of 10th August 1876, viz. :—

	RS.	A.	P.
Roof materials, &c., as per bill	193	9	9
Lime not paid for	7	0	0
Sundries, straw, &c.	2	12	0
	203	5	9

11. The bill for Rupees 193-9-9 had certainly been paid in part, but there were other bills for about an equal amount which were not paid, and in selecting the bill to be forwarded to Government in explanation of the mistake probably the wrong bill (one which had been paid) was chosen.

12. I now forward copies of contractor's bills for Rupees 191-13-9 which were not paid when the estimate of Rupees 1,600 was submitted.

13. It was of course impossible for Mr. Hughes to know which bill the Overseer had omitted in making his calculations, and when writing his letter, No. 62, of 12th July 1876, Mr. Hughes knew only that a certain sum had been omitted from the estimate, and depended on the Overseer to select the bills which had been left out.

14. This would probably not have occurred had there been a large difference in amount between the bills.

15. "The lime not paid for," Rupees 7, was prepared by the Jailor with prison labor, and as he had furnished no bill the charge was omitted.

16. The balance of the increase in whitewashing, viz., Rupees 7-12-2, is trifling, and probably due to the transfer of some charges from some other head.

17. In the case of the sundries an addition was made in the estimate to allow of any necessary work being done, and it is quite possible that it may not be expended.

18. With regard to the remark that two so-called estimates are submitted, one of Rupees 1,800 and one of Rupees 1,817, I beg to state that the former was not submitted as an estimate, and indeed should not have been submitted at all; it was prepared solely for the information of the District Engineer, and was intended to exhibit the estimated cost of roofing calculated in a different way from that adopted in the estimate of 1,817 Rupees, but being amongst the other papers attached to the data it was accidentally forwarded with the rest, and it will be observed that it is not referred to in letter No. 70 of 10th August 1876.

19. Next in regard to the three different prices for roofing.

In the estimate of Rupees 1,600 the rate including wall-plate, &c., is Rupees 4-4-0 per square, and in the estimate of Rupees 1,817 it is 4-14-0, the cause of which excess was, as already explained, that a sum of Rupees 200 had been omitted from the calculations.

In the estimate of Rupees 1,817 the rate for roofing 4-14-0 would have been 3-12-0 had the wall-plate and tie beams been separately estimated for, and this is what was intended to be conveyed in this office letter No. 70 of 10th August 1876, paragraph 4.

20. I have been unable to find the entry of timber per square yard, referred to in the G.O., unless it be the item marked with pencil in the 1,800 Rupees estimate, viz., 1,340 L. yards wrought palmyrah wall-plates and tie-beams, but the writing though not good would seem to be clear, and quite different in appearance from the entries of square feet in the same sheet.

21. Should I have overlooked the particular entry commented on, I would beg to state that it can only be a clerical error on the part of the copyist, as it is not usual and seems scarcely possible to calculate roofing timbers by the square yard.

22. How easily such clerical errors may creep into documents may be seen from line 3, paragraph 4, of letter No. 70 of 10th August 1876, in which Mr. Hughes is made to say, "viz., 1,340 cubic yards value, &c.," whereas both in Mr. Hughes rough draft and in the entry book I find lineal yards given, thus "L. yds."

23. In the order it is remarked that "the accounts of the work have been very badly kept, and that those of the range require overhauling;" that the accounts have not been well kept is quite evident; but I do not think that the fault lies with the Range Office Establishment, as it was beyond the power of the Accountants to check anything but the calculations, since they had no means of knowing what work remained to be done. Had the entire work been paid for and the bills been filed in the Range Office, then the Range Accountants would undoubtedly have been responsible for passing an estimate less in amount than the total of payments made; but so far as I can judge the range accounts are as well kept as can be expected when the very great number of accounts, &c., is considered.

24. In conclusion I would beg to state that the jail work being near headquarters was frequently inspected, and that there is no doubt whatever that the amount spent has been *bonâ fide* and honestly expended; and that the entire difficulty arose from the calculation of the rates and from the confused way in which the accounts were kept in the Overseer's office; and I would beg most respectfully to submit for the consideration of Government that a fine of Rupees 217 and a reprimand such as that conveyed in G.O., No. 2,235, of 24th August, is a most severe punishment for an error which was exceedingly stupid no doubt, but which could not have been fraudulently made and which caused no loss of money to Government or gain to any one.

25. I return the papers received with the Deputy Chief Engineer's memorandum, No. T/1,099 of 13th October 1876.

No. 162. ORDER THEREON, 9th November 1876, No. 3,008.

CIVIL WORKS, No. 14.

(a) *Heads of Service.*—Provincial.
Fund.—Ordinary.
Class.—~~General Works~~ *Repairs*
Main-head.—Civil Buildings.
Sub-head.—E, Prisons Department.
Section.—iii, Lock-ups.
Name of Work.—Camp Jail at Palamcottah.
Amount.—Rupees 1,817.
To be carried out by the Public Works Department.

In consideration of the general good management of district and executive duties by Mr. Grant, the Government accept his explanation and apologies, and excuse the Range Officer and the Overseer—the fine inflicted on whom in G.O., No. 2,235, of the 24th August is remitted.

*Proceedings of the Madras Government, Public Works Department,
9th November 1876. No. 3,003.*

2. But the Range Officer is warned not to trust too much to his Overseer for the preparation of accounts. And the name of the latter Subramaniam Pillay will be recorded with a view to check future irregularities.

3. The special attention of Mr. Grant is drawn to G.O., No. 2,896, of the 30th October 1876, with regard to the keeping of accounts by Overseers; which is not in accordance with the spirit of the Public Works Code, and should be discontinued.

4. The second revised estimate of Rupees 1,817 for the Camp Jail, Palamecottah is now sanctioned.

5. This sanction has been registered as Provincial No. 182 W of 1876-77 and cancels Provincial, No. 64 W of the current year.

(True Extract.)

Major-General, R.E.,
Secretary to Government.

To the District Engineer, Tinnevely.
" Examiner of Public Works Accounts.
" Judicial Department.

Public Works Dept.

*Letter from the Offg. District Engineer
Tinnevely No. 112 of 26th Oct. 1876.*

For orders

*I agree. But if the
Overseer is not by the
Code required to keep
accounts this should
be specially brought
to Mr. Grant's notice*

M

*It is suggested
that in consideration of
the good management,
both of Executive and
District duties, by Mr.
Grant, his explanations
and apologies may be
accepted, and the Range
Officer and Overseer
excused; and that the
2nd revised estimate be
sanctioned. But that
the Range Officer shall
be*

MEMORANDUM BY RANGE OFFICER.

Amount of Bill

RS. A. P.

135

Certified that the above Claim is correct, and that the materials have been received by me.

104 J Subramanian
Surber & Co

Range Officer.

13th May 1876.

REMARKS BY RANGE OFFICER

Inspected on the 11th May 1876

I Certify that Materials to the extent shown above have been inspected by me that they are good & are such as the Estimate provides for -

104 W Hughes

Range Officer.

22 May 1876.

Received Rupees

135

on account of the materials detailed within, as a final

payment in settlement of all demands.

104 Subramanian

Supplier.

True Copy

W Hughes

True Copy

22 May 1876.

No 112 District Engg Office Turrenally
Palamcottah 26 October 1876.

Quoted

J I.

(EXAMPLE II.)

RECEIVED from the Officer in charge of Turrenally Range,

Rupees

56-13-9

Fifty six annas thirteen

& five pice

being balance due in full on my Contract for

suppliers Bills Nos 34

& 39 dated 20th & 21st April 1876 for Materials supplied to the Camp Jail at Palamcottah Est. Rs 960 " " Inspected on the 11th May 1876

3rd June 1876.

104 W Hughes

On Officer

104 Subramanian

Supplier

104 CP

124

True Copy

W Hughes

True Copy

-sideration of the severity of their order, ex-
-cuse the inevitable lengthiness of my re-
-port, as it is impossible to condense it with-
-out omitting material particulars.

3 In G.O. No 1444 of 10 June 1876 an Esti-
-mate of Rs 1600 for the repair of the Jail
was sanctioned. it having been explained by

MEMORANDUM BY RANGE OFFICER.

Amount of Bill

Rs. A.

26-10-76
No. 7816

Enclosure No. 1 in
a letter from the offe
Dist. Engr. J. Jinnelly
dated 26th October 1876
No. 112

To,
The Secretary to Govt
D. P. W.

2 Bills for Rs
191.13.9-

10/10/76

Suppl.

True Copy

M. Angles

Dist. Engr.

22 May 1876

100

No. 112 - Dist. Engr. Office Jinnelly
Palamcottah 26 October 1876.
J. D. Grant Esquire

(a) Heads of Service— Provincial
Fund. Military
Class. Regional Works
Main-head. Civil Buildings
Sub-head. Prisons Department.
Section. III Lock-ups—
Name of Work. Camp jail at Palamcottah—

Amount. Rs. 1817

To be carried out by the P. W. Department.

Print in the margin of G.O. No. 3008 of 9-11-76—

... circumstances may
be fully understood I will give a detailed
account of the matter, from the beginning
and I trust that Government will, in con-
sideration of the severity of their order, ex-
cuse the inevitable lengthiness of my re-
port, as it is impossible to condense it with-
out omitting material particulars.

3 In G.O. No. 1444 of 10 June 1876 an Esti-
mate of Rs. 1,600 for the repair of the jail
was sanctioned. It having been explained
by

MEMORANDUM BY RANGE OFFICER.

Amount of Bill

ES.

10/15/1876

True Copy

W. Hughes

Dist. Comm.

22 May 1876

100

No 112 District Engineer Timmely
Palamcottah 26 October 1876.

From J. D. Grant Esquire
Off District Engineer Timmely
Major Genl G. W. Walker R.E.
Secretary to Government P.W.D.

Encl. 2.
2 Bills for Rs 191-13-9.
Inclosures with memo. of 13th Oct 1876.
With reference to G.O. No 2235 of 24 August 1876. I have the honor to offer the following explanations regarding the causes of excess over the amount sanctioned in G.O. No 1444 of the 10 June 1876, for repairing the Camp jail at Palamcottah, as it appears that the explanations already given were in some respects deficient and in some degree misapprehended.

2. In order that the circumstances may be fully understood I will give a detailed account of the matter, from the beginning and I trust that Government will, in consideration of the severity of their order, excuse the inevitable lengthiness of my report, as it is impossible to condense it without omitting material particulars.

3. In G.O. No 1444 of 10 June 1876 an estimate of Rs 1,600 for the repair of the jail was sanctioned. it having been explained by

by me, that owing to the nature of the work it was impossible to prepare a correct Estimate till the work was approaching completion.

4. Shortly after the Estimate of P^r. 1600 was submitted, it was discovered that a sum of about P^r. 200 had been by mistake omitted from the Estimate, and for such a blunder I cannot offer any excuse beyond that it was a clerical error in the preparation of the Estimate.

5. The Jail as previously explained consists of a collection of low buildings with mud walls and thatched roofs and when the work was begun we were compelled to push on to completion with the least possible delay as the prisoners were inconveniently crowded while a part of their wards was in our hands.

6. In repairing the buildings some of the materials were found to be unfit for further use & were consequently rejected. Some were found unfit for use in the position they originally occupied but good enough to be used elsewhere, thus some wall plates were cut down and used as rafters and some posts were replaced as rafters; the same may be said of the ridge-pieces and other timbers.

7. In preparing the Estimate then the

cost of each part of the work was taken and the rates per unit struck from the total, this method of preparing the Estimate was the only one that could be adopted when both free and convict labor were employed and materials of so many different kinds (such as palmyra leaves, string, sticks &c.) purchased.

8. The Estimate for P^r. 1600 was prepared by the Jail Overseer who alone knew the amount of work and materials unpaid for, and in the preparation of this Estimate he omitted to include Bills to the value of about P^r. 200.

9. Immediately on discovering the error he reported it to the Range Officer and prepared a corrected Estimate for 1817 P^r, which the Range Officer checked after examining the accounts, and submitted to Government.

10. On receipt of the Deputy Chief Engineer's Memo N^o. 551 the Overseer was directed to state what changes had been omitted from the Estimate of P^r. 1600 and he reported in reply that they were as detailed in this Office letter N^o. 70 of 10: August 1876.

Viz Roof materials as per Bill P^r. 193-9-9
Some not paid for _____ " 7-"
Sundries, Straw &c. _____ " 2-12-"
203-5-9

11. The Bill for P^r. 193-9-9 had certainly

been paid in part, but there were other Bills for about an equal amount, which were not paid, and in selecting the Bill to be forwarded to Government in explanation of the mistake probably the wrong Bill (one which had been paid) was chosen.

12. I now forward copies of Contractors' Bills for Rs 191-13-9 which were not paid when the Estimate of Rs 1600 was submitted.

13. It was of course impossible for Mr Hughes to know which Bill the Overseer had omitted in making his calculations and when writing his letter N^o 62 of 13 July 1876. Mr Hughes knew only that a certain sum had been omitted from the Estimate, and depended on the Overseer to select the Bills which had been left out.

14. This would probably not have occurred had there been a large difference in amount between the Bills.

15. "The line not paid for, Rs 7, was prepared by the Jailor with prison labor and as he had furnished no bill, the charge was omitted.

16. The balance of the increase in whitewashing viz Rs 7-12-2 is trifling and probably due to the transfer of some charges from some other head.

17. In the case of ^{the} Sundries an addition was

was made in the Estimate to allow of any necessary work being done and it is quite possible that it may not be expended.

18. With regard to the remark that two so-called Estimates are submitted, one of Rupees 1800 and one of Rupees 1817, I beg to state that the former was not submitted as an Estimate, and indeed should not have been submitted at all; it was prepared solely for the information of the District Engineer, and was intended to exhibit the estimated cost of roofing calculated in a different way from that adopted in the Estimate of 1817 Rupees, but being amongst the other papers attached to the data, it was accidentally forwarded with the rest, and it will be observed that it is not referred to in letter N^o 70 of 10 August 1876.

19. Next in regard to the 3 different prices for Roofing.

In the Estimate of Rupees 1600 the rate including wall plate &c is Rs 4-4- per Square, and in the Estimate of Rupees 1817 it is 4-14- the cause of which excess was as already explained that a sum of Rs 200 had been omitted from the calculations.

12. In the Estimate of Pulpes 1817 the rate
for Roofing 4-14-11 would have been 3-12-11
had the wall plate and tie beams been sepa-
rately estimated for, and this is what was
intended to be conveyed in this Office letter N^o 70
of 10 August 1876 para 4.

20. I have been unable to find the entry
of timber per Square yard, referred to in the
G. O. unless it be the item marked with pencil
in the 1800 Pulpes Estimate. Viz 1340 L. Y^{ts}
wrought palmyrah wall plates and tie beams,
but the writing though not good would seem
to be clear, and quite different in appearance
from the entries of L^g feet in the same sheet.

21. Should I have overlooked the particular
entry commented on I would beg to state that
it can only be a clerical error on the part
of the Copyist as it is not usual and seems
scarcely possible to calculate roofing timbers
by the Square Yard.

22. How easily such clerical errors may
creep into documents may be seen from
line 3 para 4 of letter N^o 70 of 10 August
1876 in which Mr. Hughes is made to say
"Viz 1340 Cubic Yards value 8^{rs}" whereas both
in Mr. Hughes rough draft and in the entry
Book I find lineal yards given thus "L yds"

fair draft
should be
connected
by the same
line page
there

It is the
Range
Accountant
who is
responsible
for the
entries

23. In the Order it is remarked that the
accounts of the work have been very badly kept,
and that those of the Range require overhauling,
that the accounts have not been well kept is
quite evident, but I do not think that the fault
lies with the Range Office Establishment, as it
was beyond the power of the Accountants to
check anything but the calculations, since
they had no means of knowing what work
remained to be done. Had the entire work
been paid for and the Bills been filed in
the Range Office, then the Range Accountant
would undoubtedly have been responsible
for passing an Estimate less in amount than
the total of payments made, but so far as
I can judge the Range Accounts are as
well kept as can be expected, when the
very great number of Accounts 4^{rs} is con-
sidered.

24. In conclusion I would beg to state
that the jail work being near Head Quarters
was frequently inspected and that there is
no doubt whatever that the amount spent
has been bona fide and honestly expended
and that the entire difficulty arose from the
calculation of the rates and from the confused
way in which the Accounts were kept in the

Director's Office; and I would beg most respectfully to submit for the consideration of Government that a fine of Rs. 217 and a reprimand such as that conveyed in G.O. No. 2235 of 24 August is a most severe punishment for an error which was exceedingly stupid no doubt, but which could not have been fraudulently made and which caused no loss of money to Government or gain to any one.

25. I return the papers received with the Deputy Chief Engineer's Memorandum No. 1099 of 13 October 1876.

I have the honor to be,

Sir,

Your Most Obedient Servant

J. D. Grant
Off. District Engineer
Sunderbly

12

21123

21123

21123

21123

21123

21123

QD 10-6-76 no 1444
24-8-76-2235
E ho 7/1099 8/13/10/76 on C ho 7295

P. W. B.
30 2nd 1/76
no 7816

From
The Offr Dist Engineer
Sincerely
To
The Secretary to Govt
D. P. W

Dated 26th }
Received } October 176

Re 112.
Enclos 2. X

The Enclosure containing
7 papers put up with
I Memo No 1099-13
October 1876 given to
Camp Laik Laik
Calamcottah - offering
explanations regarding
the causes of excess over
the amount sanctioned
on the 10th June 76 for
repairing the -

P. B. file No 88-9006/76
Enclosures containing 6 papers returned to the

12/6/

Ans 11-76

No 3008

Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 9 Nov 76 14

No 150 of 22 Nov 76

Memorandum

In the Clarification in G.O.
No 3008 of 5th November 1876.
for "Original works" read "Repairs".

W. S. Colonel
Offr Quarter Master Genl.
D. P. W.

To Mr. George
Nov 22/76. To the Dy. P. M. Messrs.
Depd. 22-11-76 Dist Engineer Sincerely -

G.O. No. 2235 of the 24th
is herewith permitted.
2. But the Range Officer
is warned not to trust
to private contractors
for the preparation of

QD 10-6-76 no 1444
 24-8-76-2235
 E no 7/1099 8/13/10/76 on Ck 7295

P. W. D.
 30 Oct 76
 No. 7816

From

No 3008

Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 9 Nov 76 14
 Read the following:—

From
 The Dist Engineer
 Immediately
 M.C. No. 1124/26th Oct 76
 Suit

In consideration of
 the general good management
 of District and
 Revenue duties by Mr
 Grant, the Government
 accept his explanation
 and apologies, and since
 the Range Officer and
 the Collector—the former
 intimated on whom in
 L.O. No. 2235 of the 24th
 August is permitted.
 L. But the Range Officer
 is warned not to trust
 to mistake to his Officer
 for the preparation of

9006/11/76
 continuing to forward returns to the

Camp Palancottah—
 explanations re
 the causes of road
 the amount same
 on the 10th June 76
 repairing the—

12/6/

Cont-4-21

accounts. And the
^{subramaniam Pillay}
name of the Lat Sen
will be preserved with
a view to check future
irregularities.

3. The special attention
of Mr. Grant is drawn
to G.O. No 2076 of the
30th October, 1876, with
regard to the keeping
of accounts by Quarters;
which is not in accordance
with the spirit of the Public
Works Code, and should
be discontinued.

4. The second revised
estimate of Rs 1077 for the
Camp Jail, Palamcottah,
is now ^{revised} sanctioned.

This sanction has been
registered as Pro. ^{11/11/76}
No 182 W. of 1876-77 and
cancels Pro. No 64 W. of
the current year.

Ans-11-76

8. Tinnelly - S
Ex. P. W. Accts. S
J. P. H. S.
Date - 20-11-76

7816



Govt. of Madras.

PUBLIC WORKS.

To

The R. C. Linnacolly -

10

Dated

Issued

Recd

Encl.

G. O. 9th Dec 1876, No. 3008

Nos. 161/62

Camp fail at Palani -
- collect, Linnacolly Dist. -

The second revised
estimate of Rs 1877 for
repairs &c - same -
- noted with remarks.

But in the
21-11-76

Indl. 11/11/76