

(1) Number of pages.....

(2) Date of repair.....

(3) Initials of the Referencer.....

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	576	(2)	Press
B.P. No.			Mis.
Dated	2.3	18	76

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,
3rd March 1876.

No. 28.

Read the following:—

Statement of Outlay on Repairs and Minor New Works, Agricultural, for the Month of November 1875.

Districts	Repairs					Minor New Works				
	Budget Estimate	Revised Grant	Amount up to end of Month	Amount of Estimates sanctioned	Amount expended	But got paid	Revised Grant	Amount up to end of Month	Amount of Estimates sanctioned	Amount expended
Ganjam	46,000	39,000	16,000	11,083	11,788	2,500	2,000	2,150	2,750	1,056
Vizagapatnam	17,500	17,500	14,700	11,653	8,372	2,000	1,000	2,000	1,975	1,110
Godavery	1,34,300	1,72,000	1,31,000	2,09,618	1,49,710	17,500	13,500	7,000	9,418	3,145
Kistna	1,34,300	1,27,200	1,00,000	2,23,544	1,52,663	10,000	3,000	3,000	1,170	324
Nellore	71,700	71,000	69,000	2,03,513	39,753	8,500	6,000	8,700	11,396	88
Eluru	51,500	50,000	53,000	77,166	46,251	10,000	3,000	2,500	4,574	69
Chittoor	80,000	59,000	40,000	54,651	39,193	15,000	5,000	3,000	3,000	2,076
Kanara	15,000	39,000	40,000	55,156	29,035	5,000	4,000	4,000	5,100	2,076
Chengalpet	2,000	2,000	2,000	2,395	1,661	...	...	...	...	...
Chingleput	1,10,000	1,10,000	89,000	1,70,374	80,918	15,000	12,000	9,000	19,001	6,246
North Arcot	1,35,000	1,35,000	1,20,000	1,71,949	1,01,852	15,000	11,000	24,000	21,281	24,240
South Arcot	1,22,000	1,31,000	100,000	92,032	36,098	15,000	12,000	6,000	11,647	4,582
Salem	6,000	58,000	33,000	53,772	28,215	15,000	12,000	16,000	1,550	7,263
Tanjore	1,48,500	1,51,000	1,20,000	1,17,230	1,02,132	10,000	8,000	9,000	1,465	8,271
Tiruchinopoly	50,000	58,000	50,000	1,29,385	71,623	...	...	...	...	...
Coimbatore	45,000	74,500	30,000	3,089	32,677	...	...	...	...	...
Madurai	1,100	1,100	1,100	1,710	1,123	...	...	...	...	...
Madurai	50,000	48,500	18,000	1,28,511	25,546	...	...	...	...	...
Tinnevely	1,00,500	93,200	93,200	1,60,700	97,244	...	...	...	...	...
Total	15,60,000	11,60,800	12,50,000	21,32,309	10,88,355	...	...	...	...	...
Deduct amount transferred to Survey Establishment vide G.O. No. 181, dated 8th September 1875	...	5,000	...	...	...	...	...	...	...	...
	...	14,61,800	...	...	...	...	...	...	...	...

Add amount transferred from State outlay—(Purchase of lands &c., vide G.O., No. 3,317, dated 18th November 1875)

Total ... 1,30,900

For Sr. Geonary,
31st January 1876.

(Signed) JOHN MULLINS,
Chief Engineer

No. 124.

Submitted for the information of Government.

The statement shows that in the following districts only was the outlay on Repairs at the end of eight months less than two-thirds of the revised estimate.

District	Actual
Ganjam	...
Vizagapatnam	8,372
South Arcot	36,098
Salem	28,215
Tanjore	102,132
Coimbatore	32,677

South Arcot appears to be the only district in which the expenditure is likely to fall very much below the revised estimate, for it is under the clearing of river channels which cannot be undertaken for four months, will be likely to bring up arrears.

*Proceedings of the Madras Government, Public Works Department,
3rd March 1876.*

The general expenditure of the Presidency exceeded two-thirds of the total grant by Rs. 1,10,769. It has been necessary to refuse demands for additional allotments made by several District Engineers owing to funds not being available. The following are the applications received, but not complied with up to date:—

Districts.	Amounts asked for.
Godavary	Rs. 14,800.
Kistna	12,000
Nellore	10,000
North Arcot	8,000
Salem	8,000
Tinnevely	14,800.

2. Under Minor New Works the total expenditure was nearly equal to two-thirds of the grant, and there is no doubt of the whole grant being utilized while, had it not been for the expenditure in some districts would have been increased. The following applications for funds remain uncomplied with:—

Districts.	Amounts asked for.
Cuddapah	Rs. 1,500
Tanjore	2,000
Coimbatore	700

In the Godavary the outlay complied with the sum shown as revised grant is due that to works having made but little progress, but to the circumstance that the delta completion estimates or to the Revenue, which latter are provided for from the available, however, that out of the delta a good deal is improvements which would properly be met from the Minor Range Officer's attention should be carefully given to such that it will be observed that much more progress has been met with minor works, which are principally tank escapes.

(Signed) A. McC. SCOTT, Major R.E.,
for Chief Engineer for Irrigation.

ORDER THEREON, 3rd March 1876, No. 576.

SECTION, No. 1.

A Court.

THE Chief Engineer for Irrigation will take care that, in refusing additional allotments applied for by District Engineers, the interests of Government do not suffer. The postponement of work which cannot prudently be left until next year. However he may consider that the grants at his disposal should be supplemented, he may apply to the Government for such information as will admit of a decision being given. Application to the Government of India for an additional grant.

(True B. det.)

for Irrigation.

Major-General, R.E.,
Secretary to Government.

Statement of Outlay on Repairs and Minor New Works, Agricultural, for the month of November 1875

Districts.	Repairs.				Minor New Works.				Remarks.
	Budget Estimate	Amount up to end of Month.	Amount of Estimates sanctioned.	Amount expended.	Budget Estimate	Amount up to end of Month.	Amount of Estimates sanctioned.	Amount expended.	
Ganjain	10000	10000	10000	10000	2000	2000	2000	2000	
Vizagapatam	11000	11000	11000	11000	2000	2000	2000	2000	
Godavary	12000	12000	12000	12000	2000	2000	2000	2000	
Kistna	13000	13000	13000	13000	2000	2000	2000	2000	
Nellore	14000	14000	14000	14000	2000	2000	2000	2000	
Bellary	15000	15000	15000	15000	2000	2000	2000	2000	
Cuddapah	16000	16000	16000	16000	2000	2000	2000	2000	
Kurnool	17000	17000	17000	17000	2000	2000	2000	2000	
Presidency	18000	18000	18000	18000	2000	2000	2000	2000	
Chingapat	19000	19000	19000	19000	2000	2000	2000	2000	
South Arcot	20000	20000	20000	20000	2000	2000	2000	2000	
Salem	21000	21000	21000	21000	2000	2000	2000	2000	
Tanjore	22000	22000	22000	22000	2000	2000	2000	2000	
Trichinopoly	23000	23000	23000	23000	2000	2000	2000	2000	
Coimbatore	24000	24000	24000	24000	2000	2000	2000	2000	
Malabar	25000	25000	25000	25000	2000	2000	2000	2000	
Madura	26000	26000	26000	26000	2000	2000	2000	2000	
Tinnevely	27000	27000	27000	27000	2000	2000	2000	2000	
Total									

Total amount sanctioned for the month of November 1875
 Total amount expended for the month of November 1875
 Balance carried forward to December 1875

For the month of November 1875
 By the order of the
 Chief Engineer for Irrigation

Port Saint George,
 24 January 1876

Lieut. Colonel, R.E.,
 Chief Engineer for Irrigation

Enclosure 1.

Submitted for the information
of Government.

The statement shows that in
the following Districts only was the outlay
in Repairs at the end of 8 months less
than $\frac{2}{3}$ of the revised grants.

	Actual	Average
Ganjam	Ruppes 14,700	26,000
Vizagapatnam	" 8,372	11,666
South Arcot	" 36,078	78,000
Salsette	" 28,215	38,666
Laccione	" 102,132	109,333
Comichintore	" 32,677	49,000

South Arcot appears to be the only District
in which the expenditure of the year is
likely to fall very much below the
proper amount for it is understood
that in Comichintore the clearing of
river channels which cannot be under-
taken until the latter 3 or 4 months
will be likely to bring up arrears.

The general expenditure of the
Presidency exceeded $\frac{2}{3}$ of the total grant

* Ruppes 14,66,800.

by Rupees 110,769. It has been necessary to refuse demands for additional allotments made by several District Engineers owing to funds not being available. The following are the applications received but not complied with up to date:

Districts	Amounts asked for
Kodavery	10,000
Krishna	12,000
Nellore	10,000
North Arcot	8,000
Salem	8,000
Sinnivelly	14,000

2. Under Minor New Works the total expenditure was nearly equal to two-thirds of the grant and there is no doubt of the whole grant being utilized. While, had it been larger, the expenditure in some Districts would have been increased.

The following applications for funds remain uncomplied with:

Districts	Amounts asked for
Buddapah	1500
Tanjore	2000
Coimbatore	700

In the Kodavery the small outlay compared with the sum shown as revised grant & is due not to works of this class having made but little progress but to the circumstance that most of them are chargeable either to the Delta completion estimates or to extensions and improvements under Revenue, which latter are provided for from the Repair grant. It seems probable, however, that out of the Delta a good deal is required in the way of improvements which would properly be met from the Minor New Works grant, and the Range Officers attention should be carefully given to such requirements. In North Arcot, it will be observed that much more progress has been made than in any other District with Minor Works which are principally Link & escape.

Lakshmi Lingam
31st January 1876

For Chief Engineer for Irrigation
Major R.E.
Lieut. Scott

The Secretary to Government
P.M.D.

No 876. P. W. Dept.

Proceedings of the Madras Govt
Under date the 3rd June 1876
Read the following

Grant

The Chief Engineer for

Irrigation

(H. O. No 1241 of 31st Jan 1876)

The Chief Engineer for Irrigation
will take care that, in refusing ad-
ditional allotments applied for by
District Engineers, the interests of
Government do not suffer by the
postponement of work which cannot
prudently be left until next
year. Whenever he may consider
that the grants at his disposal
should be supplemented, he should
lay before Government such informa-
tion as will admit of a decision
being arrived at as to whether a
special application to the Govern-
ment of India for an addi-
tional grant is requisite.

To The Engineer.

Chief Eng for Irig

Comd

16/3

15/2

No 3 March 16 B 728

Dubbing Engineer will
take care that in refusing
additional allotments
of land for by District Engineer
the interests of Government
do not suffer by the postponement
of work which cannot
possibly be left until next
year - Whenever land
is considered that the
grants at his disposal
should be supplemented, he
should lay before Govern-
ment such information as
will admit of a decision being
arrived at as to whether
a special application to the
Government of India for an
additional grant is required.

11/2

1099
 1000 of 1187 of 300000
 PUBLIC WORKS.

The District Engineer

4/3/78

M. WORKS FORM No. 3.

Current No. 991

From The Chief Engineer
 Irrigation

No. 124

Dated 3/12/78

1878

Recd. 8/1/78

Subject: Note on Statement of
 Outlay on Repairs and Minor
 New Works Agricultural for
 the month of November/78.

ENCLOSURES.

From to

Orders and Proceedings in file.

Statement of Mr. Hay on
 Repairs & Minor New Works
 Agricultural for the month of
 November 1878 by the
 Chief Engineer for Irrigation
 submitting the same for
 the month of Nov 1878

Department.	No.	Date.	ENDORSEMENTS.		
			Department.	No.	Dated.
P.W.D.	3/10	8/1/78			
"	3217	12/1/78			
"	3620	27/1/78			