

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No. 725 (W) Press
B.P. No. Mis.

Dated 21. 3. 1876

Not to be folded or roughly handled

116

*Proceedings of the Madras Government, Public Works Department,
21st March 1876.*

No. 329. Read the following letter from Lieutenant-Colonel C. S. HEARN, Inspector-General of Police, to Major-General G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Madras, 2nd March 1876, No. 946:—

WITH reference to G.O., No. 3,610, dated 24th December 1875, Public Works

* Wynaad.		
Increase in estimate for Inspector's bungalow at Manantoddy, 1876-77	RS. A. P.	
To meet adjustment of departmental expenditure on Maipaddy huts incurred in 1875-76	30 0 0	
Do. Cherambaddy	59 0 0	
Do. do.	175 0 0	
	200 0 0	
Malabar.		
Excess expenditure incurred by Department of Public Works on Superintendent's office at Calicut in 1874-75	251 3 0	
Total	715 3 0	

Department, I have the honor to request that the sum of Rupees 716,* which is required to adjust the following items of expenditure of past years and to provide for unforeseen increase in the estimate for a new work to be executed in the ensuing year, may be appropriated from sum of Rupees 860, provided in Malabar for the alterations of Inspector's bungalow at Goodalore, entered in the lists embodied in Government Order quoted above.

2. The building at Goodalore was under G.O., No. 1,523, dated 1st June 1875, Public Works Department, handed over to Public Works Department, and is therefore no longer in charge of this department. The amount required for repairs was entered in the list of proposed works forwarded to Government through an oversight on the part of the District Superintendent.

3. Rupees 30, the increase in the estimate for Inspector's bungalow at Manantoddy,* provides for the difference between the rough estimate of Superintendent

(Rupees 3,500) and detailed estimate (Rupees 3,530) prepared under orders of Government by District Engineer.

4. Rupees 59 and Rupees 175. These sums were expended departmentally during the current year on the temporary huts provided at these stations* under Orders of Government, No. 309-B., dated

3rd February 1875, Public Works Department. Captain Ogilvie, then Acting Superintendent, expended these amounts after the close of the official year (1874-75) without obtaining previous sanction, as the work which was then in hand would have been destroyed by the monsoon. It has been impossible to provide for the adjustment of these advances during the year (1875-76).

5. A sum of Rupees 200 was actually expended during the past year on Cherambaddy* huts, but the Superintendent having through oversight failed to report the expenditure to the Controller of Public Works Accounts in his abstract for March 1875, the amount was considered to have lapsed and stands against the district as unadjusted.

6. A sum of Rupees 251-3-0 was expended in excess of estimate on the Police Superintendent's Office at Calicut.* The work was carried out by Department Public Works. The Superintending Engineer has been requested to submit direct to

Inspector General Police

Proceedings of the Madras Government, Public Works Department,
21st March 1876.

Government the comparative statement sent by him and obtain sanction for the increase.

7. By the above arrangements the Department Public Works allotments for Malabar and Wynaad for 1876-77, will be as per margin.

Malabar	Rs. 2,771
Wynaad	" 3,964
Total Rs.	6,735

List of works for which the sum of Rupees 716, out of Rupees 860 set free in Malabar Department of Public Works Budget Grant of 1876-77, is proposed to be appropriated during the ensuing official year.

WYNAAD.			
Excess in estimate for Inspector's bungalow at Manantoddy to be built in 1876-77	Rs.	A.	P.
...	30	0	0
Expenditure incurred by Departmental arrangement, 1875-76.			
Unauthorized expenditure on Maipaddy huts	59	0	0
Do. do. on Cherambaddy	175	0	0
Do. do. do.	200	0	0
MALABAR.			
Excess expenditure by Department of Public Works.			
Additions to Police Office, Calicut	251	3	0
Total	715	3	0

(Signed) C. S. HEARN, Lt.-Col.,
Inspector-General of Police.

No. 330. ORDER THEREON, 21st March 1876, No. 725.

CIVIL WORKS, No. 31.

It is observed that with the exception of the sum of Rupees 30 for the Inspector's bungalow at Manantoddy, the sums proposed to be diverted in this letter are for the adjustment of expenditure already incurred. The amounts are individually small and should be settled before the close of the official year, and not left to be provided for from the grants of next year.

2. The provision of Rupees 860 for the Inspector's bungalow at Goodalore has been absorbed into the General Provincial Reserve. Pending sanction to the estimate for the Inspector's bungalow at Manantoddy there is no necessity for increasing the grant already assigned for the work.

3. The revised estimate for the Police Superintendent's Office at Calicut which the District Engineer has been requested to submit has since been received.

(True Extract.)

Major-General, R.E.,
Secretary to Government.

To the Inspector-General of Police.
" District Engineer, Malabar.
" Examiner of Public Accounts.
" Judicial Department.

Exd S. T. Austin.
Spare Copies

List of works for which the sum of Rupees 716 out of Rupees 860 set free in Malabar D. P. W. Budget Grant of 1876/77 is proposed to be appropriated during the ensuing Official year.

Wynaad

Excess in Estimate for Inspector's Bungalow at Manantoddy to be built in 1876/77 Rupees 30-0-0

Expenditure incurred by Departmental arrangement 1875/76-
Unauthorized expenditure on Maipaddy huts Rupees-59-0-0
do do Cherambaddy 175-0-0
do do 200-0-0

Malabar

Excess expenditure by D. P. W. Additions to Police Office Calicut - 251-3-0
Total Rupees 715-3-0

C. S. Hearn

Inspector General of Police

M. 1581/76.

dict of words

In a letter from
the Chief of Police
dated Madras 2^d
March 1876 No. 946-

1876 Departs
(enclosure)

Attending Building 1876/77 Chief Office of the Inspector General of Police,
No. 946 dated 29th February 1876
Disps Madras 2^d March 1876

From

The Inspector General of Police,

To

The Secretary to Government
Public Works Department
Fort Saint George.

Sir,

Enclosures one

* Wynmad

Increase in
Estimate for Ins-
pector's Bungalow
at Manantholady
1876/77 Rupees-30

To meet adjust-
ment of Depart-
mental expendi-
ture on Maipady
Rents incurred in
1875/76 Rupees-59

Do. Coherumbady 175

Do. ——— Rs 200

Malabar

Excess expendi-
ture incurred
by D.P.W. on Super-
intendents
Office at Calicut
in 1874/75 Rs 251-3

Rs 715-3-

With reference to G.O. No. 3610 dated 24th
December 1875 P.W.D. I have the honor
to request that the sum of Rupees 716
which is required to adjust the
following items of expenditure
of past years and to provide for
unforeseen increase in the Esti-
mate for a new work to be ex-
ecuted in the ensuing year, may
be appropriated from sum of Rs
860 provided in Malabar for the
alterations of Inspector's Bungalow
at Goodalore entered in the lists
embodied in G.O. quoted above

2. The building at Goodalore was
under

No 21 March 76 B 329

under G.O. No. 1523 dated 1st June 1875
P.W.D. handed over to P.W.D. and is there-
fore no longer in charge of this
Department. The amount required
for repairs was entered in the list of
proposed works forwarded to Govern-
ment through an oversight on the
part of the District Superintendent.

3. Rupees 30 the increase in the esti-
mate for Inspector's Bungalow at
Mamantoddy provided for the difference (Wynaad,
between the rough estimate of Super-
intendent (Rs. 3500) and detailed esti-
mate (Rs. 3530) prepared under Orders
of Government by District Engineer.

4. Rupees 59 & Rs. 175 these sums were
expended departmentally during the
current year on the temporary huts
provided at these stations under ^{Chaiyapady}
Orders of Government No. 309 B dated ^{Cherumbady} } Wynaad
3rd February 1875 P.W.D. Captain

Agilvie then Acting Superintendent
expended these amounts after the
close of the official year (1874/75) without
obtaining previous sanction as the work
which

2
71
which was then in hand would have
been destroyed by the monsoon.

It has been impossible to pro-
vide for the adjustment of these
advances during the year (1875/76).

5. A sum of Rupees 200 was
actually expended during the
past year on Cherainboddy huts
but the Superintendent having
through oversight failed to report
the expenditure to the Controller
of Public Works Accounts in his
abstract for March 1875. The
amount was considered to
have lapsed and stands against
the District as unadjusted.

6. A sum of Rupees 251-3-
was expended in excess of es-
timate on the Police Superintend-
ent's Office at Calicut. The
work

X
(Kallabur)

91
work was carried out by D. P. W.
The Superintending Engineer has
been requested to submit direct
to Government the Comparative
Statement sent by him and
obtain sanction for the increase.

7. By the above arrangements
the D. P. W. allotments for Malabar
and Wynad for 1876/77 will be
as per margin.

Malabar	Rs 2771
Wynad	Rs 3964
	6735

I have the honor to be,

Sir,

Your most Obedt Servt,

M. M.

Inspector General of Police

P.N.

QD 3rd Feb 1875 No 20915
 .. 1st June .. 1523
 .. 25th Dec .. 3610.

81 = No 946.
 Requests sanction
 for appropriation in
 next year of Rs 716
 for adjustment of
 certain expenditure
 in Malabar and
 Wynad.

P. W. 1875 Department
 From No 1581
 The Inspr Genl of Police
 To the Secy to Govt
 Public Works Dept
 Frd. L. George
 Dated 27th March 1876
 Recd 3 —

No 21 March 76 PW 329

Ans 17-3-76-

Public Works Department.
 No 725
 PROCEEDINGS of the MADRAS GOVERNMENT.
 UNDER date the 21st March 1876.
 Read the following:—

From
 The Inspr General of Police } (At. L. George 27th March 1876)

It is observed that
 with the exception of
 the sum of Rs 30 for the
 Inspr Genl of Police at
 Marandiy the
 sums proposed to be
 allocated in this letter
 are for the adjustment
 of expenditure already
 incurred. The amounts
 are individually small
 and should be settled
 before the close of the
 official year. And as
 left to be provided for
 from the grants of
 past year.

The provision of
 Rs.

No. 860 for the Inspectors
Bengal at Goodalove
has been absorbed into
the general Provincial
Revenue. Pending
sanctions to the Provi-
sional for the Inspectors
Bengal at Manam
to day there is no ne-
cessity for increasing
the grant already assign-
ed for the work.

The revised Provi-
sional for the Police
Superintendent's Office
at Calcutta which the
District Engineer has
been requested to sub-
mit has since been
received.

Copy
329-330

J. C. of Police & M. S. Insp.
D. C. Malabar 21-3-76
En. P. L. to 5
J. C. of Police
copy 1st 2nd 3rd

1581
Govt. of 1876 Madras.
PUBLIC WORKS.

To
Inspector Genl. of P.
M. S.
23/3

Dated

Issued

Recd.

Encl.

G. O. 21 Mar 1876, No. 728.

No. 124.330.

Police Buildings in Madras
& Wynnad ——— Building
ordered on letter from the
Inspector Genl of Police re-
questing sanction for appro-
priation kept over of Rs 76
for adjustment of ~~cost~~
Expenditure incurred on
Contract ———

sd. inky
The

Copy 1st copy 128