

(1) Number of pages ✓ 10
 (2) Date of repair July
 (3) Initials of the Referencer lcw

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P. N.

DEPARTMENT

G.O. No.	1875	Press.
B.P. No.		Mis.
Dated 17-4-1878 197 .		

H. H.

Not to be folded or roughly handled

1875
1

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

17th April 1878, No. 1,875 W.

Buildings and Roads.

Civil Works.

Read the following paper:—

No. 184. From Major ROSS THOMPSON, R.E., District Engineer, Presidency, to the Chief Engineer, Buildings and Roads, dated Fort St. George, 8th April 1878, No. 185.

With reference to G.O., No. 1,612 A, dated 30th March 1878, I have the honor to explain that I have expended Rupees 1,530 on the erection of the latrine at the Madras Light-house on the authority of G.O., No. 257 W, dated 16th June 1877, sanctioning the estimate of Rupees 1,320 for the work, as it was stated in the Government Order referred to that funds for the work would be provided by the Marine Department.

2. The sum of Rupees 1,650 entered in the demand statement as the total amount of expenditure was only an approximate amount. The actual expenditure is Rupees 1,530.

3. The revised estimate, called for in paragraph 3 of the Government Order, will be submitted immediately after it is returned approved by the Master Attendant to whom it has been forwarded.

No. 185. ORDER THEREON, 17th April 1878, No. 1,875 W.

COMMUNICATED to the Financial Department in continuation of G.O., No. 1,612 AW, dated 30th March 1878.

2. The Government do not consider the District Engineer's explanation satisfactory. Major Ross Thompson should be aware that the fact of sanction having been accorded to the estimate for the latrine, the question of providing funds having been remitted for consideration in the Marine Department, was no warrant for his commencing work.

(True Extract.)

(Signed) E. A. FOORD, Colonel, R.E.,
Secretary to Govt., P.W.D.

(True Copy.)

Major, R.E.,
Under Secy, to Govt., P.W.D.

To the Financial Department.
" Examiner of Public Works Accounts.
" District Engineer, Presidency.

Exd. E. C. Shunker.
Spare Copies

BUILDINGS AND ROADS
CIVIL WORKS.

Estt. of (1878) ~~Public~~
PUBLIC WORKS.

THE FINANCIAL DEPARTMENT

Cold April 1878.

Encl

Encl

G. O. No. 1875 of 1878, No. 1875 of 1878.

APRIL

No. 1875-1878.

Letter at Light-house, Madras. The
District Engineer's (Provisionary) explanation
for commencing the work of the
proposed unsatisfactory and communi-
cated to the Financial Department.

No. 185

From

The District Engineer, 1875
Provisionary.

To,

The Ch. Engineer,
Buildings & Roads.

Sir,

With reference to G.O. No. 1612 of
30th March 1878, I have the honor to
explain that I have expended Rs 1530
on the erection of the latrine at the
Madras Light House on the authority
of G.O. No. 25710 of 16 June 1877 sanc-
tioning the estimate of Rs 1320 for
the work - as it was stated in the
G.O. referred to that funds for the
work would be provided by the
Marine Department.

2. The sum of Rs 16.50 entered
in the Demand Statement as the
total amount of expenditure was
only an approximate amount.

The

The actual expenditure is Rs 1530.

3. The revised estimate called for in para 3 of the G.O. will be submitted immediately after it is returned approved by the Master Attendants to whom it has been forwarded.

I have the honor to be
Sir,
Your most obedient servant

W. Thompson Major R.
District Engineer
Presidency

Fort St George.
8 April 1878

W. G.
W.

1878/15

Buildings & Repairs

16-6-77 No 257 M.
30-3-78 - 1612 A.M. orig.

From,

The District Engineer
Presidency

No. 185

dated 8th April 1878

Latrine at the
shadows.

affords ex-
penditure
in the expenditure
incurred in con-

Cir - 15.4.78. Dtd 17.4.78.
to 25.12-4-78. No from 20.4.78

B. N. Chakras
No 1875-6 Public Works Department.
PROCEEDINGS OF THE MADRAS GOVERNMENT, 1875

UNDER date the 17 April 78
Read the following:-

From
The District Engineer Presidency (H.E. No 185 dated 8 April 1878)

Communicated to the
Financial Department in con-
tinuation of G.O. No 1612 A W dated
30 March 1878.

2. The Government cannot
not consider the District
Engineer's explanation satis-
factory. Major Ross
Thompson must be aware
that the mere fact of
sanction having been
accorded to the estimate
for the latrine, and the
question of providing funds
having been permitted for con-
sideration in the Marine
Department, was no war-
rant for his undertaking
the work - Wk.

19.4.78

Final. Dept. of
P. W. & S.
The District Engr. Presidency
Exd. H. L. 11.11.
29.4.78.

10-15

✓
4358

Govt. of 1878 Madras

PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

G. O. 17 Apr 1878, No. 187577

Nos.

Latrine at High House,
Madras

The Engineer (Punishment)
explanations for commencing
the work of the —, pronounced
unsatisfactory & communicated
to the Fuel Dept.

Subd. Rep.